



# Construction and Operations Plan

## Chapter 3 - Description of Proposed Activity

July 26, 2021

**Submitted by**

Kitty Hawk Wind, LLC  
1125 NW Couch Street, Suite 600  
Portland, Oregon 97209

**Submitted to**

Bureau of Ocean Energy Management  
45600 Woodland Road  
Sterling, Virginia 20166

**Prepared by**


Tetra Tech, Inc.  
10 Post Office Square, 11th Floor  
Boston, Massachusetts 02109



**AVANGRID  
RENEWABLES**

## COP – Chapter 3: Description of Proposed Activity

Document Reference: KTH-GEN-CON-PLN-AGR-000067\_003 Rev 03

Prepared by:	Checked by:	Approved by:
  July 26, 2021		

Revision Summary				
Rev	Date	Prepared by	Checked by	Approved by
01	09 Dec 2020	Tetra Tech, Inc.	Brian Benito Jr.	Megan Higgins
02	28 Jun 2021	Tetra Tech, Inc.	Brian Benito Jr.	Marcus Cross
03	26 Jul 2021	Tetra Tech, Inc.	Brian Benito Jr.	Marcus Cross

Description of Revisions			
Rev	Page	Section	Description
01	All	All	Submitted to BOEM
02	All	All	Updated based on BOEM comments and Project updates
03	All	All	Updated based on BOEM comments and Project updates

# Table of Contents

<b>Table of Contents</b>	<b>1</b>	
<b>Table of Figures</b>	<b>2</b>	
<b>Table of Tables</b>	<b>2</b>	
<b>Abbreviations &amp; Definitions</b>	<b>3</b>	
<b>3</b>	<b>DESCRIPTION OF PROPOSED ACTIVITY</b>	<b>5</b>
3.1	Project Location	5
3.1.1	Supporting Facilities	5
3.2	Project Design and Installation Activities	8
3.2.1	Onshore Substation Facilities	8
3.2.2	Transmission Facilities	9
3.2.3	WTG and ESP Foundations	13
3.2.4	Electrical Service Platform	18
3.2.5	Inter-Array Cables	19
3.2.6	WTGs	20
3.2.7	Summary of Construction Vessels and Helicopters	23
3.2.8	Oils, Fuels, and Project-Related Waste	23
3.3	Operations and Maintenance	28
3.3.1	Summary of O&M Vessels and Helicopters	29
3.3.2	Lighting and Marking of Offshore Project Components	31
3.4	Decommissioning	32
3.5	References	33

## Table of Figures

Figure 3.1-1	Offshore Project Overview	6
Figure 3.1-2	Onshore Project Overview	7
Figure 3.2-1	WTG and ESP Foundation Types	14
Figure 3.2-2	Conceptual Rendering of Maximum WTG Dimensions	21
Figure 3.2-3	WTG Layout	22

## Table of Tables

Table 3.2-1	Onshore Export Cable Parameters	10
Table 3.2-2	Offshore Export Cable Parameters	11
Table 3.2-3	Offshore Installation Corridor Maximum Design Scenario	12
Table 3.2-4	Summary of WTG and ESP Foundation Parameters	15
Table 3.2-5	WTG and ESP Foundation Installation Maximum Design Scenarios	16
Table 3.2-6	Electrical Service Platform Parameters	18
Table 3.2-7	Inter-Array Cable Parameters	19
Table 3.2-8	Inter-Array Cable Maximum Design Scenario	20
Table 3.2-9	Summary of WTG PDE Parameters	21
Table 3.2-10	Preliminary Summary of Offshore Vessels for Construction	24
Table 3.2-11	Wastes Expected to be Generated During Project Construction and Operations	26
Table 3.2-12	Preliminary Summary of Oils, Fuels, and Greases for Construction and Operations	27
Table 3.3-1	Preliminary Summary of Offshore Vessels for O&M	30
Table 3.5-1	Data Sources	33

# Abbreviations & Definitions

Acronym	Definition
BOEM	Bureau of Ocean Energy Management
CFR	Code of Federal Regulations
COP	Construction and Operations Plan
CTV	crew transfer vessel
DP2	dynamic positioning, IMO class 2 vessel
ESP	electrical service platform
ha	hectare
HAT	highest astronomical tide
HDD	horizontal directional drilling
IMO	International Maritime Organization
km	kilometer
kV	kilovolt
L	liter
Lease	Commercial Lease of Submerged Lands for Renewable Energy Development on the Outer Continental Shelf of Lease Area OCS-A 0508
Lease Area	the designated Renewable Energy Lease Area OCS-A 0508
LNG	liquefied natural gas
m	meter
mm	millimeter
m <sup>2</sup>	square meter
m <sup>3</sup>	cubic meter
MMO	marine mammal observation
nm	nautical mile
NOAA	National Oceanic and Atmospheric Administration
O&M	operations and maintenance
PDE	Project Design Envelope
Project	Kitty Hawk Offshore Wind Project
PSO	protected species observer
ROW	right-of-way
SOV	service operation vessel
t	metric ton
the Company	Kitty Hawk Wind, LLC

Acronym	Definition
USCG	United States Coast Guard
Wind Development Area	approximately 40 percent of the Lease Area in the northwest corner closest to shore (19,441 ha)
WTG	wind turbine generator

## 3 DESCRIPTION OF PROPOSED ACTIVITY

A detailed description of the Project Design Envelope (PDE) is provided in this chapter, along with a description of construction and installation, operations and maintenance (O&M), and decommissioning activities. The PDE approach adopted by Kitty Hawk Wind, LLC (the Company) will define and bracket the characteristics of the Kitty Hawk Offshore Wind Project (Project) construction activities for the purposes of environmental review, while also maintaining a reasonable degree of flexibility with respect to the selection of key Project components (e.g., wind turbine generators [WTGs], foundations, submarine cables, and electrical service platform [ESP]). To assess potential impacts and benefits to various resources within the Project Area, a “maximum design scenario,” or the design scenario with the maximum impacts anticipated for that resource, is established on a resource-specific basis (BOEM 2018). A quick reference guide to the Project terms, components, and activities that will be referenced throughout the Construction and Operations Plan (COP) can be found in the Executive Summary.

### 3.1 Project Location

At this time, the Company is proposing to develop the northwest portion of the designated Renewable Energy Lease Area OCS-A 0508 (Lease Area) closest to land (19,441 hectares [ha]; hereafter referred to as the Wind Development Area), approximately 44 kilometers (km) offshore of Corolla, North Carolina.<sup>1</sup> The offshore components of the Project, including the WTGs, ESP, and inter-array cables, will be located in federal waters within the Lease Area. The offshore export cable corridor will traverse both federal and state territorial waters of Virginia. Onshore Project components, including the export cable landfall location, onshore export cables, and onshore substation, will be located in the City of Virginia Beach, Virginia. A Project overview is provided in Figure 3.1-1 and Figure 3.1-2.

For the purposes of this COP, the Project Area refers to the maximum footprint of the facilities, including the offshore Project facilities (WTGs, ESP, and inter-array cables), export cable corridors, and all onshore Project facilities (landfall, onshore substation, and onshore export cables).

#### 3.1.1 Supporting Facilities

The Project will utilize various ports in the Lower Chesapeake Bay area (Hampton Roads, Elizabeth River, Cape Charles, and Cape Henry) for staging of Project components and construction vessels. Improvements may be made to these ports in order to accommodate offshore wind construction and staging activities; port improvements and the associated permitting activities will be the responsibility of port owners/operators.

The Company is considering the following locations for O&M facilities, as described in Section 3.3:

- Portsmouth, Virginia;
- Newport News, Virginia;
- Cape Charles, Virginia; and
- Chesapeake, Virginia.

A final determination regarding the suitable location of the O&M facility will be made upon conclusion of thorough site assessments and due diligence of all locations under consideration.

<sup>1</sup> For reference, one km equals 0.62 statute miles, or 0.54 nautical miles (nm). Measurements in this COP are presented in International Standard units. Where relevant regulations are written in U.S. customary system units, both units are presented.






Figure 3.1-1 Offshore Project Overview






Figure 3.1-2 Onshore Project Overview

## 3.2 Project Design and Installation Activities

The following sections describe the proposed Project infrastructure and provide details on design and construction methodologies. Section 3.2 is organized in accordance with the standard construction sequence of an offshore wind facility as outlined in the Project schedule (see Section 1.1.3).

Detailed information about the final technique(s) selected will be included in the Facility Design Report and Fabrication and Installation Report, to be reviewed by the Certified Verification Agent and submitted to the Bureau of Ocean Energy Management (BOEM) prior to construction. Additionally, all construction related activities described below shall adhere to guidance set forth in the Safety Management System (Appendix F) as required by local, state, and federal agencies.

The PDE is informed by the site-specific ground model (see Section 4.1 Physical and Oceanographic Conditions) as well as several studies which are appended to the COP:

- Foundation Structure Concept Screening (Appendix E);
- Sandbridge Export Cable Landfall Conceptual Design Study (Appendix H)
- Preliminary Cable Burial Risk Assessment (Appendix J); and
- Climatic Conditions Report (Appendix L).

### 3.2.1 Onshore Substation Facilities

#### 3.2.1.1 Design

Energy from the Project will be delivered to the electric grid via a new onshore substation to be constructed in the City of Virginia Beach, Virginia. The purpose of the new onshore substation is to step down the voltage to support the interconnection of the Project to the existing electrical grid. The onshore substation will contain electrical and control equipment, some of which will be enclosed in buildings or walled structures. The facility will be compliant with City of Virginia Beach building codes, electrical standards, and environmental regulations.

The onshore substation site is located west of the intersection of Corporate Landing Parkway and General Booth Boulevard (see Figure 3.1-2). The proposed site is located within the Corporate Landing Business Park in a parcel owned by the City of Virginia Beach (see Section 7.10 Land Use and Zoning). The area is bordered by a parking lot to the northwest, a stormwater management facility to the north, an overhead high-voltage transmission line and agricultural fields to the south and east, and densely wooded area to the south and west. A single residential property is bordered by the site and is shielded from the onshore substation by a densely wooded area.

#### 3.2.1.2 Construction

Construction of the onshore substation will involve site clearing and grading, foundation and equipment installation, and site restoration. The maximum area of land disturbance associated with the construction of the onshore substation is 13.1 ha; long-term, operations at the onshore substation will encompass up to approximately 8 ha. The primary structures of the onshore substation are assumed to be a maximum of 15 meters (m) in height, with thinner lightning protection structures that may extend to 22 m. Penetration depths for foundations may be up to 18 m if deep foundations are required,

Construction of the onshore substation will generally include the following steps:

- Safety fencing will be installed along the perimeter of the site;
- Erosion controls will be implemented in accordance with the Company's Erosion and Sediment Control Plan, as applicable;
- The site will be prepared, including clearing, filling, excavation, and grading as necessary;

- 1 • A stormwater management system will be installed in accordance with the Company's Stormwater
- 2 Pollution Prevention Plan, as applicable;
- 3 • Foundations, sumps, and spread footings will be installed;
- 4 • Heavy-load vehicles will be used to deliver and place equipment;
- 5 • Cable installation will be completed, including connection of the onshore export cables;
- 6 • The onshore substation will be tested and commissioned; and
- 7 • Landscaping will be installed and/or restored as required by applicable regulations.

### 8 **3.2.2 Transmission Facilities**

9 Project transmission facilities will be comprised of both onshore and offshore components. Energy from the  
10 offshore wind facility will be delivered to the existing electric grid onshore via onshore and offshore export  
11 cables and onshore substation facilities. Two three-core submarine cables, each with an embedded fiber  
12 optic cable, will bring energy from the Wind Development Area to landfall at Sandbridge Beach, Virginia. At  
13 the landfall, each of the two offshore export cables will be jointed to three onshore export cables and one  
14 fiber optic cable (for a total of six electrical and two fiber optic cables onshore).

15 The following sections describe the design and construction of the export cables, including cable landfall.

#### 16 **3.2.2.1 Onshore Export Cables**

17 The onshore export cables will convey the energy produced by the Project from the landfall at Sandbridge  
18 Beach to the onshore substation, where the energy will be delivered to the grid. The onshore export cables  
19 will consist of underground and/or aboveground components. Multiple onshore export cable routes options  
20 are included in the PDE, as described below.

##### 21 **Sandbridge Route**

22 From landfall, the Sandbridge route and western route option onshore export cable corridors follow  
23 Sandbridge Road west for approximately 1.8 km, then continue straight northwest along an existing 2.3-km  
24 utility right-of-way (ROW), crossing Atwoodtown Road and joining Nimmo Parkway. The Sandbridge route  
25 option follows Nimmo Parkway for 1.9 km, turns northeast on Upton Drive for 1.5 km, then turns west on  
26 Culver Lane for approximately 0.7 km to General Booth Boulevard. The route then heads southwest on  
27 General Booth Boulevard for approximately 0.4 km to the onshore substation site. It then turns northwest  
28 to cross an empty field to reach the onshore substation site. In another option (the Sandbridge route  
29 [Corporate Landing option]), the route continues northwest from Culver Lane, crossing General Booth  
30 Boulevard to Corporate Landing Parkway for 1.2 km before turning southwest to the onshore substation  
31 site, entering it from the northeast. The western route option follows Nimmo Parkway for 2.9 km, then turns  
32 northeast onto General Booth Boulevard, where it continues for 1.2 km and enters the onshore substation  
33 site from the southeast.

34 Preliminary design indicates that the cables will be installed underground where the route borders  
35 residential areas and will be located within a public ROW. The cables may be underground the entire route.  
36 Alternatively, the onshore export cables may be installed overhead for approximately 3.1 km in the portion  
37 of the route between Sandbridge Road, next to the water tower, and Atwoodtown Road. The ROW and  
38 along Sandbridge Road may be cleared of trees as necessary to support cable installation, up to 46 m.  
39 Ashville Bridge Creek will be crossed using trenchless methodology, either aboveground or underground,  
40 with a maximum depth of 17 m below ground surface.

41 The maximum design scenario for the onshore export cables, including cable lengths (combined  
42 aboveground and underground) is provided in Table 3.2-1. A cross-section of a typical onshore cable is  
43 provided in Appendix G Conceptual Project Design Drawings.



1 **Table 3.2-1 Onshore Export Cable Parameters**

Onshore Cable Feature	Maximum Design Scenario
Number of onshore export cables	6
Number of fiber optic cables	2
Voltage	275 kilovolts (kV)
Circuit diameter	60 millimeters (mm)
Cable diameter (including cable protection)	131 mm
Total onshore export cable length	9.2 km
Installation corridor width (underground portion)	30 m
Installation corridor width (aboveground portion)	46 m
Onshore export cable installation corridor (area)	32.6 ha

2 Where the onshore export cables are located underground, duct banks will have a maximum depth of up  
 3 to 6.3 m to the bottom of excavation. Splice vaults may be required along the onshore export cable route,  
 4 which would have a maximum depth of up to 7.5 m. If portions of the onshore export cables are installed  
 5 overhead, new transmission line towers up to 36 m in height would be constructed to support the cables.  
 6 Final design of the onshore export cables will be informed by technical and engineering requirements, site-  
 7 specific presence of natural resources, and engagement with federal, state, and local regulatory authorities.

8 **3.2.2.2 Cable Landfall**

9 The offshore export cables will make landfall within a parking lot along Sandbridge Beach, just south of  
 10 Sandbridge Road. The ocean to land transition at the landfall will be installed using horizontal directional  
 11 drilling (HDD), which will avoid or minimize impacts to the beach, intertidal zone, and nearshore areas and  
 12 achieve a burial significantly deeper than any expected erosion. A basis of design for the landfall has  
 13 determined that either a long HDD to the -10 m Mean Lower Low Water line or a shorter HDD to the -8 m  
 14 Mean Lower Low Water line is suitable. The parking lot south of Sandbridge Road near Sandbridge Beach  
 15 will also serve as the temporary construction staging and operations area. Both portions of the lot, to the  
 16 north and south of Sandbridge Seaside Market, will be utilized to install the required ducts to bring the  
 17 cables ashore.

18 At this time, the Project intends to install the required infrastructure for future projects to limit the impact on  
 19 the community and environment. The transition from the onshore export cables to offshore export cables  
 20 will occur within an underground transition bay located directly adjacent to the HDD. After the transition  
 21 bay, the cables will be split into phases and enter the underground duct bank (i.e., an array of plastic  
 22 conduits encased in concrete).

23 A diagram of typical HDD design is provided in Appendix G Conceptual Project Design Drawings. HDD  
 24 operations for the export cable landfall will originate from the onshore landfall site. A rig will drill a borehole  
 25 underneath the surface for each of the circuits. Each HDD will be approximately 660 to 910 m long, exiting  
 26 506 to 724 m offshore (Appendix H Sandbridge Export Cable Landfall Conceptual Design Study). A typical  
 27 HDD would be conducted to approximately 18 m target depth. Once the drill exits onto the seafloor, the  
 28 export cable duct will be floated out to sea and then pulled back onshore within the drilled borehole, followed  
 29 by the offshore export cables. Each of the two offshore export cables will be jointed to three onshore export  
 30 cables and one fiber optic cable. Transition joint bays at cable landfall will have a maximum excavation  
 31 depth of up to 8.8 m.

32 Following construction, flush-mounted access covers at each joint bay onshore will remain aboveground  
 33 for access, if required. Access to joint bays will be restricted to approved personnel. Lands surrounding the

1 onshore export cables will be restored to pre-construction conditions. Parking within the lots would be  
 2 allowed over the top of the underground structures, as the structures will be designed to support the  
 3 required load rating of the parking facility.

4 **3.2.2.3 Offshore Export Cables**

5 The offshore export cables will transfer energy from the ESP to the landfall at Sandbridge Beach in the City  
 6 of Virginia Beach, Virginia. The export cable corridor will consist of up to two distinct buried cables, each  
 7 containing a three-core 275-kilovolt (kV) high-voltage alternating-current cable and one fiber optic cable. A  
 8 cross-section of a typical submarine cable is provided in Appendix G Conceptual Project Design Drawings.  
 9 The maximum design scenario for the offshore export cables is provided in Table 3.2-2.

10 A Preliminary Cable Burial Risk Assessment (Appendix J) has been conducted to identify the target burial  
 11 depth for the export cables within the offshore export cable corridor. Based on the findings of the Preliminary  
 12 Cable Burial Risk Assessment, the offshore export cables will be buried to a target depth of approximately  
 13 1.5 to 2.5 m below stable seabed to minimize the risk of cable exposure or damage.<sup>2</sup> Depending on seabed  
 14 conditions (e.g., clearance of potentially mobile seabed features, boulder removal) actual burial depth may  
 15 vary. Cable installation typically includes a pre-installation survey, followed by clearing the cable route and  
 16 a pre-lay grapnel run. Along the route, boulders may need to be relocated and some dredging of the upper  
 17 portions of potentially mobile seabed features may be required prior to cable laying to achieve a sufficient  
 18 burial depth below the stable seabed. Additionally, there is the possibility that unexploded ordnance would  
 19 need to be disposed of, including potential detonation. However, there is uncertainty concerning both the  
 20 actual potential for unexploded ordnance detonation and the variation in potential impacts depending on  
 21 the size and type of ordnance. Additional information will be provided as available. The cables will be  
 22 installed using one of the techniques described below.

23 The offshore export cables typically have no maintenance requirements unless a fault or failure occurs.  
 24 Cable failures are mainly anticipated as a result of damage from external influences, such as anchors and  
 25 fishing gear. To evaluate integrity of the cables, the Company intends to conduct a bathymetry survey (or  
 26 similar) along the cable routes immediately following installation (scope of installation contractor) to confirm  
 27 cable burial depth. The Company may conduct up to two further maintenance surveys subject to the  
 28 findings of the post-installation survey.

29 **Table 3.2-2 Offshore Export Cable Parameters**

Export Cable Feature	Maximum Design Scenario
Number of cables (circuits)	2
Voltage per circuit	275 kV
Circuit diameter	51 mm
Cable diameter (including cable protection)	286 mm
Minimum separation distance between circuits	50 m a/
Total corridor length	80 km
Width of installation corridor	810 m
Requested operational ROW per circuit	61 m
Note: a/ Separation distance between cables is based on site-specific conditions (e.g., water depth and seabed constraints). Circuits will be separated by a minimum of 50 m or four times the water depth, whichever is greater.	

<sup>2</sup> Stable seabed is the minimum seabed level over the lifetime of the Project, identified by assessing the rate of movement of mobile sediment.

1 The Company has completed preliminary surveys of the export cable corridor. The Company recommends  
 2 the following as the primary installation methodologies, based on the current understanding of site  
 3 conditions between landfall in City of Virginia Beach, Virginia and the Lease Area:

- 4 • **Jet plowing or trenching:** A jet plow, pulled on a tractor or sled behind a vessel, or a remote-  
 5 operated jet trencher uses water jets to discharge pressurized seawater, creating a trench in the  
 6 seabed into which the cable is immediately laid. The displaced sediment then resettles, naturally  
 7 backfilling the narrow trench.
- 8 • **Mechanical plowing:** A mechanical plow is dragged along the seabed and uses one or more  
 9 cutting edges to push through the seabed, creating a trench into which the cable is immediately  
 10 laid. The narrow trench is backfilled behind the tool, either by natural hydrodynamic movement or  
 11 through mechanical replacement.
- 12 • **Free-lay and post-lay burial:** The cable is laid directly onto the seabed from the cable lay vessel.  
 13 A second trenching vessel then launches a burial tool over the cable and conducts the post lay  
 14 burial operations. In soft sediments, the burial will be conducted by jetting, in harder soils,  
 15 mechanical chain cutting will be used.

16 Impacts from cable installation will include an up to 1-m-wide cable installation trench and an up to 8-m-  
 17 wide temporary disturbance zone from the skids or tracks of the cable installation equipment, which will  
 18 slide over the surface of the seafloor. Two separate trenches will be used to install the two export cables  
 19 within the corridor. A joint may be required for each offshore export cable to support installation. Data from  
 20 geophysical survey campaigns has confirmed that no known cables or other submarine assets will be  
 21 crossed by the offshore export cables.

22 If minimum target burial depths cannot be achieved, additional cable protection may be required. Cable  
 23 protection options under consideration include rock armor, gabion rock bags, concrete mattresses, and  
 24 protective half-shells. While the Company intends to avoid or minimize the need for cable protection to the  
 25 greatest extent possible, it is conservatively estimated that up to 8 percent of the offshore export cable  
 26 route will require additional cable protection. The location of the offshore export cables and associated  
 27 cable protection will be provided to the National Oceanic and Atmospheric Administration’s (NOAA) Office  
 28 of Coast Survey after installation is completed for the purposes of inclusion on nautical charts.

29 Disturbances resulting from the maximum design scenario of the offshore installation corridor are presented  
 30 in Table 3.2-3. The target burial depth and external cable protection, as well as the resulting impacts, will  
 31 be further refined as Project design progresses, based on additional survey data and stakeholder  
 32 engagement.

33 **Table 3.2-3 Offshore Installation Corridor Maximum Design Scenario**

Parameter	Maximum Design Scenario – Temporary Impacts	Maximum Design Scenario – Long-Term Impacts
<b>Area of Disturbance – Cable</b>		
Cable lay installation corridor a/	6,480 ha	n/a
Support vessel anchoring	0.70 ha	n/a
Additional cable protection b/	n/a	3.84 ha
<b>Maximum Total Seabed Disturbance:</b>	<b>6,480 ha</b>	<b>3.84 ha</b>
<b>Volume of Dredged Material</b>		
Dredged material from potentially mobile seabed features c/	438,256 cubic meters (m <sup>3</sup> )	n/a



Parameter	Maximum Design Scenario – Temporary Impacts	Maximum Design Scenario – Long-Term Impacts
<b>Maximum Total Volume of Dredged Material:</b>	<b>438,256 m<sup>3</sup></b>	<b>n/a</b>
<p>Notes:</p> <p>a/ Assumes 810-m-wide corridor to allow for optimal routing of the cables.</p> <p>b/ Assumes 8 percent of each offshore export cable will require additional cable protection as a maximum design scenario.</p> <p>c/ Includes dredging for both offshore export cables. Assumes dredging will be required along selected locations of up to approximately 17.3 km of each export cable, based on preliminary seabed elevation data and non-mobile reference seabed level derived from surveyed bathymetry and identified potentially mobile bedforms. Dredge calculations will be refined as new survey data is acquired and analyzed. Dredged material is anticipated to be side-cast. The Company is also evaluating the beneficial re-use of dredged material and will work with the appropriate stakeholders to determine if re-use is a feasible and practical solution for disposal of the material. Potentially mobile seabed features are expected to reform due to natural water movement.</p>		

1 **3.2.3 WTG and ESP Foundations**

2 At this time, three foundation types are being considered by the Company to support the WTGs and the  
 3 ESP: monopile, 3- or 4-legged piled jacket, and 4-legged jacket on suction caisson. A maximum of three  
 4 suction caisson jacket foundations may be installed. Maximum sizes for each foundation type are included  
 5 in the PDE.

6 The selection of foundation types for the PDE is informed by a foundation structure concept screening study  
 7 performed by Wood Thilsted. Preliminary site-specific survey data was evaluated in the study, and  
 8 additional geophysical and geotechnical investigations will further inform the Company’s evaluation of  
 9 foundation types that are suitable for the Wind Development Area. In addition to geotechnical conditions,  
 10 the study evaluated water depth range, metocean criteria, logistics (i.e., transportation and installation  
 11 constraints), licensing and permitting, and turbine loading and operating frequency windows. See Appendix  
 12 E Foundation Structure Concept Screening. Additionally, a pile drivability assessment was completed to  
 13 identify the appropriate hammer(s), determine number of strikes, and review sediment data and ground  
 14 conditions in the Wind Development Area to reach the desired penetration depth..


15 **3.2.3.1 Design**

16 The foundation types included within the PDE are:

- 17 • **Monopile:** a single, vertical, broadly cylindrical steel pile driven into the seabed.
- 18 • **Piled Jacket:** a vertical steel lattice structure consisting of three or four legs, from which piles are  
 19 inserted, connected through cross bracing.
- 20 • **Suction Caisson Jacket:** a vertical steel lattice structure consisting of three or four legs, which  
 21 contain inverted bucket-like structures at the base, embedded in the seabed sediment by suction  
 22 force, connected through cross bracing.


23 An illustration of the foundation types included in the WTG and ESP foundation PDE is presented in  
 24 Figure 3.2-1 and a summary of PDE parameters is included in Table 3.2-4.

25 The maximum long-term seabed footprint presented in the PDE is represented by 67 monopile foundations  
 26 and three suction caisson jacket foundations with maximum scour protection, representing a total of 69  
 27 WTGs and one ESP, covering an overall area of 225,140 square meters (m<sup>2</sup>).



1 Monopile with transition piece

Monopile without transition piece



2 Piled jacket

Suction caisson jacket

3 **Figure 3.2-1 WTG and ESP Foundation Types**

1 **Table 3.2-4 Summary of WTG and ESP Foundation Parameters**

Foundation Parameter	Maximum
<b>Monopile</b>	
Base diameter	13.5 m
Seabed penetration	55 m
Seabed footprint (without scour protection) a/	143 m <sup>2</sup>
Seabed footprint (with scour protection) b/	3,188 m <sup>2</sup>
Diameter at highest astronomical tide (HAT)	12 m
<b>Piled Jacket (3 legs)</b>	
Number of piles	6
Leg spacing at seabed	40 m x 40 m
Pile diameter	4 m
Seabed penetration	95 m
Seabed footprint (without scour protection) a/	76 m <sup>2</sup>
Seabed footprint (with scour protection) b/	418 m <sup>2</sup>
Leg spacing at HAT	35 m x 35 m
<b>Piled Jacket (4 legs)</b>	
Number of piles	8
Leg spacing at seabed	40 m x 40 m
Pile diameter	4 m
Seabed penetration	95 m
Seabed footprint (without scour protection) a/	101 m <sup>2</sup>
Seabed footprint (with scour protection) b/	557 m <sup>2</sup>
Leg spacing at HAT	35 m x 35 m
<b>Suction Caisson Jacket (4 legs)</b>	
Leg spacing at seabed	40 m x 40 m
Bucket diameter	17.5 m
Seabed penetration	18 m
Seabed footprint (without scour protection) a/	963 m <sup>2</sup>
Seabed footprint (with scour protection) b/	3,848 m <sup>2</sup>
Leg spacing at HAT	35 m x 35 m
Notes: a/ Per foundation b/ Per foundation if scour protection is required	

1 **3.2.3.2 Construction**

2 As discussed previously in Section 3.2.3.1, the Company is currently considering three foundation types.  
 3 For each parameter identified in Table 3.2-5 below, the relevant foundation option which represents the  
 4 maximum disturbance has been identified in bold.

5 The details related to the construction of each foundation type are described in the following sections.  
 6 Geophysical and geotechnical surveys will be conducted to identify site-specific seabed conditions, debris,  
 7 and potential unexploded ordnance. Seabed debris and unexploded ordnance will be cleared as necessary,  
 8 in accordance with industry guidelines and best management practices.

9 **Monopile**

10 The installation vessel positions itself at the foundation location, and the steel pile is upended, lifted into a  
 11 vertical position, and lowered onto the seabed through a pile gripper, which is used to provide stability and  
 12 guide the monopile while it is hammered to the required depth. A crane-mounted hydraulic impact hammer  
 13 is driven onto the top of the pile, driving it into the ground. If the pile meets refusal before reaching the full  
 14 penetration depth, drilling of sediment may be required to reduce resistance. The transition piece, if used,  
 15 is then fitted onto the pile for the eventual attachment of the WTG or ESP. The transition piece may be  
 16 secured in place by a bolted, grouted, or slip joint connection (i.e., a conical connection between the  
 17 monopile and transition piece held in place by gravity without bolts or grout), or combination of these  
 18 methods.

19 **Piled Jacket**

20 The installation vessel positions itself at the foundation location, and the jacket structure is lifted into a  
 21 vertical position and lowered onto the seabed. The support piles are then placed in the jacket structure and  
 22 driven into the seabed using the same method described above for monopiles. Once the piles are in place,  
 23 the jacket structure is secured to the piles. In certain seabed formations, a template may be used to drive  
 24 the piles first, prior to lifting the jacket into its engineered position, lowering it to the seabed, and securing  
 25 it to the piles.

26 **Suction Caisson Jacket**

27 The installation vessel positions itself at the foundation location. The suction caissons are fitted with pumps  
 28 and control units, and then the jacket structure is lowered onto the seabed. The water contained within the  
 29 caisson is pumped out, creating a suction force. This negative pressure causes the caisson to bury itself  
 30 securely into the seabed. Water jets within the caisson may be used to assist in penetrating the sediments  
 31 and to help control the installation process. A layer of grout may be added to the top of the caisson, if  
 32 necessary, to provide a uniform bearing surface with the top of the seabed.

33 **Table 3.2-5 WTG and ESP Foundation Installation Maximum Design Scenarios**

Parameter	Relevant Foundation Option	Maximum Design Scenario – Temporary Impacts	Maximum Design Scenario – Long-Term Impacts
<b>Area of Disturbance</b>			
Maximum seabed footprint per foundation	Monopile or suction caisson jacket	1,200 m <sup>2</sup> a/	3,848 m <sup>2</sup> b/
<b>Maximum WTG array total area of seabed disturbance</b>	<b>3 suction caisson jackets and 67 monopiles</b>	<b>84,000 m<sup>2</sup></b>	<b>225,140 m<sup>2</sup></b>
<b>Volume of Dredged Material</b>			
Material dredged for seabed preparation per foundation c/	4-legged suction caisson jacket	n/a	7,327 m <sup>3</sup>

Parameter	Relevant Foundation Option	Maximum Design Scenario – Temporary Impacts	Maximum Design Scenario – Long-Term Impacts
<b>Maximum WTG array total volume of dredge material</b>	<b>3 suction caisson jackets and 67 4-legged piled jackets</b>	<b>n/a</b>	<b>442,942 m<sup>3</sup></b>
<b>Volume of Fill</b>			
Seabed preparation grout per foundation	3-legged piled jacket	n/a	2,013 m <sup>3</sup>
Scour/rock protection per foundation	Monopile	n/a	6,090 m <sup>3</sup>
<b>Maximum WTG array total volume of grout and scour protection</b>	<b>3-legged piled jacket</b>	<b>n/a</b>	<b>567,210 m<sup>3</sup></b>
<b>Pile Driving</b>			
Maximum impact hammer energy	Monopile	4,400 kilojoules	n/a
Average piling duration per foundation d/	Monopile	3 hours	n/a
Notes: a/ Area is inclusive of the seabed clearance and installation vessel jacking and/or anchoring performed by jack-up vessels with up to six legs and/or anchored installation barges with a maximum 8-point anchor spread. b/ Area is inclusive of the footprint of the foundation structure and scour/rock protection. c/ Dredged material may be covered by structures such as scour protection and is therefore not expected to return to its original location. d/ One foundation (one monopile or up to four pin piles) will be installed per day.			

1 **Scour Protection for Foundations**

2 Final engineering design may indicate that scour protection is necessary for the selected foundation type.  
 3 Scour protection is designed to prevent foundation structures from being undermined by hydrodynamic and  
 4 sedimentary processes, resulting in seabed erosion and subsequent scour hole formation. The shape of  
 5 the foundation structure is an important parameter influencing the potential depth of scour hole formation.

6 Scour around foundations is typically mitigated by the use of scour protection measures. Scour protection  
 7 may be installed prior to or directly following the installation of the foundations. Several types of scour  
 8 protection exist, including rock armor, rock bags, grout bags, and concrete mattresses.

9 The amount of scour protection required will vary for the different foundation types being considered and  
 10 based on the local site conditions. Flexibility in scour protection choice is required to anticipate changes in  
 11 available technology, accommodate Project economics within the PDE, and provide the most appropriate  
 12 engineering solution. The final choice and detailed design of a scour protection solution for the Project will  
 13 be made after detailed design of the foundation structure is completed, taking into account a range of  
 14 aspects including geotechnical data, metocean data, water depth, foundation type, maintenance strategy,  
 15 agency coordination, stakeholder concerns, and cost.

16 The maximum anticipated area of scour protection per foundation type is provided in Table 3.2-4, and the  
 17 maximum amount of material assumed for the purpose of the COP and associated environmental  
 18 assessments is provided in Table 3.2-5.

1 **3.2.4 Electrical Service Platform**

2 **3.2.4.1 Design**

3 An ESP is an offshore platform containing the electrical components necessary to collect the energy  
4 generated by the WTGs (via the inter-array cable system) and step up the voltage for transmission to the  
5 Project's onshore substation via the export cable. The purpose of the ESP is to overcome any net effects  
6 of the offshore equipment and cables prior to transmitting energy to shore.

7 To support the Project's maximum design capacity, the Project will require the installation of one ESP. The  
8 high-voltage equipment on the ESP is expected to be rated between 66 and 275 kV. The ESP will house  
9 equipment for high-voltage transmission, including switchgears, transformers, reactors, and control and  
10 monitoring equipment. The ESP will be unmanned during normal operations, but will include facilities and  
11 equipment for maintenance personnel and emergency sheltering situations. The maximum design  
12 parameters for the ESP are listed in Table 3.2-6. The ESP will require various oils, fuels, and lubricants to  
13 support its operations, as shown below in Table 3.2-12. The ESP will be lit and marked in accordance with  
14 United States Coast Guard (USCG) requirements for navigation obstruction lighting, as described in Section  
15 3.3.2.

16 **Table 3.2-6 Electrical Service Platform Parameters**

Parameter	Maximum Design
Number of platforms	1
Topside height above HAT	50 m
Topside length	80 m
Topside width	50 m

17 **3.2.4.2 Construction**

18 Once the foundation for the ESP is installed as described in Section 3.3.3, the topside is delivered to the  
19 location pre-assembled. The topside is lifted onto the foundation using a heavy lift vessel and secured to  
20 the foundation or transition piece.



1 **3.2.5 Inter-Array Cables**

2 **3.2.5.1 Design**

3 The inter-array cables will carry the energy produced by the WTGs to the ESP. The inter-array cable system  
 4 will be comprised of a series of cable “strings” that interconnect a grouping of WTGs to the ESP. The  
 5 maximum design parameters for the inter-array cables are listed in Table 3.2-7. A cross-section of a typical  
 6 inter-array cable is provided in Appendix G Conceptual Project Design Drawings.

7 **Table 3.2-7 Inter-Array Cable Parameters**

Parameter	Maximum Design
Number of cores	3
Voltage per core	66 kV
Total length	240 km
Circuit diameter	26 mm
Cable diameter (including cable protection)	154 mm
Target burial depth	1.5 m – 2.5 m
Installation corridor width	100 m

8 **3.2.5.2 Construction**

9 The inter-array cables will be installed within a 100-m-wide corridor and, depending on seabed conditions,  
 10 buried to a target depth of 1.5 to 2.5 m below stable seabed. Cable installation techniques for inter-array  
 11 cables include jet trenching, mechanical trenching, and free-lay and post-lay burial. With the exception of  
 12 mechanical trenching, these techniques are described in Section 3.2.2. A mechanical trencher uses the  
 13 same burial mechanism as the mechanical plow described in Section 3.2.2 but is remote-operated rather  
 14 than towed. The location of the inter-array cables and associated cable protection will be provided to the  
 15 NOAA’s Office of Coast Survey after installation is completed for the purposes of inclusion on nautical  
 16 charts.

17 Based on the identified range of cable installation methods and requirements, the Company has established  
 18 a maximum design envelope for the inter-array cables that reflects the maximum seabed disturbance  
 19 associated with construction and operations of the inter-array cables. Temporary seabed disturbance  
 20 during inter-array cable installation includes an area up to 2,400 ha.

21 The final installation methods and target burial depths will be determined by the final engineering design  
 22 process, informed by detailed geotechnical data, discussion with the chosen installation contractor, and  
 23 coordination with regulatory agencies and stakeholders. The Company conservatively estimates that up to  
 24 8 percent of the total length of the inter-array cables may require cable protection.

25 Disturbances resulting from the maximum design scenario of the inter-array cables are presented in Table  
 26 3.2-8. The target burial depth and external cable protection for the inter-array cables, as well as the resulting  
 27 impacts, will be further refined as Project design progresses, based on additional survey data and feedback  
 28 from stakeholder engagement.

29 The inter-array cables typically have no maintenance requirements unless a fault or failure occurs. Cable  
 30 failures are mainly anticipated as a result of damage from external influences, such as anchors and fishing  
 31 gear. To evaluate integrity of the cables, the Company intends to conduct a bathymetry survey (or similar)  
 32 along the cable routes immediately following installation to confirm cable burial depth. The Company may  
 33 conduct up to two further maintenance surveys subject to the findings of the post-installation survey.

1 **Table 3.2-8 Inter-Array Cable Maximum Design Scenario**

Parameter	Maximum Design Scenario – Temporary Impacts	Maximum Design Scenario – Long-Term Impacts
<b>Area of Disturbance – Cable</b>		
Cable lay installation corridor a/	2,400 ha	n/a
Additional cable protection b/	n/a	5.7 ha
<b>Maximum Total Seabed Disturbance:</b>	<b>2,400 ha</b>	<b>5.7 ha</b>
<b>Volume of Dredged Material</b>		
Dredged material from potentially mobile seabed features c/	151,821 m <sup>3</sup> – 242,913 m <sup>3</sup>	n/a
<b>Maximum Total Volume of Dredged Material:</b>	<b>151,821 m<sup>3</sup> – 242,913 m<sup>3</sup></b>	<b>n/a</b>
Notes: a/ Assumes 100-m-wide corridor b/ Assumes 8 percent of inter-array cabling will require additional cable protection as a maximum design scenario. c/ Assumes dredging will be required along approximately 5 to 8 percent of the inter-array cables. Dredge calculations will be refined as new survey data is acquired and analyzed. Dredged material is anticipated to be side-cast.		


2 **3.2.6 WTGs**

3 **3.2.6.1 Design**

4 While a range of WTG models from various suppliers may be considered to allow for flexibility within the  
 5 PDE, all WTGs for the Project are expected to follow the traditional offshore WTG design with three blades  
 6 and a horizontal rotor axis. Specifically, the blades will be connected to a central hub, forming a rotor which  
 7 turns a shaft-connected gearbox (if required) and generator. The generator and gearbox will be located  
 8 within a containing structure known as the nacelle, situated adjacent to the rotor hub. The nacelle will be  
 9 supported by a tower structure affixed to the foundation. The nacelle will be able to rotate or “yaw” on the  
 10 vertical axis in order to face the oncoming wind.

11 In support of the development of the Project, the Company is evaluating a range of WTG sizes. For the  
 12 purpose of the assessments presented within this COP, the WTG design envelope has been defined by  
 13 maximum parameters that are representative of the WTGs currently on the market or expected to become  
 14 available in time to be used for the Project, based on ongoing discussions with suppliers.

15 Figure 3.2-2 shows a conceptual rendering of the WTGs with the maximum representative dimensions  
 16 summarized in Table 3.2-9. Each of the WTGs will require various oils, fuels, and lubricants to support the  
 17 operations of the WTGs, as shown in Table 3.2-12.



1  
 2 **Figure 3.2-2 Conceptual Rendering of Maximum WTG Dimensions**

3 **Table 3.2-9 Summary of WTG PDE Parameters**

Parameter	Maximum Representative WTG
Total number of WTGs	69
Foundation locations, including ESP	70
Hub height above mean sea level	175 m
Upper blade tip above mean sea level	317.5 m
Lower blade tip above HAT	27–33 m
Rotor diameter	285 m

4 **WTG Layout**

5 A WTG layout is shown in Figure 3.2-3, which includes 69 WTGs and one ESP. The layout (array) is  
 6 arranged in a grid to allow traversal of the Wind Development Area by commercial, recreational, military,  
 7 and emergency vessels and helicopters. The WTGs will be lit and marked in accordance with Federal  
 8 Aviation Administration and USCG requirements for aviation and navigation obstruction lighting, as  
 9 described Section 3.3.2.




Figure 3.2-3 WTG Layout

1 The closest WTGs will be spaced approximately 1.4 km apart, with rows about 2.2 km wide. The location  
2 of the WTGs and ESP will be provided to NOAA's Office of Coast Survey after installation is completed for  
3 the purposes of inclusion on nautical charts.

#### 4 **3.2.6.2 Construction**

5 After the foundations have been installed as described in Section 3.2.3 (including the potential fitting of a  
6 transition piece in the case of monopile foundations), the WTGs will be transported to the Wind  
7 Development Area, either pre-assembled or in sections. If pre-assembled, a heavy-lift vessel will lift the  
8 WTG onto the foundation and secure it in place. If transported in sections, the tower will be secured first to  
9 the foundation, then the nacelle will be placed on top of the tower and secured, then each blade will be  
10 attached to the nacelle. Once installation is completed, the WTG will be connected to the inter-array cables  
11 and follow a process of testing and commissioning prior to becoming operational.

12 During WTG installation, if jack-up vessels are required, the heavy-lift vessel may temporarily disturb up to  
13 0.1 ha of seafloor near the foundation. The majority, if not all of this disturbance, will be located in areas  
14 previously disturbed during foundation installation.

#### 15 **3.2.7 Summary of Construction Vessels and Helicopters**

16 Construction of the Project will require the support of numerous vessels and helicopters (see Table 3.2-10).  
17 The Project will utilize various ports in the Lower Chesapeake Bay area (Hampton Roads, Elizabeth River,  
18 Cape Charles, and Cape Henry) for staging of Project components and construction vessels.

#### 19 **3.2.8 Oils, Fuels, and Project-Related Waste**

20 Construction and operations of the Project will generate both solid and liquid wastes. Solid waste will  
21 primarily consist of packaging and protective wrappings from Project materials and equipment, as well as  
22 short lengths of cable trimmings. Liquid waste will primarily consist of oils, fuels and water from construction  
23 and O&M vessels. Project-related wastes will be disposed of in accordance with applicable regulations and  
24 will be reused or recycled to the extent practicable. In accordance with 30 Code of Federal Regulations  
25 (CFR) § 585.626(b)(9), the Company has provided a list of potential wastes expected to be generated  
26 during construction and O&M of the Project (see Table 3.2-11).

27 The Company will minimize the release of marine debris into review area waters by requiring all offshore  
28 personnel and vessel contractors to implement appropriate debris control practices and protocols. The  
29 Company will comply with Lease Condition 5.1.4 in regard to marine trash and debris prevention, including  
30 the required portions of Bureau of Safety and Environmental Enforcement Notice to Lessees and Operators  
31 No. 2015-G03. Vessel operators, employees, and contractors will be briefed on marine trash and debris  
32 awareness and elimination, the environmental and socioeconomic impacts associated with marine trash  
33 and debris, and their responsibilities for ensuring that trash and debris are not intentionally or accidentally  
34 discharged into the marine environment. All Project-related vessels will operate in accordance with  
35 regulations pertaining to at-sea discharges of vessel-generated waste.



1 **Table 3.2-10 Preliminary Summary of Offshore Vessels for Construction**

Vessel Type	Description	Role	# of Vessels	Approx. Total # Trips a/	Approx. Width (m)	Approx. Length (m)	Gross Tonnage	Deadweight	Operational Speed (knots)	Max Transit Speed (knots)	Propeller System	Approx. Fuel Capacity	Marine Sanitation Device	Crew Size
<b>Foundation Installation</b>														
Heavy Lift Jack-up Vessel	A self-elevating vessel with a crane for foundation installation	WTG and ESP foundation installation and grouting	2	2	50	139	16,000 t	14,000 t	10	12	4 Azimuths thrusters	LNG Dual Fuel – unknown capacity	IMO compliant	130-140
Scour Protection Vessel	Vessel with a pipe to lower scour protection to the seafloor	Scour protection transportation and installation	1	7	36	158	30,000 t	27,000 t	14	15	Propellers/thrusters	1500 t	IMO compliant	50-60
Tug	Small vessel that pulls a barge	Barge support	4	116	12	45	161 t	1,000 t	10	14	Propellers/thrusters	8 t	N/A	4-6
Barge	Foundation transport	Foundation transport	4	116	31.5	124	8,762 t	17,500 t	8-10	8-10	Tug assist	50 t	7.7 T tank	12-14
Noise Mitigation Vessel	Vessel that installs noise mitigation for pile driving	Noise mitigation/DP2 support/supply	1	12	11	46	3,000 t	4,000 t	10	13	Propellers/thrusters	700 t	IMO compliant	5-12
Crew Transfer Vessel	Brings crew to installation site from SOV	Installation support and crew transport	2	104	7	35	360 t	18.5 t	12	22	Jet propulsion	30 t	IMO compliant	24-28
Safety Vessel/MMO Vessel	Safety/PSO monitoring	Safety/PSO monitoring	2	24	4	12	25 t	n/a	10	10-12	Propellers	2 t	IMO compliant	2-14
<b>WTG Installation</b>														
Heavy Lift Jack-up Vessel	A self-elevating vessel with a crane for foundation installation	WTG installation	1	1	50	139	16,000 t	14,000 t	10	12	4 Azimuths thrusters	LNG Dual Fuel – unknown capacity	IMO compliant	130-140
WTG Supply Vessel	Nacelle, tower, and blade transport	Heavy transport	1	19	42	173	23,134 t	15,000 t	13	15	Propellers/Azimuths	2,000 t	IMO compliant	20-25
Tug	Small vessel that pulls a barge	Barge support	2	58	12	45	161 t	1000 t	10	14	Propellers/thrusters	8 t	N/A	4-6
Barge	WTG transport	WTG transport	2	58	31.5	124	8,762 t	17,500 t	8-10	8-10	Tug assist	50 t	7.7T tank	12-14
<b>Electrical Service Platform Installation</b>														
Heavy Transport Vessel	Heavy cargo or semi-submersible	ESP transport	1	1	42	173	12,000-50,000 t	10,000-62,000 t	12-18	12-18	Propellers/thrusters	2,500 t	IMO compliant	20-25
Heavy Lift Vessel	Floating crane or semi-submersible	ESP installation	1	1	47	183	50,000 t approx.	unknown	10.5	12.5	6 Azimuth, DP 3	4,350 t	IMO compliant	180-210
<b>Inter-Array Cable Installation</b>														
Floating Cable Lay Vessel (offshore)	DP2 vessel that transports and lays cable	Inter-array cable installation	1	6	31	150	16,171 t	12,700 t	12	14	DE,DC Grid, Stern Azimuths	1,300 t	IMO compliant	120-140
Floating Support Vessel	Supply/ anchor handling support/ guard	Inter-array cable installation support	1	6	17	74	75-1,800 t	50-2,200 t	10-14	10-14	Propellers/thrusters	150 t	IMO compliant	25-70
Floating Survey Vessel	Multi-role survey or support vessel	Pre-installation surveys	1	8	7	35	600 t	400-1,000 t	10	15	Propellers/thrusters. Smaller support with jet propulsion	70 t	IMO compliant	22
Pre-lay grapnel run Vessel	Tows a grapnel train to clear debris	Cable route clearance	1	1	11	46	700-4,000 t	2,000-2,500 t	10	15	Propellers/thrusters	110 t	IMO compliant	5-25



Vessel Type	Description	Role	# of Vessels	Approx. Total # Trips <sup>a/</sup>	Approx. Width (m)	Approx. Length (m)	Gross Tonnage	Deadweight	Operational Speed (knots)	Max Transit Speed (knots)	Propeller System	Approx. Fuel Capacity	Marine Sanitation Device	Crew Size
Safety Vessel/MMO Vessel	Safety/PSO monitoring	Safety/PSO monitoring	2	12	4	12	25 t	n/a	10	10-12	Propellers	2 t	IMO compliant	2-14
<b>Offshore Export Cable Installation</b>														
Floating Cable Lay Vessel (offshore)	DP2 vessel that transports and lays cable	Export cable installation	1	6	30	140	16,171 t	12,700 t	12	14	DE,DC Grid, Stern Azimuths	1,350 t	IMO compliant	100+
Floating Cable Lay Vessel (nearshore)	DP2 or anchored vessel that transports and lays cable	Export cable installation	1	6	33.5	122	7,500 t	12,000 t	12	14	DE,DC Grid, Stern Azimuths	1,200 t	IMO compliant	100+
Floating Support Vessel	Supply/ anchor handling support/guard	Export cable installation support	1	6	17	74	75-1,800 t	50-2,200 t	10-14	10-14	Propellers/thrusters	150 t	IMO compliant	5-20
Floating Survey Vessel	Multi-role survey or support vessel	Pre-installation surveys	1	6	7	35	400-600 t	500-800 t	10-12	12-14	Propellers/thrusters. Smaller support with jet propulsion	70 t	IMO compliant	12-24
Pre-lay grapnel run Vessel	Tows a grapnel train to clear debris	Export cable route clearance	1	1	11	46	700-4,000 t	2,000-2,500 t	10	15	Propellers/thrusters	120 t	IMO compliant	5-25
Safety Vessel/MMO Vessel	Safety/PSO monitoring	Safety/PSO monitoring	2	12	4	12	25 t	n/a	10	10-12	Propellers	2 t	IMO compliant	2-14
<b>Commissioning</b>														
Service Operations/ Floatel	Field Service and crew accommodation	Accommodation vessel	2	12	18	93	6,100 t	2,250 t	10	13	Blade propellers	792 t	IMO compliant	80-90
Crew Transfer Vessel	Brings crew to installation site from SOV	Installation support and crew transport	2	52	7	35	360 t	18.5 t	12	22	Jet propulsion	30 t	IMO compliant	20-30
<b>Helicopters</b>														
Helicopter	Emergency crew transfers	Emergency only	1	none	3	16.7	6.8 t	N/A	146	146	N/A	2,086 L	N/A	3-4
Notes: a/ Total trips. Refers to the number of trips performed during the entire construction phase. Number includes all vessels of the type listed (e.g., 4 tugs making 29 trips each equals 116 total trips). CTV: Crew transfer vessel DP2: Dynamic positioning, IMO class 2 vessel IMO: International Maritime Organization LNG: Liquefied natural gas MMO: marine mammal observation PSO: protected species observer SOV: Service operation vessel t: metric ton L: liter														

1 **Table 3.2-11 Wastes Expected to be Generated During Project Construction and Operations**

Types of Waste and Composition	Approximate Total Amount Discharged	Maximum Discharge Rate <sup>a/</sup>	Means of Storage or Discharge Method
Domestic water	0.1 m <sup>3</sup> per person per day	n/a	Tanks or discharged overboard after treatment
Uncontaminated bilge water	Subject to vessel type	Subject to vessel size and equipment	Tanks or discharged overboard after treatment
Uncontaminated ballast water	Subject to vessel type	Subject to vessel size and equipment	Discharged overboard or retained onboard as part of ballast management plan
Uncontaminated fresh or seawater used for vessel air conditioning	Subject to vessel type	Subject to vessel size and equipment	Discharged overboard
Deck drainage and sumps	Subject to vessel type	Subject to vessel size and equipment	Discharged overboard after treatment
Sewage from vessel	0.1 m <sup>3</sup> per person per day	n/a	Tanks or sewage treatment plant
Food waste	0.3 kilograms per person per day	Dependent on location	Discharged overboard if applicable or onshore landfill
Solid trash or debris from vessel operations	0.05 m <sup>3</sup> per person per day	As generated	Onshore landfill or incineration
Chemicals, solvents, oils, and greases	Subject to vessel type	Subject to vessel size and equipment	Onshore landfill or incineration
Drilling cuttings, mud, or borehole treatment chemicals, if used	Dependent on HDD type selected	n/a	n/a
Oily residue	1% of daily fuel consumption	n/a	n/a
Note: a/ Final discharge volumes and rates will be provided in the Fabrication and Installation Report following selection of both the supplier and equipment type and/or final design and location. Wastes will be managed in accordance with applicable regulations.			

2 As planning and design proceeds, a detailed chemical and waste management plan will be developed and  
 3 provided to BOEM (see Appendix I Oil Spill Response Plan). This plan will describe how each waste stream  
 4 will be handled and stored, together with plans for proper disposal, recovery, recycling, or reuse.

5 Examples of oils, fuels, greases, and other chemicals used by the Project during construction and  
 6 operations are detailed in Table 3.2-12. These will be included in the WTGs and ESP at the time of  
 7 construction. During O&M, these will be replenished by transfer vessels as necessary. The spill containment  
 8 strategy for each chemical is comprised of preventive, detective, and containment measures (see Appendix  
 9 I Oil Spill Response Plan).

1 **Table 3.2-12 Preliminary Summary of Oils, Fuels, and Greases for Construction and Operations**

Chemical Type	Description	Use/Location	Approx. Volume	Frequency of Transfer	Treatment or Disposal
Transformer oil (WTG and ESP)	Bio-degradable oil or highly refined mineral oil	Main 220/66 kV Transformers, 220 kV shunt reactors, 66 kV aux. transformers & 66 kV grounding reactor	6,000 L per WTG 466,400 L on ESP	Not anticipated; only changed if needed	To be brought to designated O&M port and disposed according to regulations and guidelines
Lubrication oil (ESP)	Lubricant oil	Crane Emergency generator	Crane: To be defined during detailed design Emergency generator: 55 L	Expected every 5-8 years	To be brought to designated O&M port and disposed according to regulations and guidelines
General oil (WTG and ESP)	Different kinds of oil	WTGs: Hydraulics, gear box, yaw gears, transformers, etc. Might also be used for passive damper located in tower ESP: Hydraulic oil for crane	8,000 L per WTG 3,000 L to be replaced as part of scheduled maintenance 1,320 L on ESP	Expected every 5-8 years	To be brought to designated O&M port and disposed according to regulations and guidelines
Grease (WTG)	Refill of grease for main bearing, yaw bearing, blade bearing	Bearings including yaw bearing and blade bearing	40 L per WTG	Expected every year	To be brought to designated O&M port and disposed according to regulations and guidelines
Diesel fuel (WTG and ESP)	Fuel for the emergency diesel generator (if any)	Diesel storage tank	3,000 L per WTG 21,560 L on ESP	Only as required	To be brought to designated O&M port and disposed according to regulations and guidelines
Fire extinguishing agents (WTG and ESP)	Inert gas extinguishing system (e.g., NOVEC, nitrogen, or similar)	Various rooms	To be defined during detailed design	Not anticipated; only changed if needed	To be brought to designated O&M port and disposed according to regulations and guidelines
Fire extinguishing agents (WTG and ESP)	Manual extinguishers: powder, carbon dioxide (CO <sub>2</sub> ), foam	Various locations	WTG: To be defined during detailed design 11,000 L foam on ESP	Depends on fabrication	To be brought to designated O&M port and disposed according to regulations and guidelines

Chemical Type	Description	Use/Location	Approx. Volume	Frequency of Transfer	Treatment or Disposal
Fire extinguishing agents (WTG and ESP)	Other types (if any)	Various locations	To be defined during detailed design	Not anticipated; only changed if needed	To be brought to designated O&M port and disposed according to regulations and guidelines
Dielectric gas (electrical insulating gas) (WTG and ESP)	Sulfur hexafluoride (SF <sub>6</sub> )	WTG: GIS switch gears ESP: GIS switch gears Onshore substation	Approx. 18 kilograms per WTG 2,320 kilograms on ESP Up to 5,000 kilograms for onshore substation	Not replaced	To be brought to designated O&M port and disposed according to regulations and guidelines
Paint & coating (WTG and ESP)	Corrosion protection of steel structure paints & varnishes	Steel structure, various locations	To be defined during detailed design	Only for repairs	To be brought to designated O&M port and disposed according to regulations and guidelines
Coolants or refrigerants (WTG and ESP)	Water, glycol, other refrigerants	Heating, Ventilation, and Air Conditioning unit, Air Handling Unit	1,600 L per WTG Approx. 700 L to be replaced as part of scheduled maintenance 176 L on ESPs	Expected every 5-8 years	To be brought to designated O&M port and disposed according to regulations and guidelines
Grout (WTG and ESP)	Grout	Grout for connection between monopile and transition piece	Up to 40,000 L per WTG and ESP position	Not anticipated; only changed if needed	To be brought back to port and disposed according to regulations and guidelines

### 3.3 Operations and Maintenance

The Project is expected to operate up to 35 years after construction is completed. Per 30 CFR § 585.235(a)(3) and Addendum B of the Commercial Lease of Submerged Lands for Renewable Energy Development on the Outer Continental Shelf of Lease Area OCS-A 0508 (Lease), the operations term of the Project is 25 years, commencing on the date of COP approval. Two years before the end of operations term, the Company may request renewal of its Lease in accordance with 30 CFR §§ 585.425 through 429.

Pursuant to 30 CFR § 585.200(b), the Company has the right to one or more project easements, without further competition, as necessary for the full utilization of the Lease, and under applicable regulations in 30 CFR Part 585. In addition to COP approval, the Company is requesting a 61-m (200-foot)-wide operational ROW centered on each offshore export cable to support necessary O&M activities, should a fault or failure occur. Additional licenses and/or easements required for the portion of the export cable corridor in state waters are discussed in Section 1.5.1.

1 The Project will be designed to operate with minimal day-to-day supervisory input, with key systems  
2 monitored remotely from a central location 24-hours a day. Cables will be equipped with distributed  
3 temperature sensing to alert the Company of changes in cable temperature. A cable monitoring plan will  
4 be provided to BOEM prior to construction. During the operations, the Project will require both planned and  
5 unplanned inspections and maintenance, which will be carried out by a team of qualified engineers,  
6 technical specialists, and associated support staff.

7 Project operations will be based out of onshore O&M facilities, which may include control rooms,  
8 administrative and management offices, training space for technicians and engineers, shop space, and/or  
9 warehouse space, which will be collocated to the extent practicable. O&M facilities will be located near  
10 existing ports to allow for mobilization of vessels performing O&M activities. Improvements may be made  
11 to these ports in order to accommodate offshore wind O&M activities. Port improvements and the  
12 associated permitting activities would be the responsibility of port owners/operators.

13 A final determination regarding the suitable location of the O&M facility will be made upon conclusion of  
14 thorough site assessments and due diligence of all locations under consideration, including:

- 15 • Portsmouth, Virginia;
- 16 • Newport News, Virginia;
- 17 • Cape Charles, Virginia; and
- 18 • Chesapeake, Virginia.

19 The O&M plan for both the Project's onshore and offshore infrastructure will be finalized as a component  
20 of the Facility Design Report and Fabrication and Installation Report. An Oil Spill Response Plan and Safety  
21 Management System will also be implemented during O&M activities (see Appendices I and F for  
22 preliminary versions of these that will continue to be developed as the Project matures).

### 23 **3.3.1 Summary of O&M Vessels and Helicopters**

24 During O&M activities, many of the types of vessels used during construction will be used for visits to the  
25 Wind Development Area. A summary of anticipated vessel activity during the O&M period is provided in  
26 Table 3.3-1. On average, there will be approximately three Project-related vessels inside the Wind  
27 Development Area during the day, throughout the Project's operational period.

1 **Table 3.3-1 Preliminary Summary of Offshore Vessels for O&M**

Vessel Type	Description	Role	# of Vessels	Approx. Annual # Trips a/	Approx. Width (m)	Approx. Length (m)	Gross Tonnage	Deadweight	Operational Speed (knots)	Max Transit Speed (knots)	Propeller System	Approx. Fuel Capacity	Marine Sanitation Device	Crew Size
<b>Regular Operations and Maintenance</b>														
Service Operation Vessel	Main operation vessel carrying personnel and components during maintenance	Service vessel	1	26/year	17	81	6,100 t	2,250 t	10	13	Blade propeller	792 t	IMO compliant	60-100
Crew Transfer Vessel	Auxiliary operation vessel to carry personnel and small material along the Wind Development Area	Crew transfer	2	184/year	7	35	360 t	18.5 t	22	30	Jet propulsion	30 t	IMO compliant	20-30
Daughter Craft	Move personnel when CTV is not available	Crew transfer	2	0 (on board SOV)	4	12	100-150 t	20-75 t	25-30	25-30	Blades/thrusters	10 t	IMO compliant	3-8
Environmental Monitoring Vessel	Vessel dedicated to crew executing environmental monitoring tasks	Environmental	2	2/year	7	21	100-150 t	20-75 t	8-10	10-15	Screw propellers/thrusters	7.5 t	IMO compliant	3-8
<b>Cable Inspection and Repairs</b>														
Cable Survey Vessel	Vessel to monitor and survey export cables and inter-array cables within the Wind Development Area	Cable survey/inspections	1	7/year	12	34	600 t	400-1,000 t	10	15	Propellers/thrusters Smaller support with jet propulsion	70 t	IMO compliant	22
Export Cable Survey Vessel	Vessel to monitor and survey export cable corridor	Export cable survey/inspections	1	1/year	5	14	150 t	50 t	10	12	Propellers	50 t	IMO compliant	10
<b>WTG Operations, Inspection, and Repairs</b>														
Overseas WTG Component Transport Vessel	Transport WTG components	WTG component transport	1	1/year	16	128	23,134 t	15,000 t	13	15	Propellers/Azimuths	2,000 t	IMO compliant	20
WTG Main Repair Jack-up Vessel	Maintenance and WTG repair vessel	WTG maintenance and repair	1	5/year	45	132	15,000 t	9,000 t	10	11.5	Azimuths	4,500 t	IMO compliant	100+
Jack-up Vessel	Maintenance and WTG repair vessel	Support WTG repair	1	5/year	41	56	5,300 t	1,200 t	10	11.5	Azimuths	2,000 t	IMO compliant	100+
<b>Scour Protection Repairs</b>														
Scour Protection Repair Vessel	Vessel with a pipe to lower scour protection to the seafloor	Scour/cable protection repairs	1	As needed	36	158	30,000 t	27,000 t	14	15	Propellers/thrusters	1,500 t	IMO compliant	52
<b>Helicopters</b>														
Helicopter	Transfers crew from vessels to WTGs and ESP	Crew transfer	1	600 hours/year	3	16.7	6.8 t	N/A	146	146	N/A	2,086 L	N/A	3-4
Notes: a/ Annual trips during Project useful life for each vessel type. Number includes all vessels of the type listed (e.g., 2 crew transfer vessels making 92 trips per year each equals 184 trips). CTV: Crew transfer vessel IMO: International Maritime Organization SOV: Service operation vessel t: metric ton														

2



### 3.3.2 Lighting and Marking of Offshore Project Components

The WTGs will have a maximum rotor tip height of 317.5 m above mean sea level. The Company will comply with the April 2021 BOEM *Guidelines for Lighting and Marking of Structures Supporting Renewable Energy Development* subject to final design decisions and will work with USCG and BOEM to achieve equivalent levels of safety performance as Aids to Navigation if the 2021 guidance is not practical given final design. BOEM's guidelines are modeled after the Federal Aviation Administration's obstruction marking and lighting standards (see Advisory Circular 70/7460-1M) and USCG's recommendations for structure identification, lighting, and sound signal in its *NC, VA, MD, DE, NJ-Atlantic Ocean-Offshore Structure PATON Marking Guidance* (USCG 2020). In accordance with relevant guidance and subject to input from regulators, proposed lighting and marking schemes consist of, but are not limited to, the following:

- All foundation structures will be painted high visibility yellow RAL 1023 up to 15.2 m (50 feet) from Mean Higher High Water.
- Ladders at the foundation base will be painted in a color that contrasts with the high visibility yellow.
- Retro-reflective material will be used, visible through a 360-degree arc, and may be applied in at least 0.6-m (2-foot) bands around structures, no less than 9.1 m (30 feet) above Mean Higher High Water.
- Above 15.2 m (50 feet), WTGs will be painted a shade of white between the RAL specifications of Pure White (RAL 9010) and Light Grey (RAL 7035).
- WTGs will be labeled with an alphanumeric marking scheme, determined in coordination with the USCG. Letters will be easily visible using retroreflective material and will be as near 3 m high as practicable. Lettering will be visible from all directions from the water's surface. The bottom of the alphanumeric characters should be located at least 9.1 m (30 feet) and no more than 15.2 m (50 feet) above Mean Higher High Water.
- Locations of each WTG and the ESP will be provided to NOAA for inclusion on navigation charts.
- Two synchronized Federal Aviation Administration "L-864" red flashing omnidirectional obstruction lights will be placed on the nacelle of each WTG. LED-based red obstruction lights will be visible to pilots using certain night vision goggle systems.
- Mid-level lighting will be placed at the halfway point of each WTG tower, consisting of at least three flashing red lights, and synchronized with the nacelle lighting.
- In accordance with USCG and BOEM guidance, lights on Significant Peripheral Structures (e.g., corner WTGs or ESP) will be quick flashing yellow with a nominal range of 9 km (5 nautical miles [nm]). Intermediate Perimeter Structures will flash yellow at 2.5 seconds at a nominal range of 6 km (3 nm). Inner boundary towers will be marked with flashing yellow lights at 6 or 10 seconds with a nominal range of 4 km (2 nm). Interior WTGs will be marked with 15-second flashing yellow lights with a nominal range of 2 km (1 nm). Flash sequences will be synchronized for each structure location. All lighting will be visible to mariners from all directions in the horizontal plane.
- Temporary components preceding the final structure completion will be marked with quick flashing yellow obstruction lights, which will be visible to mariners from all directions in the horizontal plane at a nominal range of 9 km (5 nm). Other temporary lighting may be utilized for safety purposes as necessary.
- Sound signals will be located on Significant Peripheral Structures and other outer structures such as to not exceed 6 km (3 nm) between sound signals. Signals will sound every 30 seconds (4 seconds blast, 26 seconds off), will be Mariner Radio Activated Sound Signal activated by keying VHF Radio frequency 83A five times within ten seconds, and will be timed to energize for

- 1 45 minutes after the last VHF activation. Sound signals will project to a nominal range of 4 km  
2 (2 nm).
- 3 • Automatic identification system transponder signals will be used to mark structures within the Wind  
4 Development Area, pending additional guidance from the USCG.

### 5 **3.4 Decommissioning**

6 Decommissioning requirements are defined in Section 13 of the Lease. At the end of the Project's useful  
7 life, the Project will be decommissioned in accordance with a detailed Project decommissioning plan that  
8 will be developed in compliance with applicable laws, regulations, and best management practices at that  
9 time. Unless otherwise authorized by BOEM, pursuant to 30 CFR § 585.902 the Company is required to  
10 "remove or decommission all facilities, projects, cables, pipelines, and obstructions and clear the seafloor  
11 of all obstructions created by activities on the leased area." Furthermore, in accordance with 30 CFR §  
12 585.905, the Company is required to submit a decommissioning application two years before the expiration  
13 of the Lease. Accordingly, the Company will develop a detailed decommissioning and removal plan for the  
14 facility that complies with all relevant permitting requirements. This plan will account for changing  
15 circumstances during the operations phase of the Project, including new discoveries in the marine  
16 environment, technology, and any relevant amended legislation.

17 During decommissioning activities, the Company will mandate a careful inventory be made of all offshore  
18 Project components to be removed. As they are removed from the site, each Project component will be  
19 counted and noted, ensuring that all Project components are removed. The Company will prioritize re-use  
20 and recycling of materials as feasible and will otherwise dispose of materials in an appropriate fashion,  
21 consistent with both an approved decommissioning plan and relevant federal, state, and local regulations.  
22 The environmental impacts from these decommissioning activities would be generally similar to the impacts  
23 experienced during construction.

24 As currently envisioned, and subject to change based on future agreements with the appropriate agencies,  
25 decommissioning of the Project is broken down into several steps:

- 26 • Dismantling and removal of WTGs;  
27 • Cutting and removal of foundations and removal of scour protection;  
28 • Removal of ESP;  
29 • Retirement in place of offshore cable system including offshore export and inter-array cables; and  
30 • Retirement in place of onshore export cables.

31 After decommissioning is complete, unless otherwise authorized by BOEM, the Company will conduct a  
32 site clearance survey to ensure that all Project components are removed and that no unauthorized debris  
33 remains on the seabed. Details of the site clearance survey will be provided in the Project decommissioning  
34 plan.

35 It is anticipated that the equipment and vessels used during decommissioning will likely be similar to those  
36 used during construction and installation. For offshore work, vessels would likely include cable laying  
37 vessels, crane barges, jack-up barges, larger support vessels, tugboats, crew transfer vessels, and possibly  
38 a vessel specifically built for erecting WTG structures.

39 For onshore work, subject to discussions with the City of Virginia Beach on the decommissioning approach  
40 that has the fewest environmental impacts, the onshore cables, the concrete encased duct bank, and vaults  
41 would be left in place for future reuse, as would elements of the onshore substation and grid connections.

### 3.5 References

See Table 3.5-1 for data sources used in the preparation of this chapter.

**Table 3.5-1 Data Sources**

Source	Includes	Available at	Metadata Link
BOEM	Lease Area	<a href="https://www.boem.gov/BOEM-Renewable-Energy-Geodatabase.zip">https://www.boem.gov/BOEM-Renewable-Energy-Geodatabase.zip</a>	N/A
BOEM	State Territorial Waters Boundary	<a href="https://www.boem.gov/Oil-and-Gas-Energy-Program/Mapping-and-Data/ATL_SLA(3).aspx">https://www.boem.gov/Oil-and-Gas-Energy-Program/Mapping-and-Data/ATL_SLA(3).aspx</a>	<a href="http://metadata.boem.gov/geospatial/OCS_SubmergedLandsActBoundary_Atlantic_NAD83.xml">http://metadata.boem.gov/geospatial/OCS_SubmergedLandsActBoundary_Atlantic_NAD83.xml</a>
NOAA	Territorial Sea (12-nm limit)	<a href="http://maritimeboundaries.noaa.gov/downloads/USMaritimeLimitsAndBoundariesSHP.zip">http://maritimeboundaries.noaa.gov/downloads/USMaritimeLimitsAndBoundariesSHP.zip</a>	<a href="https://inport.nmfs.noaa.gov/inport-metadata/NOAA/NOS/OCS/inport/xml/39963.xml">https://inport.nmfs.noaa.gov/inport-metadata/NOAA/NOS/OCS/inport/xml/39963.xml</a>

BOEM (Bureau of Ocean Energy Management). 2018. *Draft Guidance Regarding the Use of a Project Design Envelope in a Construction and Operations Plan*. 12 Jan 2018. Available online at: <https://www.boem.gov/sites/default/files/renewable-energy-program/Draft-Design-Envelope-Guidance.pdf>. Accessed 29 Oct 2020.

BOEM. 2020. *Information Guidelines for a Renewable Energy Construction and Operations Plan (COP)*. Version 4.0. 27 May 2020. Available online at: <https://www.boem.gov/sites/default/files/documents/about-boem/COP%20Guidelines.pdf>. Accessed 29 Oct 2020.

BOEM. 2021. *Guidelines for Lighting and Marking of Structures Supporting Renewable Energy Development*. Available online at: <https://www.boem.gov/sites/default/files/documents/renewable-energy/2021-Lighting-and-Marking-Guidelines.pdf>. Accessed 09 Jun 2021.

USCG (United States Coast Guard). 2020. *NC, VA, MD, DE, NJ-Atlantic Ocean-Offshore Structure PATON Marking Guidance*. Published in Local Notice to Mariners; District 5; Week 38/20. Available online at: <https://www.navcen.uscg.gov/pdf/lnms/lnm05382020.pdf>. Accessed 29 Oct 2020.