



Geotechnical Report for
US Wind Inc.

Project:
**Geotechnical Marine Survey Investigation for the
Maryland Wind Energy Area**

Description:
**Volume 1: Field Operations and Preliminary
Results Report**

Survey Date:
22 June 2015 – 07 July 2015

Project Number:
10451

Client Reference:
REF11449

Report Status:
Draft Field



REPORT AUTHORISATION AND DISTRIBUTION

Report Status	Volume 1: Operational Report	Draft Field
---------------	------------------------------	-------------

Compilation	Geotechnical Engineer	Xue Yao Samuel Harvie Nick Vowles-Sheridan Simon McDowell
QC Approval	Civil Engineer	
Authorisation	GeoConsultancy Manager	Roi Santos

Revision	Date	Title	Report Ref
0	14/07/2015	Volume 1: Operational Report	Draft Field

Distribution

1 copy

US Wind Inc.
 155 Federal Street
 Boston
 Massachusetts
 02110

Attention: Bill Wall

SERVICE WARRANTY

USE OF THIS REPORT

This report has been produced by Gardline Group in fulfilment of its contractual obligations to the client. The client and the contract are both identified on the front cover of this report.

This report has been prepared with due care and diligence and with the skill reasonably expected of a reputable contractor experienced in the types of work carried out under the contract and as such the findings in this report are based on an interpretation of data which is a matter of opinion on which professionals may differ and unless clearly stated is not a recommendation of any course of action.

Gardline Group has prepared this report for the client(s) identified on the front cover in fulfilment of its contractual obligations under the referenced contract and the only liabilities Gardline Group accept are those contained therein.

Please be aware that further distribution of this report, in whole or part, or the use of the data for a purpose not expressly stated within the contractual work scope is at the client's sole risk and Gardline Group recommends that this disclaimer be included in any such distribution.

GARDLINE GROUP

Hewett Park, Hewett Road, Great Yarmouth, Norfolk NR31 0NN England
Telephone +44 1493 845600 Fax +44 1493 852106
www.gardline.com

REPORT STRUCTURE


VOLUME 1: OPERATIONAL REPORT (BS EN ISO 19901)		VOLUME 3: DATA INTEGRATION AND ENGINEERING REPORT (BS EN ISO 19901-8)
Executive Summary 1. Scope of Project 2. Offshore Activities 3. Drilling Operations 4. InSitu testing-CPTU 5. InSitu testing-PS Logging 6. Sampling Operations 7. Field Laboratory 8. Preliminary Geotechnical logs and Soil profiles 9. Classification Laboratory results 10. CPTU Analysis 11. Laboratory Testing Procedures 12. Geodetic Information and Water Depths 13. Health Safety and Environment 14. References		Executive Summary 1. Scope of Project 2. Geological setting 3. Ground model (Integration of geophysical and geotechnical records) 4. Representative Soil Parameters for foundation design 5. Interpretation and Evaluation of Geotechnical Data 6. References

EXECUTIVE SUMMARY

This report presents the operational details and preliminary geotechnical results. These results and preliminary interpretations will be reviewed and verified after the completion of the onshore laboratory programme. The results of this report will therefore be superseded by detailed factual report (Volume 2) and the interpretative report (Volume 3) which will include an evaluation of the representative geotechnical parameters for the conceptual foundation design.

The Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area is in the North Atlantic Ocean, approximately 10km off the coast of Maryland (location shown in Figure 1).

Figure 1 Location of the Maryland Wind Energy site



Mobilisation of the M.V. Ocean Discovery was undertaken from Port of Baltimore, Maryland, United States of America starting on 16 June 2015 and completed by 18 June 2015.

The fieldwork at the location was performed between 22 June 2015 and 07 July 2015.

Seven boreholes were drilled at representative locations at the Maryland Wind Farm site. The purpose was to collect suitable geotechnical data in order to assess and select suitable foundations for the development of the wind farm. Boreholes comprised of combined undisturbed soil sampling and downhole CPTU data acquisition. At four locations PS logging data was also acquired.

Table 1 provides a summary of fieldwork; including the number of boreholes completed, fieldwork dates and vessel details.

Table 1 **Fieldwork Summary**

Fieldwork Summary	
Survey Vessel	MV Ocean Discovery
Fieldwork dates	22 June 2015 – 07 July 2015
Composite CPTU & Sample Borehole	7
PS logging locations	4

The water depth at the proposed Maryland Wind Energy Area ranged across site from 19.30m to 27.03m MSL.

TABLE OF CONTENTS

REPORT AUTHORISATION AND DISTRIBUTION	ii
SERVICE WARRANTY	iii
REPORT STRUCTURE	iv
EXECUTIVE SUMMARY	v
TABLE OF CONTENTS	1
APPENDICES	3
LIST OF TABLES	4
LIST OF FIGURES	5
LIST OF SYMBOLS AND ABBREVIATIONS	6
VOLUME I: FIELD OPERATIONS AND PRELIMINARY RESULTS REPORT	7
1. Scope of Project	7
1.1 General	7
2. Offshore Activities	8
2.1 General	8
2.2 Summary of Activities	8
2.3 Time Breakdown	10
2.4 Field Personnel	10
3. Drilling Operations	12
3.1 General	12
3.2 Equipment	12
3.3 Operations	12
4. In Situ Testing - CPTU	13
4.1 General	13
4.2 Equipment	13
4.3 Summary of Downhole CPTU Operations	13
4.4 CPTU Data Collection Operations	13
5. In Situ Testing - PS Logging	15
5.1 General	15
5.2 Summary of PS Logging Operations	15
5.3 PS Logging Data Collection Operations	16
6. Sampling Operations	17
6.1 General	17
6.2 Equipment	17
6.3 Operations	17
7. Field Laboratory	18
7.1 General	18
7.2 Laboratory Equipment	18
7.3 Summary of Laboratory Operations	18
8. Preliminary Geotechnical Boring Logs and Soil Profiles	20
8.1 General	20
8.2 Soil Layering	20
9. Classification Laboratory Test Results	22
9.1 General	22

9.2	Offshore laboratory testing	22
10.	CPTU Analysis	23
10.1	General	23
10.2	Results	23
10.3	Discussion of Results	24
11.	Laboratory Testing Procedures	25
11.1	General	25
11.2	Soil Description	25
11.2.1	Fine Grained Soils	25
11.2.2	Coarse Grained Soils	28
11.3	Soil Classification	29
11.3.1	Natural Moisture Content and Bulk and Dry Density	29
11.3.2	Undrained Shear Strength	30
11.3.2.1	Pocket Penetrometer	30
11.3.2.2	Torvane Test	30
11.3.2.3	Motorised Laboratory Vane	30
11.3.2.4	Unconsolidated Undrained Triaxial Test (UUT)	30
12.	Geodetic Information and Water Depths	32
12.1	Equipment	32
12.2	Geodetic Information	32
12.3	Water Depth Measurements and Locations	32
13.	Health, Safety and Environment	33
13.1	Health	33
13.2	Safety	33
13.3	Environment	33
13.4	Safety Drills and Health and Safety Executive (HSE) meetings	34
14.	References	35

APPENDICES

APPENDIX 1

1.1 Location Details

APPENDIX 2

2.1 Borehole Logs

2.2 PS Measurements Logs

APPENDIX 3

3.1 CPTU Operators logs

3.2 CPTU Reference readings

3.3 CPTU Measured and derived results

APPENDIX 4

4.1 Laboratory test results summary

4.2 Offshore testing schedule

4.3 List of samples

APPENDIX 5

5.1 Drillers Logs

5.2 General Drilling Equipment Specifications

APPENDIX 6

6.1 Borehole Progression Plans

6.2 Borehole Clearance Records

6.3 Borehole Completion Records

APPENDIX 7

7.1 CPTU Calibration Data

7.2 Laboratory Equipment Calibration Data

APPENDIX 8

8.1 Positioning report

APPENDIX 9

9.1 Daily Progress Reports

LIST OF TABLES

Table 1	Fieldwork Summary	vii
Table 2.1	List of Contractors	8
Table 2.2	Fieldwork Summary	8
Table 2.3	Summary of Daily Fieldwork Operations	8
Table 2.4	Time Breakdown of Operations at the site	10
Table 2.5	Field personnel	10
Table 3.1	Rig Specifications	12
Table 4.1	Downhole CPTU Unit Specifications	13
Table 4.2	CPTU Data Units	14
Table 6.1	Sampler Specifications	17
Table 7.1	Summary of Offshore Laboratory Tests Performed	19
Table 8.1	Parameters presented on borehole logs	20
Table 11.1	Soil Consistency Classification Parameters	26
Table 11.2	Soil Strength (ASTM D-5578-07 (2007))	26
Table 11.3	Soil Dilatancy Classification Parameters	27
Table 11.4	Soil Plasticity Classification Parameters	27
Table 11.5	Secondary Constituent Classification (Fine Soils)	27
Table 11.6	Secondary Constituent Classification (Coarse Soils)	28
Table 12.1	Geodetic Information	32

LIST OF FIGURES

Figure 1	Location of the Maryland Wind Energy site	vi
Figure 5.1 and 5.2	Sonde Component	15
Figure 5.3	PS Logging Winch	15

LIST OF SYMBOLS AND ABBREVIATIONS

ASTM	American Society for Testing and Materials	MSL	Mean Sea Level
BSF	Below Sea Floor	Mg/m ³	Mega grams per metre cubed
BC	Boxcore	MPa	Mega Pascal
BGS	British Geological Survey	m	Metre
BS	British Standard	µm	Micrometres
ρ	Bulk density	mm	Millimetre
σ ₃	Cell pressure	min	Minute
cm	Centimetres	M.V.	Motor Vessel
K ₀	Coefficient of lateral earth pressure	NMC	Natural Moisture Content
CAU	Consolidated Anisotropic Undrained	q _{net}	Net cone resistance
CIU	Consolidated Isotropic Undrained	NIOZ	Nederlands Instituut Voor Onderzoek der Zee
c _u	Cohesion (undrained)	F _r	Normalised friction ratio
α	Cone area ratio	N	North
N _{KT}	Cone factor	N,E,S,W	North, East, South, West
CPT(u)	Cone Penetration Test (with pore pressure measurement)	NCS	Norwegian Continental Shelf
CRS	Controlled Rate of Strain	OCR	Over Consolidation Ratio
q _t	Corrected cone resistance	ρ _s	Particle Density
A _n	Cross sectional area of the load cell or shaft	PSD	Particle Size Distribution
CSS	Cyclic Simple Shear	f'	Peak angle of shearing resistance
°	Degree(s)	c'	Peak effective cohesion intercept
σ ₁ -σ ₃	Deviatory stress	PPE	Personal Protective Equipment
DGPS	Differential Global Positioning System	PC	Pistoncore
DS	Direct Shear	PCD	Polycrystalline Diamond Composite
DSS	Direct Simple Shear	I _p	Plasticity Index
ρ _d	Dry density	B _q	Pore pressure ratio
E	Easting	u ₂	Pore water pressure measured behind the tip shoulder
φ'	Effective angle of internal friction	D _r	Relative density / Equivalent relative density
ED50	European Datum 1950	R.V.	Research Vessel
EPSG	European Petroleum Survey Group	SOW	Scope of Work
e	Failure strain	SBF	Seabed Frame
R _f	Friction ratio	S _t	Sensitivity
GIS	Geographical Information System	S _u	Shear strength (undrained)
h	Hour	S _r	Shear strength (remoulded)
ISO	International Standards Organisation	e ₅₀	Strain which occurs at on-half the maximum stress during UUT
IL	Incremental Loading	SBT	Soil Behaviour Type
Kg	Kilo grams	σ _{v0}	Total overburden stress
kN	Kilo Newton	UUT	Undrained Unconsolidated Triaxial
kPa	Kilo Pascal	UKCS	United Kingdom Continental Shelf
I _L	Liquidity Index	UTM	Universal Transverse Mercator
f _s	Local side friction	VC	Vibrocore
LAT	Lowest Astronomical Tide	e ₀	Voids ratio
q _c	Measured cone resistance	WGS84	World Geodetic System 1984
A _c	Projected area of the cone	G ₀	Initial Shear Modulus
BPP	Borehole Progression Plan	v _s	Shear Wave Velocity
CPT	Cone Penetration Test	v _p	Compression Wave Velocity
w	Natural Moisture Content		

VOLUME I: FIELD OPERATIONS AND PRELIMINARY RESULTS REPORT

1. Scope of Project

1.1 General

This report presents the operational details relating to the geotechnical campaign, including a summary of field activities, technical description of equipment used for sampling and in-situ testing and associated procedures. The preliminary geotechnical results are also presented in this report. These results and preliminary interpretations will be reviewed and verified after the completion of the onshore laboratory programme. The results of this report will therefore be superseded by a more detailed factual report which will integrate field and onshore laboratory results (Volume 2). An independent interpretation of soil investigation data and results will also be reported, including a detailed evaluation of the representative geotechnical parameters for the conceptual foundation design (Volume 3).

The objectives of the site investigation were to identify the underlying soils at the proposed location and to determine their geotechnical properties to enable engineering analyses in connection with foundations for the wind farm infrastructure.

2. Offshore Activities

2.1 General

Detailed descriptions of the methods used can be found in the method statements in Section 2 Offshore Activities, Section 3 Drilling Operations, Section 4 In Situ Testing – CPTU, Section 5 In Situ Testing – PS Logging and Section 6 Sampling Operations. A full breakdown of the production summary can be found on the final daily progress reports presented in Appendix 9.1 breakdown of the contract time by activity is given in Section 2.3.

The list of contractors involved in the project and their roles are given in Table 2.1.

Table 2.1 List of Contractors

Contractor	Responsibilities
Alpine	Lead Contractor Project Management Geophysical acquisition and associated reporting Environmental monitoring and associated reporting
Gardline	Sample logging and testing. Geotechnical reporting Positioning

2.2 Summary of Activities

Table 2.2 summarises fieldwork undertaken for the Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area and Table 2.3 summarises daily operations.

Table 2.2 Fieldwork Summary

Fieldwork Summary	
Survey Vessel	M.V. Ocean Discovery
Fieldwork dates	22 June 2015 – 07 July 2015
Composite CPTU & sample Borehole	7
PS logging locations	4

Table 2.3 Summary of Daily Fieldwork Operations

Date	Time	Key Event
22/06/15	13:23	Perform SV dip (Sound Velocity Profile)
	13:55	PAMS and MMO pre-work observation period
	17:45	Commence Sampling and CPT Testing at BH-I21
	22:15	SBF unstable on seabed requiring recovery of equipment to move over 5m
	22:55	Operations on standby as unable to initiate operations during hours of darkness
23/06/15	05:10	PAMS and MMO pre-work observation period
	06:10	Deploy drill spread
	08:00	Commence Sampling and CPT Testing at BH-I21A

Date	Time	Key Event
	16:20	Weather conditions deteriorated, picked up pipe but left SBF on seabed to allow return downhole
	16:30	40kts wind and thunderstorms forced full recovery of equipment, vessel moved 2.5m off position
24/06/15	05:10	Problems with hydrophone, equipment recovered and replaced
	06:12	PAMS and MMO pre-work observation period
	09:20	Commence sampling and testing at BH-I21B
	22:55	BH-I21B completed at 73.76m Drill out to 74m prior to commencing PS logging
25/06/15	04:00	Commence PS logging from 74-25m
	09:35	Hole collapse present significant risk to tool loss, this was discussed with onboard client and all equipment was recovered from downhole
	12:15	Transit to MET Tower location
	15:09	PAMS and MMO pre-work observation period
	16:50	Commence sampling and testing at BH-MET Tower
26/06/15	03:00	Lift drill string to change ring in BHA
	20:30	Changing hydraulic hose and fitting
	22:50	Client stopped hole at 65m. Drill out to 70m and prepare PS logger
27/06/15	00:14	Commence PS logging from 65m to 10m
	08:48	Waiting on weather
29/06/15	05:27	PAMS and MMO pre-work observation period
	11:50	Problems with hydraulics on SBF, recover SBF to repair
	13:50	Commence sampling and testing at BH-D14
	22:00	Damage to heavy lift wire forcing recovery of drill spread
30/06/15	17:50	Commence sampling and testing at BH-D14A
01/07/15	08:45	Drill out to 74m prior to commencing PS logging
	10:10	PS logging from 44m to 20m, BH collapse at bottom and top of hole prevented testing
	15:27	Transit to BH-G17
	17:24	PAMS and MMO pre-work observation period
	19:35	Commence sampling and testing at BH-G17
02/07/15	12:30	Pull drill string and recover PAMS equipment due to bad weather
	13:51	PAMS and MMO pre-work observation period
	18:15	Commence sampling and testing at BH-G17A
03/07/15	04:20	PS logging from 68.0-37.0m. No testing in areas of hole collapse
	08:37	Transit to BH-K16
	10:30	PAMS and MMO pre-work observation period
	12:40	Commence sampling and testing at BH-K16
04/07/15	16:00	Sampling and CPT completed at BH-K16. Drill out 6m prior to

Date	Time	Key Event
		PS logging
	17:30	Hole collapse at approx 60m onto PS logging tool, losing tool downhole. Perform re-termination and repair to 2 nd tool
05/07/15	05:50	PAMS and MMO pre-work observation period
	07:58	Commence sampling and testing at BH-H10
06/07/15	07:05	BH-H10 complete
	12:05	Problems with PAMS equipment
	13:11	PAMS and MMO pre-work observation period
	14:17	Sea turtle spotted at 150m preventing deployment of equipment. Restart observation period
	15:01	Turtle sighting at less than 50m, restart observation period
	16:35	Commence sampling and testing at BH-G7
07/07/15	18:10	BH-G7 sampling and testing completed
	19:15	Recover anchors and spool on winch wire cables. Geotechnical operations completed.

For further details see Location Summary in Appendix 1.1 and Daily Progress Reports in Appendix 9.1

2.3 Time Breakdown

Table 2.3 details the time breakdown of all operations that were conducted on the M.V. Ocean Discovery.

Table 2.4 Time Breakdown of Operations at the site

Activity	Time (hh:mm)	Percentage (%)
Operations	288:55	58.96
Standby Weather/At Sea	58:54	12.02
Standby Mammal	29:23	6.00
Contractors Time	112:48	23.02
Total	490:00	100.00

2.4 Field Personnel

Key personnel on board the survey vessel are listed below in Table 2.5 and in Appendix 9.1 on the Daily Progress Reports.

Table 2.5 Field personnel

Gardline	Name	From	To
Master	Reynolds, Peter	16/06/2015	09/07/2015
Chief Officer	Riches, David Maurice	17/06/2015	09/07/2015
2 nd Officer	De La Cruz, Bonifacio	16/06/2015	09/07/2015
2 nd Officer	Monaghan, Stuart	16/06/2015	09/07/2015
OPM	Edgar, Michael David	16/06/2015	09/07/2015

Gardline	Name	From	To
Drill Supervisor	Trewin, Richard	16/06/2015	09/07/2015
Rig Mechanic	Bradru, Stefan	16/06/2015	09/07/2015
Driller	Ilie, Raul	17/06/2015	09/07/2015
Driller	Berindeie, Sergiu Valentin	17/06/2015	09/07/2015
Assistant Driller	Pripon, Radu	16/06/2015	09/07/2015
Assistant Driller	Lazar, Alexandru Romulus	16/06/2015	09/07/2015
Roughneck	Szekely, Adrian-Iosif	17/06/2015	09/07/2015
Roughneck	Satmari, Vlad	17/06/2015	09/07/2015
Roughneck	Marian, Vasile	17/06/2015	09/07/2015
Roughneck	Moldovan, Ovidiu	17/06/2015	09/07/2015
CPT Operator	Devlia, Bharat	17/06/2015	09/07/2015
CPT Operator	Lloyd, Richard	17/06/2015	09/07/2015
Geotechnical Engineer (EIC)	Harvie, Samuel Robertson	17/06/2015	09/07/2015
Geotechnical Engineer	Vowles-Sheridan, Nicholas	17/06/2015	09/07/2015
Geotechnical Engineer	Yao, Xue	17/06/2015	09/07/2015
Lab Technician	Bin Ali, Mohammad Jamaludin	17/06/2015	09/07/2015
Lab Technician	Hayward, Nigel Peter	17/06/2015	09/07/2015
Surveyor	Mobbs, Giles David	16/06/2015	09/07/2015
PSO/PAMS Op	Buckland, Lucy	17/06/2015	09/07/2015
PSO/PAMS Op	Price, Richard	17/06/2015	09/07/2015
PSO/PAMS Op	Duguid, Gareth	17/06/2015	09/07/2015
PSO/PAMS Op	James, Gemma	17/06/2015	09/07/2015
PSO/PAMS Op	Gilchrist, Claire	17/06/2015	09/07/2015
Client Representative	Name	From	To
Client Rep.	Salvatore Liccardo	17/06/2015	09/07/2015

3. Drilling Operations

3.1 General

Seven boreholes were drilled at representative locations at the Maryland Wind Farm site. The boreholes (composite boreholes) were progressed combining the collection of undisturbed soil samples and in situ CPTU data. At four locations PS Logging data was also acquired.

3.2 Equipment

Drilling operations onboard the geotechnical vessel M.V. Ocean Discovery were performed using a straight flush bit connected to a 3m heave compensator, drill pipe and rotary power swivel. Rig specifications are detailed in Table 3.1.

Table 3.1 Rig Specifications

Rig No / Name	GL 100 Twin Derrick
Weight of Seabed Frame	13 tonnes
Base Area	5.76m ²
Maximum Thrust force	100kN
Maximum Pull Up Force	200kN
Mud System	GD Pumps with Guar Gum

The drill string used was a standard 4 inch (nominal 102mm) inner diameter API drill pipe. A variety of drill bits were available for this project and were selected by the drilling supervisor to best suit the ground conditions across the site. The drill bits used for this project included Pilot and GeoQ and contained a variety of materials including tungsten carbide and PCD. The GeoQ and Pilot drill bits are used as sampling devices within high strength soils or low strength rock.

CEFAS approved drilling mud Guar Gum was used to both flush and stabilise the borehole. The drilling mud was mixed to a manufacturer's weight specification to best suit the particular ground conditions encountered during the drilling process. This was modified throughout the borehole drilling operations as different strata were encountered.

3.3 Operations

A remotely controlled wireline winch was used to deploy both Push sampling and CPTU tooling during drilling using the straight flush rotary coring system. When the samplers or CPTU reached the maximum stroke or refused due to ground conditions the borehole would be drilled out to the next required depth as stated in the borehole progression plan or depth of refusal.

To ensure sampling borehole strategies were in keeping with the scope of work a borehole progression plan (BPP) was prepared prior to the borehole.

4. In Situ Testing - CPTU

4.1 General

A series of CPTU tests were acquired at the Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area at the borehole locations. These tests were conducted using a WISON VdB downhole push unit.

4.2 Equipment

WISON VdB utilises a constant tension umbilical winch with which to provide communications and electrical and hydraulic power to the surface unit. Table 4.1 details the main specifications of the rig. Further details relating to the Downhole CPTU equipment used can be found in Appendix C-2.1, whilst the cone calibration certificates are presented in Appendix C-4.1. The 10cm² cones were calibrated to Class 1 accuracy, in accordance with ISO 22476-1:2012.

Downhole CPTU testing was carried out in accordance with the requirements of ISO 22476-1:2012. Cone offsets are tabulated in Appendix 3.3. The cone offsets were taken on deck before and after the test and on the seabed before and after each test. The offsets were checked for consistency before and after testing.

Table 4.1 Downhole CPTU Unit Specifications

Rig No / Name	Wison APB Wireline CPT and Sampling Equipment
Weight of Frame	10 Tonnes
Frame Base Area	5.76m ²
Deployment	Remotely controlled winch used to deploy tools
CPT Technical Specification	10cm ² up to 3m stroke with 100kN thrust Capacity
Cone Size	10cm ²
Cone Numbers	070815, 071216, 081213, 100904, 100905, 100912, 100917, 100981, 120911

4.3 Summary of Downhole CPTU Operations

CPTU tests were performed at each borehole at the Maryland Wind Energy site. Appendix 3.1 contains a summary showing operational details of each CPTU push.

4.4 CPTU Data Collection Operations

CPTU testing was carried out in accordance with the requirements of ISO 22476-1. A 10cm² was used for the testing. The CPTU data was within the appropriate classes (Class 1 and 2 for the encountered soils) as outlined in ISO 22476-1. Nine 10cm² piezocones were used.

The penetration test data (see Table 4.2) is captured by the CPTU surface unit in real-time and displayed in graphical format as the test is performed. This data can be plotted out in graphical form on completion of the test if required. The data is also saved automatically to the CPTU system hard drive and USB data storage. The ASCII data is transferred directly to an offline computer and the data from these CPTU tests was processed using Gardline software TerraFusion. The formatting of the raw file does not affect the data in any way, with the exception of removing the upper cone clearance data (data that is captured but not relevant to the soil profile). The formatting also removes the surface unit code areas that are not relevant.

Table 4.2 CPTU Data Units

Data Type	Symbol	Data Units	Comments
CPTU Number	-	-	Added by software
Depth of result for cone test	D	m	Read every 0.02m
Cone End Resistance	q_c	MPa	-
Local Side Friction	f_s	MPa	-
Pore Water Pressure	u_2	kPa	Measured behind the tip

5. In Situ Testing - PS Logging

5.1 General

The method is used for the in situ determination of compression (P) and shear (S) wave seismic velocities. The equipment, manufactured by OYO Corporation, comprises a directional seismic source and a pair of directional seismic detectors mounted together with associated power, switching and data transmission electronics, in a 7 m long wireline sonde (Figure 5.1 and 5.2). It is deployed in a fluid filled uncased borehole from a logging winch (Figure 5.3) fitted with depth encoder. Operation is controlled using Robertson Geologging Ltd (RGL) software running a RGL Micrologger 2 logging interface unit.

Figure 5.1 and 5.2 Sonde Component





Figure 5.3 PS Logging Winch



5.2 Summary of PS Logging Operations

In operation the seismic source in the sonde is activated to produce a sequence of seismic pulses which excite 'flexural' waves. Depending on the direction of impulse the seismic waves which are generated travel at the P- and S-wave velocities of the formation and are detected by the seismic receivers which are 1 m apart. The difference in arrival time at the lower and upper receivers can be measured from the displayed waveforms and the seismic velocities can then be calculated.

It is necessary for the operator to control the system settings to ensure that the data recorded are of sufficient quality for the arrival time measurements to be carried out. Measurements are usually made from the bottom up at 1m intervals and a raw data file is stored for each record.

Once specified depths have been measured the data is then processed. From the resulting wave formation plots, the first arrival times from both the compression (P) and shear (S) wave velocities are picked. The seismic velocities are then determined and used along with other geotechnical data such as densities to aide in characterisation of the basic material properties and determination of G_0 .

5.3 PS Logging Data Collection Operations

The scheduled start depth in BH-I21B was 74.0m. From the borehole log it was decided that the logging would be carried out in four stages. Run 1 from 74.0m to 56.0m, Run 2 from 56.00m to 44.0m depth, Run 3 from 44.0m to 34.0m and Run 4 from 34.0 to 25.0m. This was done to mitigate any chance of borehole collapse and loss of tool. However due to the unstable nature of the material the borehole collapsed at 25.0m.

The scheduled start depth in BH-MET TOWER was 65.0m. From the borehole log it was decided that the logging would be carried out in four stages. Run 1 from 65.0m to 51.0m, Run 2 from 51.0m to 27.0m depth, Run 3 from 27.0m to 18.0m and Run 4 from 18.0 to 10.0m. PS logging ended at 10m due to the high risk of tool loss by borehole collapse.

The scheduled start depth in BH-D14A was 69.0m. Borehole collapsed at 48m and between 8m and 20m prevented PS logging at further depths. Hence the data has been collected only between 44.0m and 20m. From the borehole log it was decided that the logging would be carried out in two stages. Run 1 from 44.0m to 33.0m and Run 2 from 32.0m to 20.0m depth.

PS logging data has been collected between 68.0 and 37.0m at BH-G17A because of repeated borehole collapse due to ground condition. PS logging was carried out in two stages. Run 1 from 68.0m to 41.0m and Run 2 from 40.0m to 37.0m depth. No PS logging data from 72.0m to 68.0m and from 37.0m to 0.0m as per client instruction to not test within areas where the borehole has collapsed.

The scheduled start depth in BH-K16 was 73.0m. The PS logging tool was lost downhole during deployment at approximately 60m below mudline due to borehole collapse, no data was collected. No PS logging data was acquired for BH-G7 and BH-H10.

Both P and S wave velocities were picked and represented in the log. In some instances it was not possible to pick shear wave velocities. This is often the case as the PS logger nears the seabed as loss of shear waves is expected as you approach the surface. Too much noise and vibration cause the shear waves to become drowned out as well as the degradation of the borehole caused by drilling operations is also more pronounced closer to mudline. The ground conditions of the Maryland Wind Energy Area affected the data quality due to the presence of very thick sandy layers which were prone to collapsing in the uncased drill borehole. This resulted in the borehole losing its linear shape while reshooting would not have improved the data.

6. Sampling Operations

6.1 General

A total of seven boreholes were drilled in the Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area. The samples collected were generally of good quality. Most of the samples were extruded onboard for description and geotechnical testing. Sections of samples were also selected for further specialist testing in the onshore laboratory facility. These sections were sealed with wax to preserve core integrity.

6.2 Equipment

The standard wire-line sampler system (WISON VdB downhole push unit) was used to collect push samples. The push sampler system hydraulically pushes the sample tube into the soil at a constant rate of 20 mm per second using the reaction obtained by clamping the drill pipe at mudline. The down-the-hole tools are pushed into the soil beyond the drill bit by means of a hydraulic cylinder. Details of the sampler system are presented below in Appendix 5.2.

A wide range of sampling tubes were available during the investigation. Adequate tubes were selected to optimise sample quality and recovery depending on soil conditions. Further details on sample geometry can be found in Table 6.1.

The drill string used was a standard 4 inch (nominal 102mm) inner diameter API drill pipe. A variety of drill bits were available for this project and were selected by the drilling supervisor to best suit the ground conditions across the site.

Table 6.1 Sampler Specifications

Equipment	Hole Diameter (mm)	Sample Diameter (mm)	Maximum Sample Length (m)
Thin Walled Shelby Sampler	76.2	70	1
Medium Walled Shelby Sampler	81.2	72	1

6.3 Operations

Offshore laboratory testing was scheduled onboard the vessel by Gardline Geotechnical Engineers and the testing carried out by qualified Laboratory Technicians once an initial assessment of the samples had been completed. All offshore sampling handling and laboratory operations are detailed in Section 7 - Field Laboratory.

7. Field Laboratory

7.1 General

All samples were extruded offshore and representative samples were tested according to ASTM 2488-09A:2009 Standard Practice for Description and Identification of Soils (Visual-Manual Procedure)

The geotechnical testing in the offshore laboratory consisted of the following tests:

- Soil description and soil classification
- Photography of extruded samples
- Moisture content and density determination with the use of cylindrical density rings.
- Index shear strength tests: Torvane, Pocket Penetrometer and Motorised Laboratory Vane
- Undrained Unconsolidated Triaxial testing
- Hydrochloric Acid (HCl 10%)

7.2 Laboratory Equipment

- Hydraulic extruder
- Digital Camera
- Torvane
- Pocket Penetrometer
- Motorised Laboratory Vane
- Munsell colour charts
- Drying oven
- Unconsolidated undrained triaxial frame/cell
- Data logging and processing computer
- Sufficient consumables for sealing and storing samples
- Sample boxes

All equipment was within valid calibration dates. The relevant certificates can be found in Appendix 7.1. Prior to sampling the soil drying oven was calibrated to make sure that the temperature remained stable and within the prescribed parameters noted in the ASTM D2488.

7.3 Summary of Laboratory Operations

Upon sample recovery to deck the samples were extruded and an assessment made of sample quality and suitability for offshore testing and / or preservation for further testing in the onshore laboratory facilities.

All extruded samples were photographed and then visually classified. The sample suitability was then assessed for onshore testing and preserved as either undisturbed samples (referenced as sample type "U" or "Q"), or double bagging as disturbed samples (referenced as sample type "B").

Samples were extruded from the Shelby tubes using a hydraulic extruder and then photographed in the laboratory. Once the samples were geotechnical logged they were bagged and labelled or, where high quality cohesive or granular material was identified, samples were preserved in quart

tubes for further onshore laboratory testing. Quart samples were wrapped in polythene film, aluminium foil, wax and cardboard “quart” tubes to protect the sample from damage and moisture loss.

All samples were stored within a temperature controlled container onboard the vessel to the standards specified in ASTM D 3213 -91: Standard Practices for Handling, Storing and Preparing Soft Undisturbed Marine Soil.

All samples are to be returned to the Gardline laboratory in Great Yarmouth, UK for further laboratory testing.

A summary of the number of laboratory tests performed based on visual classification and shear strength tests for this project are presented below in Table 7.1.

Table 7.1 Summary of Offshore Laboratory Tests Performed

Number of Tests	Type of Tests
138	Photographs
121	Pocket Penetrometer
64	Torvane
245	Moisture Content with Density
11	Motorised Laboratory Vane Undisturbed
11	Motorised Laboratory Vane Remoulded
28	Undrained Unconsolidated Triaxial Undisturbed

8. Preliminary Geotechnical Boring Logs and Soil Profiles

8.1 General

The borehole logs integrate CPTU data and laboratory results at each location (Appendix 2.1). Table 8.1 summarises the parameters presented on the logs. Borehole coordinates and water depths are stated on the individual borehole logs. Water depth measurements were corrected to MSL.

The borehole logs are generally presented as multiple plots (0-20m, 20-40m, 40-60m and 60-80m) with each log including interpretations of the CPTU data, where performed.

A location plan for the Geotechnical Survey is shown in Figure 1 and Appendix 1.1.

Table 8.1 Parameters presented on borehole logs

Data Type	Symbol	Data Units
Soil Description	-	-
Natural Moisture Content	-	%
Density	-	Mg/m ³
Corrected Cone tip resistance	q_t	MPa
Sleeve friction	f_s	MPa
Pore water pressure	u_2	kPa
Undrained Shear Strength	S_u	kPa
Relative Density	D_r	%
Friction Ratio	R_f	%
Pore Pressure Ratio	B_q	-

8.2 Soil Layering

Layer boundaries have been chosen based on four factors; the soil description, classification tests, index shear strength measurements and the CPTU data. For all clay units N_{kt} cone factors of 15.0 and 20.0 have been used for interpretation of the undrained shear strength (S_u) from the CPTU data.

The soil interpretations and stratigraphy will be reviewed once the onshore laboratory testing and logging suite has been completed and will be updated for the factual and interpretative reports (Volumes 2 and 3).

The seabed frame (SBF) was measured for sinkage below mudline during each borehole deployment using the sinkage metres attached upon the SBF. Any sinkage measured is presented upon the borehole logs and the soil stratigraphy is presented from the SBF sinkage depth.

Soil layering across the Maryland Wind Energy Area can be separated into five units. The survey site varied in stratigraphy across the site, with boundaries between the units characterised by a significant changes in homogeneity and densities.

Soil layer 1

At each borehole location a CPT testing and push sampling indicates poorly graded SAND with locally varying fractions of gravel and silt. This unit extended to a depth of between 7.52m and 27.00m. Within this unit stratifications and laminations of sandy CLAY of varying thickness and spacing were identified. At BH – D14A and BH-H10 an additional unit was identified that wasn't present at other locations. This additional unit was characterised by CLAY stratified with clayey sand.

Soil layer 2

This was identified at each borehole location. It is characterised by very dense to compact poorly graded SAND with gravel. It is characterised by its mechanical behaviour. During CPTU testing tip resistance of greater than 50mPa were found. It varied in depth at each location, extending to maximum depth of 37.00m.

Soil layer 3

Unit 3 is an in homogenous unit of sandy CLAY which varied in thickness across the site. This unit was defined by a marked change from the very dense to compact sands. Interpreted as a sandy CLAY this unit had frequent changes in fines and coarse grain fractions as well as stratifications of sand and silt within the unit.

Soil layer 4

This is a unit of poorly graded, locally well graded SAND with silt and locally clayey, fine to coarse, dense to compact. It was found between 43.92m to 73.98m below mudline. It is the terminal unit at four of the borehole locations. It is characterised by high tip readings during CPTU testing and lower clay content.

Soil layer 5

Identified at three borehole locations, it is a unit of sandy CLAY becoming CLAY, stiff to very stiff. It is mostly laminated with grey silt and fine sand with some stratification of SAND and shell. It is the terminal unit at three borehole locations.

9. Classification Laboratory Test Results

9.1 General

Offshore laboratory testing was scheduled by the geotechnical team onboard and testing was conducted alongside drilling operations. Borehole progression plans were authorised by the Onboard Client Representative prior to the start of each new borehole. All samples were extruded offshore and representative samples were tested in accordance with ASTM relevant standards

The geotechnical testing offshore consisted of the following tests:

- Soil description and soil classification
- Photography of extruded samples.
- Moisture content and density determination with the use of density rings.
- Index shear strength tests: Torvane, Pocket Penetrometer, and Motorised Laboratory Vane
- Unconsolidated Undrained Triaxial (UUT)
- Carbonate reaction with Hydrochloric Acid (HCl 10%)

9.2 Offshore laboratory testing

Classification tests were performed within the designated offshore laboratory in order to obtain basic soil characteristics on all recovered samples. All extruded samples were photographed and then visually classified.

Further onshore laboratory testing was scheduled by Gardline's Geotechnical Engineer and the samples will be subjected to further onshore testing at Gardline Geosciences Limited's onshore geotechnical testing laboratory.

All individual classification and strength test results are presented in the borehole logs in Appendix 2.1. A schedule of test performed offshore per borehole is presented on appendix 4.2.

The sample photographs are presented in Appendix 4.

The classification laboratory test results are presented in Appendix 4.1.

10. CPTU Analysis

10.1 General

Downhole CPTU operations were carried out in accordance with ISO 22476-1:2012 Geotechnical Investigation and Testing - Field Testing. Part I. All CPTUs carried out were within accuracy class 1 and 2, achieving the appropriate accuracy for the tested soils as set out by ISO 22476-1:2012. All testing was completed using 10cm² piezocones at the Maryland Wind Energy location. The CPTU's were carried out using Wireline downhole CPTU. The data from these CPTU tests were processed using Gardline Geosciences TerraFusion software. The measured and derived plots for each test can be seen in Appendix 3.3.

10.2 Results

A total number of one hundred eighty nine CPT tests were performed at the Maryland Wind Energy location, two of them didn't pass our office QC process and details of these tests can be seen in the combined logs presented in Appendix 2.1. The zero readings of the tests were taken on deck before and after the test and on the seabed before and after each test, these readings are presented in Appendix 3.2.

The CPTU data are presented in two sets of plots. The first set represents corrected measured parameters. These plots consist of:

- Cone resistance – q_c
- Sleeve friction – f_s
- Pore water pressure – u_2 (behind the tip)

The data acquired downhole were corrected for the error involved in zeroing the cone sensors at the borehole base:

$$u_2 = u_2^* + \gamma_w^* d$$

$$q_c = q_c^* + d^* \alpha^* \gamma_w$$

Where

u_2^* and q_c^* are the measured values of the downhole CPTU
 d = depth of borehole below seabed
 γ_w = unit weight of water
 z = depth of cone tip below bottom of borehole

The second set represents corrected measured parameters and contains the following calculated data:

- Corrected cone resistance - q_t
- Sleeve friction - f_s
- Friction Ratio - R_f
- Pore pressure ratio - B_q

The data for the derived plots were calculated using the following formulae:

$$q_t = q_c + d^* \alpha^* \gamma_w + (1 - \alpha)(u_2 + \gamma_w^* d) = q_c + (1 - \alpha) u_2 + \gamma_w^* d$$
$$R_f = f_s / q_t * 100\%$$
$$B_q = \Delta u / q_n$$

where $q_n = q_t - \sigma_{v0}$

and $\Delta u = u_2 - \gamma_w^* z$

- Ratio of the cone shaft to the area of the cone tip - α
- Net cone resistance - q_n
- Pore pressure in excess of hydrostatic pressure - Δu
- Total overburden pressure of overlying sediments - σ_{v0}

10.3 Discussion of Results

The majority of CPTUs conducted were within accuracy Class 1 and 2, the appropriate classes for the tested soils as set out by ISO 22476-1:2012. Cone changes were conducted if any cones offsets fell outside of class 1. Cone offsets were monitored by Gardline Geosciences CPTU operators and Geotechnical Engineers after each test. All cones were assessed for stability during mobilisation and any cones deemed unstable were removed from usage.

The zero reading offsets were consistent before and after testing and there is no evidence of sensor drift effects. In addition, the tip resistance pore pressure and sleeve friction measurements showed excellent responsiveness to layer changes and to the presence of any laminations, stratifications or coarse grained materials within fines. This is an indication of good sensor response and sensitivity. The zero readings of the tests were taken on deck before and after the test and on the seabed before and after each test.

11. Laboratory Testing Procedures

11.1 General

The objective of the laboratory test program was to evaluate the pertinent physical and mechanical characteristics of the soils encountered during sampling at the site.

This section of the report discusses the laboratory testing program performed. Tests were performed in accordance with ASTM where possible.

11.2 Soil Description

Descriptive terms are based on ASTM D2488-09A – Standard Practice for Description and Identification of Soils (Visual-Manual Procedure).

The basic soil types as defined by particle size analysis are as follows:

GRAVEL	Coarse	19.0mm to 75.0mm
	Fine	4.75mm to 19mm
SAND	Coarse	2.00mm to 4.75mm
	Medium	0.425mm to 2.00mm
	Fine	0.075mm to 0.425mm
SILT	Soil that is less than 0.075mm that is non plastic or very slightly plastic and that exhibits little or no dry strength when air dry.	
CLAY	Soil that is less than 0.075mm that can be made to exhibit plasticity within a range of water contents and that exhibits considerable strength when air dry.	


The principal soil type is based on particle size distribution of the coarse fraction and of the fine fraction as determined by a series of specified hand tests supplemented by soil classification tests.

11.2.1 Fine Grained Soils

The identification and description of fine grained soils is based both on a set of hand tests and the measurement of the particle size grading. These hand tests include: dry strength, plasticity and dilatancy.

In general terms, a soil lying above the A-line (Figure 11.1) would be identified as a CLAY and a soil below the A-line as a SILT, however it must be recognized that a soil above the A-line may be comprised of particles of non CLAY minerals (less than 2µm size such as rock flour); equally soils that fall below the A-line may be comprised of the clay minerals halloysite, kaolinite and chlorite.

Figure 11.1 Soil Plasticity Chart



A fine soil is also described according to its consistency shown below in Table 11.1 and shear strength shown in Table 11.2.

Table 11.1 Soil Consistency Classification Parameters

Descriptor	Criteria
Very Soft	Thumb will penetrate soil more than 1 inch (25mm)
Soft	Thumb will penetrate soil about 1 inch (25mm)
Firm	Thumb will indent soil about ¼ inch (6mm)
Hard	Thumb will not indent soil but readily indented with thumbnail
Very Hard	Thumb will not indent soil

Table 11.2 Soil Strength (ASTM D-5578-07 (2007))

Undrained shear strength of clays	Undrained shear strength (kPa)
Very Soft	<12.5
Soft	12.5 – 25
Firm	25 – 50
Stiff	50 – 100
Very Stiff	100 – 200
Hard	>200

Table 11.3 Soil Dilatancy Classification Parameters

Description	Criteria
None	No visible change in the specimen
Slow	Water appears slowly on the surface of the specimen during shaking and does not disappear or disappears slowly upon squeezing
Rapid	Water appears quickly on the surface of the specimen during shaking and disappears quickly upon squeezing

Table 11.4 Soil Plasticity Classification Parameters

Description	Criteria
Non-plastic	A 1/8 inch (3mm) thread cannot be rolled at any water content
Low	The thread can barely be rolled and the lump cannot be formed when drier than the plastic limit
Medium	The thread is easy to roll and not much time is required to reach the plastic limit. The thread cannot be rolled after reaching the plastic limit. The lump crumbles when drier than the plastic limit
High	It takes considerable time rolling and kneading to reach the plastic limit. The thread can be rerolled several times after reaching the plastic limit. The lump can be formed without crumbling when drier than the plastic limit

Secondary constituents within a fine soil are classified as summarised in Table 11.5.

Table 11.5 Secondary Constituent Classification (Fine Soils)

Group Symbol	Classification Steps			Group Name
CL	< 30% plus 75µm	<15% plus 75µm 15-25% plus 75µm	% sand > % gravel %sand < % gravel	Lean clay Lean clay with sand Lean clay with gravel
	> 30% plus 75µm	% sand > % gravel %sand < % gravel	< 15% gravel > 15% gravel < 15% sand > 15% sand	Sandy lean clay Sandy lean clay with gravel Gravelly lean clay Gravelly lean clay with sand
ML	< 30% plus 75µm	<15% plus 75µm 15-25% plus 75µm	% sand > % gravel %sand < % gravel	Silt Silt with sand Silt with gravel
	> 30% plus 75µm	% sand > % gravel %sand < % gravel	< 15% gravel > 15% gravel < 15% sand > 15% sand	Sandy silt Sandy silt with gravel Gravelly silt Gravelly silt with sand

CH	< 30% plus 75µm	<15% plus 75µm 15-25% plus 75µm	% sand > % gravel %sand < % gravel	Fat clay Fat clay with sand Fat clay with gravel
	> 30% plus 75µm	% sand > % gravel %sand < % gravel	< 15% gravel > 15% gravel < 15% sand > 15% sand	Sandy fat clay Sandy fat clay with gravel Gravelly fat clay Gravelly fat clay with sand
MH	< 30% plus 75µm	<15% plus 75µm 15-25% plus 75µm	% sand > % gravel %sand < % gravel	Elastic silt Elastic silt with sand Elastic silt with gravel
	> 30% plus 75µm	% sand > % gravel %sand < % gravel	< 15% gravel > 15% gravel < 15% sand > 15% sand	Sandy elastic silt Sandy elastic silt with gravel Gravelly elastic silt Gravelly elastic silt with sand

11.2.2 Coarse Grained Soils

The description of coarse soils (SAND and GRAVELS) is primarily performed by visual observation. There are two problems with the description of coarse soils. First, one must consider the visual differences observed between volume and weight percentages of a sample; and second, is the correct application of the 2mm grain size between SAND and GRAVEL. The correct visual description is in accordance with the “weight percentage”, and can be verified by a laboratory particle size distribution test.

Secondary constituents within a coarse soil are classified as summarised in Table 11.6.

Table 11.6 Secondary Constituent Classification (Coarse Soils)

			Group Symbol		Group Name
< 5% fines	Well-graded		GW	< 15% sand	Well-graded gravel
	Poorly graded		GP	> 15% sand < 15% sand > 15% sand	Well-graded gravel with sand Poorly graded gravel Poorly graded gravel with sand
10% fines	Well-graded	Fines = ML or MH	GW-GM	< 15% sand > 15% sand	Well-graded gravel with silt Well-graded gravel with silt and sand
		Fines = CL or CH	GW-GC	< 15% sand > 15% sand	Well-graded gravel with clay Well-graded gravel with clay and sand
	Poorly graded	Fines = ML or MH	GP-GM	< 15% sand > 15% sand	Poorly graded gravel with silt Poorly graded gravel with silt and sand
		Fines = CL or CH	GP-GC	< 15% sand > 15% sand	Poorly graded gravel with clay Poorly graded gravel with clay and sand
> 15% fines		Fines = ML or MH	GM	< 15% sand > 15% sand	Silty gravel Silty gravel with sand
		Fines = CL or CH	GC	< 15% sand > 15% sand	Clayey gravel Clayey gravel with sand
< 5% fines	Well-graded		SW	< 15% gravel > 15% gravel	Well-graded sand Well-graded sand with gravel
	Poorly graded		SP	< 15% gravel > 15% gravel	Poorly graded sand Poorly graded sand with gravel
10% fines	Well-graded	Fines = ML or MH	SW-SM	< 15% gravel > 15% gravel	Well-graded sand with silt Well-graded sand with silt and gravel
	Poorly graded	Fines = CL or CH	SW-SC	< 15% gravel > 15% gravel	Well-graded sand with clay Well-graded sand with clay and gravel

		Fines = ML or MH	SP-SM	< 15% gravel > 15% gravel	Poorly graded sand with silt Poorly graded sand with silt and gravel
		Fines = CL or CH	SP-SC	< 15% gravel > 15% gravel	Poorly graded sand with clay Poorly graded sand with clay and gravel
> 15% fines		Fines = ML or MH	SM	< 15% gravel > 15% gravel	Silty sand Silty sand with gravel
		Fines = CL or CH	SC	< 15% gravel > 15% gravel	Clayey sand Clayey sand with gravel

All soil types are described in the following order:

- Group Name
- Group Symbol
- Percent of cobbles / boulders by volume
- Particle size range
- Particle angularity
- Particle shape
- Maximum particle size / dimension
- Plasticity of fines
- Dry strength
- Dilations
- Toughness
- Colour
- Odour
- Moisture
- Reaction with HCl
- Consistency
- Structure
- Cementation
- Additional information

11.3 Soil Classification

Classification tests were performed to identify the index properties of the soils encountered at the site. The offshore and onshore laboratories conducted moisture content, wet and dry density, visual identification and consistency tests. In addition, shear strength testing was also conducted using a torvane, pocket penetrometer, motorised lab vane and triaxial equipment. Advanced shear strength testing also included CIUC, DSS and CRS testing.

11.3.1 Natural Moisture Content and Bulk and Dry Density

Bulk densities of soil samples were measured by weighing samples of known volume immediately following sample extrusion; the dry density was then calculated from the measured wet density and the associated moisture content value.

Testing was carried out in accordance with ASTM D2488

11.3.2 Undrained Shear Strength

Undrained shear strength of cohesive samples were obtained from Torvane, Motorised Laboratory Vane, Pocket Penetrometer and triaxial tests offshore. Additional Fallcone, Triaxial, Shearbox and compressibility tests were undertaken in the onshore laboratory.

11.3.2.1 Pocket Penetrometer

The Pocket Penetrometer is a small hand held device consisting of a flat faced plunger and spring located in a cylindrical housing. The plunger is forced to penetrate the soil sample until a punching-type bearing failure occurs. The compression of the pocket penetrometer spring is directly calibrated to indicate the undrained shear strength of the soil, S_u .

The Pocket Penetrometer has a working limit of 300kPa; if this maximum limit is reached during testing it has been reported as 300+kPa on the summary tables. At higher strengths the most accurate method of measuring the undrained shear strength is the unconsolidated undrained triaxial test.

Testing was carried out in accordance with manufacturer's manual of operation.

11.3.2.2 Torvane Test

The Torvane is a small hand-operated device consisting of a plastic disc with thin, radial vanes projecting from one face. The Torvane is pressed against a flat surface of the soil until the vanes are fully embedded and is rotated through a torsion spring until the soil is sheared. The device is calibrated to indicate shear strength of the soil directly from the rotation of the torsion spring.

Testing was carried out in accordance with manufacturer's manual of operation.

11.3.2.3 Motorised Laboratory Vane

A Motorised Laboratory Vane setup comprises a four bladed cruciform vane mounted on a rod, the assembly being of stainless or plated steel and hard soldered. Typical blade dimensions are 12.7mm wide and 12.7mm long, but larger vanes may be used for measuring very low shear strengths. Rotation of the vane is provided by a motor applying torque via a worm and pinion drive with a suitable scale graduated in 1° intervals for measuring angular rotation of the vane relative to the soil in which it is placed. A calibrated open coil torsion spring is used to increase torque with rotation. Shear is determined by the degree of rotation achieved after sufficient torque has been acquired to shear the vane within the sample.

11.3.2.4 Unconsolidated Undrained Triaxial Test (UUT)

In the unconsolidated undrained triaxial test the test specimen is encapsulated in a latex rubber membrane and subjected to a confining pressure as specified by sample depth. The soil specimen is then loaded axially in a load frame at a constant rate of strain; typically in the order of 1% per minute until the specimen fails. No drainage is allowed at any stage of the test. The undrained shear strength of the soil, S_u is half of the deviator stress at failure:

$$S_u = \frac{\sigma_1 - \sigma_3}{2}$$

Where $\sigma_1 - \sigma_3$ is the maximum deviator stress (kN/m²).

Testing was carried out in accordance with ASTM D2850-03a.

12. Geodetic Information and Water Depths

12.1 Equipment

The Primary positioning control for the survey was the Fugro Starpack DGPS System. The water depth within the Maryland Wind Energy site was obtained from EA400 Single-beam echo-sounder depths and reduced to mMSL (Mean Sea Level).

12.2 Geodetic Information

A summary of the geodetic information can be found in Table 12.1. For further details regarding geodetic and positioning information see the Positioning Report in Appendix 8.1.

Table 12.1 Geodetic Information

Ellipsoid	
Ellipsoid	WGS 84
Datum Name	WGS 84
EPSG code	7019
Semi-major Axis (a)	6378137.000metres
Semi-minor Axis (b)	6356752.31414metres
Inverse Flattening (1/f)	298.257222101
Eccentricity sq. (e^2)	0.006 694 380 0229
Projection	
Grid Name	UTM Zone 28N (15 W)
Projection Type	Transverse Mercator
EPSG code	9807
Origin Latitude	00° 00' 00.000" North
Origin Longitude	075° 00' 00.000" West
Origin False Easting	500000
Origin False Northing	0
Scale Factor	0.9996
Grid Unit	m
EPSG Code	9606
Geodetic Transformation	
Transformation	
EPSG transformation	8888
Transformation method	Position vector 7-parameter
Transformation Parameters:	
dX	0
dY	0
dZ	0
rX	0
rY	0
rZ	0
Scale	0

12.3 Water Depth Measurements and Locations

The reported water depths across the site were 19.30m – 27.03m. This has been corrected to mMSL and can be found in Appendix 1.1 along with the location coordinates.

13. Health, Safety and Environment

13.1 Health

Monitoring of onboard health was the responsibility of everyone on the vessel. During operations medical conditions were treated by the responsible personnel in the onboard hospital. All occupational health issues were discussed at monthly HSE meetings each Sunday.

13.2 Safety

Participation in a Vessel Safety and Back Deck Induction prior to starting work on the vessel was mandatory for all new crew joining the M.V. Ocean Discovery. This was to familiarise staff with the vessels safety procedures and details of muster and fire alarm drills, as well as behaviour and housekeeping expectations.

Safety meetings and shift hand over meetings were conducted prior to shift change at 11:45h and 23:45h. These included all staff on shift. Prior to any deck operations tool box talks were held with all relevant personnel present. Job Safety Assessment (JSA)'s, lifting plans, relevant permits to work and risk assessments were issued from the bridge. These were signed and dated by all staff involved in the operation and logged on the bridge.

13.3 Environment

Seven borehole were drilled the impact to the surrounding environment was minimal, onboard Marine Mammal Observers (MMO) were on board to mitigate any potential impact on the mammalian environment from noise.

A Marine Mammal Mitigation Plan (MMMP) was created specifically for this project that outlines the monitoring and mitigation requirements for minimising the impacts of noise and collision on marine mammals and turtles during the project. The MMMP is based on the mitigation requirements stipulated in the lease OCS-A 0489 and 0490 issued for the survey by BOEM and the Marine Mammal Monitoring and Mitigation Plan for the project submitted by ESS Group Inc. to BOEM on the behalf of US Wind Inc.

Five trained and dedicated PSOs, who are also experienced PAMS Operators, were onboard the geotechnical survey vessel and provided 24-hour visual and acoustic monitoring during the survey. Two PSO/PAMS Operators worked simultaneously on each watch, one on PAMS, the other doing visual watches, with PSOs alternating duties during both day time and night time operations.

Visual watches were conducted during all transits to the lease area and between borehole locations. Pre-drilling visual and acoustic watches were performed prior to each deployment of the seabed frame and associated drilling equipment. 12 of these watches were conducted before all drilling operations, and there was only one delay due to the proximity of protected species within the 200m mitigation zone.

Drilling operations only had a direct impact on the seabed environment within a 300m radius of the borehole locations due to the anchoring and drilling process.

13.4 Safety Drills and Health and Safety Executive (HSE) meetings

Safety drills were conducted by the marine crew based on Gardline and ISM regulations and procedures. Monthly safety meetings were conducted prior to start of project. These were chaired by the Captain. During these briefs, monthly assessment of on board health and safety was discussed. All safety observation cards submitted during the interim period between meetings were discussed along with the status of previous observation cards and changes to any safety or housekeeping procedures.

14. References

ASTM-3213-91, ASTM International Designation: D 3213 -97, Standard Practices for Handling, Storing and Preparing Soft Undisturbed Marine Soil

ASTM-2488-09, ASTM International Designation: D2488-09A: 2009, Standard Practice for Description and Identification of Soils (Visual-Manual Procedure). *American Society for Testing and Materials*, Pennsylvania.

ASTM-5778-07, ASTM International Designation: D 5778 – 07, Electrical Friction Cone and Piezocone Penetration Testing of Soils

BS EN ISO 19901-8, 2013. Petroleum and Natural Gas Industries – Specific requirements for offshore structures, Part 8: Marine Soil Investigations



BS EN ISO 22476 – 1:2012 Geotechnical Investigation and testing - Field testing. Part1: Electrical cone and piezocone penetration test. British Standards Institution, London.




Jamiolkowski, M., Ghionna, V, N., and Lancellotta, R. 1988. New correlations of penetration tests for design practice. International Symposium on Penetration Testing ISOPT-1. Orlando, USA, pp. 263-296.

Robertson P.K. , Campanella R.G. , Gillespie, D. et Greig J. 1986. Use of piezometer cone data. Proceedings of the ASCE Speciality Conference In Situ '86: Use of In-Situ Tests in Geotechnical Engineering, Blacksburg, 1263-80, American Society of Engineers (ASCE).

APPENDIX 1

1.1 Location Details



Overview Map		Legend & Map Scale (A4)	
		  1:100,000	
		 	
Coordinate Reference System		Contract Information	
Datum	NAD 83	Gardline Job	10451
Ellipsoid	GRS 80	Client	US Wind Inc.
Projection	UTM Zone 18N (75W)	Client Ref	REF11449
Overview Data	ESRI	Vessel	MV Ocean Discovery
Gardline Geosciences Ltd, Hewett Park, Hewett Road, Great Yarmouth, Norfolk. United Kingdom. NR31 0NN.			

APPENDIX 2

2.1 Borehole Logs

2.2 PS Measurements Logs

2.1 Borehole Logs

LEGENDS

Cores - CPT - Photographs

Soil Identification Symbology

	CLAY		SAND		COBBLES		PEAT		VOID
	SILT		GRAVEL		CHALK		Mixed Soil		

Key to Symbols

Onshore Lab Testing Symbols			Offshore Lab Testing Symbols	
■ Liquid Limit	● Moisture Content	★ Hand Vane	○ Moisture Content	✱ Hand Vane
□ Plastic Limit	● Bulk Density	★ Hand Vane (Remoulded)	⊙ Bulk Density	✱ Hand Vane (Remoulded)
▢ CAUC	○ Dry Density	▼ Fall Cone	⊙ Dry Density	◆ Fall Cone
▣ CAUE	+ Torvane	▽ Fall Cone (Remoulded)	• Torvane	◇ Fall Cone (Remoulded)
▤ CIDC	⊗ Lab Vane	■ UUT	+ Lab Vane	▤ UUT
■ CIUC	× Lab Vane (Remoulded)	□ UUT (Remoulded)	× Lab Vane (Remoulded)	▤ UUT (Remoulded)
▢ DSS	● Pocket Pentrometer	● Unit Weight (Density)	○ Pocket Pentrometer	✱ Unit Weight (Density)
▣ Oedometer p0		○ Unit Weight (Moisture Content)	■ Oedometer p1 Janbu Method	✱ Unit Weight (Moisture Content)
▣ Oedometer p1 Casagrande Method				

Strength of Soils

Coarse Grained Soils			Fine Grained Soils			Density of Intact Core (length used for measurement)
Relative Density Values (%)			Shear Strength Values (kPa)			
0 - 15	Very Loose		0 - 12.5	Very Soft		
15 - 35	Loose		12.5 - 25	Soft		
35 - 65	Medium Dense		25 - 50	Firm		
65 - 85	Dense		50 - 100	Stiff		
85 - 95	Very Dense		100 - 200	Very Stiff		
95 - 100	Compact		200 +	Hard		

Abbreviations Used

AL : Atterberg Limits	ANG : Angularity	LV : Laboratory Vane
W _L : Liquid Limit	n : Porosity	CPT : Cone Penetration Test
W _p : Plastic Limit	e : Void Ratio	q _c : Cone End Resistance
I _p : Plasticity Index	CaCO ₃ : Calcium Carbonate	f _s : Local Side Friction
I _L : Liquidity Index	ER: Electrical Resistivity	U ₂ : Pore Pressure (behind Tip)
NP : Non Plastic	TC: Thermal Conductivity	NMC : Natural Moisture Content
PSD : Particle Size Distribution	UW : Unit Weight	UUT : Undrained Unconsolidated Triaxial
P _d : Particle Density (formulae)	GC: Gravity Core	UUT(rem) : Undrained Unconsolidated Triaxial (remoulded)
PD : Particle Density (core log)	FC: Fall Cone	CAUC : Consolidated Anisotropic Undrained Compression
MAX/MIN : Maximum/Minimum Density	PC: Piston Core	CAUE : Consolidated Anisotropic Undrained Extension
<425 um : % Sediment passing through sieve	VC: Vibrocore	CIUC : Consolidated Isotropic Undrained Compression
MPa : MegaPascal	SBOX: Shear Box Test	CIDC : Consolidated Isotropic Drained Compression
kPa : KiloPascal	OED: Oedometer	DSS : Direct Simple Shear

Formulae Used (Moisture Content)

Plasticity Index: $I_p = W_L - W_p$	Saturated Density = water density $\times [(P_d + e) / (1+e)]$
Liquidity Index: $(NMC - W_p) / I_p$	<425 um = % sediment passing through 425 um sieve
Activity = $I_p / (\% \text{ clay-size fraction by weight})$	Saturated Moisture Content: $SMC = (e \times 100) / P_d$

Core Photography






KEY TO SOIL PROFILE


 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil					Area	Maryland USA	Coordinates	521253.4E4235902.0N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
					Contract	10451	Water Depth (mMSL)	25.9	Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa	Preliminary	Draft	Final	BH - I21_A_B
					Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	22/06/2015 - 24/06/2015		SH/NV-S (24/06/2015)			Page: 1/4
					Vessel	MV Ocean Discovery	Final Borehole Depth	73.80m					
					Method	Wilson							

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING



KEY TO SOIL PROFILE



Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	25.9	Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa	Preliminary	Draft	Final	BH - I21_A_B
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	22/06/2015 - 24/06/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	73.80m		SH/NV-S (24/06/2015)			
Method	Wison							
Page: 2/4								




KEY TO SOIL PROFILE

 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil	Area	Maryland USA	Coordinates	521253.4E4235902.0N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
	Contract	10451	Water Depth (mMSL)	25.9	Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa	Preliminary	Draft	Final	BH - I21_A_B
	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	22/06/2015 - 24/06/2015		SH/NV-S (24/06/2015)			Page: 3/4
	Vessel	MV Ocean Discovery	Final Borehole Depth	73.80m					
	Method	Wilson							


Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING



KEY TO SOIL PROFILE




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	27.7	Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa	Preliminary	Draft	Final	BH - MET TOWER
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	25/06/2015 - 26/06/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	64.90m					
Method	Wison				NV-S (27/06/2015)			Page: 1/4



KEY TO SOIL PROFILE

 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil	Area	Maryland USA	Coordinates	521533.9E4244983.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
	Contract	10451	Water Depth (mMSL)	27.7	Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa	Preliminary	Draft	Final	BH - MET TOWER
	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	25/06/2015 - 26/06/2015		NV-S (27/06/2015)			
	Vessel	MV Ocean Discovery	Final Borehole Depth	64.90m					Page: 2/4
	Method	Wilson							



	SILT		CLAY		CHALK		PEAT
	SAND		GRAVEL		COBBLES		Mixed Soil

Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	27.7	Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa	Preliminary	Draft	Final	BH - MET TOWER
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	25/06/2015 - 26/06/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	64.90m		NV-S (27/06/2015)			Page: 3/4
Method	Wison							




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area
BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING




KEY TO SOIL PROFILE									
	SILT		CLAY		CHALK		PEAT		
	SAND		GRAVEL		COBBLES		Mixed Soil		

Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	27.7	Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa	Preliminary	Draft	Final	BH - MET TOWER
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	25/06/2015 - 26/06/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	64.90m		NV-S (27/06/2015)			Page: 4/4
Method	Wison							



 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil					Area	Maryland USA	Coordinates	515755.1E4243612.0N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
					Contract	10451	Water Depth (mMSL)	19.1	Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A	Preliminary	Draft	Final	BH - D14_A
					Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	28/06/2015 - 30/06/2015		SH (01/07/2015)			
					Vessel	MV Ocean Discovery	Final Borehole Depth	71.30m					
					Method	Wilson							




KEY TO SOIL PROFILE

	SILT		CLAY		CHALK		PEAT
	SAND		GRAVEL		COBBLES		Mixed Soil

Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	19.1	Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A	Preliminary	Draft	Final	
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	28/06/2015 - 30/06/2015		SH (01/07/2015)			
Vessel	MV Ocean Discovery	Final Borehole Depth	71.30m					
Method	Wison				Page: 2/4			



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area
BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING




KEY TO SOIL PROFILE									
	SILT		CLAY		CHALK		PEAT		
	SAND		GRAVEL		COBBLES		Mixed Soil		

Area	Maryland USA	Coordinates	515755.1E	4243612.0N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	19.1		Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A	Preliminary	Draft	Final	BH - D14_A
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	28/06/2015 - 30/06/2015						
Vessel	MV Ocean Discovery	Final Borehole Depth	71.30m			SH (01/07/2015)			Page: 3/4
Method	Wison								



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area
BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING



KEY TO SOIL PROFILE									
	SILT		CLAY		CHALK		PEAT		
	SAND		GRAVEL		COBBLES		Mixed Soil		

Area	Maryland USA	Coordinates	515755.1E	4243612.0N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	19.1		Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A	Preliminary	Draft	Final	BH - D14_A
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	28/06/2015 - 30/06/2015						
Vessel	MV Ocean Discovery	Final Borehole Depth	71.30m			SH (01/07/2015)			Page: 4/4
Method	Wison								




KEY TO SOIL PROFILE

							Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name	
	SILT		CLAY		CHALK		PEAT	Contract	10451	Water Depth (mMSL)	24.9	Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.	Preliminary	Draft	Final	BH - G17_A
	SAND		GRAVEL		COBBLES		Mixed Soil	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	01/07/2015 - 02/07/2015		NV-S (03/07/2015)			
							Vessel	MV Ocean Discovery	Final Borehole Depth	74.00m						
							Method	Wilson								

Page: 1/4

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING



KEY TO SOIL PROFILE



SILT



CLAY



CHALK



PEAT



SAND



GRAVEL



COBBLES




Mixed Soil

Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	24.9	Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.	Preliminary	Draft	Final	BH - G17_A
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	01/07/2015 - 02/07/2015		NV-S (03/07/2015)			
Vessel	MV Ocean Discovery	Final Borehole Depth	74.00m					
Method	Wison							Page: 2/4



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING




KEY TO SOIL PROFILE

 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil								Area	Maryland USA	Coordinates	519056.4E4240311.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status		Sample Name
Contract					10451	Water Depth (mMSL)	24.9	Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.	Preliminary	Draft	Final	BH - G17_A			
Client Name/Ref					US Wind Inc./REF11449	Date of Test (Start-End)	01/07/2015 - 02/07/2015								
Vessel					MV Ocean Discovery	Final Borehole Depth	74.00m	NV-S (03/07/2015)				Page: 3/4			
Method					Wilson										




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING



KEY TO SOIL PROFILE



Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	24.9	Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.	Preliminary	Draft	Final	BH - G17_A
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	01/07/2015 - 02/07/2015		NV-S (03/07/2015)			
Vessel	MV Ocean Discovery	Final Borehole Depth	74.00m					
Method	Wison							Page: 4/4




KEY TO SOIL PROFILE

 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil	Area	Maryland USA	Coordinates	523454.4E4241406.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
	Contract	10451	Water Depth (mMSL)	24.6	Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.	Preliminary	Draft	Final	
	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	03/07/2015 - 04/07/2015					
	Vessel	MV Ocean Discovery	Final Borehole Depth	73.20m		SH (04/07/2015)			
	Method	Wison							



KEY TO SOIL PROFILE


 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil	Area	Maryland USA	Coordinates	523454.4E4241406.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
	Contract	10451	Water Depth (mMSL)	24.6	Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.	Preliminary	Drift	Final	BH - K16
	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	03/07/2015 - 04/07/2015		SH (04/07/2015)			Page: 2/4
	Vessel	MV Ocean Discovery	Final Borehole Depth	73.20m					
	Method	Wilson							



 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil	Area	Maryland USA	Coordinates	523454.4E4241406.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
	Contract	10451	Water Depth (mMSL)	24.6	Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.	Preliminary	Draft	Final	BH - K16
	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	03/07/2015 - 04/07/2015		SH (04/07/2015)			Page: 3/4
	Vessel	MV Ocean Discovery	Final Borehole Depth	73.20m					
	Method	Wilson							



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area
BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING




KEY TO SOIL PROFILE										Area	Maryland USA	Coordinates	523454.4E	4241406.3N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
	SILT		CLAY		CHALK		PEAT	Contract	10451	Water Depth (mMSL)	24.6	Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.	Preliminary	Draft	Final	BH - K16			
	SAND		GRAVEL		COBBLES		Mixed Soil	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	03/07/2015 - 04/07/2015								
								Vessel	MV Ocean Discovery	Final Borehole Depth	73.20m								
								Method	Wison					SH (04/07/2015)			Page: 4/4		




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING




KEY TO SOIL PROFILE




Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	26.8	Comments: No PS logging took place at this location.	Preliminary	Draft	Final	BH - H10
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	75.00m		SH (06/07/2015)			
Method								Page: 1/4

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area
BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING



KEY TO SOIL PROFILE									
	SILT		CLAY		CHALK		PEAT		
	SAND		GRAVEL		COBBLES		Mixed Soil		


Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	26.8	Comments: No PS logging took place at this location.	Preliminary	Draft	Final	BH - H10
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	75.00m		SH (06/07/2015)			Page: 2/4
Method								



The diagram illustrates eight types of soil, each represented by a colored square with a unique texture and a corresponding label:

- SILT**: Yellow square with small 'x' marks.
- CLAY**: Brown square with horizontal wavy lines.
- CHALK**: White square with a grid pattern.
- PEAT**: Orange square with small plant-like symbols.
- SAND**: Yellow square with small dots.
- GRAVEL**: Brown square with small circles.
- COBBLES**: Orange square with large circles.
- Mixed Soil**: Yellow square with a mix of small dots and circles.

Area	Maryland USA	Coordinates	520154.3E4248006.5N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	26.8	Comments: No PS logging took place at this location.	Preliminary	Draft	Final	BH - H10
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	75.00m		SH (06/07/2015)			Page: 3/4
Method								




KEY TO SOIL PROFILE

	SILT		CLAY		CHALK		PEAT
	SAND		GRAVEL		COBBLES		Mixed Soil


Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
Contract	10451	Water Depth (mMSL)	26.8	Comments: No PS logging took place at this location.	Preliminary	Draft	Final	BH - H10
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015					
Vessel	MV Ocean Discovery	Final Borehole Depth	75.00m		SH (06/07/2015)			Page: 4/4
Method								

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BOREHOLE LOG, LABORATORY TEST RESULTS AND INSITU CPTU TESTING



KEY TO SOIL PROFILE




Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name BH - G7
Contract	10451	Water Depth (mMSL)	27.0	Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.	Preliminary	Draft	Final	
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	06/07/2015 - 07/07/2015		NV-S (08/07/2015)			
Vessel	MV Ocean Discovery	Final Borehole Depth	75.20m					
Method	Wison							Page: 1/4




KEY TO SOIL PROFILE

 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil	Area	Maryland USA	Coordinates	519055.3E4251306.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
	Contract	10451	Water Depth (mMSL)	27.0	Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.	Preliminary	Draft	Final	BH - G7
	Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	06/07/2015 - 07/07/2015					
	Vessel	MV Ocean Discovery	Final Borehole Depth	75.20m		NV-S (08/07/2015)			Page: 2/4
	Method	Wilson							



 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil					Area	Maryland USA	Coordinates	519055.3E	4251306.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
					Contract	10451	Water Depth (mMSL)	27.0	Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.	Preliminary	Draft	Final	BH - G7	
					Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	06/07/2015 - 07/07/2015						
					Vessel	MV Ocean Discovery	Final Borehole Depth	75.20m						
					Method	Wilson							Page: 3/4	



 SILT  CLAY  CHALK  PEAT  SAND  GRAVEL  COBBLES  Mixed Soil					Area	Maryland USA	Coordinates	519055.3E	4251306.6N	CRS: GRS 80 UTM ZONE 18 N (75 W)	QC Status			Sample Name
					Contract	10451	Water Depth (mMSL)	27.0	Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.	Preliminary	Draft	Final	BH - G7	
					Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start-End)	06/07/2015 - 07/07/2015						
					Vessel	MV Ocean Discovery	Final Borehole Depth	75.20m						
					Method	Wilson							Page: 4/4	

CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BORER HOLE NO: BH - I21

PUSH SAMPLE NO: P 03

DEPTH (M): 2.00 + 3.00

RECOVERY (M): 0.30

DATE: 22/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21

PUSH SAMPLE NO: P 0 2

DEPTH (M): 1.00 - 2.00

RECOVERY (M): 0.5 5

DATE: 22/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21

PUSH SAMPLE NO: P 03

DEPTH (M): 2.00 + 2.50

RECOVERY (M): 0.30

DATE: 22/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21

PUSH SAMPLE NO: P 0 4

DEPTH (M): 5.50 + 6.50

RECOVERY (M): 0.65

DATE: 22/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 A

PUSH SAMPLE NO: P 0 1

DEPTH (M): 9.50 - 10.15

RECOVERY (M): 0.35

DATE: 23/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - I21 A

PUSH SAMPLE NO: P 0 3

DEPTH (M): 14.50 - 14.90

RECOVERY (M): 0.35

DATE: 23/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 A

PUSH SAMPLE NO: P 0 4 A

DEPTH (M): 17.50 - 18.20

RECOVERY (M): 0.15

DATE: 23/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 A

PUSH SAMPLE NO: P 0 5

DEPTH (M): 21.00 - 21.70

RECOVERY (M): 0.50

DATE: 23/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

21.00

21.50



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 A

PUSH SAMPLE NO: P 0 6

DEPTH (M): 25.00 - 25.50

RECOVERY (M): 0.25

DATE: 23/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 01

DEPTH (M): 28.00 - 29.00

RECOVERY (M): 1.00

DATE: 24/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

28.00

29.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 0 2

DEPTH (M): 29.00 - 30.00

RECOVERY (M): 0.95

DATE: 24/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

29-00

29-95



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 0 5

DEPTH (M): 3 9.50 - 4 0.50

RECOVERY (M): 0. 6 0

DATE: 24/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 0 6 A

DEPTH (M): 4 4. 00 - 4 5. 00

RECOVERY (M): 1. 00

DATE: 24/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

44.00

45.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 0 7

DEPTH (M): 4 8. 00 - 4 9. 00

RECOVERY (M): 1. 00

DATE: 24/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 ONN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

48.00

49.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 0 8

DEPTH (M): 5 1. 00 - 5 1. 7 0

RECOVERY (M): 0. 50

DATE: 24/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 09

DEPTH (M): 5 5. 00 - 5 6. 00

RECOVERY (M): 1.00

DATE: 24/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 1 0

DEPTH (M): 5 9. 00 - 6 0. 00

RECOVERY (M): 1.00

DATE: 24/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

59.00

60.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 11

DEPTH (M): 6 3. 00 - 6 4. 00

RECOVERY (M): 1.00

DATE: 24/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 12

DEPTH (M): 67.00 - 68.00

RECOVERY (M): 1.00

DATE: 24/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - I21 B

PUSH SAMPLE NO: P 1 3

DEPTH (M): 7 1. 00 - 7 2. 00

RECOVERY (M): 0.5 5

DATE: 24/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

71-00

71-55



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 0 1

DEPTH (M): 0.00 - 1.00

RECOVERY (M): 0.75

DATE: 25/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451


Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - MET TOWER PUSH SAMPLE NO: P 0 2

DEPTH (M): 1.00 - 2.00 RECOVERY (M): 0.45

DATE: 25/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 0 3

DEPTH (M): 2.00 - 3.00

RECOVERY (M): 0.60

DATE: 25/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 0 4

DEPTH (M): 5.00 - 5.70

RECOVERY (M): 0.35

DATE: 25/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 0 5

DEPTH (M): 8.50 - 9.20

RECOVERY (M): 0.55

DATE: 25/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451


Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - MET TOWER PUSH SAMPLE NO: P 0 6

DEPTH (M): 1 2. 50 - 1 3. 3 0 RECOVERY (M): 0. 5 0

DATE: 25/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 0 9

DEPTH (M): 2 5. 50 - 2 6. 50

RECOVERY (M): 0. 9 5

DATE: 26/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

25.50

26.45



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 1 0

DEPTH (M): 2 9.00 - 3 0.00

RECOVERY (M): 0.95

DATE: 26/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

29.00

29.95



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 1 1

DEPTH (M): 3 3.00 - 3 4.00

RECOVERY (M): 0.9 8

DATE: 26/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 1 2

DEPTH (M): 37.00 - 37.40

RECOVERY (M): 0.30

DATE: 26/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451


Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - MET TOWER PUSH SAMPLE NO: P 1 3

DEPTH (M): 4 0. 50 - 4 1. 5 0 RECOVERY (M): 0. 9 0

DATE: 26/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

40-50

41-40



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 1 4

DEPTH (M): 4 4. 50 - 4 5. 5 0

RECOVERY (M): 0. 1 0

DATE: 26/06/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 1 4 A


DEPTH (M): 4 4. 50 - 4 5. 00

RECOVERY (M): 0. 3 0

DATE: 26/06/2015



A 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 ONN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

44.50

44.80



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 1 6 A

DEPTH (M): 5 3. 50 - 5 4. 50

RECOVERY (M): 0. 4 0

DATE: 26/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - MET TOWER

PUSH SAMPLE NO: P 1 7

DEPTH (M): 57.00 - 57.75

RECOVERY (M): 0.75

DATE: 26/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

57.00

57.75



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 0 1

DEPTH (M): 0.00 - 0.70

RECOVERY (M): 0.30

DATE: 29/06/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 0 4

DEPTH (M): 2.00 - 3.00

RECOVERY (M): 0.50

DATE: 29/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 05

DEPTH (M): 3.00 - 4.00

RECOVERY (M): 0.80

DATE: 29/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 0 6

DEPTH (M): 7.00 - 7.70

RECOVERY (M): 0.30

DATE: 29/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 0 7

DEPTH (M): 10.00 - 11.00

RECOVERY (M): 0.75

DATE: 29/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

10-00

10-75



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 0 8

DEPTH (M): 13.50 - 14.50

RECOVERY (M): 0.80

DATE: 29/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

13-50

14-30



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 0 9

DEPTH (M): 17.50 - 17.90

RECOVERY (M): 0.30

DATE: 29/06/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 10

DEPTH (M): 2 1. 00 - 2 2. 00

RECOVERY (M): 0.55

DATE: 29/06/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

21-00

21-55



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14

PUSH SAMPLE NO: P 11

DEPTH (M): 2 4.50 - 2 5.20

RECOVERY (M): 0.35

DATE: 29/06/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14 A

PUSH SAMPLE NO: P 10

DEPTH (M): 5 6.5 0 - 5 7.5 0

RECOVERY (M): 0.55

DATE: 01/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

56-50

57-05



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - D14 A

PUSH SAMPLE NO: P 1 1

DEPTH (M): 6 0.50 - 6 1.50

RECOVERY (M): 1.00

DATE: 01/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com


0.0m

1.0m

60-50

61-50





CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 0 2

DEPTH (M): 0.50 - 1.40

RECOVERY (M): 0.70

DATE: 01/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 0 3

DEPTH (M): 1. 50 - 2. 2 6

RECOVERY (M): 0. 50

DATE: 01/07/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 0 4


DEPTH (M): 5.00 - 6.00

RECOVERY (M): 0.50

DATE: 01/07/2015



A 1 2 3 4 5 6 M 7 8 9 10 11 12 B 13 14




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA



BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 0 5

DEPTH (M): 8.00 - 8.80

RECOVERY (M): 0.25

DATE: 01/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 0 7 A

DEPTH (M): 12.00 - 12.50

RECOVERY (M): 0.10

DATE: 01/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 0 9

DEPTH (M): 17.00 - 17.50

RECOVERY (M): 0.20

DATE: 02/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 1 0

DEPTH (M): 18.50 - 18.95

RECOVERY (M): 0.25

DATE: 02/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 1 3

DEPTH (M): 2 9. 50 - 3 0. 00

RECOVERY (M): 0. 2 5

DATE: 02/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 1 4 A

DEPTH (M): 33.50 - 34.50

RECOVERY (M): 0.77

DATE: 02/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

33.50

34.27



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA



BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 1 5

DEPTH (M): 3 7. 50 - 3 8. 50

RECOVERY (M): 0. 94

DATE: 02/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

37.50

38.44



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17

PUSH SAMPLE NO: P 0 1

DEPTH (M): 0.00 - 0.76

RECOVERY (M): 0.40

DATE: 01/07/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17 A

PUSH SAMPLE NO: P 02

DEPTH (M): 4 4. 50 - 45. 2 5

RECOVERY (M): 0. 2 5

DATE: 02/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17 A

PUSH SAMPLE NO: P 03

DEPTH (M): 4 8.00 - 4 8.9 0

RECOVERY (M): 0.7 0

DATE: 02/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA



BOREHOLE NO: BH - G17 A

PUSH SAMPLE NO: P 04

DEPTH (M): 52.00 - 52.80

RECOVERY (M): 0.75

DATE: 02/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA



BOREHOLE NO: BH - G17 A

PUSH SAMPLE NO: P 05

DEPTH (M): 56.00 - 57.00

RECOVERY (M): 0.90

DATE: 02/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

56.00

56.90



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17 A

PUSH SAMPLE NO: P 0 6

DEPTH (M): 6 0.00 - 6 1.00

RECOVERY (M): 1.00

DATE: 02/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G17 A

PUSH SAMPLE NO: P 0 7

DEPTH (M): 6 4. 00 - 6 5. 00

RECOVERY (M): 0. 8 0

DATE: 02/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

64.00

64.80



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 01 A

DEPTH (M): 0.00 - 1.00

RECOVERY (M): 0.15

DATE: 03/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 03

DEPTH (M): 3.50 - 4.50

RECOVERY (M): 0.55

DATE: 03/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 04 A

DEPTH (M): 7.50 - 8.30

RECOVERY (M): 0.20

DATE: 03/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA



BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 0 6

DEPTH (M): 13.00 - 13.70

RECOVERY (M): 0.15

DATE: 03/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

13.00

13.15



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 1 0

DEPTH (M): 2 2.00 - 2 2.70

RECOVERY (M): 0.25

DATE: 03/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

22.00

22.25



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA



BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 12

DEPTH (M): 2 8.00 - 2 8.7 0

RECOVERY (M): 0. 4 0

DATE: 03/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

28.00

28.40



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 13

DEPTH (M): 31.00 - 31.75

RECOVERY (M): 0.30

DATE: 04/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 1 5

DEPTH (M): 4 0. 00 - 4 1. 00

RECOVERY (M): 0. 9 5

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

40.00

40.95



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 1 6

DEPTH (M): 4 4. 00 - 4 5. 00

RECOVERY (M): 0. 9 8

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

44.00

44.98



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 1 7

DEPTH (M): 4 8. 00 - 4 9. 00

RECOVERY (M): 0.9 5

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

48.00

48.95



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 1 8

DEPTH (M): 4 9 . 5 0 - 5 0 . 3 0

RECOVERY (M): 0. 3 0

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

49.50

49.80



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 19

DEPTH (M): 5 1.00 - 5 2.00

RECOVERY (M): 0.70

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

51.00

51.70



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 20

DEPTH (M): 55.00 - 56.00

RECOVERY (M): 1.00

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

55.00

56.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 2 1

DEPTH (M): 5 9. 00 - 6 0. 00

RECOVERY (M): 1. 00

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

59-00

60-00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 22

DEPTH (M): 6 3. 00 - 6 4. 00

RECOVERY (M): 1. 00

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

63-00

64-00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 2 3

DEPTH (M): 6 6. 50 - 6 7. 50

RECOVERY (M): 0. 7 0

DATE: 04/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

66-50

67-20



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - K16

PUSH SAMPLE NO: P 2 4

DEPTH (M): 7 1. 00 - 7 1. 7 0

RECOVERY (M): 0. 4 0

DATE: 04/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 1

DEPTH (M): 0.00 - 1.00

RECOVERY (M): 0.40

DATE: 05/07/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 2

DEPTH (M): 1.00 - 2.00

RECOVERY (M): 0. 5 5

DATE: 05/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 3

DEPTH (M): 2.00 - 3.00

RECOVERY (M): 0.70

DATE: 05/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

2.00

2.70



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 4

DEPTH (M): 6.00 - 7.00

RECOVERY (M): 0. 8 4

DATE: 05/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 5

DEPTH (M): 1 0.00 - 10.50

RECOVERY (M): 0.30

DATE: 05/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

10.00

10.30



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 6 A

DEPTH (M): 1 3. 50 - 1 4. 0 0

RECOVERY (M): 0. 3 0

DATE: 05/07/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 8

DEPTH (M): 2 3. 50 - 2 4. 50

RECOVERY (M): 0. 4 5

DATE: 05/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

23.50

23.95



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 8

DEPTH (M): 2 3. 50 - 2 4. 50

RECOVERY (M): 0. 4 5

DATE: 05/07/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 0 9

DEPTH (M): 26.00 - 27.00

RECOVERY (M): 0.90

DATE: 05/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

26.00

26.90



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 10

DEPTH (M): 3 0.00 - 3 0.8 5

RECOVERY (M): 0. 8 0

DATE: 05/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

30-00

30-80



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 11

DEPTH (M): 3 4.00 - 3 4.90

RECOVERY (M): 0. 8 0

DATE: 05/07/2015




Gardline

Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 1 2

DEPTH (M): 3 8. 00 - 3 8. 9 0

RECOVERY (M): 0. 6 5

DATE: 05/07/2015




Gardline

Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 1 3

DEPTH (M): 4 2.00 - 4 3.00

RECOVERY (M): 0. 8 5

DATE: 05/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

42.00

42.85



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 15

DEPTH (M): 5 0.00 - 5 1.00

RECOVERY (M): 1.00

DATE: 06/07/2015



Gardline

Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

50.00

51.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 1 6

DEPTH (M): 5 4.00 - 5 5.00

RECOVERY (M): 0. 9 6

DATE: 06/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

54.00

54.96



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 1 7

DEPTH (M): 56.00 - 56.50

RECOVERY (M): 0.30

DATE: 06/07/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 1 8

DEPTH (M): 5 9. 50 - 6 0. 00

RECOVERY (M): 0. 30

DATE: 06/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

59.50

59.80



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 19

DEPTH (M): 6 3.00 - 6 3.50

RECOVERY (M): 0.30

DATE: 06/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 20

DEPTH (M): 6 6.00 - 6 7.00

RECOVERY (M): 1.00

DATE: 06/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

66.00

67.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 2 1

DEPTH (M): 7 0.00 - 7 1.00

RECOVERY (M): 1.00

DATE: 06/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 2 1

DEPTH (M): 7 0.00 - 7 1.00

RECOVERY (M): 1.00

DATE: 06/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 2 2

DEPTH (M): 74.00 - 75.00

RECOVERY (M): 0.9' 0

DATE: 06/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

74.00

74.90



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - H10

PUSH SAMPLE NO: P 2 2

DEPTH (M): 74.00 - 75.00

RECOVERY (M): 0.9' 0

DATE: 06/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

74.00

74.90



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 0 2

DEPTH (M): 0.50 - 1.50

RECOVERY (M): 0.45

DATE: 06/07/2015





Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 03

DEPTH (M): 1.00 - 2.00

RECOVERY (M): 0.60

DATE: 06/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 0 4

DEPTH (M): 4.50 - 4.90

RECOVERY (M): 0.10

DATE: 06/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 0 5

DEPTH (M): 8.00 - 8.20

RECOVERY (M): 0.20

DATE: 06/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P0 6 A

DEPTH (M): 10.00 - 10.40

RECOVERY (M): 0.05

DATE: 06/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

10.00

10.05



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 0 7 A

DEPTH (M): 12.50 - 12.90

RECOVERY (M): 0.30

DATE: 06/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 0 8

DEPTH (M): 1 4. 50 - 1 5. 1 4

RECOVERY (M): 0. 1 8

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

14.50

14.68



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 10

DEPTH (M): 1 9.00 - 2 0.00

RECOVERY (M): 0.7 8

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

19.00

19.78



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 1

DEPTH (M): 2 3. 00 - 2 4. 00

RECOVERY (M): 0. 8 0

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

23.00

23.80



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA

BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 2


DEPTH (M): 2 7.00 - 2 8.00

RECOVERY (M): 0.9 5

DATE: 07/07/2015



A 1 2 3 4 5 6 M 7 8 9 10 11 12 13 14 15 B 16 17 18



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

27.00

27.95



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 13

DEPTH (M): 31.00 - 32.00

RECOVERY (M): 0.74

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

31-00

31.74



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 4

DEPTH (M): 3 5. 00 - 3 6. 00

RECOVERY (M): 1. 00

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

35.00

36.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 5

DEPTH (M): 39.00 - 40.00

RECOVERY (M): 1.00

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

39.00

40.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 6

DEPTH (M): 4 3.00 - 4 4.00

RECOVERY (M): 1.00

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

43.00

44.00



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 7

DEPTH (M): 4 6. 50 - 4 7. 50

RECOVERY (M): 0. 8 0

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

46.50

47.30



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 8

DEPTH (M): 50.00 - 51.00

RECOVERY (M): 1.00

DATE: 07/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 1 9

DEPTH (M): 53.00 - 53.80

RECOVERY (M): 0.20

DATE: 07/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 2 0

DEPTH (M): 57.00 - 57.55

RECOVERY (M): 0.30

DATE: 07/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 2 1

DEPTH (M): 6 0. 50 - 6 1. 00

RECOVERY (M): 0. 4 0

DATE: 07/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 2 2

DEPTH (M): 6 4. 00 - 6 4. 50

RECOVERY (M): 0. 50

DATE: 07/07/2015




Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.

Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 2 3

DEPTH (M): 6 7. 50 - 6 8. 25

RECOVERY (M): 0. 7 5

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m

1.0m

67.50

68.25



CLIENT: US Wind Inc.

CONTRACT NO: 10451

Geotechnical Marine Survey for
the Maryland Wind Energy Area

LOCATION: Maryland USA


BOREHOLE NO: BH - G7

PUSH SAMPLE NO: P 2 4

DEPTH (M): 71.50 - 72.50

RECOVERY (M): 1.00

DATE: 07/07/2015



Gardline Geosciences,
1 Hewett Park,
Hewett Road,
Great Yarmouth,
Norfolk,
NR31 0NN.


Tel: +44(0)1493 845600
www.gardlinemarinesciences.com

0.0m


1.0m

71.50


72.50



2.2 PS Measurements Logs



Borehole No:	BH - I21B	Easting:	521,253.40
Client:	US Wind Inc.	Northing:	4,235,902.00
Vessel:	MV Ocean Discovery	Water Depth (m):	25.90
Area:	Maryland	Ellipsoid & Projection:	NAD 88 UTM ZONE 18 N
Comments:		QC Status:	Preliminary
		Checked:	XY
		Draft	0
		Final	0
		25/06/2015	00/01/1900




Borehole No:	BH-MET TOWER	Easting:	521,533.90
Client:	US Wind Inc.	Northing:	4,244,983.30
Vessel:	MV Ocean Discovery	Water Depth (mMSL):	27.70
Area:	Maryland	Ellipsoid & Projection:	GRS 80 UTM ZONE 18 N (75W)
Comments:			
QC Status:		Preliminary	Draft
Checked:		XY	0
		27/06/2015	00/01/1900



PS Logging



10451-Geotechnical Marine Survey Investigation for Maryland Wind Energy Area




Borehole No: BH - D14A		Easting: 515,755.00		
Client: US Wind Inc.		Northing: 4,243,612.00		
Vessel: MV Ocean Discovery		Water Depth (m): 19.10		
Area: Maryland		Ellipsoid & Projection: GRS 80 UTM ZONE 18 N		
Comments:	QC Status:	Preliminary	Draft	Final
	Checked:	XY	0	0
		01/07/2015	00/01/1900	



PS Logging



10451-Geotechnical Marine Survey Investigation for Maryland Wind Energy Area



Borehole No: BH - G17A		Easting: 519,056.40			
Client: US Wind Inc.		Northing: 4,240,311.60			
Vessel: MV Ocean Discovery		Water Depth (m): 24.90			
Area: Maryland		Ellipsoid & Projection: GRS 80 UTM ZONE 18 N			
Comments:		QC Status:	Preliminary	Draft	Final
		Checked:	XY	0	0
			03/07/2015	00/01/1900	

APPENDIX 3

3.1 CPTU Operators logs

3.2 CPTU Reference readings

3.3 CPTU Measured and derived results

3.1 CPTU Operators logs



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	1	070815G	0.79	10	30.90	1.90	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	2	120911G	0.79	10	33.40	2.40	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	3	120911G	0.79	10	37.40	2.70	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	4	120911G	0.79	10	41.40	1.16	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	5	120911G	0.79	10	42.90	0.44	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	6	120911G	0.79	10	43.90	1.92	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	7	120911G	0.79	10	46.40	0.30	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	8	120911G	0.79	10	46.90	0.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	9	120911G	0.79	10	47.40	0.44	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	10	120911G	0.79	10	47.90	2.32	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	11	120911G	0.79	10	50.90	2.36	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	12	100904G	0.75	10	54.40	2.20	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	13	100904G	0.75	10	57.90	2.58	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	13.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	14	100904G	0.75	10	61.90	2.72	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	14.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	15	100904G	0.75	10	65.40	2.66	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	15.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	16	100904G	0.79	10	69.40	1.54	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	16.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	17	120911G	0.79	10	72.90	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	26.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	18	100904G	0.79	10	73.40	0.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	17 - Copy.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	19	100904G	0.79	10	73.90	0.20	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	18.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	20	100904G	0.79	10	74.40	0.42	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	19.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	21	100904G	0.79	10	74.90	0.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	20.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	22	100904G	0.79	10	75.40	0.20	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	21.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	23	100904G	0.79	10	75.90	0.24	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	22 - Copy.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	24	120911G	0.79	10	76.40	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	23.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	25	120911G	0.79	10	76.90	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	24.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	26	120911G	0.79	10	77.40	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	25.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	27	120911G	0.79	10	77.90	2.52	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	27.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	28	120911G	0.79	10	81.90	2.60	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	28.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	29	120911G	0.79	10	85.90	0.46	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	29.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	30	120911G	0.79	10	86.40	0.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	30.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	31	120911G	0.79	10	86.90	0.04	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	31.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	32	120911G	0.79	10	87.40	0.22	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	32.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	33	120911G	0.79	10	88.90	0.38	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	33.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	34	120911G	0.79	10	89.90	2.10	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	34.001
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	35	120911G	0.79	10	92.40	0.42	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	35.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
23/06/2015	00:00	BH - I21A(CPT)	23.0	1	081213G	0.75	10	25.50	2.82	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	2	081213G	0.75	10	29.50	2.66	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	3	081213G	0.75	10	33.50	0.72	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	4	081213G	0.75	10	34.00	2.66	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	5	081213G	0.75	10	38.00	2.40	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	6	081213G	0.75	10	41.00	2.88	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	7	120911G	0.75	10	45.00	2.92	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
23/06/2015	00:00	BH - I21A(CPT)	23.0	8	070815G	0.75	10	48.50	0.38	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	9	070815G	0.75	10	49.00	0.22	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
23/06/2015	00:00	BH - I21A(CPT)	23.0	10	070815G	0.75	10	49.50	2.02	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	1	100981	0.75	10	55.90	2.08	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	2	100981	0.75	10	59.40	2.84	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	3	100981	0.75	10	62.90	2.46	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	4	100904G	0.75	10	66.40	2.80	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
24/06/2015	00:00	BH - I21B (CPT)	25.9	5	100904G	0.75	10	70.90	2.88	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	6	100904G	0.75	10	74.90	1.50	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	7	100904G	0.75	10	77.90	2.66	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	8	100904G	0.75	10	81.90	2.84	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	9	100904G	0.75	10	85.90	2.80	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	10	100904G	0.75	10	89.90	2.74	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001
24/06/2015	00:00	BH - I21B (CPT)	25.9	11	100904G	0.75	10	93.90	2.90	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
24/06/2015	00:00	BH - I21B (CPT)	25.9	12	100904G	0.75	10	97.90	1.74	10.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
28/06/2015	00:00	BH - D14 (cpt)	19.1	1	081213G	0.83	10	23.10	2.54	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
28/06/2015	00:00	BH - D14 (cpt)	19.1	2	081213G	0.83	10	26.60	2.34	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
28/06/2015	00:00	BH - D14 (cpt)	19.1	3	081213G	0.83	10	30.10	2.48	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
28/06/2015	00:00	BH - D14 (cpt)	19.1	4	081213G	0.83	10	33.60	2.70	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
28/06/2015	00:00	BH - D14 (cpt)	19.1	5	081213G	0.83	10	37.10	2.32	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
28/06/2015	00:00	BH - D14 (cpt)	19.1	6	081213G	0.83	10	41.10	1.58	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
28/06/2015	00:00	BH - D14 (cpt)	19.1	7	120911G	0.79	10	44.10	0.46	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
28/06/2015	00:00	BH - D14 (cpt)	19.1	8	120911G	0.79	10	44.60	0.26	0.00	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	1	120911G	0.79	10	45.00	2.50	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	2	120911G	0.79	10	49.00	2.48	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	3	120911G	0.79	10	53.00	2.86	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	4	120911G	0.79	10	57.00	2.52	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	5	120911G	0.79	10	61.00	2.62	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
30/06/2015	00:00	BH - D14A (CPT)	19.0	6	120911G	0.79	10	64.50	2.68	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	7	120911G	0.79	10	68.50	2.80	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	8	100912G	0.76	10	72.50	2.54	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	9	100912G	0.76	10	76.50	2.66	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	10	100912G	0.76	10	80.50	2.68	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	11	100912G	0.76	10	84.00	2.74	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
30/06/2015	00:00	BH - D14A (CPT)	19.0	12	100912G	0.76	10	87.50	2.78	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	13.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
01/07/2015	00:00	BH - G17(CPT)	25.0	1	120911G	0.79	10	27.50	2.32	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
01/07/2015	00:00	BH - G17(CPT)	25.0	2	120911G	0.79	10	31.00	1.82	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
01/07/2015	00:00	BH - G17(CPT)	25.0	3	120911G	0.79	10	33.50	2.62	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
01/07/2015	00:00	BH - G17(CPT)	25.0	4	120911G	0.79	10	37.50	1.00	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
01/07/2015	00:00	BH - G17(CPT)	25.0	5	120911G	0.79	10	39.00	0.84	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
01/07/2015	00:00	BH - G17(CPT)	25.0	6	120911G	0.79	10	40.50	1.38	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
01/07/2015	00:00	BH - G17(CPT)	25.0	7	120911G	0.79	10	42.50	0.62	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
01/07/2015	00:00	BH - G17(CPT)	25.0	8	120911G	0.79	10	44.00	2.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
01/07/2015	00:00	BH - G17(CPT)	25.0	9	120911G	0.79	10	47.50	1.00	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
01/07/2015	00:00	BH - G17(CPT)	25.0	10	120911G	0.79	10	48.50	0.92	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001
01/07/2015	00:00	BH - G17(CPT)	25.0	11	120911G	0.79	10	50.50	0.54	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001
01/07/2015	00:00	BH - G17(CPT)	25.0	12	120911G	0.79	10	51.50	1.22	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
01/07/2015	00:00	BH - G17(CPT)	25.0	13	120911G	0.79	10	53.00	0.32	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	13.001
01/07/2015	00:00	BH - G17(CPT)	25.0	14	120911G	0.79	10	53.50	0.46	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	14.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
01/07/2015	00:00	BH - G17(CPT)	25.0	15	120911G	0.79	10	54.00	0.32	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	15.001
01/07/2015	00:00	BH - G17(CPT)	25.0	16	120911G	0.79	10	55.00	0.34	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	16.001
01/07/2015	00:00	BH - G17(CPT)	25.0	17	120911G	0.79	10	55.50	2.68	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	17.001
01/07/2015	00:00	BH - G17(CPT)	25.0	18	100917G	0.8	10	59.50	2.56	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	18.001
01/07/2015	00:00	BH - G17(CPT)	25.0	19	100904G	0.79	10	63.50	2.50	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	19.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	1	120911G	0.79	10	40.30	0.00	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	2	100904G	0.79	10	66.80	2.18	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
02/07/2015	00:00	BH - G17A(CPT)	24.8	3	100904G	0.79	10	69.80	2.84	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	4	100904G	0.79	10	73.80	2.66	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	5	100904G	0.79	10	77.80	2.70	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	6	100904G	0.79	10	81.80	2.70	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	7	100904G	0.79	10	85.80	2.88	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	6(edit).001
02/07/2015	00:00	BH - G17A(CPT)	24.8	8	100904G	0.79	10	89.80	1.94	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	9	100904G	0.79	10	92.80	0.30	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
02/07/2015	00:00	BH - G17A(CPT)	24.8	10	100904G	0.79	10	93.30	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	11	100904G	0.79	10	94.30	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	12	100904G	0.79	10	95.30	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001
02/07/2015	00:00	BH - G17A(CPT)	24.8	13	100904G	0.79	10	96.30	2.46	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	1	120911G	0.79	10	25.60	2.56	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	2	120911G	0.79	10	29.10	2.58	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	3	120911G	0.79	10	32.60	2.82	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
03/07/2015	00:00	BH - K16 (CPT)	24.6	4	120911G	0.79	10	35.60	1.98	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	5	120911G	0.79	10	38.10	1.98	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	6	120911G	0.79	10	40.60	2.38	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	7	120911G	0.79	10	43.60	2.86	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	8	120911G	0.79	10	47.10	1.94	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	9	120911G	0.79	10	49.60	2.96	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	10	120911G	0.79	10	53.10	2.08	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
03/07/2015	00:00	BH - K16 (CPT)	24.6	11	120911G	0.79	10	56.60	0.60	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	12	120911G	0.79	10	58.10	0.22	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	13	120911G	0.79	10	58.60	0.76	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	13.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	14	120911G	0.79	10	59.60	0.40	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	14.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	15	120911G	0.79	10	60.10	0.58	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	15.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	16	081213G	0.83	10	61.10	0.32	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	16.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	17	081213G	0.83	10	61.60	2.82	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	17.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
03/07/2015	00:00	BH - K16 (CPT)	24.6	18	081213G	0.83	10	65.60	2.68	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	18.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	19	100904G	0.79	10	69.60	2.68	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	19.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	20	071216G	0.74	10	75.10	0.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	21.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	21	071216G	0.74	10	76.60	2.80	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	22.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	22	071216G	0.74	10	80.60	2.74	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	23.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	23	071216G	0.74	10	84.60	2.82	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	24.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	24	071216G	0.74	10	88.60	2.44	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	25.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
03/07/2015	00:00	BH - K16 (CPT)	24.6	25	071216G	0.74	10	92.10	0.32	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	26.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	26	071216G	0.74	10	92.60	2.84	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	27.001
03/07/2015	00:00	BH - K16 (CPT)	24.6	27	071216G	0.74	10	96.10	1.70	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	28.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	1	120911G	0.79	10	30.00	2.80	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	2	120911G	0.79	10	34.00	2.62	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	3	120911G	0.79	10	37.50	2.92	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	4	070815G	0.79	10	40.00	0.00	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
05/07/2015	00:00	BH - H10 (CPT)	27.0	5	120911G	0.79	10	41.00	0.38	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	6	120911G	0.79	10	41.50	0.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	7	120911G	0.79	10	42.00	0.24	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	8	120911G	0.79	10	42.50	0.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	9	120911G	0.79	10	43.00	0.18	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	10	120911G	0.79	10	43.50	0.26	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	11	120911G	0.79	10	44.00	0.40	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
05/07/2015	00:00	BH - H10 (CPT)	27.0	12	120911G	0.79	10	44.50	0.34	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	13	120911G	0.79	10	45.00	0.98	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	14	120911G	0.79	10	46.00	0.56	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	13.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	15	120911G	0.79	10	47.50	2.64	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	14.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	16	100905G	0.82	10	51.00	1.84	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	15.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	17	100905G	0.82	10	54.00	2.66	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	16.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	18	100905G	0.82	10	58.00	2.68	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	17.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
05/07/2015	00:00	BH - H10 (CPT)	27.0	19	100905G	0.82	10	62.00	2.84	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	18.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	20	100905G	0.82	10	66.00	2.56	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	19.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	21	100905G	0.82	10	70.00	2.66	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	20.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	22	100912G	0.76	10	74.00	2.84	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	21.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	23	100912G	0.76	10	78.00	2.82	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	22.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	24	100912G	0.76	10	82.00	0.56	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	23.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	25	100912G	0.76	10	83.50	2.90	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	24.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm ²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
05/07/2015	00:00	BH - H10 (CPT)	27.0	26	100912G	0.76	10	87.00	3.02	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	25.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	27	100912G	0.76	10	90.50	2.52	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	26.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	28	100912G	0.76	10	94.00	2.88	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	27.001
05/07/2015	00:00	BH - H10 (CPT)	27.0	29	100912G	0.76	10	98.00	2.78	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	28.001
06/07/2015	00:00	BH - G7(CPT)	27.0	1	070815G	0.79	10	29.00	2.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	1.001
06/07/2015	00:00	BH - G7(CPT)	27.0	2	070815G	0.79	10	32.00	2.74	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	2.001
06/07/2015	00:00	BH - G7(CPT)	27.0	3	070815G	0.79	10	35.50	1.20	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	3.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
06/07/2015	00:00	BH - G7(CPT)	27.0	4	070815G	0.79	10	37.50	1.98	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	4.001
06/07/2015	00:00	BH - G7(CPT)	27.0	5	070815G	0.79	10	40.00	0.92	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	5.001
06/07/2015	00:00	BH - G7(CPT)	27.0	6	120911G	0.79	10	41.00	0.36	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	6.001
06/07/2015	00:00	BH - G7(CPT)	27.0	7	120911G	0.79	10	42.50	0.32	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	7.001
06/07/2015	00:00	BH - G7(CPT)	27.0	8	120911G	0.79	10	43.50	2.42	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	8.001
06/07/2015	00:00	BH - G7(CPT)	27.0	9	120911G	0.79	10	47.00	2.78	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	9.001
06/07/2015	00:00	BH - G7(CPT)	27.0	10	120911G	0.79	10	51.00	2.82	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	10.001



CPT OPERATORS LOG (PART 1)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	Cone Number	Alpha Factor Cone Size (cm²)	Cone Type	Start Depth from ML (m)	Stroke (m)	Maximum Thrust	Base Inclination	CPT Unit	Geotech Engineer	Operator	Zeroed Above Seabed (m)	Raw File
06/07/2015	00:00	BH - G7(CPT)	27.0	11	120911G	0.79	10	55.00	2.78	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	11.001
06/07/2015	00:00	BH - G7(CPT)	27.0	12	120911G	0.79	10	59.00	2.72	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	12.001
06/07/2015	00:00	BH - G7(CPT)	27.0	13	120911G	0.79	10	63.00	2.28	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	13.001
06/07/2015	00:00	BH - G7(CPT)	27.0	14	120911G	0.79	10	67.00	2.48	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	14.001
06/07/2015	00:00	BH - G7(CPT)	27.0	15	120911G	0.79	10	71.00	2.16	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	15.001
06/07/2015	00:00	BH - G7(CPT)	27.0	16	120911G	0.79	10	74.50	2.36	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	16.001
06/07/2015	00:00	BH - G7(CPT)	27.0	17	120911G	0.79	10	78.00	1.74	0.0	X=0/Y=0	Wison	SH NV	RL BD	0.00	17.001

3.2 CPTU Reference readings



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	1	3.02	0.00	0.2250	0.011	85.4	0.4830	0.013	401.4	0.5150	0.009	404.8	0.2360	0.011	87.1	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	2	5.52	0.00	2.8910	0.018	62.9	3.1630	0.019	415.7	3.1500	0.015	388.8	2.9040	0.017	64.8	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	3	9.52	0.00	2.9200	0.017	70.8	3.2190	0.016	444.1	3.1960	0.016	422.8	2.9040	0.018	64.0	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	4	13.52	0.00	2.9120	0.017	63.5	3.2470	0.017	489.0	3.2420	0.016	433.9	2.8980	0.017	63.4	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	5	15.02	0.00	2.9060	0.017	63.6	3.2500	0.016	507.2	3.2350	0.016	445.9	2.9130	0.016	63.5	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	6	16.02	0.00	2.9210	0.016	71.0	3.2630	0.016	526.0	3.2660	0.016	393.8	2.9180	0.016	65.4	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	7	18.52	0.00	2.9370	0.017	63.8	3.2850	0.017	559.2	3.2620	0.016	512.1	2.9310	0.017	63.7	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	8	19.02	0.00	2.9380	0.017	63.3	3.2900	0.016	556.1	3.2370	0.017	511.2	2.9180	0.018	63.8	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	9	19.52	0.00	2.9240	0.017	63.1	3.2800	0.017	569.5	3.2980	0.016	518.0	2.9390	0.016	62.8	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	10	20.02	0.00	2.9390	0.016	63.2	3.2950	0.017	573.5	3.2940	0.016	361.4	2.9380	0.017	64.0	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	11	23.02	0.00	2.9450	0.016	63.8	3.3450	0.017	614.8	3.2750	0.016	545.1	2.9390	0.017	62.8	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	12	26.52	0.00	1.7580	0.020	33.1	2.2650	0.022	626.3	2.2260	0.019	607.1	1.7740	0.020	35.2	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	13	30.02	0.00	1.7590	0.020	33.4	2.2880	0.022	654.3	2.2880	0.019	707.9	1.7660	0.020	36.5	Latched <0.5m high.
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	14	34.02	0.00	1.7580	0.021	33.9	2.3050	0.022	678.0	2.3150	0.019	710.8	1.7650	0.020	37.1	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	15	37.52	0.00	1.7700	0.020	33.8	2.3470	0.022	709.3	2.3720	0.019	723.1	1.7780	0.020	35.3	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	16	41.52	0.00	1.7670	0.020	33.9	2.3890	0.019	757.8	2.3840	0.018	757.4	1.7730	0.020	37.4	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	17	45.02	0.00	2.8900	0.019	62.3	3.4810	0.019	927.8	3.4890	0.017	901.4	2.8950	0.019	63.0	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	18	45.52	0.00	1.7800	0.020	35.1	2.4310	0.019	806.3	2.4490	0.018	684.5	1.8040	0.019	33.1	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	19	46.02	0.00	1.8050	0.020	33.2	2.4670	0.018	808.1	2.4670	0.018	793.5	1.8050	0.020	33.2	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	20	46.52	0.00	1.7930	0.020	32.5	2.4640	0.018	818.6	2.4300	0.018	725.8	1.7880	0.021	33.9	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	21	47.02	0.00	1.7880	0.020	33.1	2.4730	0.018	830.2	2.4640	0.019	535.1	1.8080	0.019	33.3	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	22	47.52	0.00	1.8000	0.018	33.5	2.4940	0.018	832.0	2.4040	0.018	820.9	1.7800	0.019	33.2	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	23	48.02	0.00	1.7560	0.019	55.3	2.4170	0.018	832.2	2.3590	0.018	815.3	1.6880	0.020	32.8	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	24	48.52	0.00	2.8720	0.019	62.9	3.4660	0.023	917.8	3.5160	0.016	896.1	2.8860	0.019	63.4	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	25	49.02	0.00	2.8870	0.019	62.8	3.4890	0.018	917.3	3.4910	0.017	890.7	2.8850	0.019	62.9	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	26	49.52	0.00	2.8810	0.019	62.8	3.4680	0.020	916.6	3.4970	0.017	893.2	2.8920	0.019	62.7	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	27	50.02	0.00	2.8930	0.019	62.5	3.4870	0.019	926.1	3.5180	0.016	936.8	2.9120	0.018	62.1	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	28	54.02	0.00	2.9300	0.019	62.9	3.5430	0.019	977.7	3.5490	0.016	988.2	2.9240	0.018	64.3	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	29	58.02	0.00	2.9220	0.018	62.4	3.5680	0.019	1013.5	3.5630	0.016	900.6	2.9030	0.016	66.7	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	30	58.52	0.00	2.9040	0.017	61.6	3.5490	0.018	1011.8	3.5820	0.016	936.5	2.9090	0.018	62.3	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	31	59.02	0.00	2.9120	0.018	61.9	3.5640	0.018	1015.3	3.5530	0.017	943.6	2.9240	0.018	61.3	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	32	59.52	0.00	2.9220	0.018	62.0	3.5700	0.019	1022.4	3.6020	0.016	996.7	2.9220	0.019	61.4	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	33	61.02	0.00	2.9170	0.018	62.0	3.5840	0.018	1040.4	3.5610	0.016	841.5	2.8700	0.016	61.1	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	34	62.02	0.00	2.8700	0.016	62.2	3.5380	0.017	1046.1	3.4990	0.017	785.8	2.8880	0.016	63.9	
19/06/2015	00:00	BH - MET TOWER (cpt)	27.9	35	64.52	0.00	2.8860	0.016	64.8	3.5790	0.017	1078.7	3.5950	0.016	1054.9	2.8960	0.017	61.3	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
23/06/2015	00:00	BH - I21A(CPT)	23.0	1	2.52	0.00	0.7990	0.017	163.0	1.0450	0.018	463.8	1.0690	0.016	412.9	0.8140	0.017	167.0	
23/06/2015	00:00	BH - I21A(CPT)	23.0	2	6.52	0.00	0.8140	0.017	164.5	1.0850	0.017	494.9	1.0580	0.016	410.1	0.8050	0.016	166.0	
23/06/2015	00:00	BH - I21A(CPT)	23.0	3	10.52	0.00	0.8260	0.016	166.4	1.1330	0.017	536.6	1.1080	0.017	535.7	0.8000	0.016	169.1	
23/06/2015	00:00	BH - I21A(CPT)	23.0	4	11.24	0.00	0.8070	0.016	166.0	1.1210	0.016	540.6	1.1040	0.016	466.3	0.7940	0.016	166.1	
23/06/2015	00:00	BH - I21A(CPT)	23.0	5	15.02	0.00	0.8190	0.016	165.8	1.1800	0.018	597.1	1.2130	0.015	553.2	0.8260	0.016	161.5	
23/06/2015	00:00	BH - I21A(CPT)	23.0	6	18.02	0.00	0.8460	0.016	164.8	1.2380	0.018	636.6	1.2340	0.016	315.4	0.8210	0.016	159.1	
23/06/2015	00:00	BH - I21A(CPT)	23.0	7	22.02	0.00	2.9230	0.017	62.1	3.2930	0.018	546.6	3.2810	0.016	439.0	2.8800	0.017	63.9	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
23/06/2015	00:00	BH - I21A(CPT)	23.0	8	25.52	0.00	0.2720	0.010	86.1	0.7100	0.012	620.7	0.7010	0.008	589.5	0.2560	0.009	85.8	
23/06/2015	00:00	BH - I21A(CPT)	23.0	9	26.02	0.00	0.2580	0.008	86.2	0.6990	0.009	624.6	0.7020	0.009	613.2	0.2560	0.009	84.7	
23/06/2015	00:00	BH - I21A(CPT)	23.0	10	26.52	0.00	0.2510	0.009	85.7	0.7160	0.010	634.9	0.5640	0.008	614.8	0.2370	0.008	89.1	
24/06/2015	00:00	BH - I21B (CPT)	25.9	1	30.02	0.00	0.5240	0.018	26.8	0.9900	0.021	635.4	0.9950	0.019	635.4	0.5440	0.019	31.4	
24/06/2015	00:00	BH - I21B (CPT)	25.9	2	33.52	0.00	0.5270	0.018	26.6	1.0250	0.020	674.3	1.0400	0.016	626.7	0.5320	0.018	28.1	
24/06/2015	00:00	BH - I21B (CPT)	25.9	3	37.02	0.00	0.5450	0.017	51.9	1.0410	0.020	695.8	1.0330	0.017	649.7	0.6600	0.018	26.9	
24/06/2015	00:00	BH - I21B (CPT)	25.9	4	40.52	0.00	1.7570	0.021	36.0	2.3330	0.023	737.2	2.3560	0.020	726.3	1.7520	0.020	37.0	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
24/06/2015	00:00	BH - I21B (CPT)	25.9	5	45.02	0.00	1.7530	0.020	36.8	2.3740	0.023	771.9	2.3820	0.021	786.4	1.7710	0.021	39.4	
24/06/2015	00:00	BH - I21B (CPT)	25.9	6	49.02	0.00	1.7620	0.020	36.5	2.4380	0.023	834.5	2.4430	0.020	821.9	1.7510	0.020	37.9	
24/06/2015	00:00	BH - I21B (CPT)	25.9	7	52.02	0.00	1.7580	0.020	36.7	2.4680	0.023	872.2	2.4340	0.019	868.4	1.7450	0.021	39.4	
24/06/2015	00:00	BH - I21B (CPT)	25.9	8	56.02	0.00	1.7450	0.020	36.3	2.4770	0.019	898.4	2.4490	0.018	941.8	1.7450	0.020	36.3	
24/06/2015	00:00	BH - I21B (CPT)	25.9	9	60.02	0.00	1.7530	0.021	36.3	2.5150	0.019	939.0	2.4780	0.018	921.1	1.7580	0.021	37.6	
24/06/2015	00:00	BH - I21B (CPT)	25.9	10	64.02	0.00	1.7520	0.021	36.4	2.5540	0.021	982.8	2.5230	0.018	982.3	1.7570	0.022	40.2	
24/06/2015	00:00	BH - I21B (CPT)	25.9	11	68.02	0.00	1.7500	0.021	36.8	2.5840	0.021	1028.7	2.5450	0.018	824.3	1.7360	0.021	56.0	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
24/06/2015	00:00	BH - I21B (CPT)	25.9	12	72.02	0.00	1.7690	0.021	59.3	2.6140	0.022	1041.6	2.6170	0.018	1099.3	1.7870	0.021	36.4	
28/06/2015	00:00	BH - D14 (cpt)	19.1	1	4.02	0.00	0.9580	0.018	167.2	1.1560	0.019	413.4	1.1320	0.018	375.7	0.9370	0.017	159.0	
28/06/2015	00:00	BH - D14 (cpt)	19.1	2	7.52	0.00	0.9560	0.017	164.3	1.1840	0.018	450.9	1.1640	0.018	441.1	0.9560	0.018	169.6	
28/06/2015	00:00	BH - D14 (cpt)	19.1	3	11.02	0.00	0.9460	0.019	155.2	1.2110	0.018	475.0	1.1860	0.019	457.0	0.9510	0.019	141.9	cone change
28/06/2015	00:00	BH - D14 (cpt)	19.1	4	14.52	0.00	0.9400	0.018	166.0	1.2320	0.019	532.6	1.2380	0.018	519.1	0.9420	0.018	169.9	
28/06/2015	00:00	BH - D14 (cpt)	19.1	5	18.02	0.00	0.9390	0.018	166.7	1.2650	0.017	556.4	1.2550	0.018	507.6	0.9000	0.018	159.5	
28/06/2015	00:00	BH - D14 (cpt)	19.1	6	22.02	0.00	0.9260	0.018	166.1	1.2850	0.018	601.9	1.3130	0.018	396.2	0.9150	0.018	171.7	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
28/06/2015	00:00	BH - D14 (cpt)	19.1	7	25.02	0.00	2.8830	0.018	63.8	3.2300	0.017	527.3	3.2200	0.015	490.5	2.8930	0.015	64.5	
28/06/2015	00:00	BH - D14 (cpt)	19.1	8	25.52	0.00	2.8980	0.015	63.4	3.2520	0.015	536.4	3.2600	0.015	523.4	2.8800	0.017	63.5	
30/06/2015	00:00	BH - D14A (CPT)	19.0	1	26.02	0.00	2.8530	0.016	63.8	3.2130	0.015	558.2	3.2280	0.015	567.3	2.8530	0.015	64.0	
30/06/2015	00:00	BH - D14A (CPT)	19.0	2	30.02	0.00	2.8640	0.015	64.2	3.2210	0.016	585.4	3.2130	0.015	550.5	2.8600	0.015	65.7	
30/06/2015	00:00	BH - D14A (CPT)	19.0	3	34.02	0.00	2.8630	0.015	64.4	3.2710	0.015	641.7	3.2140	0.015	353.2	2.8600	0.015	67.2	
30/06/2015	00:00	BH - D14A (CPT)	19.0	4	38.02	0.00	2.8620	0.015	64.3	3.2980	0.015	682.0	3.2580	0.015	635.2	2.8590	0.015	64.3	
30/06/2015	00:00	BH - D14A (CPT)	19.0	5	42.02	0.00	2.8610	0.015	63.7	3.3360	0.015	734.8	3.2870	0.015	601.1	2.8490	0.015	72.6	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
30/06/2015	00:00	BH - D14A (CPT)	19.0	6	45.52	0.00	2.8580	0.015	64.9	3.3500	0.015	772.5	3.3220	0.015	590.8	2.8490	0.014	69.9	
30/06/2015	00:00	BH - D14A (CPT)	19.0	7	49.52	0.00	2.8570	0.014	63.4	3.3800	0.015	807.6	3.3770	0.015	584.1	2.8700	0.015	64.9	
30/06/2015	00:00	BH - D14A (CPT)	19.0	8	53.52	0.00	1.5370	0.026	10.4	2.1410	0.025	760.5	2.0920	0.020	765.0	1.5210	0.024	13.8	
30/06/2015	00:00	BH - D14A (CPT)	19.0	9	57.52	0.00	1.5310	0.025	11.3	2.1680	0.023	817.7	2.1820	0.021	854.4	1.5360	0.023	14.2	
30/06/2015	00:00	BH - D14A (CPT)	19.0	10	61.52	0.00	1.5360	0.024	11.4	2.1940	0.025	864.7	2.1910	0.021	364.4	1.5080	0.025	10.2	
30/06/2015	00:00	BH - D14A (CPT)	19.0	11	65.02	0.00	1.5310	0.025	11.2	2.2190	0.025	905.8	2.2490	0.022	738.9	1.5200	0.023	7.9	
30/06/2015	00:00	BH - D14A (CPT)	19.0	12	68.52	0.00	1.5230	0.025	12.0	2.2200	0.026	935.0	2.2340	0.021	958.3	1.5500	0.023	14.3	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
01/07/2015	00:00	BH - G17(CPT)	25.0	1	2.52	0.00	2.8630	0.017	64.1	3.0870	0.018	359.9	3.0730	0.014	317.1	2.8690	0.015	70.1	
01/07/2015	00:00	BH - G17(CPT)	25.0	2	6.02	0.00	2.8750	0.016	64.5	3.1750	0.015	412.3	3.1750	0.016	214.3	2.8620	0.015	66.4	
01/07/2015	00:00	BH - G17(CPT)	25.0	3	8.52	0.00	2.8840	0.016	64.3	3.1410	0.016	432.6	3.1490	0.015	217.0	2.8920	0.015	65.4	
01/07/2015	00:00	BH - G17(CPT)	25.0	4	12.52	0.00	2.9120	0.016	65.0	3.1990	0.017	476.0	3.2030	0.015	95.5	2.8880	0.015	65.9	
01/07/2015	00:00	BH - G17(CPT)	25.0	5	14.02	0.00	2.9000	0.015	63.8	3.1960	0.015	489.1	3.2220	0.015	116.6	2.8760	0.015	64.1	
01/07/2015	00:00	BH - G17(CPT)	25.0	6	15.52	0.00	2.8710	0.017	64.3	3.1780	0.017	498.1	3.1920	0.015	413.4	2.8870	0.015	64.1	
01/07/2015	00:00	BH - G17(CPT)	25.0	7	17.52	0.00	2.8910	0.016	64.7	3.2110	0.017	525.2	3.2830	0.015	513.6	2.8600	0.016	64.9	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
01/07/2015	00:00	BH - G17(CPT)	25.0	8	19.02	0.00	2.8780	0.016	64.6	3.2090	0.019	538.7	3.1920	0.015	244.0	2.8620	0.016	67.6	
01/07/2015	00:00	BH - G17(CPT)	25.0	9	22.52	0.00	2.8710	0.016	64.5	3.2330	0.019	584.7	3.2430	0.015	190.5	2.8760	0.015	64.0	
01/07/2015	00:00	BH - G17(CPT)	25.0	10	23.52	0.00	2.8800	0.016	64.4	3.2490	0.016	594.0	3.2650	0.015	189.7	2.8940	0.015	63.9	
01/07/2015	00:00	BH - G17(CPT)	25.0	11	25.52	0.00	2.8940	0.016	64.3	3.2760	0.016	610.0	3.2580	0.015	590.9	2.8800	0.015	64.7	
01/07/2015	00:00	BH - G17(CPT)	25.0	12	26.52	0.00	2.8840	0.015	64.0	3.2810	0.015	627.5	3.2600	0.015	271.4	2.8700	0.015	69.3	
01/07/2015	00:00	BH - G17(CPT)	25.0	13	28.02	0.00	2.8830	0.015	63.5	3.2960	0.016	652.0	3.3100	0.015	617.9	2.8880	0.015	63.8	
01/07/2015	00:00	BH - G17(CPT)	25.0	14	28.52	0.00	2.8870	0.017	63.5	3.3090	0.016	672.0	3.3540	0.015	604.7	2.8950	0.015	63.4	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
01/07/2015	00:00	BH - G17(CPT)	25.0	15	29.02	0.00	2.8940	0.015	63.7	3.3150	0.016	668.5	3.3230	0.015	679.0	2.8790	0.017	64.2	
01/07/2015	00:00	BH - G17(CPT)	25.0	16	30.02	0.00	2.8950	0.017	63.7	3.3360	0.018	702.4	3.3410	0.015	662.4	2.8850	0.015	62.5	
01/07/2015	00:00	BH - G17(CPT)	25.0	17	30.52	0.00	2.8970	0.016	63.7	3.3500	0.017	717.0	3.3930	0.015	173.7	2.9210	0.016	76.2	Cone changed. Pore pressure slow to respond in the clay.
01/07/2015	00:00	BH - G17(CPT)	25.0	18	34.52	0.00	1.4250	0.017	42.5	2.0020	0.018	721.3	2.0030	0.016	717.0	1.4160	0.016	48.1	
01/07/2015	00:00	BH - G17(CPT)	25.0	19	38.52	0.00	1.8200	0.022	46.0	2.4390	0.024	774.8	2.3240	0.020	702.0	1.7910	0.020	35.5	
02/07/2015	00:00	BH - G17A(CPT)	24.8	1	0.00	0.00	2.8640	0.018	64.8	3.2030	0.017	533.0	3.2190	0.016	517.6	2.8700	0.018	64.6	
02/07/2015	00:00	BH - G17A(CPT)	24.8	2	42.02	0.00	1.8210	0.022	32.7	2.4260	0.022	739.7	2.4430	0.020	661.0	1.7940	0.020	37.2	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
02/07/2015	00:00	BH - G17A(CPT)	24.8	3	45.02	0.00	1.8180	0.021	45.3	2.4520	0.024	794.4	2.4540	0.021	727.8	1.8000	0.021	51.2	
02/07/2015	00:00	BH - G17A(CPT)	24.8	4	49.02	0.00	1.8130	0.021	32.4	2.4960	0.024	834.3	2.4790	0.020	811.6	1.8260	0.021	34.0	
02/07/2015	00:00	BH - G17A(CPT)	24.8	5	53.02	0.00	1.8220	0.021	32.1	2.5350	0.020	872.0	2.5070	0.020	923.6	1.8150	0.021	35.5	
02/07/2015	00:00	BH - G17A(CPT)	24.8	6	57.02	0.00	1.8130	0.021	33.2	2.5770	0.020	930.0	2.5750	0.020	914.7	1.8160	0.021	39.6	
02/07/2015	00:00	BH - G17A(CPT)	24.8	7	61.02	0.00	1.8280	0.021	34.4	2.6140	0.020	948.9	2.6030	0.022	995.7	1.8350	0.021	33.1	
02/07/2015	00:00	BH - G17A(CPT)	24.8	8	65.02	0.00	1.8340	0.021	32.3	2.6660	0.020	1010.6	2.6710	0.019	935.4	1.8250	0.022	35.7	
02/07/2015	00:00	BH - G17A(CPT)	24.8	9	68.02	0.00	1.8370	0.021	32.2	2.6870	0.022	1068.9	2.7170	0.020	1059.1	1.8250	0.021	33.0	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
02/07/2015	00:00	BH - G17A(CPT)	24.8	10	68.52	0.00	1.8350	0.021	32.2	2.6680	0.021	1045.5	2.7090	0.019	916.7	1.8540	0.022	34.5	
02/07/2015	00:00	BH - G17A(CPT)	24.8	11	69.52	0.00	1.8610	0.021	32.0	2.6920	0.023	1055.8	2.6840	0.021	1009.9	1.8320	0.021	33.3	
02/07/2015	00:00	BH - G17A(CPT)	24.8	12	70.52	0.00	1.8410	0.022	40.1	2.6800	0.022	1068.1	2.6920	0.021	1035.5	1.8410	0.022	38.3	
02/07/2015	00:00	BH - G17A(CPT)	24.8	13	71.52	0.00	1.8390	0.021	32.0	2.6790	0.022	1071.1	2.6570	0.019	935.6	1.8370	0.019	33.6	
03/07/2015	00:00	BH - K16 (CPT)	24.6	1	1.02	0.00	2.9330	0.015	64.2	3.2220	0.016	435.8	3.0660	0.014	281.3	2.8960	0.015	64.0	
03/07/2015	00:00	BH - K16 (CPT)	24.6	2	4.52	0.00	2.9320	0.015	65.0	3.1530	0.015	365.8	3.1200	0.015	333.5	2.9170	0.015	64.5	
03/07/2015	00:00	BH - K16 (CPT)	24.6	3	8.02	0.00	2.9290	0.015	64.9	3.1870	0.015	402.8	3.1410	0.015	385.0	2.8930	0.015	63.3	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
03/07/2015	00:00	BH - K16 (CPT)	24.6	4	11.02	0.00	2.8790	0.015	64.2	3.1630	0.015	438.8	3.1500	0.015	430.3	2.8800	0.015	64.7	
03/07/2015	00:00	BH - K16 (CPT)	24.6	5	13.52	0.00	2.8940	0.015	65.0	3.1950	0.015	467.5	3.1720	0.015	456.6	2.8840	0.015	67.6	
03/07/2015	00:00	BH - K16 (CPT)	24.6	6	16.02	0.00	2.9020	0.015	64.3	3.2210	0.015	521.6	3.2150	0.015	494.2	2.8910	0.015	63.9	
03/07/2015	00:00	BH - K16 (CPT)	24.6	7	19.02	0.00	2.9050	0.015	64.9	3.2460	0.015	524.5	3.2190	0.015	452.5	2.8950	0.015	67.0	
03/07/2015	00:00	BH - K16 (CPT)	24.6	8	22.52	0.00	2.9140	0.015	63.6	3.2890	0.015	581.9	3.2860	0.015	523.7	2.9080	0.015	62.4	
03/07/2015	00:00	BH - K16 (CPT)	24.6	9	25.02	0.00	2.9140	0.016	63.5	3.2940	0.015	613.0	3.2880	0.015	549.8	2.9050	0.015	62.4	
03/07/2015	00:00	BH - K16 (CPT)	24.6	10	28.52	0.00	2.9180	0.015	63.9	3.3430	0.015	661.5	3.3350	0.015	485.4	2.8930	0.015	62.0	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
03/07/2015	00:00	BH - K16 (CPT)	24.6	11	32.02	0.00	2.9080	0.015	64.1	3.3750	0.015	705.1	3.4280	0.015	698.7	2.9060	0.016	63.1	
03/07/2015	00:00	BH - K16 (CPT)	24.6	12	33.52	0.00	2.9060	0.016	64.2	3.4000	0.015	745.7	3.3900	0.015	714.0	2.9050	0.015	63.7	hole collapse after test
03/07/2015	00:00	BH - K16 (CPT)	24.6	13	34.02	0.00	2.8930	0.015	63.4	3.3800	0.016	742.1	3.3660	0.015	682.1	2.9060	0.015	62.6	
03/07/2015	00:00	BH - K16 (CPT)	24.6	14	35.02	0.00	2.9110	0.015	63.6	3.4220	0.015	779.4	3.4070	0.015	748.8	2.8990	0.016	62.9	
03/07/2015	00:00	BH - K16 (CPT)	24.6	15	35.52	0.00	2.8990	0.016	63.4	3.4270	0.015	796.1	3.4230	0.015	753.4	2.8910	0.016	63.0	Tip and pore starting to drift further from theoretical values change cone
03/07/2015	00:00	BH - K16 (CPT)	24.6	16	36.52	0.00	0.6450	0.016	163.8	1.2480	0.017	861.1	1.2560	0.015	803.2	0.6850	0.015	163.7	
03/07/2015	00:00	BH - K16 (CPT)	24.6	17	37.02	0.00	0.7040	0.015	180.4	1.2870	0.015	887.5	1.3090	0.016	856.6	0.7040	0.015	175.7	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
03/07/2015	00:00	BH - K16 (CPT)	24.6	18	41.02	0.00	0.6790	0.015	167.7	1.3170	0.016	935.8	1.3150	0.015	894.4	0.7100	0.015	178.1	
03/07/2015	00:00	BH - K16 (CPT)	24.6	19	45.02	0.00	1.9170	0.023	31.2	2.5850	0.025	817.6	2.5310	0.023	769.7	1.9200	0.022	35.1	
03/07/2015	00:00	BH - K16 (CPT)	24.6	20	50.52	0.00	0.7320	0.018	49.6	1.3720	0.023	903.7	1.3860	0.020	824.2	0.7610	0.017	51.8	
03/07/2015	00:00	BH - K16 (CPT)	24.6	21	52.02	0.00	0.7610	0.017	49.9	1.4070	0.022	911.2	1.4390	0.017	941.6	0.7800	0.017	52.3	
03/07/2015	00:00	BH - K16 (CPT)	24.6	22	56.02	0.00	0.7590	0.017	50.8	1.4350	0.021	949.7	1.4160	0.017	892.7	0.7920	0.017	55.2	
03/07/2015	00:00	BH - K16 (CPT)	24.6	23	60.02	0.00	0.7560	0.017	51.3	1.4570	0.018	982.4	1.4250	0.017	900.8	0.7670	0.018	51.1	
03/07/2015	00:00	BH - K16 (CPT)	24.6	24	64.02	0.00	0.7540	0.017	52.1	1.4310	0.018	1002.8	1.4280	0.018	982.2	0.7400	0.018	52.2	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
03/07/2015	00:00	BH - K16 (CPT)	24.6	25	67.52	0.00	0.7360	0.017	51.8	1.4770	0.018	1043.8	1.4750	0.018	1021.0	0.7490	0.017	50.8	
03/07/2015	00:00	BH - K16 (CPT)	24.6	26	68.02	0.00	0.7470	0.017	50.8	1.5080	0.018	1042.2	1.4730	0.017	988.6	0.7180	0.017	56.3	
03/07/2015	00:00	BH - K16 (CPT)	24.6	27	71.52	0.00	0.7170	0.018	51.9	1.4910	0.018	1085.8	1.5100	0.016	1004.9	0.7440	0.017	50.9	
05/07/2015	00:00	BH - H10 (CPT)	27.0	1	3.02	0.00	2.9040	0.019	63.5	3.1260	0.018	366.8	3.1060	0.015	349.6	2.9080	0.016	66.2	
05/07/2015	00:00	BH - H10 (CPT)	27.0	2	7.02	0.00	2.9060	0.017	65.3	3.1810	0.016	431.1	3.1670	0.015	407.8	2.8990	0.016	70.7	
05/07/2015	00:00	BH - H10 (CPT)	27.0	3	10.52	0.00	2.9080	0.018	63.6	3.2030	0.017	461.1	3.1810	0.016	417.0	2.8800	0.017	67.7	
05/07/2015	00:00	BH - H10 (CPT)	27.0	4	0.00	0.00	0.2580	0.010	84.3	0.6070	0.011	512.4	0.6130	0.009	495.5	0.2480	0.010	82.5	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
05/07/2015	00:00	BH - H10 (CPT)	27.0	5	14.02	0.00	2.8960	0.017	65.7	3.2330	0.017	515.5	3.2300	0.016	455.0	2.9210	0.017	66.0	
05/07/2015	00:00	BH - H10 (CPT)	27.0	6	14.52	0.00	2.9200	0.017	65.3	3.2670	0.016	523.7	3.2400	0.016	524.7	2.8910	0.018	63.9	
05/07/2015	00:00	BH - H10 (CPT)	27.0	7	15.02	0.00	2.8940	0.017	64.4	3.2540	0.016	536.4	3.2330	0.017	502.0	2.8950	0.019	65.8	
05/07/2015	00:00	BH - H10 (CPT)	27.0	8	15.52	0.00	2.8950	0.018	64.4	3.2600	0.017	540.3	3.2170	0.016	503.3	2.8820	0.019	66.2	
05/07/2015	00:00	BH - H10 (CPT)	27.0	9	16.02	0.00	2.8810	0.018	64.7	3.2260	0.017	492.2	3.2040	0.017	506.6	2.8760	0.019	68.4	
05/07/2015	00:00	BH - H10 (CPT)	27.0	10	16.52	0.00	2.8870	0.018	64.4	3.2420	0.019	541.7	3.2110	0.017	518.3	2.8860	0.017	64.6	
05/07/2015	00:00	BH - H10 (CPT)	27.0	11	17.02	0.00	2.8890	0.017	64.5	3.2240	0.017	532.5	3.2320	0.016	285.3	2.8870	0.016	64.2	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
05/07/2015	00:00	BH - H10 (CPT)	27.0	12	17.52	0.00	2.8920	0.016	64.7	3.2420	0.017	556.1	3.2260	0.016	529.6	2.8860	0.018	64.8	
05/07/2015	00:00	BH - H10 (CPT)	27.0	13	18.02	0.00	2.8870	0.017	64.4	3.2360	0.017	553.5	3.2170	0.016	236.7	2.8920	0.016	65.1	
05/07/2015	00:00	BH - H10 (CPT)	27.0	14	19.02	0.00	2.9020	0.017	64.8	3.2470	0.017	542.2	3.2150	0.016	156.3	2.9100	0.017	65.0	
05/07/2015	00:00	BH - H10 (CPT)	27.0	15	20.52	0.00	2.9150	0.017	64.7	3.3050	0.017	613.8	3.2720	0.016	109.3	2.8940	0.017	63.9	
05/07/2015	00:00	BH - H10 (CPT)	27.0	16	24.02	0.00	1.0370	0.018	37.6	1.5370	0.018	574.1	1.5220	0.016	579.1	1.0480	0.017	40.0	
05/07/2015	00:00	BH - H10 (CPT)	27.0	17	27.02	0.00	1.0650	0.017	59.8	1.5800	0.019	632.8	1.5580	0.016	614.1	1.0400	0.017	56.0	
05/07/2015	00:00	BH - H10 (CPT)	27.0	18	31.02	0.00	1.0400	0.017	37.5	1.6040	0.018	654.6	1.5730	0.016	630.3	1.0530	0.017	46.9	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
05/07/2015	00:00	BH - H10 (CPT)	27.0	19	35.02	0.00	1.0600	0.017	59.1	1.6570	0.018	697.8	1.6380	0.016	753.9	1.0350	0.017	49.9	
05/07/2015	00:00	BH - H10 (CPT)	27.0	20	39.02	0.00	1.0240	0.017	37.0	1.6550	0.018	725.7	1.6210	0.016	731.6	1.0470	0.018	44.3	
05/07/2015	00:00	BH - H10 (CPT)	27.0	21	43.02	0.00	1.0330	0.017	32.9	1.6940	0.018	774.0	1.6710	0.016	762.4	1.0340	0.017	43.3	
05/07/2015	00:00	BH - H10 (CPT)	27.0	22	47.02	0.00	1.5050	0.025	13.9	2.1420	0.027	817.0	2.1280	0.021	855.1	1.5370	0.023	20.2	
05/07/2015	00:00	BH - H10 (CPT)	27.0	23	51.02	0.00	1.5390	0.025	13.8	2.1750	0.029	841.3	2.1850	0.020	918.4	1.5450	0.024	14.7	
05/07/2015	00:00	BH - H10 (CPT)	27.0	24	55.02	0.00	1.5440	0.025	13.0	2.2340	0.027	882.7	2.2600	0.022	879.5	1.5410	0.024	13.1	
05/07/2015	00:00	BH - H10 (CPT)	27.0	25	56.52	0.00	1.5500	0.024	12.8	2.2590	0.026	903.2	2.2980	0.022	564.5	1.5370	0.024	12.5	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
05/07/2015	00:00	BH - H10 (CPT)	27.0	26	60.02	0.00	1.5530	0.024	12.6	2.2810	0.027	951.3	2.2760	0.020	901.3	1.5520	0.023	14.0	
05/07/2015	00:00	BH - H10 (CPT)	27.0	27	63.52	0.00	1.5600	0.023	13.5	2.3560	0.025	997.6	2.2590	0.021	983.2	1.5610	0.022	15.3	
05/07/2015	00:00	BH - H10 (CPT)	27.0	28	67.02	0.00	1.5530	0.023	13.4	2.3640	0.025	1027.7	2.3050	0.020	980.4	1.5680	0.021	17.9	
05/07/2015	00:00	BH - H10 (CPT)	27.0	29	71.02	0.00	1.5600	0.023	13.9	2.3930	0.023	1056.7	2.3210	0.020	1057.1	1.5520	0.021	20.4	
06/07/2015	00:00	BH - G7(CPT)	27.0	1	2.02	0.00	0.2660	0.011	84.0	0.4880	0.012	371.2	0.4870	0.009	323.7	0.2380	0.009	82.8	
06/07/2015	00:00	BH - G7(CPT)	27.0	2	5.02	0.00	0.2550	0.009	83.9	0.5670	0.011	471.0	0.4760	0.009	411.4	0.2510	0.009	85.9	
06/07/2015	00:00	BH - G7(CPT)	27.0	3	8.52	0.00	0.2500	0.009	84.5	0.5440	0.009	457.4	0.5570	0.009	426.1	0.2480	0.010	83.5	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
06/07/2015	00:00	BH - G7(CPT)	27.0	4	10.52	0.00	0.2590	0.010	84.4	0.5700	0.012	493.0	0.6190	0.009	478.6	0.2440	0.010	82.0	
06/07/2015	00:00	BH - G7(CPT)	27.0	5	13.02	0.00	0.2580	0.010	84.3	0.6060	0.011	512.1	0.6260	0.009	495.7	0.2480	0.010	82.3	
06/07/2015	00:00	BH - G7(CPT)	27.0	6	14.02	0.00	2.8620	0.018	63.7	3.2100	0.018	523.8	3.2040	0.016	499.4	2.8490	0.018	63.3	
06/07/2015	00:00	BH - G7(CPT)	27.0	7	15.52	0.00	2.8640	0.018	64.8	3.2030	0.017	532.8	3.2190	0.016	517.9	2.8700	0.018	64.6	
06/07/2015	00:00	BH - G7(CPT)	27.0	8	16.52	0.00	2.8760	0.018	63.5	3.2370	0.018	564.2	3.2340	0.016	542.3	2.8850	0.016	72.6	
06/07/2015	00:00	BH - G7(CPT)	27.0	9	20.02	0.00	2.8850	0.018	65.5	3.2400	0.018	563.6	3.2290	0.017	525.4	2.8720	0.018	65.6	
06/07/2015	00:00	BH - G7(CPT)	27.0	10	24.02	0.00	2.8790	0.018	64.7	3.2820	0.018	622.9	3.2990	0.016	621.1	2.8860	0.017	65.8	



CPT OPERATORS LOG (PART 2)

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
06/07/2015	00:00	BH - G7(CPT)	27.0	11	28.02	0.00	2.8870	0.018	64.9	3.3000	0.018	657.6	3.2760	0.018	607.1	2.8830	0.018	66.0	
06/07/2015	00:00	BH - G7(CPT)	27.0	12	32.02	0.00	2.8900	0.018	64.6	3.3360	0.018	710.2	3.2660	0.016	684.8	2.8710	0.016	66.0	
06/07/2015	00:00	BH - G7(CPT)	27.0	13	36.02	0.00	2.8700	0.016	64.6	3.3380	0.019	746.6	3.3630	0.016	690.9	2.8870	0.017	65.7	
06/07/2015	00:00	BH - G7(CPT)	27.0	14	40.02	0.00	2.9090	0.017	87.6	3.4180	0.019	826.6	3.4010	0.016	838.0	2.9170	0.017	86.7	
06/07/2015	00:00	BH - G7(CPT)	27.0	15	44.02	0.00	2.8970	0.017	64.6	3.4630	0.019	880.5	3.4640	0.016	886.8	2.9000	0.016	67.9	
06/07/2015	00:00	BH - G7(CPT)	27.0	16	47.52	0.00	2.8940	0.016	64.0	3.4780	0.018	914.8	3.4690	0.016	945.3	2.8980	0.018	68.1	
06/07/2015	00:00	BH - G7(CPT)	27.0	17	51.02	0.00	2.8930	0.016	63.8	3.5390	0.018	946.4	3.5650	0.016	89.9	2.8910	0.015	71.8	




CPT OPERATORS LOG (PART 2)


Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area - 10451

Date	Time	Location	Water Depth (m)	CPT Number	CPT Start Depth(m)	Zeroed Above Seabed (m)	Zero on Deck (Start)			Zero Before Test			Zero After Test			Zero on Deck (End)			Comments
							qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	qc(MPa)	fs(MPa)	U2(kPa)	
06/07/2015	00:00	BH - G7(CPT)	27.0	18	53.52	0.00	2.9070	0.016	66.1	3.5380	0.018	948.5	3.5490	0.016	423.1	2.9080	0.016	65.5	
06/07/2015	00:00	BH - G7(CPT)	27.0	19	54.02	0.00	2.9010	0.016	65.4	3.5160	0.018	944.6	3.5090	0.016	568.0	2.9010	0.016	65.5	
06/07/2015	00:00	BH - G7(CPT)	27.0	20	55.02	0.00	2.8880	0.016	64.5	3.4970	0.017	935.5	3.4960	0.016	335.7	2.8880	0.016	64.5	
06/07/2015	00:00	BH - G7(CPT)	27.0	21	58.02	0.00	2.8820	0.016	74.7	3.5130	0.018	985.5	3.5290	0.016	991.1	2.8690	0.016	68.7	
06/07/2015	00:00	BH - G7(CPT)	27.0	22	61.02	0.00	1.5560	0.023	11.3	2.2810	0.024	934.8	2.2390	0.021	913.2	1.5840	0.023	13.4	
06/07/2015	00:00	BH - G7(CPT)	27.0	23	64.52	0.00	1.5900	0.023	10.1	2.2960	0.028	946.3	2.2920	0.021	874.4	1.6100	0.022	11.5	
06/07/2015	00:00	BH - G7(CPT)	27.0	24	68.52	0.00	1.1240	0.018	32.1	1.9630	0.021	1019.7	1.9340	0.016	986.9	1.1480	0.016	37.7	


3.3 CPTU Measured and derived results




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number BH - I21_A_B Page: 1/4 QC Status		
Contract	10451	Water Depth (mMSL)	25.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75			
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	25.9	BH - I21_A_B		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75	Page: 2/4		
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number BH - I21_A_B Page: 3/4 QC Status		
Contract	10451	Water Depth (mMSL)	25.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75			
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number BH - I21_A_B Page: 4/4 QC Status		
Contract	10451	Water Depth (mMSL)	25.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75			
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015	Page: 1/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	()	()




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	0	0




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	0	0




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	0	0



Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.9	BH - G17_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015	Page: 1/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (03/07/2015)	()	()




Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.9	BH - G17_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015	Page: 2/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (03/07/2015)	()	()




Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.9	BH - G17_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (03/07/2015)	()	()




Geotechnical Marine Survey Investigation
for the Maryland Wind Energy Area
INSITU CPTU TESTING - MEASURED PARAMETERS



Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.9	BH - G17_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015	Page: 4/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (03/07/2015)	()	()




Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (04/07/2015)	()	()



Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015	Page: 2/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (04/07/2015)	()	()




Geotechnical Marine Survey Investigation
for the Maryland Wind Energy Area
INSITU CPTU TESTING - MEASURED PARAMETERS



Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015	Page: 3/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (04/07/2015)	()	()




Geotechnical Marine Survey Investigation
for the Maryland Wind Energy Area
INSITU CPTU TESTING - MEASURED PARAMETERS




Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015	Page: 4/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (04/07/2015)	()	()



Geotechnical Marine Survey Investigation
for the Maryland Wind Energy Area
INSITU CPTU TESTING - MEASURED PARAMETERS



Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015	Page: 1/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (06/07/2015)	()	()




Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 2/4		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH (06/07/2015)	()	()




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area




INSITU CPTU TESTING - MEASURED PARAMETERS




Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 3/4		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH (06/07/2015)	()	()




Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 4/4		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH (06/07/2015)	()	()



Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (08/07/2015)	()	()




Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (08/07/2015)	()	()




Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (08/07/2015)	()	()




Geotechnical Marine Survey Investigation
for the Maryland Wind Energy Area
INSITU CPTU TESTING - MEASURED PARAMETERS




Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	Page: 4/4		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				NV-S (08/07/2015)	()	()




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number BH - I21_A_B Page: 1/4 QC Status		
Contract	10451	Water Depth (mMSL)	25.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75			
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	25.9	BH - I21_A_B		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75	QC Status		
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number BH - I21_A_B Page: 3/4 QC Status		
Contract	10451	Water Depth (mMSL)	25.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75			
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521253.4E 4235902.0N	CPT Number BH - I21_A_B Page: 4/4 QC Status		
Contract	10451	Water Depth (mMSL)	25.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	22/06/2015 to 24/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.75			
Comments: BH - I21 was abandoned at 6m~ BH - I21A was abandoned at 29m due to weather. Location details taken from BH-I21B. Pocket penetrometer maximum of 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH/NV-S (24/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	521533.9E 4244983.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.7	BH - MET TOWER		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	25/06/2015 to 26/06/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: Borehole completed to a final depth of 64.94m at clients request. Pocket Penetrometer readings maxed out at 300kPa		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (27/06/2015)	0	0




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015	Page: 1/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	0	0




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015	Page: 2/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	0	0




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015	Page: 3/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	0	0




Area	Maryland USA	Coordinates	515755.1E 4243612.0N	CPT Number		
Contract	10451	Water Depth (mMSL)	19.1	BH - D14_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	28/06/2015 to 30/06/2015	Page: 4/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	081213G (10cm ²) / 0.83	QC Status		
Comments: BH - D14 completed to a depth of 25.78m. The BH was abandoned due to operational difficulties. BH - D14A was completed to a final depth of 71.30m. Location details taken from BH-D14A		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (01/07/2015)	0	0




Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number BH - G17_A		
Contract	10451	Water Depth (mMSL)	24.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 1/4		
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				NV-S (03/07/2015)	()	()



Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.9	BH - G17_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015	Page: 2/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (03/07/2015)	()	()




Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number BH - G17_A		
Contract	10451	Water Depth (mMSL)	24.9			
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79			
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary Draft Final		
				NV-S (03/07/2015) () ()		



Area	Maryland USA	Coordinates	519056.4E 4240311.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.9	BH - G17_A		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	01/07/2015 to 02/07/2015	Page: 4/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: BH-G17 abandoned at 41.02m due to weather. Location details are taken from BH-G17A. Pocket penetrometer readings maximum 300kPa.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (03/07/2015)	()	()



Geotechnical Marine Survey Investigation
for the Maryland Wind Energy Area
INSITU CPTU TESTING - DERIVED PARAMETERS




Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 1/4		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.			Base Inclination	X = 0.0° / Y = 0.0°	QC Status	
			CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft
					SH (04/07/2015)	Final



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area



INSITU CPTU TESTING - DERIVED PARAMETERS




Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (04/07/2015)	()	()




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area




INSITU CPTU TESTING - DERIVED PARAMETERS



Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 3/4		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.			Base Inclination	X = 0.0° / Y = 0.0°	QC Status	
			CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft
					SH (04/07/2015)	Final



Area	Maryland USA	Coordinates	523454.4E 4241406.3N	CPT Number		
Contract	10451	Water Depth (mMSL)	24.6	BH - K16		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	03/07/2015 to 04/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	QC Status		
Comments: CPTU and push sampling completed to a final depth of 73.22m. Pore water pressure response of CPT01 was identified as being erroneous. Plotted for completeness. CPT20 removed due to erroneous offsets and data.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	SH (04/07/2015)	()	()




Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 1/4		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH (06/07/2015)	()	()



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area



INSITU CPTU TESTING - DERIVED PARAMETERS




Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 2/4		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH (06/07/2015)	0	0




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area




INSITU CPTU TESTING - DERIVED PARAMETERS



Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 3/4		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH (06/07/2015)	()	()



Area	Maryland USA	Coordinates	520154.3E 4248006.5N	CPT Number		
Contract	10451	Water Depth (mMSL)	26.8	BH - H10		
Client Name/Ref	US Wind Inc./REF11449	Date of Test	05/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	120911G (10cm ²) / 0.79	Page: 4/4		
Comments: No PS logging took place at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				SH (06/07/2015)	()	()




Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	Page: 1/4		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				NV-S (08/07/2015)	()	()




Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area



INSITU CPTU TESTING - DERIVED PARAMETERS



Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015	Page: 2/4		
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (08/07/2015)	()	()




Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	QC Status		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	Preliminary	Draft	Final
		CRS	GRS 80 UTM ZONE 18 N (75 W)	NV-S (08/07/2015)	()	()



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area



INSITU CPTU TESTING - DERIVED PARAMETERS



Area	Maryland USA	Coordinates	519055.3E 4251306.6N	CPT Number		
Contract	10451	Water Depth (mMSL)	27.0	BH - G7		
Client Name/Ref	US Wind Inc./REF11449	Date of Test (Start/End)	06/07/2015 to 07/07/2015			
Vessel	MV Ocean Discovery	Cone No.(type)/ α Factor	070815G (10cm ²) / 0.79	Page: 4/4		
Comments: No recovery 0.00-0.50m. No PS logging was performed at this location.		Base Inclination	X = 0.0° / Y = 0.0°	QC Status		
		CRS	GRS 80 UTM ZONE 18 N (75 W)	Preliminary	Draft	Final
				NV-S (08/07/2015)	0	0


APPENDIX 4

4.1 Laboratory test results summary

4.2 Offshore testing schedule


4.3 List of samples

4.1 Laboratory test results summary



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

All testing in accordance with BS 1377:1990



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

All testing in accordance with BS 1377:1990



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21B

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1B1	B	28.16									29	2.0	1.5		
P1Q1	Q	28.20								65.00					
P1Q1	Q	28.20	85												
P1Q2	Q	28.40								130.00					
P1U1	U	28.60								135.00					
P1U1	U	28.60	100												
P1U1	U	28.70												121	
P1B2	B	28.80								150.00					
P1B2	B	28.80	125												
P1B2	B	28.86									25	2.1	1.7		
P1B2	B	28.99	188												
P2B1	B	29.15									21	1.9	1.6		
P2B1	B	29.19	85												
P2B1	B	29.20								100.00					
P2Q1	Q	29.39								140.00					
P2U1	U	29.51												95	
P2Q2	Q	29.60								130.00					
P2Q2	Q	29.60	88												
P2B2	B	29.80								140.00					
P2B2	B	29.80	100												
P2B2	B	29.85									29	1.9	1.5		
P2B2	B	29.91		79.80	19.40										
P3B1	B	32.63	100												
P3B1	B	32.63									23	2.1	1.7		
P3B1	B	32.64								125.00					
P3Q1	Q	32.90	120												
P3U1	U	32.91								120.00					
P3U1	U	32.99												113	
P3B2	B	33.38	115												



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21B

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (KN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P3B2	B	33.39									23	2.0	1.7		
P3B2	B	33.40								120.00					
P3B2	B	33.48	100												
P4B1	B	36.60									27	1.9	1.5		
P4B1	B	36.71									32	1.8	1.4		
P5B1	B	39.62									32	1.8	1.3		
P5B1	B	39.77									33	1.7	1.3		
P5B2	B	40.00									28	1.9	1.5		
P6AB1	B	44.11	125								30	1.9	1.5		
P6AB1	B	44.12								223.30					
P6AU1	U	44.50												149	
P6AQ2	Q	44.60								245.00					
P6AB2	B	44.92									35	2.0	1.5		
P6AB2	B	44.93								250.00					
P7B1	B	48.07								300.00					
P7B1	B	48.08									23	2.0	1.6		
P7B2	B	48.51								255.00					
P7B2	B	48.51									22	2.0	1.6		
P7U1	U	48.90												167	
P7U1	U	48.91								300.00					
P8B1	B	51.09									34	1.7	1.3		
P8B1	B	51.20								250.00					
P8B2	B	51.43									19	1.4	1.2		
P9B1	B	55.48								300.00					
P9B1	B	55.50									45	1.7	1.1		
P9B2	B	55.70									35	1.6	1.2		
P9B2	B	55.71								300.00					
P9B3	B	55.88								300.00					
P9B3	B	55.93									38	1.7	1.2		



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21B

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P10B1	B	59.15									58	1.4	0.9		
P10B1	B	59.16								300.00					
P10B2	B	59.67									33	1.6	1.2		
P10B2	B	59.68								300.00					
P10B3	B	59.91								300.00					
P10B3	B	59.94									52	1.4	0.9		
P11B1	B	63.05								300.00					
P11B1	B	63.06									44	1.7	1.1		
P11B2	B	63.40								300.00					
P11B2	B	63.40									43	1.6	1.1		
P11B3	B	63.89								300.00	37	1.7	1.3		
P12B1	B	67.08									18	1.8	1.5		
P12B2	B	67.63									21	1.7	1.4		
P13B1	B	71.14									26	1.7	1.4		
P13B2	B	71.45									23	1.6	1.3		



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - MET TOWER

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1B1	B	0.24									29	2.0	1.5		
P1B3	B	0.69									19	2.1	1.8		
P2B1	B	1.11	25												
P2B1	B	1.14									18	1.7	1.5		
P2B2	B	1.40									22	2.0	1.7		
P3B1	B	2.07									29	1.9	1.5		
P3B2	B	2.46									31	1.9	1.4		
P4B1	B	5.12									34	2.1	1.6		
P4B1	B	5.31									29	1.9	1.5		
P5B1	B	8.65									19	1.9	1.6		
P5B2	B	8.99									19	1.7	1.5		
P6B1	B	12.67									28	1.9	1.5		
P6B2	B	12.95									28	1.9	1.5		
P9B1	B	25.68									33	1.9	1.4		
P9Q1	Q	25.70	115												
P9U1	U	26.00												166	
P9Q2	Q	26.11								198.30					
P9Q2	Q	26.11	140												
P9B2	B	26.31								203.30					
P9B2	B	26.38									32	1.9	1.4		
P10B1	B	29.18									28	2.0	1.5		
P10Q1	Q	29.20								158.30					
P10U1	U	29.50												160	
P10Q2	Q	29.60								176.70					
P10B2	B	29.81								190.00					
P10B2	B	29.88									28	1.9	1.5		
P10B2	B	29.91		216.50	85.40										
P11B1	B	33.16									30	1.9	1.5		
P11Q1	Q	33.20								190.00					





SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1B1	B	0.16									18	1.8	1.6		
P4B1	B	2.11									21	2.0	1.7		
P5B2	B	3.21									22	1.7	1.4		
P5B3	B	3.41									24	1.8	1.4		
P6B1	B	7.16									24	2.0	1.6		
P7B1	B	10.09									38	1.6	1.1		
P7B1	B	10.10	40												
P7B1	B	10.10								75.00					
P7U1	U	10.37												40	
P7B2	B	10.70								90.00					
P7B2	B	10.74		60.40	12.50										
P7B2	B	10.74									33	1.8	1.4		
P7B2	B	10.75	45												
P7B2	B	10.75								90.00					
P8B1	B	13.61	45												
P8B1	B	13.61								85.00					
P8B1	B	13.62									33	1.9	1.4		
P8Q2	Q	13.90	50												
P8B2	B	14.21	40												
P8B2	B	14.21									43	1.8	1.3		
P8B2	B	14.22								70.00					
P8B2	B	14.26		63.80	10.30										
P10B1	B	21.15									29	1.9	1.5		
P10B1	B	21.30								128.30					
P10B2	B	21.40								80.00					
P10B2	B	21.42									25	1.9	1.5		
P11B1	B	24.71									20	1.9	1.6		



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14A

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (KN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1B1	B	1.12									27	2.0	1.6		
P2B1	B	25.63									19	2.0	1.7		
P3B1	B	29.12									27	1.9	1.5		
P3B2	B	29.78									31	1.7	1.3		
P4B1	B	33.14									31	1.9	1.4		
P4B3	B	33.62									28	1.9	1.5		
P5B1	B	37.06									35	1.9	1.4		
P5B2	B	37.42									34	1.7	1.2		
P5B3	B	37.84									31	1.8	1.3		
P6B1	B	41.08									30	1.9	1.5		
P6B2	B	41.34									33	1.6	1.2		
P6B3	B	41.72									33	1.9	1.4		
P7B1	B	45.07									28	1.9	1.5		
P7B2	B	45.41									25	1.8	1.4		
P8B1	B	48.61									30	1.8	1.4		
P8U1	U	49.01												185	
P8B2	B	49.40								188.30					
P8B2	B	49.41									35	1.7	1.3		
P9B1	B	52.60									40	1.8	1.3		
P9B1	B	52.70	120												
P9B2	B	52.70								196.70					
P9U1	U	52.96												166	
P9B3	B	53.05								208.30					
P9B4	B	53.30								225.00					
P9B4	B	53.30	138												
P9B4	B	53.32									37	1.8	1.3		
P10B1	B	56.55									24	1.8	1.4		
P10B2	B	57.00									26	1.9	1.5		
P11B1	B	60.65									27	1.8	1.5		



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14A

[illegible]



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G17

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1B1	B	0.17									17	1.9	1.6		
P1B1	B	0.35									23	1.9	1.5		
P2B1	B	0.64									30	2.0	1.6		
P3B1	B	1.64									25	2.1	1.7		
P3B2	B	1.90									23	1.8	1.5		
P4B1	B	5.06									29	1.9	1.5		
P4B2	B	5.44									10	1.8	1.7		
P5B1	B	8.14									24	2.0	1.6		
P9B1	B	17.12									20	1.9	1.6		
P10B2	B	18.72									19	2.0	1.7		
P11B1	B	29.62									18	1.8	1.6		
P11B1	B	29.72									17	1.9	1.6		
P14AB1	B	33.67									31	1.9	1.5		
P14AQ1	Q	33.70								206.70					
P14AB2	B	34.10	155												
P14AB2	B	34.11								193.30					
P14AB2	B	34.17									31	1.9	1.5		
P14AB2	B	34.26								210.00					
P15B1	B	37.67									27	2.0	1.6		
P15Q1	Q	37.70								178.30					
P15Q2	Q	38.10	125							190.00					
P15B2	B	38.31	125							176.70					
P15B2	B	38.37									29	1.9	1.5		
P15B2	B	38.40		199.40	66.10										



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G17A

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1B1	B	41.11									28	1.8	1.4		
P1B1	B	41.20								180.00					
P1U1	U	41.51												184	
P1B2	B	41.91									20	1.7	1.4		
P2B1	B	44.59									25	1.7	1.4		
P2B1	B	44.70									27	1.6	1.2		
P3B1	B	48.22									29	1.9	1.4		
P3B2	B	48.49									29	1.8	1.4		
P4B1	B	52.06									35	1.9	1.4		
P4B2	B	52.41									32	1.7	1.3		
P4B3	B	52.69									31	1.8	1.3		
P5B1	B	56.05									39	1.7	1.3		
P5B1	B	56.06								300.00					
P5Q1	Q	56.30												223	
P5B2	B	56.81									37	1.7	1.2		
P5B2	B	56.83								300.00					
P6B1	B	60.11									22	1.7	1.4		
P6B3	B	60.61									23	1.8	1.4		
P6B4	B	60.81									24	2.0	1.6		
P7B1	B	64.16									22	2.0	1.7		
P7B3	B	64.71									23	2.0	1.6		



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - K16

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (KN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1AB1	B	0.08									16	1.8	1.5		
P3B1	B	3.63									19	1.8	1.6		
P3B2	B	3.91									27	2.1	1.7		
P4AB1	B	7.60									18	1.9	1.6		
P10B1	B	22.11									25	1.9	1.5		
P12B1	B	28.13									18	1.7	1.4		
P12B1	B	28.30									20	1.9	1.6		
P13B1	B	31.16									16	1.9	1.6		
P15B1	B	40.16									31	1.9	1.4		
P15B1	B	40.20	140							143.30					
P15U1	U	40.50												133	
P15U1	U	40.60	150							188.30					
P15B2	B	40.86									30	2.0	1.5		
P15B2	B	40.91		181.10	51.30										
P15B2	B	40.94	125												
P15B2	B	40.94								118.30					
P16B1	B	44.16									26	2.0	1.6		
P16B1	B	44.19								236.70					
P16B1	B	44.20	148												
P16U1	U	44.50												128	
P16U1	U	44.59								226.70					
P16B2	B	44.86									27	2.0	1.6		
P16B2	B	44.94		205.10	59.20										
P16B2	B	44.98								190.00					
P17B1	B	48.16									28	2.0	1.6		
P17B1	B	48.19								128.30					
P17B1	B	48.19	125												
		48.30												118	
P17Q1	Q	48.40	130												




SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - K16

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (KN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P17Q1	Q	48.41								130.00					
P17B2	B	48.80								193.30					
P17B2	B	48.80	163												
P17B2	B	48.86									25	1.9	1.5		
P17B2	B	48.94								233.30					
P18B1	B	49.60									23	1.9	1.6		
P18B2	B	49.70								151.70					
P18B2	B	49.70	158												
P18B2	B	49.75									22	1.9	1.6		
P19B1	B	51.10									21	2.0	1.6		
P19B3	B	51.50									28	1.9	1.5		
P20B1	B	55.15									46	1.7	1.2		
P20B1	B	55.20								161.70					
P20U1	U	55.50												193	
P20Q2	Q	55.60								208.30					
P20Q2	Q	55.60	138												
P20B2	B	55.85								218.30					
P20B2	B	55.85									48	1.7	1.2		
P20B2	B	55.85	148												
P21B1	B	59.08								230.00					
P21B1	B	59.09									64	1.5	0.9		
P21U1	U	59.50												267	
P21U1	U	59.50								265.00					
P21B2	B	59.86									38	1.6	1.2		
P21B2	B	59.88								231.70					
P22B1	B	63.10								246.70					
P22B1	B	63.22									49	1.7	1.1		
P22B2	B	63.62								226.70					
P22B2	B	63.72									67	1.9	1.1		



Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

All testing in accordance with BS 1377:1990



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - H10

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P1B1	B	0.12									21	2.1	1.7		
P1B2	B	0.32									22	2.0	1.6		
P2B1	B	1.12									21	2.0	1.6		
P2B2	B	1.47									22	2.0	1.6		
P3B1	B	2.21								56.70					
P3B1	B	2.21	51												
P3B1	B	2.27									38	1.9	1.4		
P3B2	B	2.45	36												
P3B2	B	2.62									17	1.9	1.6		
P4B1	B	6.15									23	2.1	1.7		
P4B1	B	6.19								43.30					
P4B1	B	6.20	46												
P4Q2	Q	6.60	75							75.00					
P4U1	U	6.70												52	
P4B2	B	6.80									20	2.1	1.7		
P4B2	B	6.81		55.30	22.80										
P5B1	B	10.16									21	2.0	1.7		
P6AB1	B	13.66									14	1.5	1.3		
P8B1	B	23.68									19	1.9	1.6		
P8B2	B	23.91									21	1.9	1.6		
P9B1	B	26.15								151.70					
P9B1	B	26.16									19	1.9	1.6		
P9B2	B	26.80								165.00					
P9B2	B	26.81									19	1.9	1.6		
P10B1	B	30.12									18	1.8	1.5		
P10B3	B	30.56									17	1.7	1.4		
P11B1	B	34.07								98.30					
P11B1	B	34.12									34	1.9	1.4		
P11B2	B	34.57								170.00					



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - H10

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (KN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P11B2	B	34.57	85												
P11B2	B	34.59									33	1.9	1.5		
P12B1	B	38.18									22	1.7	1.4		
P12B2	B	38.47									29	1.9	1.5		
P13B1	B	42.16									34	1.8	1.3		
P13B3	B	42.66									33	1.7	1.3		
P14B1	B	46.17									22	1.8	1.5		
P14B2	B	46.52									24	1.6	1.3		
P14B3	B	46.87									26	1.7	1.3		
P15B1	B	50.17									23	1.9	1.5		
P15U1	U	50.71												129	
P15B2	B	50.80								180.00					
P15B2	B	50.92									32	1.9	1.5		
P16B1	B	54.16									19	2.0	1.7		
P16B2	B	54.51									20	2.0	1.6		
P16B3	B	54.85									22	1.8	1.5		
P17B1	B	56.15									29	1.9	1.5		
P18B1	B	59.65									34	1.9	1.4		
P19B1	B	63.25									30	1.9	1.5		
P20B1	B	66.15									32	2.0	1.5		
P20B1	B	66.20								150.00					
P20B1	B	66.20	163												
P20U1	U	66.51												184	
P20U1	U	66.60								163.30					
P20U1	U	66.60	180												
P20B2	B	66.81								163.30					
P20B2	B	66.81	180												
P20B2	B	66.90									34	1.9	1.4		
P20B2	B	66.99								225.00					



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (KN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P2B2	B	0.76									21	1.8	1.5		
P3B1	B	1.13									13	1.8	1.6		
P3B3	B	1.51									20	2.1	1.8		
P3B3	B	1.59		43.30	4.60										
P4B1	B	4.55									23	2.0	1.6		
P5B1	B	8.10									17	2.0	1.7		
P7AB1	B	12.71									16	1.9	1.6		
P8B1	B	14.61									19	2.0	1.7		
P10Q1	Q	19.01								121.70					
P10B1	B	19.46									31	1.7	1.3		
P10B1	B	19.55								101.70					
P10B1	B	19.55	163												
P10B2	B	19.71									15	2.0	1.7		
P11Q1	Q	23.20	145												
P11Q1	Q	23.20								110.00					
P11B1	B	23.50								101.70					
P11B1	B	23.50	123								26	1.9	1.5		
P11B2	B	23.70									28	1.7	1.3		
P12U1	U	27.15												86	
P12B2	B	27.25	72												
P12B2	B	27.26								86.70					
P12B3	B	27.50								80.00					
P12B3	B	27.50	85												
P12B3	B	27.56									35	1.9	1.4		
P12B4	B	27.90								88.30					
P12B4	B	27.90	120												
P12B4	B	27.91									29	1.9	1.5		
P12B4	B	27.94		176.60	43.30										
P13B1	B	31.07								68.30					



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (kN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P13B1	B	31.07	100												
P13B1	B	31.08									30	2.0	1.5		
P13U1	U	31.20												85	
P13Q2	Q	31.50								100.00					
P13Q2	Q	31.50	118												
P13B2	B	31.70								126.70					
P13B2	B	31.70	163												
P13B2	B	31.71									25	2.0	1.6		
P13B2	B	31.71		166.30	44.40										
P14B1	B	35.16									26	2.0	1.6		
P14Q1	Q	35.20								165.00					
P14Q1	Q	35.20	140												
P14U1	U	35.40								136.70					
P14U1	U	35.40	138												
P14B2	B	35.81									27	1.8	1.4		
P15B1	B	39.15									30	1.8	1.4		
P15B1	B	39.20	125												
P15Q1	Q	39.21								200.00					
P15U1	U	39.50												168	
P15Q2	Q	39.60	155												
P15Q2	Q	39.61								205.00					
P15B2	B	39.80								210.00					
P15B2	B	39.90									36	1.8	1.3		
P15B2	B	39.99	135												
P16B1	B	43.10									26	1.9	1.5		
P16B1	B	43.19								211.70					
P16U1	U	43.50												179	
P16Q2	Q	43.60								210.00					
P16B2	B	43.90									37	1.9	1.4		



SUMMARY OF OFFSHORE LABORATORY TEST RESULTS


Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

Number	Type	Depth(m)	Torvane Su(kPa)	Lab Vane Su(kPa)	Lab Vane Sr(kPa)	Handvane Su(kPa)	Handvane Sr(kPa)	Fall Cone Su(kPa)	Fall Cone Sr(kPa)	Pocket Pen (KN)	Nat Moisture Content	Wet Density (Mg/m³)	Dry Density (Mg/m³)	UU Triaxial (kPa)	Carbonate (%)
P16B2	B	44.00								276.70					
P17B1	B	46.56									22	1.9	1.6		
P17B2	B	47.21									17	1.9	1.6		
P18B1	B	50.11									26	2.0	1.5		
P18B2	B	50.51									22	1.9	1.6		
P18B3	B	50.91									25	2.0	1.6		
P19B1	B	53.11									25	1.9	1.5		
P20B1	B	57.15									29	1.8	1.4		
P21B1	B	60.63									30	1.8	1.4		
P21B1	B	60.82									25	2.0	1.6		
P22B1	B	64.08								170.00					
P22B1	B	64.12									34	1.7	1.3		
P22B2	B	64.37									29	1.9	1.5		
P23B1	B	67.56									36	1.9	1.4		
P23B1	B	67.57								175.00					
P23B2	B	68.17								161.70					
P24B1	B	71.55								125.00					
P24B1	B	71.58									25	2.0	1.6		
P24U1	U	71.90												139	
P24B2	B	72.10								125.00					
P24B2	B	72.12									27	2.0	1.6		
P24B3	B	72.40								125.00					
P24B3	B	72.42									29	2.1	1.6		

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - I21B
Soil description	CLAY	Sample No./Type	P 01_U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	28.60 - 28.80

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	26
Bulk Density ρ	Mg/m ³	2.04
Dry Density ρ_d	Mg/m ³	1.63
Initial Height of the Specimen	mm	144.1
Initial Diameter of the Specimen	mm	71.9
Cell Pressure σ_3	kPa	883
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	243
Failure Strain ϵ	%	12.5
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	121

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

SH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - I21B
Soil description	CLAY	Sample No./Type	P02_U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	29.40 - 29.60

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	24
Bulk Density ρ	Mg/m ³	2.02
Dry Density ρ_d	Mg/m ³	1.64
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	71.9
Cell Pressure σ_3	kPa	894
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	189
Failure Strain ϵ	%	12.3
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	95

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

SH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - I21B
Soil description	CLAY	Sample No./Type	P03_U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	32.90 - 33.10

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	22
Bulk Density ρ	Mg/m ³	2.06
Dry Density ρ_d	Mg/m ³	1.68
Initial Height of the Specimen	mm	143.6
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	993
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	226
Failure Strain ϵ	%	13.0
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	113

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Barrelling (plastic)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

SH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - I21B
Soil description	CLAY	Sample No./Type	P06A_U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	44.40 - 44.60

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	34
Bulk Density ρ	Mg/m ³	1.90
Dry Density ρ_d	Mg/m ³	1.42
Initial Height of the Specimen	mm	144.2
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	1156
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	297
Failure Strain ϵ	%	12.7
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	149

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

SH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH-I21B
Soil description	CLAY	Sample No./Type	P07_U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	48.80 - 49.00

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	29
Bulk Density ρ	Mg/m ³	1.98
Dry Density ρ_d	Mg/m ³	1.54
Initial Height of the Specimen	mm	143.8
Initial Diameter of the Specimen	mm	71.7
Cell Pressure σ_3	kPa	1282
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	334
Failure Strain ϵ	%	10.3
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	167

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

SH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	Met Tower
Soil description	CLAY	Sample No./Type	P09 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	25.9-26.1m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	42
Bulk Density ρ	Mg/m ³	1.88
Dry Density ρ_d	Mg/m ³	1.33
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	798
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	331
Failure Strain ϵ	%	10.3
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	166

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Shear (brittle)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

JA


Checked by:

NH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	Met Tower
Soil description	CLAY	Sample No./Type	P10 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	29.4-29.6

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	27
Bulk Density ρ	Mg/m ³	1.98
Dry Density ρ_d	Mg/m ³	1.56
Initial Height of the Specimen	mm	143.8
Initial Diameter of the Specimen	mm	72.2
Cell Pressure σ_3	kPa	901
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	321
Failure Strain ϵ	%	15.1
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	160

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Barrelling (plastic)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

NV-S

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	Met Tower
Soil description	CLAY	Sample No./Type	P11 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	33.4-33.6m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	28
Bulk Density ρ	Mg/m ³	1.94
Dry Density ρ_d	Mg/m ³	1.52
Initial Height of the Specimen	mm	142.5
Initial Diameter of the Specimen	mm	72.2
Cell Pressure σ_3	kPa	965
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	289
Failure Strain ϵ	%	9.7
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	145

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Shear (brittle)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

NV-S

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH-D14
Soil description	CLAY	Sample No./Type	P07 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	10.30 - 10.50m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	54
Bulk Density ρ	Mg/m ³	1.72
Dry Density ρ_d	Mg/m ³	1.12
Initial Height of the Specimen	mm	136.4
Initial Diameter of the Specimen	mm	72.1
Cell Pressure σ_3	kPa	373
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	81
Failure Strain ϵ	%	5.9
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	40

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

NV-S

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - D14A
Soil description	0	Sample No./Type	P08 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	48.8-49.1m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	28
Bulk Density ρ	Mg/m ³	1.93
Dry Density ρ_d	Mg/m ³	1.51
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	1129
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	370
Failure Strain ϵ	%	15.0
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	185

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Barrelling (plastic)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

JA


Checked by:

NH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - D14A
Soil description	0	Sample No./Type	P09 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	52.85-53.05

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	35
Bulk Density ρ	Mg/m ³	1.87
Dry Density ρ_d	Mg/m ³	1.39
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	1158
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	348
Failure Strain ϵ	%	8.6
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	174

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

JA


Checked by:

NH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - D14A
Soil description	0	Sample No./Type	P11 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	60.7-60.9m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	27
Bulk Density ρ	Mg/m ³	1.99
Dry Density ρ_d	Mg/m ³	1.57
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	1375
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	250
Failure Strain ϵ	%	14.8
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	125

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Barrelling (plastic)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

JA


Checked by:

NH

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G17
Soil description	CLAY	Sample No./Type	P14A _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	33.90-34.10

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	-7340
Bulk Density ρ	Mg/m3	1.93
Dry Density ρ_d	Mg/m3	-0.03
Initial Height of the Specimen	mm	144.5
Initial Diameter of the Specimen	mm	70.7
Cell Pressure σ_3	kPa	889
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	368
Failure Strain ϵ	%	14.5
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	184

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Shear (brittle)
Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G17
Soil description	CLAY	Sample No./Type	P15 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	37.90-38.10

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	-8630
Bulk Density ρ	Mg/m3	1.97
Dry Density ρ_d	Mg/m3	-0.02
Initial Height of the Specimen	mm	144.3
Initial Diameter of the Specimen	mm	70.6
Cell Pressure σ_3	kPa	982
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	190
Failure Strain e	%	12.6
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	95

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G17A
Soil description	CLAY	Sample No./Type	P01 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	41.40-41.60

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	-6720
Bulk Density ρ	Mg/m3	1.88
Dry Density ρ_d	Mg/m3	-0.03
Initial Height of the Specimen	mm	140.0
Initial Diameter of the Specimen	mm	70.0
Cell Pressure σ_3	kPa	1013
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	368
Failure Strain e	%	12.0
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	184

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


JA

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G17A
Soil description	CLAY	Sample No./Type	P05_ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	56.30-56.50

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	-6810
Bulk Density ρ	Mg/m3	1.89
Dry Density ρ_d	Mg/m3	-0.03
Initial Height of the Specimen	mm	140.0
Initial Diameter of the Specimen	mm	70.0
Cell Pressure σ_3	kPa	1293
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	446
Failure Strain ϵ	%	11.7
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	223

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


JA

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - K16
Soil description	CLAY	Sample No./Type	P15 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	40.40 - 40.60

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	32
Bulk Density ρ	Mg/m ³	1.96
Dry Density ρ_d	Mg/m ³	1.49
Initial Height of the Specimen	mm	139.6
Initial Diameter of the Specimen	mm	70.5
Cell Pressure σ_3	kPa	1011
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	266
Failure Strain ϵ	%	15.3
Undrained Cohesion $c_u = \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	133

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Barrelling (plastic)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - K16
Soil description	CLAY	Sample No./Type	P16 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	44.40 - 44.60m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	28
Bulk Density ρ	Mg/m ³	1.97
Dry Density ρ_d	Mg/m ³	1.54
Initial Height of the Specimen	mm	139.7
Initial Diameter of the Specimen	mm	70.5
Cell Pressure σ_3	kPa	1095
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	256
Failure Strain e	%	15.4
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	128

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Barrelling (plastic)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	K16
Soil description	CLAY	Sample No./Type	P17 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	48.2-48.4m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	26
Bulk Density ρ	Mg/m ³	1.97
Dry Density ρ_d	Mg/m ³	1.57
Initial Height of the Specimen	mm	139.6
Initial Diameter of the Specimen	mm	70.5
Cell Pressure σ_3	kPa	1177
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	237
Failure Strain e	%	15.3
Undrained Cohesion $c_u = \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	118

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - K16
Soil description	CLAY	Sample No./Type	P20 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	55.40 - 55.60m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	47
Bulk Density ρ	Mg/m ³	1.75
Dry Density ρ_d	Mg/m ³	1.19
Initial Height of the Specimen	mm	139.8
Initial Diameter of the Specimen	mm	70.6
Cell Pressure σ_3	kPa	1194
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	386
Failure Strain e	%	8.3
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	193

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Shear (brittle)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - K16
Soil description	CLAY	Sample No./Type	P21 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	59.40 - 59.60m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	48
Bulk Density ρ	Mg/m ³	1.77
Dry Density ρ_d	Mg/m ³	1.19
Initial Height of the Specimen	mm	143.7
Initial Diameter of the Specimen	mm	70.7
Cell Pressure σ_3	kPa	1269
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	534
Failure Strain e	%	9.4
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	267

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Shear (brittle)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - H10
Soil description	CLAY	Sample No./Type	P04 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	6.60 - 6.80

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	14
Bulk Density ρ	Mg/m ³	2.08
Dry Density ρ_d	Mg/m ³	1.83
Initial Height of the Specimen	mm	143.8
Initial Diameter of the Specimen	mm	72.4
Cell Pressure σ_3	kPa	401
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	104
Failure Strain e	%	15.5
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	52

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Barrelling (plastic)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH/XY

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - H10
Soil description	sandy CLAY	Sample No./Type	P15 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	50.60 - 50.80

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	32
Bulk Density ρ	Mg/m ³	1.91
Dry Density ρ_d	Mg/m ³	1.45
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	1216
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	258
Failure Strain e	%	12.1
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	129

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


JA

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - H10
Soil description	CLAY	Sample No./Type	P20 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	66.40-66.60

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	35
Bulk Density ρ	Mg/m ³	1.89
Dry Density ρ_d	Mg/m ³	1.39
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	1498
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	367
Failure Strain ϵ	%	10.1
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	184

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Shear (brittle)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


JA

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - H10
Soil description	CLAY	Sample No./Type	P22 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	74.00 - 74.20

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	29
Bulk Density ρ	Mg/m ³	1.98
Dry Density ρ_d	Mg/m ³	1.53
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	1705
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	332
Failure Strain e	%	12.8
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	166

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


JA

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G7
Soil description	CLAY	Sample No./Type	P12 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	22.05 - 22.25

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	29
Bulk Density ρ	Mg/m ³	1.91
Dry Density ρ_d	Mg/m ³	1.48
Initial Height of the Specimen	mm	143.5
Initial Diameter of the Specimen	mm	72.0
Cell Pressure σ_3	kPa	688
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	172
Failure Strain ϵ	%	14.3
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	86

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

NV-S

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G7
Soil description	CLAY	Sample No./Type	P13 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	31.10 - 31.30

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	22
Bulk Density ρ	Mg/m ³	2.03
Dry Density ρ_d	Mg/m ³	1.67
Initial Height of the Specimen	mm	143.0
Initial Diameter of the Specimen	mm	71.4
Cell Pressure σ_3	kPa	895
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	170
Failure Strain e	%	15.1
Undrained Cohesion $c_u = \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	85

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:


NH

Checked by:

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G7
Soil description	sandy CLAY	Sample No./Type	P15 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	39.40-39.60

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	32
Bulk Density ρ	Mg/m ³	1.88
Dry Density ρ_d	Mg/m ³	1.43
Initial Height of the Specimen	mm	144.1
Initial Diameter of the Specimen	mm	71.8
Cell Pressure σ_3	kPa	1002
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	337
Failure Strain ϵ	%	12.0
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	168

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Shear (brittle)



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

NV-S

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G7
Soil description	CLAY/SAND	Sample No./Type	P16 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	43.40 - 43.60

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	29
Bulk Density ρ	Mg/m ³	1.98
Dry Density ρ_d	Mg/m ³	1.53
Initial Height of the Specimen	mm	144.6
Initial Diameter of the Specimen	mm	71.6
Cell Pressure σ_3	kPa	1111
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	359
Failure Strain ϵ	%	15.4
Undrained Cohesion c_u $\frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	179

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH


Checked by:

NV-S

Approved by:

Location	Geotechnical Marine Survey For the Maryland Wind Energy Area	Contract No.	10451
		Borehole/Pit No.	BH - G7
Soil description	CLAY	Sample No./Type	P24 _ U1
		Tested and prepared in accordance with ASTM D 2850 - 03a	
		Depth (m)	71.80 - 72.00m

STRESS / STRAIN CURVE



RESULTS

Moisture Content	%	27
Bulk Density ρ	Mg/m ³	1.98
Dry Density ρ_d	Mg/m ³	1.55
Initial Height of the Specimen	mm	144.0
Initial Diameter of the Specimen	mm	71.9
Cell Pressure σ_3	kPa	1666
Corrected Deviator Stress $(\sigma_1 - \sigma_3)_f$	kPa	277
Failure Strain e	%	12.8
Undrained Cohesion $c_u \quad \frac{1}{2}(\sigma_1 - \sigma_3)_f$	kPa	139

PREPARATION DETAILS

Sample Type Undisturbed

FAILURE MODE

Intermediate



Remarks:

Membrane thickness: 38-50mm 0.2mm, 70-100mm 0.4mm

Sample sheared at a strain rate of 1 %/min

Tested by:

NH

Checked by:

NV-S

Approved by:

4.2 Offshore testing schedule



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21

SAMPLE			CLASSIFICATION								SHEAR STRENGTH								CONSOLIDATION		OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU		Core Photography	
P1		0.0-1.0																									
P1B1	B	0.0-0.2	x	x	x																						
P1B2	B	0.2-0.6	x	x	x																						
P2		1.0-2.0																									
P2B1	B	1.0-1.2	x	x	x																						
P2B2	B	1.2-1.6	x	x	x																						
P3		2.0-2.5																									
P3B1	B	2.0-2.3	x	x	x																						
P4		5.5-6.5																									
P4B1	B	5.5-5.7	x	x	x																						
P4B2	B	5.7-5.9	x	x	x																						
P4B3	B	5.9-6.2	x	x	x																						

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 22/06/2015 00:00

End Date : 23/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

21/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21A

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partical Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P1		9.5-10.2																												x	
P1B1	B	9.5-9.7	x	x	x																										
P1B2	B	9.7-9.9	x	x	x																										
P2		14.0-15.0																													
P3		14.5-14.9																												x	
P3B1	B	14.5-14.7	x	x	x																										
P3B2	B	14.7-14.9	x	x	x																										
P4A		17.5-18.2																												x	
P4AB1	B	17.5-17.7	x	x	x																										
P5		21.0-21.7																												x	
P5B1	B	21.0-21.3	x	x	x																										
P5B2	B	21.3-21.5	x	x	x																										
P6		25.0-25.5																												x	
P6B1	B	25.0-25.3	x	x	x																										

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 23/06/2015 00:00

End Date : 23/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

x

23/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21B

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P1		28.0-29.0																													
P1B1	B	28.0-28.2	x	x	x																										
P1Q1	Q	28.2-28.4										x	x																		
P1Q2	Q	28.4-28.6										x																			
P1U1	U	28.6-28.8										x	x			x				833											
P1B2	B	28.8-29.0	x	x	x							x	x																		
P2		29.0-30.0																													
P2B1	B	29.0-29.2	x	x	x							x	x																		
P2Q1	Q	29.2-29.4										x																			
P2U1	U	29.4-29.6														x				894											
P2Q2	Q	29.6-29.8										x	x																		
P2B2	B	29.8-30.0	x	x	x							x	x	x																	
P3		32.5-33.5																													
P3B1	B	32.5-32.7	x	x	x							x	x																		
P3Q1	Q	32.7-32.9											x																		
P3U1	U	32.9-33.1										x				x				993											
P3Q2	Q	33.1-33.3																													
P3B2	B	33.3-33.5	x	x	x							x	x																		
P4		36.5-37.2																													
P4B1	B	36.5-36.7	x	x	x																										

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 24/06/2015 00:00

End Date : 24/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

24/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21B

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P4Q1	Q	36.7-36.9																													
P5		39.5-40.5																													
P5B1	B	39.5-39.8	x	x	x																										
P5B2	B	39.8-40.1	x	x	x																										
P6A		44.0-45.0																													
P6AB1	B	44.0-44.2	x	x	x							x	x																		
P6AQ1	Q	44.2-44.4																													
P6AU1	U	44.4-44.6														x				1156											
P6AQ2	Q	44.6-44.8										x																			
P6AB2	B	44.8-45.0	x	x	x							x																			
P7		48.0-49.0																													
P7B1	B	48.0-48.2	x	x	x							x																			
P7Q1	Q	48.2-48.4																													
P7B2	B	48.4-48.6	x	x	x							x																			
P7Q2	Q	48.6-48.8																													
P7U1	U	48.8-49.0										x				x				1282											
P8		51.0-51.7																													
P8B1	B	51.0-51.3	x	x	x							x																			
P8B2	B	51.3-51.5	x	x	x																										
P9		55.0-56.0																													

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 24/06/2015 00:00

End Date : 24/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

24/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21B

SAMPLE			CLASSIFICATION										SHEAR STRENGTH								CONSOLIDATION			OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU			Core Photography			
P9Q1	Q	55.0-55.2																												
P9Q2	Q	55.2-55.4																												
P9B1	B	55.4-55.6	x	x	x							x																		
P9B2	B	55.6-55.8	x	x	x							x																		
P9B3	B	55.8-56.0	x	x	x							x																		
P10		59.0-60.0																												
P10B1	B	59.0-59.2	x	x	x							x																		
P10Q1	Q	59.2-59.4																												
P10B2	B	59.4-59.8	x	x	x							x																		
P10B3	B	59.8-60.0	x	x	x							x																		
P11		63.0-64.0																												
P11B1	B	63.0-63.1	x	x	x							x																		
P11Q1	Q	63.1-63.3																												
P11B2	B	63.3-63.5	x	x	x							x																		
P11Q2	Q	63.5-63.7																												
P11B3	B	63.7-64.0	x	x	x							x																		
P12		67.0-68.0																												
P12B1	B	67.0-67.1	x	x	x																									
P12Q1	Q	67.1-67.3																												
P12Q2	Q	67.3-67.5																												

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 24/06/2015 00:00

End Date : 24/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

24/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - I21B

SAMPLE			CLASSIFICATION									SHEAR STRENGTH								CONSOLIDATION			OTHER TESTS						REMARKS			
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P12B2	B	67.5-67.8	x	x	x																											
P12B3	B	67.8-68.0																														
P13		71.0-72.0																														
P13B1	B	71.0-71.3	x	x	x																											
P13B2	B	71.3-71.5	x	x	x																											

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 24/06/2015 00:00

End Date : 24/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

24/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - MET TOWER

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partical Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fall Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P1		0.0-1.0																													
P1B1	B	0.0-0.3	x	x	x																										
P1B2	B	0.3-0.5																													
P1B3	B	0.5-0.7	x	x	x																										
P2		1.0-1.7																													
P2B1	B	1.0-1.2	x	x	x								x																		
P2B2	B	1.2-1.4	x	x	x																										
P3		2.0-3.0																													
P3B1	B	2.0-2.3	x	x	x																										
P3B2	B	2.3-2.6	x	x	x																										
P4		5.0-5.7																													
P4B1	B	5.0-5.3	x	x	x																										
P5		8.5-9.2																													
P5B1	B	8.5-8.8	x	x	x																										
P5B2	B	8.8-9.0	x	x	x																										
P6		12.5-13.3																													
P6B1	B	12.5-12.7	x	x	x																										
P6B2	B	12.7-13.0	x	x	x																										
P9		25.5-26.5																													
P9B1	B	25.5-25.7	x	x	x																										

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 25/06/2015 00:00

End Date : 27/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

25/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - MET TOWER

SAMPLE			CLASSIFICATION										SHEAR STRENGTH								CONSOLIDATION			OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P9Q1	Q	25.7-25.9											x																	
P9U1	U	25.9-26.1														x				798										
P9Q2	Q	26.1-26.3										x	x																	
P9B2	B	26.3-26.5	x	x	x							x																		
P10		29.0-30.0																												
P10B1	B	29.0-29.2	x	x	x																									
P10Q1	Q	29.2-29.4										x																		
P10U1	U	29.4-29.6														x				901										
P10Q2	Q	29.6-29.8										x																		
P10B2	B	29.8-30.0	x	x	x							x		x																
P11		33.0-34.0																												
P11B1	B	33.0-33.2	x	x	x																									
P11Q1	Q	33.2-33.4										x																		
P11U1	U	33.4-33.6														x				965										
P11Q2	Q	33.6-33.8										x																		
P11B2	B	33.8-34.0	x	x	x							x																		
P12		37.0-37.4																												
P12B1	B	37.0-37.2																												
P13		40.5-41.5																												
P13B1	B	40.5-40.7	x	x	x							x																		

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 25/06/2015 00:00

End Date : 27/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

25/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - MET TOWER

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS							REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P13Q1	Q	40.7-40.9																														
P13Q2	Q	40.9-41.1																														
P13B2	B	41.1-41.4	x	x	x							x																				
P14		44.5-45.5																														
P14B1	B	44.5-44.6	x	x	x																											
P14A		44.5-45.0																														
P14AB1	B	44.5-44.8																														
P16A		53.5-54.5																														
P16AB1	B	53.5-53.7	x	x	x																											
P16AB2	B	53.7-53.9	x	x	x																											
P17		57.0-57.8																														
P17Q1	Q	57.0-57.2	x	x	x							x																				
P17B1	B	57.2-57.5																														
P17B2	B	57.5-57.8	x	x	x																											

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 25/06/2015 00:00

End Date : 27/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

X

25/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14

SAMPLE			CLASSIFICATION								SHEAR STRENGTH								CONSOLIDATION		OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU		Core Photography	
P1		0.0-0.7																									
P1B1	B	0.0-0.3	x	x	x																						
P2		0.5-1.0																									
P4		2.0-3.0																									
P4B1	B	2.0-2.2	x	x	x																						
P4B2	B	2.2-2.5																									
P5		3.0-4.0																									
P5B1	B	3.0-3.1																									
P5B2	B	3.1-3.4	x	x	x																						
P5B3	B	3.4-3.6	x	x	x																						
P5B4	B	3.6-3.8																									
P6		7.0-7.7																									
P6B1	B	7.0-7.3	x	x	x																						
P7		10.0-11.0																									
P7B1	B	10.0-10.1	x	x	x							x	x														
P7Q1	Q	10.1-10.3																									
P7U1	U	10.3-10.5														x				373							
P7Q2	Q	10.5-10.7																									
P7B2	B	10.7-10.8	x	x	x							x	x	x													
P8		13.5-14.5																									

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 28/06/2015 00:00

End Date : 28/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

SH

28/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS			
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography			
P8B1	B	13.5-13.7	x	x	x							x	x																				
P8Q1	Q	13.7-13.9																															
P8Q2	Q	13.9-14.1											x																				
P8B2	B	14.1-14.3	x	x	x							x	x	x																			
P9		17.5-17.9																															
P9B1	B	17.5-17.8																															
P10		21.0-22.0																															
P10B1	B	21.0-21.3	x	x	x							x																					
P10B2	B	21.3-21.6	x	x	x							x																					
P11		24.5-25.2																															
P11B1	B	24.5-24.8	x	x	x																												

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 28/06/2015 00:00

End Date : 28/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

SH

28/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14A

SAMPLE			CLASSIFICATION								SHEAR STRENGTH								CONSOLIDATION		OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU		Core Photography	
P1		1.0-1.6																									
P1B1	B	1.0-1.2	x	x	x																						
P2		25.5-26.0																									
P2B1	B	25.5-25.7	x	x	x																						
P3		29.0-30.0																									
P3B1	B	29.0-29.3	x	x	x																						
P3Q1	Q	29.3-29.5																									
P3Q2	Q	29.5-29.7																									
P3B2	B	29.7-29.9	x	x	x																						
P4		33.0-34.0																									
P4B1	B	33.0-33.3	x	x	x																						
P4B2	B	33.3-33.5																									
P4B3	B	33.5-33.7	x	x	x																						
P5		37.0-38.0																									
P5B1	B	37.0-37.1	x	x	x																						
P5Q1	Q	37.1-37.3																									
P5B2	B	37.3-37.5	x	x	x																						
P5Q2	Q	37.5-37.7																									
P5B3	B	37.7-37.9	x	x	x																						
P6		41.0-42.0																									

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 30/06/2015 00:00

End Date : 30/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

x

30/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14A

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P6B1	B	41.0-41.2	x	x	x																										
P6B2	B	41.2-41.4	x	x	x																										
P6Q1	Q	41.4-41.6																													
P6B3	B	41.6-41.8	x	x	x																										
P6Q2	Q	41.8-42.0																													
P7		45.0-45.6																													
P7B1	B	45.0-45.1	x	x	x																										
P7Q1	Q	45.1-45.3																													
P7B2	B	45.3-45.5	x	x	x																										
P8		48.5-49.5																													
P8B1	B	48.5-48.7	x	x	x																										
P8Q1	Q	48.7-48.9																													
P8U1	U	48.9-49.1														x				1129											
P8Q2	Q	49.1-49.3																													
P8B2	B	49.3-49.5	x	x	x							x																			
P9		52.5-53.5																													
P9B1	B	52.5-52.7	x	x	x								x																		
P9B2	B	52.7-52.9										x																			
P9U1	U	52.9-53.1														x				798											
P9B3	B	53.1-53.1										x																			

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 30/06/2015 00:00

End Date : 30/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

x

30/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14A

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partical Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P9Q1	Q	53.1-53.3																													
P9B4	B	53.3-53.4	x	x	x							x	x																		
P10		56.5-57.5																													
P10B1	B	56.5-56.6	x	x	x																										
P10Q1	Q	56.6-56.8																													
P10Q2	Q	56.8-57.0																													
P10B2	B	57.0-57.1	x	x	x																										
P11		60.5-61.5																													
P11B1	B	60.5-60.7	x	x	x							x																			
P11U1	U	60.7-60.9														x				1375											
P11Q1	Q	60.9-61.1																													
P11Q2	Q	61.1-61.3																													
P11B2	B	61.3-61.5																													
P12		64.5-65.0																													
P12B1	B	64.5-64.6	x	x	x																										
P12Q1	Q	64.6-64.8																													
P12B2	B	64.8-64.8	x	x	x																										
P13		68.0-68.5																													
P13B1	B	68.0-68.2	x	x	x																										
P13B2	B	68.2-68.4	x	x	x																										

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 30/06/2015 00:00

End Date : 30/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

x

30/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - D14A

SAMPLE			CLASSIFICATION									SHEAR STRENGTH								CONSOLIDATION		OTHER TESTS				REMARKS			
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fall Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU			Core Photography		

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 30/06/2015 00:00

End Date : 30/06/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim	Draft	Final
--------	-------	-------

x

30/06/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G17

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partical Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P1		0.0-0.5																													
P1B1	B	0.0-0.4	x	x	x																										
P2		0.5-1.5																													
P2B1	B	0.5-0.9	x	x	x																										
P2B2	B	0.9-1.2																													
P3		1.5-2.3																													
P3B1	B	1.5-1.8	x	x	x																										
P3B2	B	1.8-2.0	x	x	x																										
P4		5.0-6.0																													
P4B1	B	5.0-5.3	x	x	x																										
P4B2	B	5.3-5.5	x	x	x																										
P5		8.0-8.8																													
P5B1	B	8.0-8.2	x	x	x																										
P7A		12.0-12.5																													
P7AB1	B	12.0-12.1																													
P8		15.0-15.5																													
P9		17.0-17.5																													
P9B1	B	17.0-17.2	x	x	x																										
P10		18.5-19.0																													
P10B1	B	18.5-18.6																													

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 01/07/2015 00:00

End Date : 01/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G17

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS							REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P10Q1	Q	18.6-18.7																														
P10B2	B	18.7-18.8	x	x	x																											
P11		29.5-30.0																														
P11B1	B	29.5-29.8	x	x	x																											
P14A		33.5-34.5																														
P14AB1	B	33.5-33.7	x	x	x																											
P14AQ1	Q	33.7-33.9										x																				
P14AU1	U	33.9-34.1																														
P14AB2	B	34.1-34.3	x	x	x							x	x																			
P15		37.5-38.5																														
P15B1	B	37.5-37.7	x	x	x																											
P15Q1	Q	37.7-37.9										x																				
P15U1	U	37.9-38.1																														
P15Q2	Q	38.1-38.3										x	x																			
P15B2	B	38.3-38.4	x	x	x							x	x	x																		

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 01/07/2015 00:00

End Date : 01/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G17A

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS		
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fall Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P1		41.0-42.0																														
P1B1	B	41.0-41.2	x	x	x							x																				
P1Q1	Q	41.2-41.4																														
P1U1	U	41.4-41.6														x				1013												
P1Q2	Q	41.6-41.8																														
P1B2	B	41.8-42.0	x	x	x																											
P2		44.5-45.2																														
P2B1	B	44.5-44.7	x	x	x																											
P3		48.0-48.9																														
P3B1	B	48.0-48.3	x	x	x																											
P3B2	B	48.3-48.5	x	x	x																											
P3B3	B	48.5-48.7																														
P4		52.0-52.8																														
P4B1	B	52.0-52.1	x	x	x																											
P4Q1	Q	52.1-52.3																														
P4B2	B	52.3-52.5	x	x	x																											
P4Q2	Q	52.5-52.7																														
P4B3	B	52.7-52.8	x	x	x																											
P5		56.0-56.9																														
P5B1	B	56.0-56.1	x	x	x							x																				

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 02/07/2015 00:00

End Date : 02/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

SH

02/07/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G17A

SAMPLE			CLASSIFICATION									SHEAR STRENGTH								CONSOLIDATION			OTHER TESTS						REMARKS			
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partical Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P5Q1	Q	56.1-56.3														x				1293												
P5U1	U	56.3-56.5																														
P5Q2	Q	56.5-56.7																														
P5B2	B	56.7-56.9	x	x	x							x																				
P6		60.0-61.0																														
P6B1	B	60.0-60.3	x	x	x																											
P6B2	B	60.3-60.5																														
P6B3	B	60.5-60.8	x	x	x																											
P6B4	B	60.8-61.0	x	x	x																											
P7		64.0-65.0																														
P7B1	B	64.0-64.3	x	x	x																											
P7B2	B	64.3-64.6																														
P7B3	B	64.6-64.8	x	x	x																											

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 02/07/2015 00:00

End Date : 02/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

SH

02/07/2015



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - K16

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS		
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P1A		0.0-0.8																														
P1AB1	B	0.0-0.1	x	x	x																											
P3		3.5-4.3																														
P3B1	B	3.5-3.8	x	x	x																											
P3B2	B	3.8-4.0	x	x	x																											
P4A		7.5-8.3																														
P4AB1	B	7.5-7.7	x	x	x																											
P10		22.0-22.7																														
P10B1	B	22.0-22.2	x	x	x																											
P12		28.0-28.7																														
P12B1	B	28.0-28.4	x	x	x																											
P13		31.0-31.8																														
P13B1	B	31.0-31.3	x	x	x																											
P15		40.0-41.0																														
P15B1	B	40.0-40.2	x	x	x							x	x																			
P15Q1	Q	40.2-40.4																														
P15U1	U	40.4-40.6										x	x			x				1011												
P15Q2	Q	40.6-40.8																														
P15B2	B	40.8-41.0	x	x	x							x	x	x																		
P16		44.0-45.0																														

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 03/07/2015 00:00

End Date : 03/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - K16

SAMPLE			CLASSIFICATION										SHEAR STRENGTH								CONSOLIDATION			OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU			Core Photography			
P16B1	B	44.0-44.2	x	x	x							x	x																	
P16Q1	Q	44.2-44.4																												
P16U1	U	44.4-44.6										x				x				1095										
P16Q2	Q	44.6-44.8																												
P16B2	B	44.8-45.0	x	x	x							x		x																
P17		48.0-49.0																												
P17B1	B	48.0-48.2	x	x	x							x	x																	
P17U1	U	48.2-48.4																												
P17Q1	Q	48.4-48.6										x	x																	
P17Q2	Q	48.6-48.8																												
P17B2	B	48.8-49.0	x	x	x							x	x																	
P18		49.5-50.3																												
P18B1	B	49.5-49.7	x	x	x																									
P18B2	B	49.7-49.8	x	x	x							x	x																	
P19		51.0-52.0																												
P19B1	B	51.0-51.2	x	x	x																									
P19B2	B	51.2-51.4																												
P19B3	B	51.4-51.7	x	x	x																									
P20		55.0-56.0																												
P20B1	B	55.0-55.2	x	x	x							x																		

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 03/07/2015 00:00

End Date : 03/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - K16

SAMPLE			CLASSIFICATION										SHEAR STRENGTH								CONSOLIDATION			OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU			Core Photography			
P20Q1	Q	55.2-55.4																												
P20U1	U	55.4-55.6														x				1194										
P20Q2	Q	55.6-55.8										x	x																	
P20B2	B	55.8-56.0	x	x	x							x	x																	
P21		59.0-60.0																												
P21B1	B	59.0-59.2	x	x	x							x																		
P21Q1	Q	59.2-59.4																												
P21U1	U	59.4-59.6										x				x				1269										
P21Q2	Q	59.6-59.8																												
P21B2	B	59.8-60.0	x	x	x							x																		
P22		63.0-64.0																												
P22B1	B	63.0-63.3	x	x	x							x																		
P22Q1	Q	63.3-63.5																												
P22B2	B	63.5-63.8	x	x	x							x																		
P22B3	B	63.8-64.0										x																		
P23		66.5-67.5																												
P23B1	B	66.5-66.8	x	x	x																									
P23B2	B	66.8-67.0																												
P23B3	B	67.0-67.2	x	x	x																									
P24		71.0-71.7																												

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 03/07/2015 00:00

End Date : 03/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - K16

SAMPLE			CLASSIFICATION									SHEAR STRENGTH								CONSOLIDATION		OTHER TESTS						REMARKS			
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partical Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer		Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P24B1	B	71.0-71.4	x	x	x																										
P6		13.0-13.7																													
P6B1	B	13.0-13.2																													

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 03/07/2015 00:00

End Date : 03/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - H10

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS			
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography			
P1		0.0-1.0																												x			
P1B1	B	0.0-0.2	x	x	x																												
P1B2	B	0.2-0.4	x	x	x																												
P2		1.0-2.0																												x			
P2B1	B	1.0-1.3	x	x	x																												
P2B2	B	1.3-1.6	x	x	x																												
P3		2.0-3.0																												x			
P3Q1	Q	2.0-2.2																															
P3B1	B	2.2-2.4	x	x	x							x	x																				
P3B2	B	2.4-2.7	x	x	x								x																				
P4		6.0-7.0																												x			
P4B1	B	6.0-6.2	x	x	x							x	x																				
P4Q1	Q	6.2-6.4																															
P4Q2	Q	6.4-6.6										x	x																				
P4U1	U	6.6-6.8														x				401													
P4B2	B	6.8-6.8	x	x	x									x																			
P5		10.0-10.5																												x			
P5B1	B	10.0-10.3	x	x	x																												
P6A		13.5-14.0																												x			
P6AB1	B	13.5-13.8	x	x	x																												

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 05/07/2015 00:00

End Date : 05/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - H10

SAMPLE			CLASSIFICATION										SHEAR STRENGTH								CONSOLIDATION		OTHER TESTS					REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU			Core Photography	
P8		23.5-24.5																									x	
P8B1	B	23.5-23.8	x	x	x																							
P8B2	B	23.8-23.9	x	x	x																							
P9		26.0-27.0																									x	
P9B1	B	26.0-26.3	x	x	x							x																
P9Q1	Q	26.3-26.5																										
P9Q2	Q	26.5-26.7																										
P9B2	B	26.7-26.9	x	x	x							x																
P10		30.0-31.0																									x	
P10B1	B	30.0-30.3	x	x	x																							
P10B2	B	30.3-30.5																										
P10B3	B	30.5-30.8	x	x	x																							
P11		34.0-34.9																									x	
P11B1	B	34.0-34.3	x	x	x							x																
P11Q1	Q	34.3-34.5																										
P11B2	B	34.5-34.8	x	x	x							x	x															
P12		38.0-38.9																									x	
P12B1	B	38.0-38.3	x	x	x																							
P12B2	B	38.3-38.6	x	x	x																							
P13		42.0-43.0																									x	

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 05/07/2015 00:00

End Date : 05/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - H10

SAMPLE			CLASSIFICATION										SHEAR STRENGTH										CONSOLIDATION			OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography				
P13B1	B	42.0-42.3	x	x	x																											
P13B2	B	42.3-42.6																														
P13B3	B	42.6-42.8	x	x	x																											
P14		46.0-47.0																										x				
P14B1	B	46.0-46.2	x	x	x																											
P14Q1	Q	46.2-46.4																														
P14B2	B	46.4-46.6	x	x	x																											
P14Q2	Q	46.6-46.8																														
P14B3	B	46.8-47.0	x	x	x																											
P15		50.0-51.0																										x				
P15B1	B	50.0-50.2	x	x	x																											
P15Q1	Q	50.2-50.4																														
P15Q2	Q	50.4-50.6																														
P15U1	U	50.6-50.8														x				1216												
P15B2	B	50.8-51.0	x	x	x							x																				
P16		54.0-55.0																										x				
P16B1	B	54.0-54.2	x	x	x																											
P16Q1	Q	54.2-54.4																														
P16B2	B	54.4-54.6	x	x	x																											
P16Q2	Q	54.6-54.8																														

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 05/07/2015 00:00

End Date : 05/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - H10

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partical Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography	
P16B3	B	54.8-55.0	x	x	x																										
P17		56.0-56.5																												x	
P17B1	B	56.0-56.3	x	x	x																										
P18		59.5-60.0																												x	
P18B1	B	59.5-59.8	x	x	x																										
P19		63.0-63.5																												x	
P19Q1	Q	63.0-63.2																													
P19B1	B	63.2-63.3	x	x	x																										
P20		66.0-67.0																												x	
P20B1	B	66.0-66.2	x	x	x							x	x																		
P20Q1	Q	66.2-66.4																													
P20U1	U	66.4-66.6										x	x			x				1498											
P20Q2	Q	66.6-66.8																													
P20B2	B	66.8-67.0	x	x	x							x	x																		
P21		70.0-71.0																												x	
P21B1	B	70.0-70.2	x	x	x							x	x																		
P21Q1	Q	70.2-70.4																													
P21Q2	Q	70.4-70.6																													
P21B2	B	70.6-70.8	x	x	x							x	x																		
P21B3	B	70.8-71.0	x	x	x							x	x																		

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 05/07/2015 00:00

End Date : 05/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - H10

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS		
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P22		74.0-75.0																												x		
P22U1	U	74.0-74.2										x	x			x				1705												
P22Q1	Q	74.2-74.4																														
P22B1	B	74.4-74.6	x	x	x							x	x																			
P22Q2	Q	74.6-74.8																														
P22B2	B	74.8-74.9	x	x	x							x	x																			

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 05/07/2015 00:00

End Date : 05/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS	
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU			Core Photography		
P2		0.5-1.1																											x		
P2B1	B	0.5-0.7																													
P2B2	B	0.7-0.9	x	x	x																										
P3		1.0-1.8																											x		
P3B1	B	1.0-1.2	x	x	x																										
P3B2	B	1.2-1.4																													
P3B3	B	1.4-1.6	x	x	x									x																	
P4		4.5-4.9																											x		
P4B1	B	4.5-4.6	x	x	x																										
P5		8.0-8.2																											x		
P5B1	B	8.0-8.2	x	x	x																										
P6A		10.0-10.4																											x		
P6AB1	B	10.0-10.1																													
P7A		12.5-12.9																											x		
P7AB1	B	12.5-12.8	x	x	x																										
P8		14.5-15.1																											x		
P8B1	B	14.5-14.7	x	x	x																										
P10		19.0-20.0																											x		
P10Q1	Q	19.0-19.2										x																			
P10Q2	Q	19.2-19.4																													

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 06/07/2015 00:00

End Date : 07/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

SAMPLE			CLASSIFICATION										SHEAR STRENGTH										CONSOLIDATION			OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography				
P10B1	B	19.4-19.7	x	x	x							x	x																			
P10B2	B	19.7-19.8	x	x	x																											
P11		23.0-24.0																										x				
P11Q1	Q	23.0-23.2										x	x																			
P11Q2	Q	23.2-23.4																														
P11B1	B	23.4-23.6	x	x	x							x	x																			
P11B2	B	23.6-23.8	x	x	x																											
P12		27.0-28.0																										x				
P12B1	B	27.0-27.1																														
P12U1	U	27.1-27.3														x				688												
P12B2	B	27.3-27.3										x	x																			
P12Q1	Q	27.3-27.5																														
P12B3	B	27.5-27.7	x	x	x							x	x																			
P12Q2	Q	27.7-27.9																														
P12B4	B	27.9-28.0	x	x	x							x	x	x																		
P13		31.0-32.0																										x				
P13B1	B	31.0-31.1	x	x	x							x	x																			
P13U1	U	31.1-31.3														x				895												
P13Q1	Q	31.3-31.5																														
P13Q2	Q	31.5-31.7										x	x																			

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 06/07/2015 00:00

End Date : 07/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS		
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography		
P13B2	B	31.7-31.7	x	x	x							x	x	x																		
P14		35.0-36.0																												x		
P14B1	B	35.0-35.2	x	x	x																											
P14Q1	Q	35.2-35.4										x	x																			
P14U1	U	35.4-35.6										x	x																			
P14Q2	Q	35.6-35.8																														
P14B2	B	35.8-36.0	x	x	x																											
P15		39.0-40.0																												x		
P15B1	B	39.0-39.2	x	x	x								x																			
P15Q1	Q	39.2-39.4										x																				
P15U1	U	39.4-39.6														x				1002												
P15Q2	Q	39.6-39.8										x	x																			
P15B2	B	39.8-40.0	x	x	x							x	x																			
P16		43.0-44.0																												x		
P16B1	B	43.0-43.2	x	x	x							x																				
P16Q1	Q	43.2-43.4																														
P16U1	U	43.4-43.6														x				1111												
P16Q2	Q	43.6-43.8										x																				
P16B2	B	43.8-44.0	x	x	x							x																				
P17		46.5-47.5																												x		

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 06/07/2015 00:00

End Date : 07/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

SAMPLE			CLASSIFICATION									SHEAR STRENGTH									CONSOLIDATION			OTHER TESTS						REMARKS			
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer			Pressure (kPa)	Point Load Test	Remoulded UU				Core Photography			
P17B1	B	46.5-46.6	x	x	x																												
P17Q1	Q	46.6-46.8																															
P17Q2	Q	46.8-47.0																															
P17B2	B	47.0-47.3	x	x	x																												
P18		50.0-51.0																												x			
P18B1	B	50.0-50.2	x	x	x																												
P18Q1	Q	50.2-50.4																															
P18B2	B	50.4-50.6	x	x	x																												
P18Q2	Q	50.6-50.8																															
P18B3	B	50.8-51.0	x	x	x																												
P19		53.0-53.8																												x			
P19B1	B	53.0-53.2	x	x	x																												
P20		57.0-57.6																												x			
P20B1	B	57.0-57.3	x	x	x																												
P21		60.5-61.0																												x			
P21B1	B	60.5-60.9	x	x	x																												
P22		64.0-64.5																												x			
P22B1	B	64.0-64.3	x	x	x							x																					
P22B2	B	64.3-64.5	x	x	x																												
P23		67.5-68.3																												x			

Key:

T = Undisturbed and preserved in sampling tube
 Q = Undisturbed and preserved in wax
 B = Disturbed and preserved in bag
 U = Undisturbed and preserved in BAG
 C = Rock core



Ordered offshore
 Completed offshore
 Unable to run
 Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 06/07/2015 00:00

End Date : 07/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final



SCHEDULE OF LABORATORY TESTS

Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area

BH - G7

SAMPLE			CLASSIFICATION								SHEAR STRENGTH								CONSOLIDATION			OTHER TESTS						REMARKS
Number	Type	Depth(m)	Moisture Content	Bulk Density	Dry Density	Partial Density	Atterberg Limit	PSD Wet Sieve	PSD Hydrometer	Carbonate Content	Organic Content	Pocket Penetrometer	Torvane	Lab Vane	Handvane	UU Triaxial	CU Triaxial	Fail Cone	Unconfirmed Comp.	Pressure (kPa)	Oedometer	Pressure (kPa)	Point Load Test	Remoulded UU			Core Photography	
P23B1	B	67.5-67.6	x	x	x							x																
P23Q1	Q	67.6-67.8																										
P23Q2	Q	67.8-68.0																										
P23B2	B	68.0-68.3										x																
P24		71.5-72.5																								x		
P24B1	B	71.5-71.6	x	x	x							x																
P24Q1	Q	71.6-71.8																										
P24U1	U	71.8-72.0														x				1666								
P24B2	B	72.0-72.2	x	x	x							x																
P24Q2	Q	72.2-72.4																										
P24B3	B	72.4-72.5	x	x	x							x																

Key:

T = Undisturbed and preserved in sampling tube
Q = Undisturbed and preserved in wax
B = Disturbed and preserved in bag
U = Undisturbed and preserved in BAG
C = Rock core



Ordered offshore
Completed offshore
Unable to run
Test at GL onshore

Project No : 10451

Client : US Wind Inc.

Site : Maryland, USA

CRS : GRS 80 UTM ZONE 18 N (75 W)

Start Date : 06/07/2015 00:00

End Date : 07/07/2015 00:00

Engineer : SH,NV

Lab Technician : NH,JB

QC Status

Prelim

Draft

Final

4.3 List of samples

		SAMPLE DESPATCH AND RECEIPT PROFORMA		QPRO 0659	
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
Bag 9					
BH - D14	P1B1	0.00	0.30	B	0.30
BH - D14	P4B1	2.00	2.15	B	0.15
BH - D14	P4B2	2.15	2.50	B	0.35
BH - D14	P5B1	3.00	3.10	B	0.10
BH - D14	P5B2	3.10	3.40	B	0.30
BH - D14	P5B3	3.40	3.60	B	0.20
BH - D14	P5B4	3.60	3.80	B	0.20
BH - D14	P6B1	7.00	7.30	B	0.30
BH - D14	P7B1	10.00	10.10	B	0.10
BH - D14	P7B2	10.70	10.75	B	0.05
BH - D14	P8B1	13.50	13.70	B	0.20
BH - D14	P8B2	14.10	14.30	B	0.20
BH - D14	P9B1	17.50	17.80	B	0.30
BH - D14	P10B1	21.00	21.30	B	0.30
BH - D14	P10B2	21.30	21.55	B	0.25
Box 7					
BH - D14	P7Q1	10.10	10.30	Q	0.20
BH - D14	P7Q2	10.50	10.70	Q	0.20
BH - D14	P8Q1	13.70	13.90	Q	0.20
BH - D14	P8Q2	13.90	14.10	Q	0.20
BH - D14A	P3Q1	29.30	29.50	Q	0.20
BH - D14A	P3Q2	29.50	29.70	Q	0.20
BH - D14A	P5Q1	37.10	37.30	Q	0.20
BH - D14A	P5Q2	37.50	37.70	Q	0.20
BH - D14A	P6Q1	41.40	41.60	Q	0.20
BH - D14A	P6Q2	41.80	42.00	Q	0.20
BH - D14A	P7Q1	45.10	45.30	Q	0.20
BH - D14A	P8Q1	48.70	48.90	Q	0.20
BH - D14A	P8Q2	49.10	49.30	Q	0.20
BH - D14A	P9Q1	53.10	53.30	Q	0.20
BH - D14A	P10Q1	56.60	56.80	Q	0.20
BH - D14A	P10Q2	56.80	57.00	Q	0.20
BH - D14A	P11Q1	60.90	61.10	Q	0.20
BH - D14A	P11Q2	61.10	61.30	Q	0.20
BH - D14A	P12Q1	64.55	64.75	Q	0.20
Bag 11					
BH - D14	P7U1	10.30	10.50	U	0.20
BH - D14A	P8U1	48.90	49.10	U	0.20
BH - D14A	P9U1	52.85	53.05	U	0.20
BH - D14A	P11U1	60.70	60.90	U	0.20
Bag 10					
BH - D14	P11B1	24.50	24.85	B	0.35
BH - D14A	P1B1	1.00	1.25	B	0.25
BH - D14A	P2B1	25.50	25.75	B	0.25
BH - D14A	P3B1	29.00	29.30	B	0.30
BH - D14A	P3B2	29.70	29.95	B	0.25
BH - D14A	P4B1	33.00	33.25	B	0.25
BH - D14A	P4B2	33.25	33.50	B	0.25
BH - D14A	P4B3	33.50	33.75	B	0.25
BH - D14A	P5B1	37.00	37.10	B	0.10
BH - D14A	P5B2	37.30	37.50	B	0.20
BH - D14A	P5B3	37.70	37.90	B	0.20
Bag 12					
BH - D14A	P6B1	41.00	41.20	B	0.20

		SAMPLE DESPATCH AND RECEIPT PROFORMA		QPRO 0659	
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
BH - D14A	P6B2	41.20	41.40	B	0.20
BH - D14A	P6B3	41.60	41.80	B	0.20
BH - D14A	P7B1	45.00	45.10	B	0.10
BH - D14A	P7B2	45.30	45.45	B	0.15
BH - D14A	P8B1	48.50	48.70	B	0.20
BH - D14A	P8B2	49.30	49.50	B	0.20
BH - D14A	P9B1	52.50	52.70	B	0.20
BH - D14A	P9B2	52.70	52.85	B	0.15
BH - D14A	P9B3	53.05	53.10	B	0.05
BH - D14A	P9B4	53.30	53.35	B	0.05
Bag 13					
BH - D14A	P10B1	56.50	56.60	B	0.10
BH - D14A	P10B2	57.00	57.05	B	0.05
BH - D14A	P11B1	60.50	60.70	B	0.20
BH - D14A	P11B2	61.30	61.50	B	0.20
BH - D14A	P12B1	64.50	64.55	B	0.05
BH - D14A	P12B2	64.75	64.80	B	
BH - D14A	P13B1	68.00	68.20	B	0.20
BH - D14A	P13B2	68.20	68.35	B	0.15
Bag 14					
BH - G17	P1B1	0.00	0.40	B	0.40
BH - G17	P2B1	0.50	0.85	B	0.35
BH - G17	P2B2	0.85	1.20	B	0.35
BH - G17	P3B1	1.50	1.75	B	0.25
BH - G17	P3B2	1.75	2.00	B	0.25
BH - G17	P4B1	5.00	5.25	B	0.25
BH - G17	P4B2	5.25	5.50	B	0.25
BH - G17	P5B1	8.00	8.25	B	0.25
BH - G17	P7AB1	12.00	12.10	B	0.10
Bag 15					
BH - G17	P9B1	17.00	17.20	B	0.20
BH - G17	P10B1	18.50	18.55	B	0.05
BH - G17	P10B2	18.70	18.75	B	0.05
BH - G17	P11B1	29.50	29.75	B	0.25
BH - G17	P14AB1	33.50	33.70	B	0.20
BH - G17	P14AB2	34.10	34.27	B	0.17
BH - G17	P15B1	37.50	37.70	B	0.20
BH - G17	P15B2	38.30	38.44	B	0.14
Box 10					
BH - G17	P10Q1	18.55	18.70	Q	0.15
BH - G17	P14AQ1	33.70	33.90	Q	0.20
BH - G17	P15Q1	37.70	37.90	Q	0.20
BH - G17	P15Q2	38.10	38.30	Q	0.20
BH - G17A	P1Q1	41.20	41.40	Q	0.20
BH - G17A	P1Q2	41.60	41.80	Q	0.20
BH - G17A	P4Q1	52.10	52.30	Q	0.20
BH - G17A	P4Q2	52.45	52.65	Q	0.20
BH - G17A	P5Q1	56.10	56.30	Q	0.20
BH - G17A	P5Q2	56.50	56.70	Q	0.20
Bag 17					
BH - G17	P14AU1	33.90	34.10	U	0.20
BH - G17	P15U1	37.90	38.10	U	0.20
BH - G17A	P1U1	41.40	41.60	U	0.20
BH - G17A	P5U1	56.30	56.50	U	0.20

		SAMPLE DESPATCH AND RECEIPT PROFORMA		QPRO 0659	
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
Bag 16					
BH - G17A	P1B1	41.00	41.20	B	0.20
BH - G17A	P1B2	41.80	42.00	B	0.20
BH - G17A	P2B1	44.50	44.75	B	0.25
BH - G17A	P3B1	48.00	48.25	B	0.25
BH - G17A	P3B2	48.25	48.50	B	0.25
BH - G17A	P3B3	48.50	48.70	B	0.20
BH - G17A	P4B1	52.00	52.10	B	0.10
BH - G17A	P4B2	52.30	52.45	B	0.15
BH - G17A	P4B3	52.65	52.75	B	0.10
BH - G17A	P5B1	56.00	56.10	B	0.10
BH - G17A	P5B2	56.70	56.90	B	0.20
Bag 18					
BH - G17A	P6B1	60.00	60.25	B	0.25
BH - G17A	P6B2	60.25	60.50	B	0.25
BH - G17A	P6B3	60.50	60.75	B	0.25
BH - G17A	P6B4	60.75	61.00	B	0.25
BH - G17A	P7B1	64.00	64.30	B	0.30
BH - G17A	P7B2	64.30	64.60	B	0.30
BH - G17A	P7B3	64.60	64.80	B	0.20
Bag 28					
BH - G7	P2B1	0.50	0.70	B	0.20
BH - G7	P2B2	0.70	0.95	B	0.25
BH - G7	P3B1	1.00	1.20	B	0.20
BH - G7	P3B2	1.20	1.40	B	0.20
BH - G7	P3B3	1.40	1.60	B	0.20
BH - G7	P4B1	4.50	4.60	B	0.10
BH - G7	P5B1	8.00	8.20	B	0.20
BH - G7	P6AB1	10.00	10.05	B	0.05
BH - G7	P7AB1	12.50	12.80	B	0.30
Bag 29					
BH - G7	P8B1	14.50	14.68	B	0.18
BH - G7	P10B1	19.40	19.65	B	0.25
BH - G7	P10B2	19.65	19.78	B	0.13
BH - G7	P11B1	23.40	23.60	B	0.20
BH - G7	P11B2	23.60	23.80	B	0.20
BH - G7	P12B1	27.00	27.05	B	0.05
BH - G7	P12B2	27.25	27.30	B	0.05
BH - G7	P12B3	27.50	27.70	B	0.20
BH - G7	P12B4	27.90	27.95	B	0.05
BH - G7	P13B1	31.00	31.10	B	0.10
BH - G7	P13B2	31.70	31.74	B	0.04
Box 18					
BH - G7	P10Q1	19.00	19.20	Q	0.20
BH - G7	P10Q2	19.20	19.40	Q	0.20
BH - G7	P11Q1	23.00	23.20	Q	0.20
BH - G7	P11Q2	23.20	23.40	Q	0.20

		SAMPLE DESPATCH AND RECEIPT PROFORMA		QPRO 0659	
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
BH - G7	P12Q1	27.30	27.50	Q	0.20
BH - G7	P12Q2	27.70	27.90	Q	0.20
BH - G7	P13Q1	31.30	31.50	Q	0.20
BH - G7	P13Q2	31.50	31.70	Q	0.20
BH - G7	P14Q1	35.20	35.40	Q	0.20
BH - G7	P14Q2	35.60	35.80	Q	0.20
BH - G7	P15Q1	39.20	39.40	Q	0.20
BH - G7	P15Q2	39.60	39.80	Q	0.20
BH - G7	P16Q1	43.20	43.40	Q	0.20
BH - G7	P16Q2	43.60	43.80	Q	0.20
BH - G7	P17Q1	46.60	46.80	Q	0.20
BH - G7	P17Q2	46.80	47.00	Q	0.20
BH - G7	P18Q1	50.20	50.40	Q	0.20
BH - G7	P18Q2	50.60	50.80	Q	0.20
BH - G7	P23Q1	67.60	67.80	Q	0.20
BH - G7	P23Q2	67.80	68.00	Q	0.20
Bag 32					
BH - G7	P12U1	27.05	27.25	U	0.20
BH - G7	P13U1	31.10	31.30	U	0.20
BH - G7	P14U1	35.40	35.60	U	0.20
BH - G7	P15U1	39.40	39.60	U	0.20
BH - G7	P16U1	43.40	43.60	U	0.20
BH - G7	P24U1	71.80	72.00	U	0.20
Bag 30					
BH - G7	P14B1	35.00	35.20	B	0.20
BH - G7	P14B2	35.80	36.00	B	0.20
BH - G7	P15B1	39.00	39.20	B	0.20
BH - G7	P15B2	39.80	40.00	B	0.20
BH - G7	P16B1	43.00	43.20	B	0.20
BH - G7	P16B2	43.80	44.00	B	0.20
BH - G7	P17B1	46.50	46.60	B	0.10
BH - G7	P17B2	47.00	47.30	B	0.30
BH - G7	P18B1	50.00	50.20	B	0.20
BH - G7	P18B2	50.40	50.60	B	0.20
BH - G7	P18B3	50.80	51.00	B	0.20
Bag 31					
BH - G7	P19B1	53.00	53.20	B	0.20
BH - G7	P20B1	57.00	57.30	B	0.30
BH - G7	P21B1	60.50	60.90	B	0.40
BH - G7	P22B1	64.00	64.25	B	0.25
BH - G7	P22B2	64.25	64.50	B	0.25
BH - G7	P23B1	67.50	67.60	B	0.10
BH - G7	P23B2	68.00	68.25	B	0.25
BH - G7	P24B1	71.50	71.60	B	0.10
BH - G7	P24B2	72.00	72.20	B	0.20
BH - G7	P24B3	72.40	72.50	B	0.10
Box 19					
BH - G7	P24Q1	71.60	71.80	Q	0.20
BH - G7	P24Q2	72.20	72.40	Q	0.20
Bag 23					
BH - H10	P1B1	0.00	0.20	B	0.20

		SAMPLE DESPATCH AND RECEIPT PROFORMA			QPRO 0659
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
BH - H10	P1B2	0.20	0.40	B	0.20
BH - H10	P2B1	1.00	1.30	B	0.30
BH - H10	P2B2	1.30	1.55	B	0.25
BH - H10	P3B1	2.20	2.40	B	0.20
BH - H10	P3B2	2.40	2.70	B	0.30
Box 15					
BH - H10	P3Q1	2.00	2.20	Q	0.20
BH - H10	P4Q1	6.20	6.40	Q	0.20
BH - H10	P4Q2	6.40	6.60	Q	0.20
BH - H10	P9Q1	26.30	26.50	Q	0.20
BH - H10	P9Q2	26.50	26.70	Q	0.20
BH - H10	P11Q1	34.30	34.50	Q	0.20
BH - H10	P14Q1	46.20	46.40	Q	0.20
BH - H10	P14Q2	46.60	46.80	Q	0.20
BH - H10	P15Q1	50.20	50.40	Q	0.20
BH - H10	P15Q2	50.40	50.60	Q	0.20
BH - H10	P16Q1	54.20	54.40	Q	0.20
BH - H10	P16Q2	54.60	54.80	Q	0.20
BH - H10	P19Q1	63.00	63.20	Q	0.20
BH - H10	P20Q1	66.20	66.40	Q	0.20
BH - H10	P20Q2	66.60	66.80	Q	0.20
BH - H10	P21Q1	70.20	70.40	Q	0.20
BH - H10	P21Q2	70.40	70.60	Q	0.20
BH - H10	P22Q1	74.20	74.40	Q	0.20
BH - H10	P22Q2	74.60	74.80	Q	0.20
Bag 24					
BH - H10	P4B1	6.00	6.20	B	0.20
BH - H10	P4B2	6.80	6.84	B	0.04
BH - H10	P5B1	10.00	10.30	B	0.30
BH - H10	P6AB1	13.50	13.80	B	0.30
BH - H10	P8B1	23.50	23.75	B	0.25
BH - H10	P8B2	23.75	23.95	B	0.20
BH - H10	P9B1	26.00	26.30	B	0.30
BH - H10	P9B2	26.70	26.90	B	0.20
BH - H10	P10B1	30.00	30.30	B	0.30
BH - H10	P10B2	30.30	30.50	B	0.20
BH - H10	P10B3	30.50	30.80	B	0.30
BH - H10	P11B1	34.00	34.30	B	0.30
BH - H10	P11B2	34.50	34.80	B	0.30
Bag 25					
BH - H10	P4U1	6.60	6.80	U	0.20
BH - H10	P15U1	50.60	50.80	U	0.20
BH - H10	P20U1	66.40	66.60	U	0.20
BH - H10	P22U1	74.00	74.20	U	0.20
Bag 26					
BH - H10	P12B1	38.00	38.30	B	0.30
BH - H10	P12B2	38.30	38.65	B	0.35
BH - H10	P13B1	42.00	42.30	B	0.30
BH - H10	P13B2	42.30	42.60	B	0.30
BH - H10	P13B3	42.60	42.85	B	0.25
BH - H10	P14B1	46.00	46.20	B	0.20
BH - H10	P14B2	46.40	46.60	B	0.20
BH - H10	P14B3	46.80	46.95	B	0.15

		SAMPLE DESPATCH AND RECEIPT PROFORMA			QPRO 0659
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
Bag 27					
BH - H10	P15B1	50.00	50.20	B	0.20
BH - H10	P15B2	50.80	51.00	B	0.20
BH - H10	P16B1	54.00	54.20	B	0.20
BH - H10	P16B2	54.40	54.60	B	0.20
BH - H10	P16B3	54.80	54.96	B	0.16
BH - H10	P17B1	56.00	56.30	B	0.30
BH - H10	P18B1	59.50	59.80	B	0.30
BH - H10	P19B1	63.20	63.30	B	0.10
BH - H10	P20B1	66.00	66.20	B	0.20
BH - H10	P20B2	66.80	67.00	B	0.20
BH - H10	P21B1	70.00	70.20	B	0.20
BH - H10	P21B2	70.60	70.80	B	0.20
BH - H10	P21B3	70.80	71.00	B	0.20
BH - H10	P22B1	74.40	74.60	B	0.20
BH - H10	P22B2	74.80	74.90	B	0.10
Bag 1					
BH - I21	P1B1	0.00	0.20	B	0.20
BH - I21	P1B2	0.20	0.55	B	0.35
BH - I21	P2B1	1.00	1.20	B	0.20
BH - I21	P2B2	1.20	1.55	B	0.35
BH - I21	P3B1	2.00	2.30	B	0.30
BH - I21	P4B1	5.50	5.70	B	0.20
BH - I21	P4B2	5.70	5.90	B	0.20
BH - I21	P4B3	5.90	6.15	B	0.25
Bag 2					
BH - I21A	P1B1	9.50	9.70	B	0.20
BH - I21A	P1B2	9.70	9.85	B	0.15
BH - I21A	P3B1	14.50	14.70	B	0.20
BH - I21A	P3B2	14.70	14.85	B	0.15
BH - I21A	P4AB1	17.50	17.65	B	0.15
BH - I21A	P5B1	21.00	21.25	B	0.25
BH - I21A	P5B2	21.25	21.50	B	0.25
BH - I21A	P6B1	25.00	25.25	B	0.25
Bag 3					
BH - I21B	P1B1	28.00	28.20	B	0.20
BH - I21B	P1B2	28.80	29.00	B	0.20
BH - I21B	P2B1	29.00	29.20	B	0.20
BH - I21B	P2B2	29.80	29.95	B	0.15
BH - I21B	P3B1	32.50	32.70	B	0.20
BH - I21B	P3B2	33.30	33.50	B	0.20
BH - I21B	P4B1	36.50	36.72	B	0.22
BH - I21B	P5B1	39.50	39.80	B	0.30
BH - I21B	P5B2	39.80	40.10	B	0.30
BH - I21B	P6AB1	44.00	44.20	B	0.20
BH - I21B	P6AB2	44.80	45.00	B	0.20
BH - I21B	P7B1	48.00	48.20	B	0.20
BH - I21B	P7B2	48.40	48.60	B	0.20
BH - I21B	P8B1	51.00	51.25	B	0.25
BH - I21B	P8B2	51.25	51.50	B	0.25
Box 2					
BH - I21B	P1Q1	28.20	28.40	Q	0.20
BH - I21B	P1Q2	28.40	28.60	Q	0.20
BH - I21B	P2Q1	29.20	29.40	Q	0.20

		SAMPLE DESPATCH AND RECEIPT PROFORMA		QPRO 0659	
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
BH - I21B	P2Q2	29.60	29.80	Q	0.20
BH - I21B	P3Q1	32.70	32.90	Q	0.20
BH - I21B	P3Q2	33.10	33.30	Q	0.20
BH - I21B	P4Q1	36.72	36.92	Q	0.20
BH - I21B	P6AQ1	44.20	44.40	Q	0.20
BH - I21B	P6AQ2	44.60	44.80	Q	0.20
BH - I21B	P7Q1	48.20	48.40	Q	0.20
BH - I21B	P7Q2	48.60	48.80	Q	0.20
BH - I21B	P9Q1	55.00	55.20	Q	0.20
BH - I21B	P9Q2	55.20	55.40	Q	0.20
BH - I21B	P10Q1	59.20	59.40	Q	0.20
BH - I21B	P11Q1	63.10	63.30	Q	0.20
BH - I21B	P11Q2	63.51	63.70	Q	0.19
BH - I21B	P12Q1	67.10	67.30	Q	0.20
BH - I21B	P12Q2	67.30	67.50	Q	0.20
Bag 5					
BH - I21B	P1U1	28.60	28.80	U	0.20
BH - I21B	P2U1	29.40	29.60	U	0.20
BH - I21B	P3U1	32.90	33.10	U	0.20
BH - I21B	P6AU1	44.40	44.60	U	0.20
BH - I21B	P7U1	48.80	49.00	U	0.20
Bag 4					
BH - I21B	P9B1	55.40	55.60	B	0.20
BH - I21B	P9B2	55.60	55.80	B	0.20
BH - I21B	P9B3	55.80	56.00	B	0.20
BH - I21B	P10B1	59.00	59.20	B	0.20
BH - I21B	P10B2	59.40	59.80	B	0.40
BH - I21B	P10B3	59.80	60.00	B	0.20
BH - I21B	P11B1	63.00	63.10	B	0.10
BH - I21B	P11B2	63.30	63.51	B	0.21
BH - I21B	P11B3	63.70	64.00	B	0.30
BH - I21B	P12B1	67.00	67.10	B	0.10
BH - I21B	P12B2	67.50	67.80	B	0.30
BH - I21B	P12B3	67.80	68.00	B	0.20
BH - I21B	P13B1	71.00	71.25	B	0.25
BH - I21B	P13B2	71.25	71.55	B	0.30
Bag 19					
BH - K16	P1AB1	0.00	0.15	B	0.15
BH - K16	P3B1	3.50	3.75	B	0.25
BH - K16	P3B2	3.75	4.05	B	0.30
BH - K16	P4AB1	7.50	7.70	B	0.20
BH - K16	P10B1	22.00	22.25	B	0.25
BH - K16	P12B1	28.00	28.40	B	0.40
BH - K16	P6B1	13.00	13.15	B	0.15
Bag 20					
BH - K16	P13B1	31.00	31.30	B	0.30
BH - K16	P15B1	40.00	40.20	B	0.20
BH - K16	P15B2	40.80	40.95	B	0.15
BH - K16	P16B1	44.00	44.20	B	0.20
BH - K16	P16B2	44.80	44.98	B	0.18
BH - K16	P17B1	48.00	48.20	B	0.20
BH - K16	P17B2	48.80	48.95	B	0.15
BH - K16	P18B1	49.50	49.69	B	0.19
BH - K16	P18B2	49.69	49.80	B	0.11

		SAMPLE DESPATCH AND RECEIPT PROFORMA			QPRO 0659
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
Box 13					
BH - K16	P15Q1	40.20	40.40	Q	0.20
BH - K16	P15Q2	40.60	40.80	Q	0.20
BH - K16	P16Q1	44.20	44.40	Q	0.20
BH - K16	P16Q2	44.60	44.80	Q	0.20
BH - K16	P17Q1	48.40	48.60	Q	0.20
BH - K16	P17Q2	48.60	48.80	Q	0.20
BH - K16	P20Q1	55.20	55.40	Q	0.20
BH - K16	P20Q2	55.60	55.80	Q	0.20
BH - K16	P21Q1	59.20	59.40	Q	0.20
BH - K16	P21Q2	59.60	59.80	Q	0.20
BH - K16	P22Q1	63.30	63.50	Q	0.20
Bag 22					
BH - K16	P15U1	40.40	40.60	U	0.20
BH - K16	P16U1	44.40	44.60	U	0.20
BH - K16	P17U1	48.20	48.40	U	0.20
BH - K16	P20U1	55.40	55.60	U	0.20
BH - K16	P21U1	59.40	59.60	U	0.20
Bag 21					
BH - K16	P19B1	51.00	51.15	B	0.15
BH - K16	P19B2	51.15	51.40	B	0.25
BH - K16	P19B3	51.40	51.70	B	0.30
BH - K16	P20B1	55.00	55.20	B	0.20
BH - K16	P20B2	55.80	56.00	B	0.20
BH - K16	P21B1	59.00	59.20	B	0.20
BH - K16	P21B2	59.80	60.00	B	0.20
BH - K16	P22B1	63.00	63.30	B	0.30
BH - K16	P22B2	63.50	63.80	B	0.30
BH - K16	P22B3	63.80	64.00	B	0.20
BH - K16	P23B1	66.50	66.80	B	0.30
BH - K16	P23B2	66.80	67.00	B	0.20
BH - K16	P23B3	67.00	67.20	B	0.20
BH - K16	P24B1	71.00	71.40	B	0.40
Bag 6					
BH - MET TOWER	P1B1	0.00	0.30	B	0.30
BH - MET TOWER	P1B2	0.30	0.50	B	0.20
BH - MET TOWER	P1B3	0.50	0.75	B	0.25
BH - MET TOWER	P2B1	1.00	1.20	B	0.20
BH - MET TOWER	P2B2	1.20	1.45	B	0.25
BH - MET TOWER	P3B1	2.00	2.30	B	0.30
BH - MET TOWER	P3B2	2.30	2.60	B	0.30
BH - MET TOWER	P4B1	5.00	5.35	B	0.35
BH - MET TOWER	P5B1	8.50	8.80	B	0.30
BH - MET TOWER	P5B2	8.80	9.05	B	0.25
BH - MET TOWER	P6B1	12.50	12.74	B	0.24
BH - MET TOWER	P6B2	12.74	13.00	B	0.26
Bag 7					
BH - MET TOWER	P9B1	25.50	25.70	B	0.20
BH - MET TOWER	P9B2	26.30	26.45	B	0.15
BH - MET TOWER	P10B1	29.00	29.20	B	0.20
BH - MET TOWER	P10B2	29.80	29.95	B	0.15
BH - MET TOWER	P11B1	33.00	33.20	B	0.20
BH - MET TOWER	P11B2	33.80	33.98	B	0.18
BH - MET TOWER	P12B1	37.00	37.20	B	0.20

		SAMPLE DESPATCH AND RECEIPT PROFORMA		QPRO 0659	
Gardline Geoscience Limited 1 Hewett Park Hewett Road Great Yarmouth Norfolk NR31 0NN UNITED KINGDOM Tel: +44 (0) 1493 845600 Fax: +44 (0) 1493 852106		Vessel name : M.V. Ocean Discovery			
		Client Name : US Wond Inc.			
		Contract Number : 10451			
		Project Name : Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area			
On-site Geotechnical Representative			Laboratory Receipt		
Total Meterage (m)	84.19	Total Weight (kg)	1010.28	Total Undisturbed	31
Total Quart	108	Total Bag Samples	265	Total Tube Samples	0
Borehole ID	Sample ID	Sample Top (m)	Sample Base (m)	Sample Type	Sample Length (m)
BH - MET TOWER	P13B1	40.50	40.70	B	0.20
BH - MET TOWER	P13B2	41.10	41.40	B	0.30
BH - MET TOWER	P14B1	44.50	44.60	B	0.10
BH - MET TOWER	P14AB1	44.50	44.80	B	0.30
BH - MET TOWER	P16AB1	53.50	53.70	B	0.20
BH - MET TOWER	P16AB2	53.70	53.90	B	0.20
BH - MET TOWER	P17B1	57.20	57.45	B	0.25
BH - MET TOWER	P17B2	57.45	57.75	B	0.30
Box 5					
BH - MET TOWER	P9Q1	25.70	25.90	Q	0.20
BH - MET TOWER	P9Q2	26.10	26.30	Q	0.20
BH - MET TOWER	P10Q1	29.20	29.40	Q	0.20
BH - MET TOWER	P10Q2	29.60	29.80	Q	0.20
BH - MET TOWER	P11Q1	33.20	33.40	Q	0.20
BH - MET TOWER	P11Q2	33.60	33.80	Q	0.20
BH - MET TOWER	P13Q1	40.70	40.90	Q	0.20
BH - MET TOWER	P13Q2	40.90	41.10	Q	0.20
BH - MET TOWER	P17Q1	57.00	57.20	Q	0.20
Bag 8					
BH - MET TOWER	P9U1	25.90	26.10	U	0.20
BH - MET TOWER	P10U1	29.40	29.60	U	0.20
BH - MET TOWER	P11U1	33.40	33.60	U	0.20

APPENDIX 5

5.1 Drillers Logs

5.2 General Drilling Equipment Specifications

5.1 Drillers Logs

Date: 24.06.2015

OFFSHORE DRILLING LOG

Driller: SERGIO / Roush

Borehole: 121B

Client: US Wind Inc.

Location: Offshore Maryland USA

Job No: 10470

Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Snr. Reading (D)	Deck to Mudline (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)											Type	No	From:	To:	Rec
	1	9.63	23.69	5.7	23.29	23.29	ML											
09:20	4	9.48	52.33	5.16	57.49	23.40	28		E/S - 25.50- DRILL TO 28.0									
09:40	4	9.48	52.33	6.06	58.39	23.39	29		+0.20 25.70 CLAY/SAND									
10:05	4	9.48	52.33	7.06	59.39	23.39	30		+0.10 25.60 CLAY	✓ 50 min	500/800	10/40	0.50	PS	1	28	29	1m
10:40	5	9.51	61.84	0.05	61.89	23.39	32.5		25.60	✓ 10 min	500/600	-11-	-11-	PS	2	29	30	1m
11:00	5	9.51	61.84	1.25	63.09	23.59	33.5		25.60 -11-	✓ -11-	-11-	-11-	-11-	CPT	1	30	32.5	2m
11:40	5	9.51	61.84	4.45	66.29	23.79	36.5		+0.20 25.80	✓ -11-	-11-	-11-	-11-	PS	3	32.5	33.5	1m
12:00		9.51	61.84	5.16	67.0	30.0	37		+0.20 26.0 MAXED OUT GRAVEL	✓ -11-	-11-	-11-	-11-	CPT	2	33.5	36.5	3m
13:00	5	9.51	61.84	7.86	69.70	30.20	39.5		+2.1 26.2 / DAY SHIFT / 17.5	✓ -11-	-11-	-11-	-11-	PS	4	36.5	37	0.50
13:25	9	9.51	61.84	8.96	70.80	30.30	40.5		120 26.40 ✓					CPT	3	37	39.5	2.5
14:00	6	9.71	71.55	2.35	73.90	30.40	43.5		+10		100/100	80/100		PS	5	39.5	40.5	
14:10	6	9.71	71.55	2.85	74.20	30.40	44		+16. 26.50 / sandy clay					CPT	4	40.5	43.5	
14:30	6	9.71	71.55	3.85	75.40	30.40	45							PS	6	43.5	44	
15:10	6	9.71	71.55	6.85	78.40	30.40	48							PS	7	44	45	
15:30	6	9.71	71.55	7.85	79.50	30.40	49							CPT	5	45	48	
15:50	7	9.68	81.23	0.17	81.40	30.40	51							PS	8	48	49	
16:10	7	9.68	81.23	1.17	82.40	30.40	52							CPT	6	49	51	2-
17:00	7	9.68	81.23	3.87	85.10	30.10	55		E/S					PS	9	51	52	.50
17:40	7	9.68	81.23	4.87	86.10	30.10	56		-30 (28-20)					CPT	7	52	55	3m
18:30	7	9.68	81.23	7.87	89.10	30.10	59							PS	10	55	56	
19:00	7	9.68	81.23	8.77	90	30.0	60							CPT	8	56	59	
19:45	8	9.97	90.70	1.9	92.60	29.60	63		+0.56.10/					PS	10	59	60	
20:10	8	9.97	90.70	2.9	93.60	29.60	64		+0.25.7:-					CPT	9	60	63	
														PS	11	63	64	
														CPT	10	64		

DRILLING FLUID CONSUMPTION

Mud Balance Onboard

Mud Usage

16 BAGS NIGHT 2

Remarks:

Lost / Damage Equipment:

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

Date: 24.06.2015 / 25.06.2015

OFFSHORE DRILLING LOG

Driller: Raup / SERGIO

Borehole: 121B

Location: Offshore Maryland USA

Client: US Wind Inc.

Job No: 10470

Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Deck to Mudline (E)	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)										Type	No	From:	To:	Rec
2020	8	9.47	90.70	2.9	93.60	29.60	64	125.7 Clay		600 RPM	80 PSI	✓	CPT	10	64	67	
2045	8	9.47	90.70	5.9	96.60	29.60	67	25.7 clay		600 RPM	80 PSI	✓	PS	12	67	68	
2100	8	9.47	90.70	6.90	97.60	29.60	68	25.7. sandy clay (soft)		600 RPM	80 PSI	✓	CPT	11	68	71	
2150	9	9.54	100.24	0.46	100.70	29.70	71	25.8. sandy clay		600 RPM	80 PSI	✓	PS	13	71	72	
2220	9	9.54	100.24	1.66	101.90	29.90	72	270 26.0				✓	CPT	11	72		
				7.76	108.0	30.0	78	DRILL OUT 4m FOR PS LOGGING									
24:00								TOOL BOX / LIFT DRILL STRING TO 60m FOR PS LOG.									
	6	9.71	71.55	8.45	80.10	30.10	50	+0.10 26.10 LIFT TO 44m FOR PS LOG (06: 35)									
	-11-	-11-	-11-	2.35	73.9	29.90	44	-0.20 25.90 LIFT TO 41m FOR PS LOG (08: 50)									
	5	9.51	61.84	9.06	70.9	29.90	41	25.30 LIFT TO 31m FOR PS LOG TEST (07: 45)									
	4	9.48	52.33	8.37	60.7	29.70	31	-0.20 25.70 LIFT TO 22m FOR PS LOG TEST (08: 40)									
	3	9.56	42.85	8.75	51.6	29.60	22	-0.10 26.60									
09:35								LIFT DRILL STRING									
09:55								LIFT SBF									
10:05								SBF SECURE									

DRILLING FLUID CONSUMPTION

Mud Balance Onboard

Mud Usage

24 BAGS

Remarks:
Lost / Damage Equipment:

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

Date: 23.06.2015 / 24.06.2015

OFFHORE DRILLING LOG

Client: US Wind Inc.

Driller: Roup / SERGIU

Borehole: 121A/121B

Location: Offshore Maryland USA

Job No: 10470

Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Deck to Mudline (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)											Type	No	From:	To:	Rec
1245	3	9.56	42.85	4.45	47.30	29.80	17.5											
1310	3	9.56	42.85	5.05	47.90	29.90	18.5	+10 126.51/		500/800			✓	PS	4	17.5	18	.30
1345	3	9.56	42.85	8.25	50.90	29.90	21	beans spray		500/800			✓	CPT	6	18	21	3m
1345	3	9.56	42.85	9.05	51.90	29.90	22			500/800			✓	PS	5	21	22	3m
1450	4	9.48	52.33	2.57	54.90	29.90	25			500/800			✓	CPT	7	22	25	3m
1510	4	9.48	52.33	2.97	55.40	29.90	25.5			500/800			✓	PS	6	25	25.5	2.5
1540	4	9.48	52.33	3.47	55.90	29.90	26			500/800			✓	CPT	8	25.5	26	REFUS
1600	4	9.48	52.33	3.87	56.30	29.80	26.5	-10. 26.30 change to chert		500/800			✓	CPT	9	26	26.5	REF
1620	-4	-1.1	-1.1	-1.1	-1.1	-1.1	-1.1	WEATHER PICK. PULL DRILL STRING										
1650								DRILL STRING OUT FROM THE HOLE										
2110								SBF ON ML MONITORING CUREL										
								SBF SECURE IN MOON POOL										
24:00								NESSER LOST POSITION										
07:25								TOOL BOX TALK, STAND BY ON WEATHER										
07:30								LOWERING SBF TO SEABED										
								SBF ON SEABED START RUNNING DRILL										
								DRILL OUT TO 28 AND START WITH SAMPLE										
	1	3.63	23.59	+4.0 =	27.59	DECK TO CL												
					27.59	+1.7 =	29.29	DECK TO M.L.										
							29.29	-4.0 = 25.29 W.D. BY PIPE										
								25.50 ECHO SNDR.										
DRILLING FLUID CONSUMPTION								Remarks:										
Mud Balance Onboard								Lost / Damage Equipment:										
Mud Usage																		
18 bags																		

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date: 23.06.2015

OFFSHORE DRILLING LOG

Client: US Wind Inc.

Driller: SERGIO / Raul		Borehole: 121A		Location: Offshore Maryland USA		Job No: 10470												
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Snr. Reading (D)	Deck to Mudline (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)											Type	No	From:	To:	Rec
14:00									TOOL BOX									
14:05									LIFT SBF ON DECK FOR MAINTANANCE									
01:00									SBF ON DECK									
06:45									LOWER SBF TO SEABED									
06:50									SBF ON SEABED START RUNNING DRILL STRING									
	1	9.63	23.59	+4 =	27.59	DECK	TO CL											
					27.59	+1.7 =	29.29		NECK TO ML									
							29.29		-4.0 = 25.29 W.O. BY PIPE									
09:00	1	9.63	23.59	8.2	31.79	29.29	2.5		ECHO SNDR - 25.7 DRILL DOWN TO 25.7 DENS SAND	2.5								
08:40									LIFT SBF TO CHANGE TO HYDRAULIC OMBILICAL	15min	500/600	-	0.50	CPT	1	2.5	6.5	3m
08:55									SBF BACK ON SEABED									
09:40	2	9.70	33.29	2.6	35.89	29.39	6.5		+0.10 25.9 SAND/CLAY	15min	-11-	10	0.50	CPT	2	6.5	9.5	3m
10:10	2	9.70	33.29	5.6	38.89	29.39	9.5		25.9 -11-	10min	500/700	30/50	-11-	PS	1	9.5	10.5	0.35
10:50	2	9.70	33.29	6.7	39.99	29.49	10.5		+0.10 26.0 -11- MARKED OUT	7min	-11-	-11-	-11-	CPT	3	10.5	11.0	0.50
11:05	2	9.70	33.29	7.2	40.49	29.49	11.0		26.0 HARD	3min	500/700	10	0.50	CPT	4	11.0	14.0	3m
11:35	3	9.56	42.85	0.74	43.59	29.59	14.0		+0.10 26.1 -SAND SHELBY BENT	10min	-11-	-11-	-11-	PS	2	14.0	14.5	N/R
11:55	3	9.56	42.85	1.34	44.13	29.69	14.5		+0.10 26.20 -11-	2min	-11-	-11-	-11-	PS	3	14.5	15.0	3.5
12:00	=12	=12	=12	=12	=12	=12	=12		DAY SHIFT. TOOL BOX									
12:15	3	9.56	42.85	1.85	44.70	29.70	15		26.21					CPT	5	15	17.5	2.5
	3	9.56	42.85	4.45	47.30	29.80	17.5		+10 26.31					PS	4	17.5		
														PS	4	17.5		

DRILLING FLUID CONSUMPTION

Mud Balance Onboard

Mud Usage

9 BAGS

Remarks:

Lost / Damage Equipment:

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration

PS = Push Sample (m/t), P = Piston

Date: 22.06.2015

OFFHORE DRILLING LOG

Client: US Wind Inc.

Driller: Paul

Borehole: 121

Location: Offshore Maryland USA

Job No: 10470

[illegible][illegible]

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date: 25.06.2015				OFFSHORE DRILLING LOG					Client: US Wind Inc.									
Driller: Raul / SERGIO				Borehole: ME-TOWER			Location: Offshore Maryland USA					Job No: 10470						
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Deck to Mudline (E)	$C = A + B$ $E = C - D$ $B = E + D - A$	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)											Type	No	From:	To:	Rec
16 ¹⁵					SBF CL				START LOWERING SBF / SBF ON SEABED									
16 ⁴⁰	1	9.63	23.59	+6.6 = 30.19	31.89	31.89	-4 = 27.89		W. PIPE									
16 ⁵⁰	1	9.63	23.59	8.3	31.89	31.89	ML		28.23 W/ES		20	✓	PS	1	0	1		
17 ⁰⁰		9.63	23.59	9.31	32.90	31.90	1		28.21			✓	PS	2	1	2		
17 ¹⁵	2	9.70	33.29	0.61	33.90	31.90	2					✓	PS	3	2	3		
17 ³⁵	2	9.70	33.29	1.61	34.90	31.90	3					✓	CPT	1	3	5		
18 ¹⁵	2	9.70	33.29	3.41	36.70	31.70	5		-20 (28.0) / sandy			✓	PS	4	5	5.5		
18 ³⁵	2	9.70	33.29	3.91	37.20	31.70	5.5		sandy			✓	CPT	2	5.5	8.5		
19 ¹⁰	2	9.70	33.29	6.81	40.10	31.88	8.5		-10 (27.9)		✓	PS	5	8.5	9.5			
19 ²⁵	2	9.70	33.29	7.71	41.0	31.50	9.5		-10 (27.8)			✓	CPT	3	9.5	12.5		
20 ⁰⁰	3	9.56	42.85	1.05	43.90	31.40	12.5		-10 (27.7) very dense sand		20/80	✓	PS	6	12.5	13.5		
20 ¹⁵	3	9.56	42.85	2.05	44.90	31.40	13.5		(27.7) dense sand		20/80	✓	CPT	4	13.5	15		
20 ³⁵	3	9.56	42.85	3.55	46.40	31.40	15		(27.7) dense sand		20/80	✓	CPT	5	15	16		
20 ⁵⁵	3	9.56	42.85	4.45	47.30	31.30	16		+10 (27.6) dense sand		20	✓	CPT	6	16	18		
21 ²⁵	3	9.56	42.85	6.95	49.30	31.30	18		(27.6)		20	✓	PS	7	18	18.5	REF	
21 ⁴⁰	3	9.56	42.85	6.95	49.30	31.30	18.5				20	✓	CPT	7	18.5	19	REF	
22 ⁰⁶	3	9.56	42.85	7.45	50.80	31.30	19					✓	CPT	8	19	19.5	REF	
22 ¹⁰	3	9.56	42.85	7.95	50.80	31.30	19.5		27.6			✓	CPT	9	19.5	20		
22 ²⁰	3	9.56	42.85	8.45	51.30	31.30	20					✓	CPT	10	20	22.5		
23 ⁰⁰	4	9.48	52.33	1.47	53.80	31.30	22.5		= START sandy clay (soft) =			✓	PS	8	22.5	23	4R.	
	4	9.48	52.33	2.17	54.50	31.50	23		+20 (27.8)				CPT	11	23	25.5		
24:00									TOOL BOX / LIFT DRILL STRING DUE TO WEATHER									
24:15									BOREHOLE CLEAR / SBF ON SEABED				STAND BY ON WEATHER					
DRILLING FLUID CONSUMPTION								Remarks:										
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:										

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration

PS = Push Sample (m/t), P = Piston



Date: 26.06.2015				OFFSHORE DRILLING LOG										Client: US Wind Inc.								
Driller: SERGIU				Borehole: MET-TOWER				Location: Offshore Maryland USA										Job No: 10470				
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Deck to Mudline (E)	$C = A + B$ $E = C - D$ $B = E + D - A$	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test									
	No	Length	Total (A)										Type	No	From:	To:	Rec					
02:50								LOWER DRILL PIPES AND START DRILLING														
	1	9.63	23.59	+6.6 =	30.19	DECK TO	CL															
					30.19 +	1.7 =	31.89	DECK TO ML														
							31.89 -	4.0 = 27.89 W.D. BY PIPE														
								E/S - 28.10														
	1	9.63	23.59	8.3	31.89	31.89	ML															
03:00	4	9.48	52.33	5.26	57.59	32.09	25.5	+0.20 28.30 CLAY/SILT	15min	500/600	10/45	2.50	PS	9	25.5	26.5	1m					
	4	9.48	52.33	6.26	58.59	32.09	26.5	28.30					CPT	12	26.5							
04:30								LIFT DRILL STRING TO CHANGE RING IN BHA														
04:55								STAND BY DUE TO HIGH WIND														
05:45								LOWER DRILL STRING														
	1	9.63	23.59	+6.50	30.09	DECK TO	CL															
					30.09 +	1.7 =	31.79	DECK TO ML														
							31.79 -	4.0 = 27.79 W.D. BY PIPE														
								E/S - 28.10														
	1	9.63	23.59	8.2	31.79	31.79	ML															
07:25	4	9.48	52.33	5.86	58.19	31.69	26.5	-0.10 28.0	-	-	-	-	CPT	12	26.5	29.0	2.5					
07:55	4	9.48	52.33	8.13	60.49	31.49	29.0	-0.20 27.80 CLAY	7min	500/600	10/50	2.50	PS	10	29.0	30	1m					
08:20	4	9.48	52.33	9.06	61.39	31.39	30	-0.10 27.70	-11-	-11-	-11-	-11-	CPT	13	30	33	3m					
08:50	5	9.51	61.84	2.45	64.29	31.29	33	-0.10 27.60 CLAY	-11-	-11-	-11-	-11-	PS	11	33	34	1m					
09:05	5	9.51	61.84	3.45	65.29	31.29	34	27.60	-11-	-11-	-11-	-11-	CPT	14	34	37	3m					
DRILLING FLUID CONSUMPTION								Remarks:														
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:														

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date: 26.06.2015				OFFSHORE DRILLING LOG				Client: US Wind Inc.										
Driller: SERGIO / Dorel				Borehole: MET-TOWER				Location: Offshore Maryland USA				Job No: 10470						
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Deck to Mudline (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)											Type	No	From:	To:	Rec
09:45	5	9.51	61.84	6.45	68.29	31.29	37	27.60	CLAY / MAXED OUT ON PUSH	13min	500/650	10/55	0.50	PS	12	37	37.5	0.50
10:55	5	9.51	61.84	6.95	68.79	31.29	37.5	27.60	10:15 - 10:45 REARRANGE CPT CABLE ON WINCH	-11-	-11-	-11-	CPT	15	37.5	40.5	3m	
11:20	6	9.71	71.55	0.24	71.79	31.29	40.5	27.60	CLAY / SILT	11min	500/600	10/60	0.50	PS	13	40.5	41.5	0.90
11:40	6	9.71	71.55	1.34	72.89	31.39	41.5	+0.10	27.70	05min	-11-	-11-	-11-	CPT	16	41.5	44.5	
12:30	6	9.71	71.55	4.45	76.00	31.50	44.5	+10	BAY SHIFT. Tool Box					PS	14	44.5	45.5	
12:45	6	9.71	71.55	5.05	76.60	31.60	45.0	+10						CPT	17	45	45.5	REF
13:15	6	9.71	71.55	5.65	77.2	31.70	45.5	+10	28.00					CPT	18	45.5	46	REF
13:30	6	9.71	71.55	6.15	77.70	31.70	46	+20	28.20					CPT	19	46	46	REF
13:50	6	9.71	71.55	6.85	78.40	31.90	46.5							CPT	20	46.5	47	REF
14:05	6	9.71	71.55	7.35	78.90	31.90	47							CPT	21	47	47.5	REF
14:30	6	9.71	71.55	7.85	79.40	32.00	47.5	+10	(28.30)					CPT	22	47.5	48	REF
15:00	6	9.71	71.55	8.45	79.90	32.00	48		28.30					CPT	23	48	48.5	REF
15:20	6	9.71	71.55	9.05	80.50	32.10	48.5	+10	28.40					CPT	24	48.5	49	REF
15:45	6	9.71	71.55	9.55	81.0	32.10	49							CPT	25	49	49.5	REF
16:05	7	9.68	81.23	0.27	81.50	32.10	49.5		VERY BLMS REMO					CPT	26	49.5	50	REF
16:30	7	9.68	81.23	0.97	82.20	32.20	50	+10	28.50 / START SOFT SAND					CPT	27	50	53	3m
16:55	7	9.68	81.23	3.95	85.20	32.20	53							PS	15	53	53.5	NR
17:15	7	9.68	81.23	4.47	85.70	32.20	53.5		hole clogs (can not clamp in right position)					PS	16	53.5	54	
16:30	7	9.68	81.23	9.97	86.20	32.20	54							CPT	28	54	57	
19:00	7	9.68	81.23	7.57	88.80	31.80	57		40. 28.10					PS	17	57	58	
19:15	7	9.68	81.23	8.57	89.80	31.80	58							CPT	29	58	58.5	
19:50	7	9.68	81.23	8.97	90.20	31.70	58.5	-10	28.0					CPT	30	58.5	59	
	7	9.68	81.23	9.37	90.60	31.60	59	-10	27.9					CPT	31	59		

DRILLING FLUID CONSUMPTION		Remarks: Lost / Damage Equipment:
Mud Balance Onboard	Mud Usage	
	22 BAGS (NIGHTS)	

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

Date: 26.06.2015/27.06.15		OFFSHORE DRILLING LOG						Client: EOG									
Driller: Raul / SERGIU		Borehole: MET-TOWER		Location: EMZ Block, Trinidad					Job No: 10470								
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Depth (E)	C = A + B E = C - D B = E + D - A	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)										Type	No	From:	To:	Rec
1950	7	9.68	81.23	9.37	90.60	31.60	59					✓	CPT	31	59	59.1	NR
2010	8	9.47	90.70	0.40	91.10	31.60	59.5	27.90				✓	CPT	32	59.5	60	REF
2100	8	9.47	90.70	1.8	92.5	31.50	61	-10 27.8				✓	CPT	33	61		REF
2130	8	9.47	90.70	2.60	93.30	31.30	62	-20 27.6				✓	CPT	34	62		
2150	8	9.47	90.70	5.0	95.70	31.20	64.5	-10 27.5									
2250	9	9.55	100.24	7.6	101.0	31.00	40m	DRILL OUT Tm for PS - 50m in									
2350	=1E	=1E	=1E	=1E	=1E	=1E	=1E	START PUMP TILK MUD IN THE HOLE.									
24:00								TOOL BOX / PS LOG									
	6	9.71	71.55	7.55	75.1	31.10	48.0	10.10 27.60									
0014								Start PS									
0050								1st LRA complete 48 (convey)									
								DRILL tool back / LIFT TO 24m FOR PS LOG									
	4	9.48	52.33	2.97	55.30	31.30	24	10.20 27.80									
								01:30 START LOGGING									
								02:10 FINISH PS - LIFT TO 14m									
	3	9.56	42.85	2.65	45.50	31.50	14	10.20 02:30 START LOGGING	28.00 E/S								
								03:00 END OF PS AT THIS DEPTH									
	2	9.70	33.29	4.41	37.7	31.70	6.0	10.20 (28.20) 6m FINAL TESTING DEPTH									
								DUE TO BOREHOLE STABILIZATION									
								03:15 START LOGGING									
								04:00 FINISH PS									
								04:10 LIFT DRILL STRING + SBF									
								04:40 SBF + DRILL STRING SECURE									
DRILLING FLUID CONSUMPTION								Remarks:									
Mud Viscosity				Mud Usage				Lost / Damage Equipment:									
				2 BAGS (KIGHT'S)													

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration

PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG										Client: US Wind						
Driller:		Borehole:			Location: Maryland wind farm							Job No:						
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Depth (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)											Type	No	From:	To:	Rec
C.A.		14.46	47 = 214.64	4 = ML	17.46			17.46	MR. pipe		500	20.0						
1350		10.00	14.46	8.7	2146	21.46	ML	19.00	E/S				✓	PS	1	0	0.50	
1420	C.A.	10	14.46	9.90	2210	21.60	0.50	+14 (19.14)					✓	PS	2	0.50	1	NR
1430	C.A.	10	14.46	9.90	2260	21.70	1	+10 (19.24)					✓	PS	3	1	2	NR
1500	1	9.63	24.09	0	24.10	22.10	2	15-16 problems with CPT tool +40					✓	PS	4	2	3	NR
1610	1	9.63	24.09	1.01	25.10	22.10	3	19.60					✓	PS	5	3	4	
1630	1	9.63	24.09	2.11	26.20	22.20	4	+10 19.70					✓	CPT	1	4	7	
1700	1	9.63	24.09	5.21	29.90	22.30	7	-10 19.80					✓	PS	6	7	25	
1715	1	9.63	24.09	5.81	29.90	22.40	7.5	+10 19.90					✓	CPT	2	7.5	10m	
1755	1	9.63	24.09	8.91	32.50	22.50	10m	+10 (20m)					✓	PS	7	10	11	
1805	1	9.63	24.09	9.41	33.50	22.50	11m	20m					✓	CPT	3	11	13.5	
1830	2	9.70	33.79	2.31	36.10	22.60	13.5	+10 20.10					✓	PS	8	13.5	14.5	
1840	2	9.70	33.79	3.31	37.10	22.60	14.5	E/S 20.1m					✓	CPT	4	14.5	17.5	
1900	2	9.70	33.79	6.31	40.10	22.60	17.5						✓	PS	8	17.5	18	
1920	2	9.70	33.79	6.91	40.60	22.60	18						✓	CPT	5	18	20.5	
1945	3	9.56	43.35	0.25	43.60	22.60	21	20m					✓	PS	9	21	22	
2000	3	9.56	43.35	1.25	44.60	22.60	22						✓	CPT	6	22	24.5	
2020	3	9.56	43.35	3.45	46.80	22.30	24.5	-30 19.7					✓	PS	10	24.5	25	
2035		9.56	43.35	3.95	47.30	22.30	25	12035 2120) Fixing CPT TOOL		✓	✓		✓	CPT	7	25	25.5	
2100	3	9.56	43.35	4.25	47.60	22.10	25.5	20 (19.50)					✓	CPT	8	25.5	26	
2145	3	9.56	43.35	4.65	48.00	22.0	26	-10 (19.40) HOLE COLLAPSED (BLOCKED THE PIPE)					✓	CPT	9	26		
24:00								TOOL BOX / SBF + DRILL STRINGS ON DECK										
								CHANGE AND FIX OMB + SBF CABLE										
DRILLING FLUID CONSUMPTION								Remarks:										
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment: 100m. OFF SBF CABLE DAMAGE										

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG						Client: US Wind											
Driller:		Borehole:		Location: Maryland wind farm						Job No:									
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Snr. Reading (D)	Hole Depth (E)	$C = A + B$ $E = C - D$ $B = E + D - A$	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test						
	No	Length	Total (A)										Type	No	From:	To:	Rec		
24:00																			
06:00																			
06:30																			
06:55																			
07:20																			
10:05																			
10:55																			
11:00																			
11:15																			
	A	10.00	14.46	+6.7=	21.16	DECK TO	CL												
					21.16 + 1.7 =	22.86	DECK TO M.L.												
						22.86	-4.0 = 18.86 W.D. BY PIPE												
							18.80 E/S												
	A	10.00	14.46	8.4	22.86	22.86	ML												
12 ⁰⁰ - 13 ³⁰																			
13:40																			
DRILLING FLUID CONSUMPTION								Remarks:											
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:											

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
 PS = Push Sample (m/t), P = Piston



32.85

Date:		OFFSHORE DRILLING LOG										Client: US Wind					
Driller:		Borehole:						Location:					Job No:				
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Snr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)										Type	No	From:	To:	Rec
01:50	6	9.71	72.05	3.25	75.30	22.80	52.5	1018.80 E/S SAND	✓ 10min	500/70	10/30	0.60	PS	9	52.5	53.5	0.80
02:30	6	9.71	72.05	4.25	76.30	22.80	53.5	18.80	✓ 4min	-11-	-11-	-11-	CPT	8	53.5	56.5	3m
02:55	-03:50 OIL LEAK AT POWER PACKS																
04:10	6	9.71	72.05	7.55	79.60	23.10	56.5	10.30 19.10 / SAND/CLAY	✓ 15min	-11-	-11-	-11-	PS	10	56.5	57.5	0.55
04:20	LIFT DRILL STRING DUE TO VESSEL POSITION AND TUNDR STORM																
04:30	S37 ON SEABED DRILL STRING OUT FROM BOREHOLE WAIT ON WEATHER																
06:00	6	9.71	72.05	9.05	81.10	23.60	57.5	+0.50 / 04:55 LOWER STRING AND START AGAIN	✓				CPT	9	57.5	60.5	3m
06:25	7	9.68	81.73	2.47	84.20	23.70	60.5	+0.10 19.70	✓ 10min	500/70	10/40	0.55	PS	11	60.5	61.5	0.35
06:40	7	9.68	81.73	3.47	85.2	23.70	61.5	19.70 MAXED OUT ON CPT TEST	✓ 3min	-11-	-11-	-11-	CPT	10	61.5	64.5	3m
07:10	7	9.68	81.73	6.57	88.3	23.80	64.5	+0.10 19.80 DENS SAND	✓ 13min	500/850	10/20	0.65	PS	12	64.5	650	0.30
07:30	7	9.68	81.73	7.07	88.8	23.80	65.0	19.80	✓ 1min	500/700	10	0.55	CPT	11	650	68.0	3m
08:00	8	9.47	91.20	0.7	91.9	23.90	68.0	+0.10 19.90 COMPACT SAND	✓ 7min	500/300	-11-	0.65	PS	13	68.0	68.5	0.35
08:30	8	9.47	91.20	1.1	92.3	23.80	68.5	-0.10 19.80 -11- E.O.H.	-	-11-	-11-	0.55	CPT	12	68.5		
08:45	DRILL OUT TO 73m FOR PS LOG																
09:00	PUMP THICK MUD FOR BOREHOLE STABILIZATION																
10:10	3	9.56	43.35	9.05	52.4	23.40	290	LIFT TO 29m FOR PS LOG (-40/19.40)									
	10:45 PS LOG START																
	11:05 STOP PS LOG DUE TO BOREHOLE COLLAPSE																
	11:20 RESTART PS LOG AND START LOGGING FROM 44 DUE TO COLLAPSE B.H.																
12:00	2	9.70	33.79	5.71		23.50	16.	START TESTING (DAY Shift)									
13:00	1	9.63	24.09	7.21	31.30	23.30	8.	-20 Hole collapse. Can not do ps logging									
14:00	DRILLING EQUIP. ON DECK																
	READY TO MOVE TO NEXT LOCATION																
DRILLING FLUID CONSUMPTION								Remarks:									
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:									
				408AOS													

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG										Client: US Wind							
Driller:		Borehole:			Location: Maryland wind farm							Job No:							
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test					
	No	Length	Total (A)											Type	No	From:	To:	Rec	
02:35									SBF CABLE ON DECK READY FOR NEW SOCKET										
1600									SBF CABLE REPAIR AND FIXT BACK ON DERRICK										
1610									PREPARE DRILL FLOOR FOR DRILLING										
1600									SBF BACK ON SEA BED										
1740	A	10	14.46	7.7	22.16	1	23.86	4	19.86	W/PIPE									
1750	CA	10	14.46	9.40	23.86	23.86	ML	19.86	W/ES										
2000	1	9.63	24.09	0.81	24.90	23.90	1	19.94	PS					✓	PS	1	1	2	
2000	3	9.56	43.35	6.25	49.60	24.10	25.5	19.94	DRILL OUT TO 25.5 (20.10)					✓	PS	2	25.5	26	
2015	3	9.56	43.35	6.75	50.10	24.10	26	19.94	PS					✓	CPT	1	26	29	
2040	3	9.56	43.35	9.55	52.90	23.90	29	19.90 (small clay)						✓	PS	3	29	30	
2100	4	9.48	52.83	1.07	53.90	23.90	30							✓	CPT	2	30	33	
2125	4	9.48	52.83	3.87	56.70	23.70	33	19.70 (sandy clay)						✓	PS	4	33	34	
2140	4	9.48	52.83	4.87	57.70	23.70	34	19.60						✓	CPT	3	34	37	
2210	4	9.48	52.83	7.77	60.6	23.60	37							✓	PS	5	37	38	
2225	4	9.48	52.83	8.67	61.50	23.50	38	19.5 (sandy clay)						✓	CPT	4	38	41	
2300	5	9.51	62.34	1.96	64.30	23.30	41	19.3						✓	PS	6	41	42	
	5	9.51	62.34	2.96	65.90	23.30	42	19.3						✓	CPT	5	42	45	
2400	5	9.51	62.34	5.76	68.10	23.10	45	19.10 SAND	7min	500/70	10/40	0.50v		✓	PS	7	45	45.5	0.50
2430	5	9.51	62.34	6.26	68.6	23.10	45.5	TOOL BOX 19.10	3min	-	-	-		✓	CPT	6	45.5	48.5	3.0u
2455	5	9.51	62.34	9.06	71.4	22.90	48.5	18.90 SAND/CLAY	7min	-11-	-11-	-11-		✓	PS	8	48.5	49.5	0.95
01:15	6	9.71	72.05	0.35	72.4	22.90	49.5	18.90	4min	-11-	-11-	-11-		✓	CPT	7	49.5		
DRILLING FLUID CONSUMPTION								Remarks:											
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:											
				136093 GUARANT															
				14 BUCKETS & PORE BORE															

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG										Client: US Wind								
Driller:		Borehole:			Location: Maryland wind farm										Job No:					
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A		Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test						
	No	Length	Total (A)					Drilling Remarks						Type	No	From:	To:	Rec		
19:50					SAFECL	5-ML	W.P	SAFE ON SEA BED												
19:20	1	9.63	24.09	+4.3=	28.39	30.09	4	=26.09	→ W. Pipe											
19:35	1	9.63	24.09	6	30.10	30.10	ML	25.80 → E/S						✓	PS	1	0	0.50		
19:40	1	9.63	24.09	6.51	30.60	30.10	0.50	25.80						✓	PS	2	0.50	1.50		
20:00	1	9.63	24.09	7.51	31.60	30.10	1.50	"25.80						✓	PS	3	1.50	2.50		
20:15	1	9.63	24.09	8.51	32.60	30.10	2.50	"25.80						✓	CPT	1	2.50	5.		
20:40	2	9.70	33.79	1.21	35.0	30.0	5.	-10	"25.70" Hole collaps.					✓	PS	4	5	6		
20:55	2	9.70	33.79	2.21	36.0	30.0	6		"25.70" Hole collaps					✓	CPT	2	6	8		
21:30	2	9.70	33.79	4.11	37.90	29.90	8	-10	"25.60" Hole collaps.					✓	PS	5	8	8.5		
21:40	2	9.70	33.79	4.61	38.40	29.90	8.5		"25.60" Hole collaps					✓	CPT	3	8.5	11.5		
22:15	2	9.70	33.79	7.41	41.20	29.70	11.5	-20	"25.30" Hole collaps.					✓	PS	6	11.5	12.0		
22:30	2	9.70	33.79	7.91	41.70	29.70	12.0		"25.30" Hole collaps.					✓	PS	7	12	12.5		
22:45	2	9.70	33.79	8.41	42.20	29.70	12.5		"25.30" Hole collaps					✓	CPT	4	12.5	14		
23:20	2	9.70	33.79	9.61	43.40	29.40	14.	-30	"25.0" VERY DENSE SAND					✓	CPT	5	14	15		
23:45	3	9.56	43.35	1.05	44.40	29.40	15		"25.0" Hole collaps					✓	PS	8	15	15.5	N/R	
24:00								TOOLBOX TALK												
24:40	3	9.56	43.35	1.45	44.8	29.30	15.5	-0.10	24.9 COLLAPS		-	500/600	10	0.50	CPT	6	15.5	17.0	1.5	
01:05	3	9.56	43.35	2.85	46.2	29.20	17.0	-0.10	24.8		-	-	-	-	PS	9	17.0	17.5	0.30	
01:25	3	9.56	43.35	3.25	46.6	29.10	17.5	-0.10	24.7 SAND		-	-	-	-	CPT	7	17.5	18.5	1.0	
01:55	3	9.56	43.35	4.15	47.5	29.0	18.5	-0.10	24.6		-	-	-	-	PS	10	18.5	19.0	0.30	
02:10	3	9.56	43.35	4.55	47.9	28.9	19	-0.10	24.5 -11-		-	-	-	-	CPT	8	19.0	21.5	2.5	
02:45	3	9.56	43.35	6.95	50.3	28.8	21.5	-0.10	24.4		10min	-11-	-	-11-	PS	11	21.5	22.5	N/R	
03:10	3	9.56	43.35	8.05	51.4	28.9	22.5	-0.10	24.5 COLLAPS HOLE		-	-	-	-	CPT	9	22.5	23.5		
DRILLING FLUID CONSUMPTION								Remarks:												
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:												

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG										Client: US Wind								
Driller:		Borehole:			Location: Maryland wind farm										Job No:					
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Depth (E)	C = A + B E = C - D B = E + D - A			Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test					
	No	Length	Total (A)					Drilling Remarks							Type	No	From:	To:	Rec	
03:40	3	9.56	43.35	9.05	52.4	28.9	23.5	24.5 E.S. COLLAPS			✓	-	-	-	-	CPT	10	23.5	24.5	1m
04:05	4	9.48	52.83	0.67	53.5	29.0	24.5	+0.10 24.6 COLLAPS/SHELBY BENT			✓	-	-	-	-	PS	12	24.5	25.5	1/R
04:30	4	9.48	52.83	1.77	54.6	29.1	25.5	+0.10 24.7 SAND			✓	-	-	-	-	CPT	11	25.5	26.5	0.86
04:55	4	9.48	52.83	2.87	55.7	29.2	26.5	+0.10 24.8 DENS SAND			✓	-	-	-	-	CPT	12	26.5	28	1.7m
05:40	4	9.48	52.83	4.57	57.4	29.4	28.0	+0.20 -25.0-			✓	-	-	-	-	CPT	13	28.0	28.5	0.70
06:55	4	9.48	52.83	5.37	58.2	29.7	28.5	+0.30 25.3 COLLAPS			✓	-	-	-	-	CPT	14	28.5	29.0	0.5
07:25	4	9.48	52.83	5.97	58.8	29.8	29.0	+0.10 25.4 SAND/GRAVEL			✓	-	500/300	-	-	CPT	15	29.0	29.5	0.50
07:55	4	9.48	52.83	6.57	59.4	29.9	29.5	+0.10 25.5 GRAVEL/COLLAPS			-	-11-	-	0.60	-	PS	13	29.5	30.0	0.40
08:35	4	9.48	52.83	7.17	60.0	30.0	30.0	+0.10 25.6 VERY HARD TO DRILL/BOULDER			15min	500/1000	-	0.80	-	CPT	16	30.0	30.5	0.20
09:10	4	9.48	52.83	7.57	60.4	29.9	30.5	25.5 HARD			10min	500/800	-	-11-	-	CPT	17	30.5	33.5	3m
09:40	5	9.51	62.34	0.96	63.3	29.8	33.5	-0.10 25.4			7min	500/600	10/35	0.55	-	PS	14	33.5	-	N/A
09:55								TRY AGAIN SAME DEPTH								PS	14A	33.5	34.5	0.80
10:15	5	9.51	62.34	1.86	64.2	29.7	34.5	-0.10 25.3 COLLAPS HOLE			-11-	-11-	-11-	-11-	-	CPT	18	34.5	37.5	3m
10:50	5	9.51	62.34	4.76	67.1	29.6	37.5	-0.10 25.2 CLAY			-11-	-11-	-11-	-11-	-	PS	15	37.5	38.5	1m
11:20	5	9.51	62.34	5.66	68.0	29.5	38.5	-0.10 25.1 COLLAPS FROM TOP/CLAY			5min	-11-	10/40	0.50	-	CPT	19	38.5	41.5	
12:25	5	9.51	62.34	8.26	70.60	29.10	41.5	-40 Day Shift - 24 7"							-	PS	16	41.5	42	
12:30								PULL DRILL STRING BAD WEATER												
12:45								DRILL STRING ON DECK, STAND BY												
13:50								LIFT UP SBE AND BUMP OVER SBE												
15:00								SBE BACK ON SEA BED												
DRILLING FLUID CONSUMPTION							Remarks:													
Mud Balance Onboard							Lost / Damage Equipment:													
Mud Usage																				
2.9 PURE BORE																				

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG										Client: US Wind							
Driller:		Borehole:			Location: Maryland wind farm										Job No:				
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test					
	No	Length	Total (A)											Type	No	From:	To:	Rec	
15 ¹⁰	1	9.63	24.09	2.80	26.86	1.7	28.59	4=24	59 - W.P.										
15 ¹⁵	1	9.63	24.09	4.5	28.60	28.60	ML		24.6 W.E.S. START DRILL OUT.										
									RE-DRILL TO 41. M. (W.E.)										
16 ⁰⁵									PICK UP SBF TO CHONG BROOM										
16 ⁴⁵									SBF BACK ON SEAR										
18 ¹⁵	5	9.51	62.34	8.06	70.40	29.40	41		+80 (DRILL OUT) 25.40				✓	PS	1	41	42		
18 ³⁰	5	9.51	62.34	9.16	71.50	29.50	42		+10 25.50				✓	CPT	1	42	42.5		
19 ⁰⁰	6	9.71	72.05	9.15	74.20	29.70	44.5		+20 Hole collops 25.70				✓	PS	2	44.5	45		
19 ²⁰	6	9.71	72.05	2.75	74.60	29.80	45		+10 "Hole it not stabl" 25.80				✓	CPT	2	45	48		
20 ⁰⁰	6	9.71	72.05	5.85	77.90	29.90	48		+10 "All the hole collops" 25.90				✓	PS	3	48	49		
20 ¹⁵	6	9.71	72.05	6.85	78.90	29.90	49		"Hole get more stabl (copy)"				✓	CPT	3	49	52		
20 ⁴⁰	7	9.68	81.73	0.17	81.90	29.90	52		"Hole is stabl"				✓	PS	4	52	53		
21 ⁰⁰	7	9.61	81.73	1.17	82.90	29.90	53						✓	CPT	4	53	56		
21 ⁴⁵	7	9.61	81.73	4.07	85.80	29.80	56		-10 "25.80"				✓	PS	5	56	57		
22 ⁰⁰	7	9.61	81.73	5.07	86.80	29.80	57		"Hole is stabl" "25.80"				✓	CPT	5	57	60		
22 ³⁰	7	9.61	81.73	7.87	89.60	29.60	60		-20 25.60				✓	PS	6	60	61		
22 ⁴⁵	7	9.61	81.73	8.87	90.60	29.60	61		25.60				✓	CPT	6	61	64		
23 ²⁰	8	9.47	91.20	2.20	93.40	29.40	64		-20 25.40				✓	PS	7	64	65		
23 ²⁵	8	9.47	91.20	3.20	94.40	29.40	65						✓	CPT	7	65	67		
24 ⁰⁰	8	9.47	91.20	5.10	96.30	29.30	67		-0.10 - 25.3-				✓	PS	8	67	-		
24 ⁰⁰									DROP SAMPLE → TOOL BOX → /SAME DEPTH AGAIN/ CHANGELATCH ON PUSH TOOL				✓	PS	8A	67	68		
01 ⁰⁰	8	9.47	91.20	6	97.2	29.20	68		-0.20 25.1				✓	CPT	8	68	69		
01 ²⁵	8	9.47	91.20	6.4	97.6	29.10	68.5		-0.10 25.0				✓	CPT	9	68.5	69.5		

DRILLING FLUID CONSUMPTION		Remarks:	
Mud Balance Onboard	Mud Usage	Lost / Damage Equipment:	
	26 PURE BORE 11 AQUA GEL		

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

60.5 4.67

Date:		OFFSHORE DRILLING LOG										Client: US Wind					
Driller:		Borehole:		Location: Maryland wind farm										Job No:			
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)										Type	No	From:	To:	Rec
01:40	8	9.47	91.20	7.2	98.4	28.30	69.5	-0.20 24.8 SAND	-	500/800	-	0.65	CPT	10	69.5	70.5	0.70
02:00	8	9.47	91.20	8.1	99.3	28.80	70.5	-0.10 24.9 SAND/SILT	-	500/800	-	0.60	CPT	11	70.5	71.5	0.70
02:10	8	9.47	91.20	9	100.2	28.70	71.5	-0.10 24.8 E.O.H.	-	-11-	-11-	-11-	CPT	12	71.6	74.5	3m
								DRILL OUT TO 76m FOR PS LOG									
								(03:40) LIFT AND CLAMP AT 32.5m FOR PS LOG									
02:40								PREPARE PS LOG									
	4	9.48	52.83	8.17	61.0	28.50	32.5	-0.20 24.6									
04:20								START LOGGING									
05:15								LOST COMMUNICATION ON PS LOG									
06:10								START LOGGING									
06:25								FINISH LOGGING									
06:35								LIFT DRILL STRING									
07:15								LIFT SBF									
07:25								SBF IN MOON POOL READY FOR NEXT LOCATION									
DRILLING FLUID CONSUMPTION								Remarks:									
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:									

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
 PS = Push Sample (m/t), P = Piston

Date:		OFFSHORE DRILLING LOG										Client: US Wind						
Driller:		Borehole:			Location: Maryland wind farm					Job No:								
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Snr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test					
	No	Length	Total (A)										Type	No	From:	To:	Rec	
12 ⁰⁵																		
12 ³⁰	1	9.63	24.09	+3 =	27.09+1.7	28.79-4	=24.79	ML										
12 ⁴⁰	1	9.63	24.09	4.70	28.80	28.80	ML											
13 ⁰⁰	1	9.63	24.09	5.20	29.30	28.80	0.50											
13 ¹⁰	1	9.63	24.09	5.60	29.70	28.70	1	-10										
13 ⁴⁵	1	9.63	24.09	7.81	31.90	28.40	3.5	-30										
14 ⁰⁰	1	9.63	24.09	8.81	32.90	28.40	4.5											
14 ¹⁰	2	9.70	33.79	2.01	35.80	28.30	7.5	-10										
15 ⁰⁵	2	9.70	33.79	2.51	36.30	28.30	8											
15 ³⁵	2	9.70	33.79	5.51	39.30	28.30	11	(15 ³⁵ to 15 ⁵⁰) CPT TOOL PROBLEM "Hole collops"										
18 ³⁰	2	9.70	33.79	8.91	42.10	29.10	13	+80										
18 ⁴⁰	2	9.70	33.79	8.81	42.60	29.10	13.5											
19 ¹⁵	3	9.56	43.35	1.35	44.70	29.20	15.5	+10										
20 ⁰⁰	3	9.56	43.35	2.15	45.50	29.50	16	+30										
20 ²⁵	3	9.56	43.35	4.45	48.10	29.60	18.5											
20 ⁵⁵	3	9.56	43.35	5.35	48.70	29.70	19											
21 ²⁰	3	9.56	43.35	8.45	51.80	29.80	22											
21 ³⁵	3	9.54	43.35	8.95	52.30	29.80	22.5											
22 ¹⁵	4	9.48	52.83	1.27	54.10	29.60	24.5											
22 ²⁵	4	9.48	52.83	1.77	54.60	29.60	25											
23 ¹⁰	4	9.48	52.83	4.67	57.50	29.50	28											
22 ²⁵	4	9.48	52.83	5.17	58.0	29.50	28.5											
				7.07	59.00	29.40	30.5											

DRILLING FLUID CONSUMPTION

Mud Balance Onboard	Mud Usage
	36+4 PURE BORE

Remarks:

Lost / Damage Equipment:

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

Date:		OFFSHORE DRILLING LOG										Client: US Wind						
Driller:		Borehole:		Location: Maryland wind farm										Job No:				
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Snr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test					
	No	Length	Total (A)										Type	No	From:	To:	Rec	
24:10	4	9.48	52.83	7.47	60.3	29.30	31.0	-0.10 25.20 / 24:00 - TOOL BOX /	-	-	-	0.50	PS	13	31	32	0.35	
24:35	4	9.48	52.83	8.37	61.2	29.20	32.0	-0.10 25.10 COLLAPS	-	-	-	-	CPT	11	32	33	1m	
01:00	4	9.48	52.83	9.27	62.1	29.10	33.0	-0.10 25.00 / MAX OUT ON PUSH	-	500/600	-	0.50	PS	14	33	33.5	N/R	
01:30	5	9.51	62.34	0.16	62.5	29.0	33.5	-0.10 24.9 SBF CLAMP SLIP	-	-	-	-	CPT	12	33.5	34.0	0.60	
02:05	5	9.51	62.34	0.56	62.9	28.9	34.0	-0.10 24.8 CPT DELATCHED	-	-	-	-	CPT	13	34	-	-	
02:30	-11-	-11-	-11-	-11-	-11-	-11-	34.0	CHANGE CPT LATCH / AGAIN SAME DEPTH	-	-	-	-	CPT	13	34	35	0.70	
02:55	5	9.51	62.34	1.36	63.7	28.7	35.0	-0.20 24.6 COLLAPS	-	-	-	-	CPT	14	35	35.5	0.65	
03:20	5	9.51	62.34	1.76	64.1	28.6	35.5	-0.10 24.5	-	-	-	-	CPT	15	35.5	36.5	0.88	
04:00	5	9.51	62.34	2.66	65.0	28.5	36.5	-0.10 24.4 CHANGE CONE (03:40)	-	500/1000	-	0.65	CPT	16	36.5	37.0	0.30	
04:25	5	9.51	62.34	3.06	65.4	28.4	37.0	-0.10 24.3 HARD (COLLAPS)	-	500/1000	-	0.65	CPT	17	37.0	40	3m	
05:35	5	9.51	62.34	6.06	68.4	28.4	40	24.3 CLAY - HOLE STABIL	-	500/600	10/25	0.30	PS	15	40	41	0.95	
06:00	5	9.51	62.34	7.26	69.6	28.6	41	+0.20 24.50 STABIL / CHANGE CONE	-	-11-	-11-	-11-	CPT	18	41	43	3m	
06:35	6	9.71	72.05	0.65	72.7	28.7	44	+0.10 24.60 CHANGE LATCH	-	-	-	-	PS	16	44	45	1m	
07:05	6	9.71	72.05	1.75	73.8	28.8	45	+0.10 24.70	-	500/600	10/30	0.30	CPT	19	45	48	3m	
07:35	6	9.71	72.05	4.95	77.0	29.0	48	+0.20 25.00 CLAY / HOLE STABIL	-	-11-	-11-	-11-	PS	17	48	49	1m	
08:05	6	9.71	72.05	6.15	78.2	29.2	49	+0.20 25.20 HOLE COLLAPS FROM TOP	-	-	-	-	CPT	20	49	49.5	0.66	
08:40	6	9.71	72.05	6.75	78.8	29.3	49.5	+0.10 25.30 HARD	-	500/800	-	0.60	PS	18	49.5	50.5	0.30	
09:05	6	9.71	72.05	7.85	79.9	29.4	50.5	+0.10 25.40 COLLAPS	-	500/700	-	0.55	CPT	21	50.5	51.0	0.65	
09:50	6	9.71	72.05	8.35	80.4	29.4	51	25.40 = STABIL	-	-11-	-	-	PS	19	51.0	52	0.70	
10:05	6	9.71	72.05	9.35	81.4	29.4	52	25.40 SAND / CLAY	-	500/600	10	-	CPT	22	52	55	3m	
10:40	7	9.68	81.73	2.67	84.4	29.4	55	25.40 CLAY / SILT	-	-11-	-11-	-11-	PS	20	55	56	1m	
11:00	7	9.68	81.73	3.57	85.3	29.3	56	-0.10 25.30	-	-	-	-	CPT	23	56	59	3m	
11:35	7	9.68	81.73	6.57	88.3	29.3	59	25.30	-	500/600	10/35	0.50	PS	21	59	60	1m	

DRILLING FLUID CONSUMPTION		Remarks:
Mud Balance Onboard	Mud Usage	
		Lost / Damage Equipment:

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

[illegible]

Date:		OFFSHORE DRILLING LOG										Client: US Wind								
Driller:		Borehole:			Location: Maryland wind farm										Job No:					
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Snr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A		Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test						
	No	Length	Total (A)					Drilling Remarks						Type	No	From:	To:	Rec		
06:10																				
07:10																				
07:15																				
	1	9.55	24.0	+5.6 =	29.6	DECK TO	CL.													
					29.6 +	1.7 =	31.3	DECK TO ML												
							31.3 -	4.0 = 27.3 W.D. BY PIPE												
								27.0 - E/S -												
08:00	1	9.55	24.0	7.3	31.3	31.3	ML	27.0						PS	1	ML	1	0.40		
08:10	1	9.55	24.0	8.4	32.4	31.4	1	+0.10 27.10 SAND	-	500/600	-	0.40	PS	2	1	2	0.55			
08:25	1	9.55	24.0	9.4	33.4	31.4	2	27.10	-	11-	-	11-	PS	3	2	3	0.70			
09:05	2	9.70	33.7	0.9	34.6	31.6	3	+0.20 (08:35-09:00) REPAIR CPT TOOL	-	-	-	-	CPT	1	3	6	3m			
09:30	2	9.70	33.7	4	37.7	31.7	6	+0.10 27.40	-	500/600	-	0.45	PS	4	6	7	0.80			
10:00	2	9.70	33.7	5.1	38.8	31.8	7	+0.10 27.50	-	500	10	0.50	CPT	2	7	10	3m			
10:35	2	9.70	33.7	8.2	41.9	31.9	10	+0.10 27.60 DROP CORE	-	500/600	10	0.50	PS	5	10	10.5	0.35			
10:50	2	9.70	33.7	8.6	42.3	31.8	10.5	-0.10 27.50	-	-	-	-	CPT	3	10.5	13.5	3m			
11:20	3	9.55	43.25	2.05	45.3	31.8	13.5	27.50 SAND	-	500/650	10	0.55	PS	6	13.5					
11:25								COULD NOT LATCH / PUSH TOOL SAMPLE OFF												
								LIFT DRILL STRING TO GET OUT PUSH TOOL												
DRILLING FLUID CONSUMPTION								Remarks:												
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:												
				48 BAGS																

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG										Client: US Wind							
Driller:		Borehole:			Location: Maryland wind farm										Job No:				
Time	Complete Joints Below Deck			Length below deck (B) D-CL	Pipe below Deck (C) D-ML	Deck to mudline Echo Snr. Reading (D)	Hole Deth (E) W.D.P.	C = A + B E = C - D B = E + D - A	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test						
	No	Length	Total (A)										Type	No	From:	To:	Rec		
1240	1	9.55	24.0+5	9.2990	17=31.60	4=27.60		ES 27.30											
1300	3	9.55	43.25	16.5	44.90	31.40	13.5												
1320	3	9.55	43.25	2.10	45.40	31.40	14												
1335	3	9.55	43.25	2.65	46.90	31.40	14.5	27.10											
1350		9.55	43.25	3.05	46.30	31.30	15	27.0											
1405	3	9.55	43.25	3.55	46.80	31.30	15.5	27.0											
1420	3	9.55	43.25	3.95	47.20	31.20	16	26.9											
1440	3	9.55	43.25	4.35	47.60	31.10	16.5	26.80											
1505	3	9.55	43.25	4.75	48.0	31.0	17	26.70											
1520	3	9.55	43.25	5.15	48.40	30.90	17.5	26.60											
1535	3	9.55	43.25	5.55	48.80	30.80	18.00	26.50											
1550	3	9.55	43.25	6.45	49.70	30.70	19	26.40											
1615	3	9.55	43.25	7.35	50.60	30.60	20	26.30											
1625	3	9.55	43.25	7.85	51.70	30.60	20.5	26.30											
1720	4	9.50	52.75	14.5	54.20	30.70	23.5	26.40											
1750	4	9.70	52.75	2.05	54.80	30.80	24.0	26.50											
1825	4	9.70	52.75	4.15	56.90	30.90	26	26.50											
1900	4	9.70	52.75	5.15	57.90	30.90	27												
1940	4	9.70	52.75	8.35	61.10	31.10	30	26.80											
2000	4	9.70	52.75	9.55	62.30	31.30	31	27.00											
2040	5	9.50	62.25	3.25	65.50	31.50	34	27.20											
2130	5	9.50	62.25	4.55	66.80	31.80	35	27.50											
2205	5	9.50	62.25	7.65	69.90	31.90	38	27.60											
DRILLING FLUID CONSUMPTION								Remarks:											
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:											

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



Date:		OFFSHORE DRILLING LOG										Client: US Wind						
Driller:		Borehole:		Location: Maryland wind farm										Job No:				
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test					
	No	Length	Total (A)										Type	No	From:	To:	Rec	
22:05	5	9.50	62.25	7.65	69.90	31.90	38	110 27.60 clay (1.5m)					PS	12	38	39		
22:25	5	9.50	62.25	8.75	71.0	32.0	39	110 27.70 clay sand					CPT	19	39	42		
22:50	6	9.70	71.95	2.05	74.0	32.50	42	27.70 clay sand					PS	13	42	43		
23:15	6	9.70	71.95	3.05	75.0	32.0	43	27.70 clay sand					CPT	20	43	46		
24:05	6	9.70	71.95	6.05	78.0	32.0	46	27.70 clay sand					PS	14	46	47	0.90	
24:30	6	9.70	71.95	6.95	78.9	31.9	47	Tool Box -0.10 27.60 E/S					CPT	21	47	50	3m	
24:55	7	9.70	81.65	0.15	81.8	31.8	50	-0.10 27.50 CLAY / SAND	-	500/650	10/20	0.60	PS	15	50	51	0.35	
01:20	7	9.70	81.65	1.05	82.7	31.7	51	-0.10 27.40	-	-	-	-	CPT	22	51	54	3m	
01:55	7	9.70	81.65	3.95	85.6	31.6	54	-0.10 27.30	-	-	-	-	PS	16	54		NIR	
02:05								AGAIN SAME DEPTH	-	-	-	-	PS	16.4	54	55	0.95	
02:20	7	9.70	81.65	4.85	86.5	31.5	55	-0.10 27.20	-	-	-	-	CPT	23	55	56	0.86	
02:45	7	9.70	81.65	5.75	87.4	31.4	56	-0.10 27.10 HARD	-	-	-	-	PS	17	56	56.5	0.40	
03:05	7	9.70	81.65	6.15	87.8	31.3	56.5	-0.10 27.0 SAND	-	500/700	-	0.60	CPT	24	56.5	59.5	3m	
03:25	7	9.70	81.65	9.05	90.7	31.2	59.5	-0.10 26.9 SAND / CLAY	-	500/600	10/20	0.55	PS	18	59.5	60	0.35	
03:40	8	9.45	91.10	P	91.1	31.1	60.0	-0.10 26.8	-	-	-	-	CPT	25	60	63	3m	
04:10	8	9.45	91.10	2.9	94	31.0	63	-0.10 26.7 HARD	-	500/850	-	0.65	PS	19	63	63.5	0.30	
04:30	8	9.45	91.10	3.3	94.4	30.9	63.5	-0.10 26.6	-	-	-	-	CPT	26	63.5	66	2.5	
05:00	8	9.45	91.10	5.7	96.8	30.8	66.0	-0.10 26.5 CLAY	-	500/650	10/55	0.55	PS	20	66	67	1m	
05:40	8	9.45	91.10	6.6	97.7	30.7	67	-0.10 26.4	-	-	-	-	CPT	27	67	70	3m	
06:05	8	9.45	91.10	9.5	100.6	30.6	70	-0.10 26.3 CLAY	-	500/600	10/70	0.60	PS	21	70	71	1m	
06:20	9	9.70	100.80	0.8	101.6	30.6	71	26.3	-	-	-	-	CPT	28	71	74	3m	
06:50	9	9.70	100.80	3.9	104.7	30.7	74	10.10 26.4	-	500/650	10/80	0.55	PS	22	74	75	0.95	
07:05								E.O.H / LIFT DRILL STRING & SBT.										
DRILLING FLUID CONSUMPTION								Remarks:										
Mud Balance Onboard				Mud Usage				Lost / Damage Equipment:										
				13 GURBUN 5 PURE ROSE														

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



[illegible]

OFFSHORE DRILLING LOG

Client: ~~XXX~~

Job No: 10470

Date: 7. 7. 15.

Driller: Paul

Borehole:

Location: ~~XXXXXXXXXX~~ US. WIND FARM

C = A + B E = C - D B = E + D - A

Sample Test

Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Depth (E)	Drilling Remarks	Rate of Penetration	Torque Indication (ft-lb)	Mud Pressure (psi)	Bit Weight (tons)	Type	No	From	To
	No	Length	Total (A)													
1225	7	9.70	81.65	3.25	84.90	31.90	53						✓ PS	19	53	53.5
1245	4	9.70	81.65	3.75	85.40	31.90	53.5						✓ CPT	18	53.5	54.
1310	7	9.70	81.65	4.25	85.90	31.90	54.	27.80 sand					✓ CPT	19	54.	55
1320	7	9.70	81.65	5.15	86.80	31.80	55	-10 27.7. sand					✓ CPT	20	55	57
1355	7	9.70	81.65	7.15	88.80	31.80	57	27.7. sand					✓ PS	20	57	58
1415	7	9.70	81.65	8.15	89.80	31.80	58	sand					✓ CPT	21	58	60.5
1445	7	9.70	81.65	8.15	89.80	31.80	58						✓ PS	21	60.5	61.
1455	8	9.45	91.10	1.10	92.20	31.70	60.5	-10 27.6. sandy clay					✓ CPT	22	61.	64
15	8	9.45	91.10	1.50	92.60	31.60	61.	-10 27.5					✓ PS	22	64	64.5
1540	8	9.45	91.10	4.30	95.40	31.40	64.	-20 27.3					✓ CPT	23	64.5	67.5
1555	8	9.45	91.10	4.70	95.40	31.40	64.5	27.30					✓ PS	23	67.5	70.5
1630	8	9.45	91.10	4.70	98.90	31.40	67.5	- 27.20					✓ CPT	22	70.5	71.5
1655	8	9.45	91.10	8.70	99.80	31.30	68.5	-10 27.10					✓ PS	24	71.5	72.5
1730	9	9.70	100.80	1.80	102.60	31.10	71.5	-20 26.80					✓ CPT	24.	72.5	75.5 E.O.H
1745	9	9.70	100.80	2.80	103.60	31.10	72.5									
1810								E.O.H.								
1815								START TO RECOVER DRILL STRING								
1815								SEE UP FROM SEA BED.								
1815								ALL DRILLING EQUIPMENT ON DECK								

DRILLING FLUID CONSUMPTION

Mud Viscosity

Mud Usage

Remarks:
Lost / Damage Equipment:

TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston



OFFSHORE DRILLING LOG

Client: US Wind

Job No:

Date:	07.07.2015				Borehole: G7			Location: Maryland wind farm		Sample Test								
Driller:	SERGIU				Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A		Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Type	No	From:	To:	Rec
Time	No	Length	Total (A)	Length below deck (B)				Drilling Remarks										
01:00	3	9.55	43.25	3.25	46.5	32.0	14.5	27.90 E/S		-	500/600	-	0.55	PS	8	14.5	15	0.20
01:15	3	9.55	43.25	4.15	47.4	31.9	15.5	-0.10 27.8		-	500/700	-	0.60	CPT	7	15.5	16.5	0.30
01:40	3	9.55	43.25	4.65	47.9	31.9	16	27.8 SHELBY BENT		-	-	-	-	PS	9	16.0	16.5	N/R
02:30	3	9.55	43.25	5.05	48.3	31.8	16.5	-0.10 27.7 (01:50-02:25) FIX CPT TOOL		-	-	-	-	CPT	8	16.5	19	2.5
03:10	3	9.55	43.25	7.35	50.6	31.6	19.0	-0.20 27.5 CLAY		-	500/600	10/140	0.55	PS	10	19	20	0.75
03:30	3	9.55	43.25	8.25	51.5	31.5	20	-0.10 27.4		-	-	-	-	CPT	9	20	23	3m
03:55	4	9.50	52.75	1.65	54.4	31.4	23	-0.10 27.3		-	-	-	-	PS	11	23	24	0.80
04:10	4	9.50	52.75	2.55	55.3	31.3	24	-0.10 27.2 CLAY		-	-	-	-	CPT	10	24	27	3m
05:30	4	9.50	52.75	5.45	58.2	31.2	27	-0.10 27.1 FIX SBT P.P. CLAMP (04:30) - (05:00)		-	-	-	-	PS	12	27	28	0.95
05:45	4	9.50	52.75	6.25	59.0	31.0	28	-0.20 26.9		-	500/600	10/55	0.50	CPT	11	28	31	3m
06:10	4	9.50	52.75	9.15	61.9	30.9	31	-0.10 26.8 CLAY		-	-	-	-	PS	13	31	32	1m
06:45	5	9.50	62.25	0.55	62.8	30.8	32	-0.10 26.7		-	-11-	-11-	-11-	CPT	12	32	35	3m
07:10	5	9.50	62.25	3.55	65.8	30.8	35	26.7 CLAY		-	-11-	10/60	-11-	PS	14	35	36	1m
07:30	5	9.50	62.25	4.55	66.8	30.8	36	26.7		-	-11-	10/55	0.60	CPT	13	36	39	3m
07:55	5	9.60	62.25	7.65	69.9	30.9	39	+0.10 26.8 SAND/CLAY		-	500/650	10/55	0.60	PS	15	39	40	0.95
08:10	5	9.60	62.25	8.75	71.0	31.0	40	+0.10 26.9		-	-11-	-11-	-11-	CPT	14	40	43	3m
08:40	6	9.70	71.95	2.15	74.1	31.1	43	+0.10 27.0 CLAY		-	-11-	10/70	0.55	PS	16	43	44	1m
09:05	6	9.70	71.95	3.25	75.2	31.2	44	+0.10 27.1		-	500/700	10/75	0.60	PS	17	44	46.5	2.5
09:40	6	9.70	71.95	5.85	77.8	31.3	46.5	+0.10 27.2 CLAY		-	-	-	-	CPT	15	46.5	47.5	1m
10:30	6	9.70	71.95	6.95	78.9	31.4	47.5	+0.10 27.3		-	-11-	10/60	0.55	PS	16	47.5	50	2.5
11:05	7	9.70	81.65	0.05	81.7	31.7	50	+0.30 27.6		-	-11-	-11-	-11-	CPT	18	50	51	1m
11:55	7	9.70	81.65	11	82.8	31.8	51	+0.10 27.7 (3 attempt CPT no latching)		-	-11-	-11-	-11-	PS	17	51	53	
12:5	7	9.70	81.65	3.25	84.90	31.90	53	+10 27.8		-	-	-	-	PS	19	53		
DRILLING FLUID CONSUMPTION								Remarks:		Lost / Damage Equipment:								

Remarks:
Lost / Damage Equipment:

Gardline

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

Mud Balance Onboard

Mud Usage

14 BAGS

Date:		OFFSHORE DRILLING LOG										Client: US Wind						
Driller:		Borehole:		Location: Maryland wind farm										Job No:				
Time	Complete Joints Below Deck			Length below deck (B)	Pipe below Deck (C)	Deck to mudline Echo Sndr. Reading (D)	Hole Deth (E)	C = A + B E = C - D B = E + D - A	Drilling Remarks	Rate of Penetration	Torque Indication (psi)	Mud Pressure (psi)	Bit Weight (tons)	Sample Test				
	No	Length	Total (A)											Type	No	From:	To:	Rec
07:10									LIFT DRILL STRING									
07:50									LIFT SBF									
07:55									SBF IN MUDPOOL / READY FOR NEXT LOCATION									
15:10									ALL CLEAR TO DEPLOY									
15:20									STOP DEPLOYMENT DO TO TORTAL TROUBLE VESSEL									
16:10									START TO DEPLOY SBF									
16:15									SBF ON SEA BED									
	1	9.55	24.0 + 5.20 = 29.20		30.90 - 4	26.90			ES - 26.80									
16:35	1	9.55	24.0	6.70	30.90	30.90	ML						✓ PS	1	0	0.50	NR	
17:10	1	9.55	24.0	7.20	31.40	30.90	0.50						✓ PS	2	0.50	1		
17:20	1	9.55	24.0	7.60	31.80	30.80	1	-10 26.7					✓ PS	3	1	2		
17:55	1	9.55	24.0	8.60	32.80	30.80	2	26.7					✓ CPT	1	2	4.5		
18:35	2	9.70	33.70	1.60	35.30	30.80	4.5	26.7	Hardy layer				✓ PS	4	4.5	50		
18:45	2	9.70	33.70	2.10	35.80	30.80	5		Hardy layer				✓ CPT	2	5	8		
19:15	2	9.70	33.70	5.20	38.90	30.90	8	+10 26.80					✓ PS	5	8	8.5	MR	
19:45	2	9.70	33.70	5.80	39.60	31.10	8.5	+26 27.0	(19:45-2:00) Fixing the CPT TOOL				✓ CPT	3	8.5	10		
21:50	2	9.70	33.70	7.90	41.60	31.60	10	+50 27.50					✓ PS	6	10	10.5	NR	
22:15	2	9.70	33.70	8.50	42.80	31.70	10.5	+40 27.60	Sand				✓ CPT	4	10.5	12.5		
22:40	3	9.55	43.25	1.05	44.30	31.80	12.5	+10 27.70	Sand. com not clump in right place.				✓ PS	7	12.5	13		
23:00	3	9.55	43.25	1.75	45.00	32.0	13	+10 27.90	Remains normal				✓ CPT	5	13	14		
23:25	3	9.55	43.25	2.75	46.0	32.0	14	-27.90	Remains normal (23:25 -) (core ch.)				✓ CPT	6	14			
24:35							14		(24:00 TOOL BOX) (SAME DEPTH FOR CPT)				✓ CPT	6	14	14.5	0.40	

DRILLING FLUID CONSUMPTION		Remarks:
Mud Balance Onboard	Mud Usage	
	10 GARBOR	Lost / Damage Equipment:

NOTE: PIPE LOG TO BE ATTACHED WITH THE DRILLING LOG

CR = Core Run, CPT = Cone Penetration
PS = Push Sample (m/t), P = Piston

5.2 General Drilling Equipment Specifications

MARINE DRILL RIG GL100



- Fully heave compensated top drive drilling rig
- Permanently installed vessel-based system
- Power pack
- Air banks
- Mud system
- Workshop
- Wireline Cone Penetration Testing system
- Wireline undisturbed sampling system
- Offshore soil testing laboratory



TECHNICAL SPECIFICATIONS

- Heave compensated
- Wirth top drive drilling system
- API drill string
- 600m depth capability
- 22m twin tower drill derrick
- 10 tonne sea bed reaction frame
- 1 and 3m wireline CPT tools
- 1m wireline sampling tool

APPLICATIONS

- Wind Farm Investigations
- Studies for offshore structures
- Calibration of geophysical data
- Offshore laboratory testing
- Site surveys for exploration jack-ups
- Mineral prospecting
- Geohazard evaluation
- Geological investigations


DEPLOYMENT AND POSITIONING

- Permanently installed on Gardline's geotechnical survey vessel Ocean Discovery
- Deployed through moonpool via twin tower system
- Positioning via DP or 4 point mooring

Gardline Geosciences Ltd, 1 Hewett Park, Hewett Road, Great Yarmouth, Norfolk, NR31 0NN, UK
Tel: +44 1493 845600 Fax: +44 1493 852106 Web: www.gardlinemarinesciences.com

WIRELINER CPT AND SAMPLING EQUIPMENT

- Cone Penetration Testing (CPT) and Shelby push sampling
- Can be redeployed at any stage of borehole
- 1m and 3m CPT tools
- 1m push sample tool
- 70mm diameter Shelby samples
- Dedicated self-tensioning winch
- Deployed via hose umbilical down the hole
- Hydraulic push system
- Real-time data processing
- Deployed in conjunction with Gardline GL75 and GL100 drill systems.



TECHNICAL SPECIFICATIONS

- 20mm/sec constant hydraulic push
- 600m depth capability
- Deck level data acquisition
- Remote controlled winch
- 5cm² and 10cm² piezocone options
- 10cm² 3m stroke = 50kN thrust capacity (45 MPa tip resistance)
- 10cm² 1m stroke = 100kN thrust capacity (90 MPa tip resistance)
- 5cm² 2.5m stroke = 50kN thrust capacity (90 MPa tip resistance)
- 90mm diameter tools
- 70mm diameter samples

APPLICATIONS

- Wind Farm Investigations
- Studies for offshore structures
- Calibration of geophysical data
- Offshore laboratory testing
- Site surveys for exploration jack-ups
- Mineral prospecting
- Geohazard evaluation
- Geological investigations

Gardline Geosciences Ltd, 1 Hewett Park, Hewett Road, Great Yarmouth, Norfolk, NR31 0NN, UK
Tel: +44 1493 845600 Fax: +44 1493 852106 Web: www.gardlinemarinesciences.com
Email: Geosciences-Tenders@gardline.co.uk

P-S LOGGING

DIGITAL P-S SUSPENSION PROBE

The P-S suspension probe is a low-frequency acoustic sonde designed to measure compressional and shear-wave velocities (slowness) in soils and soft-rock formations. It operates using indirect excitation rather than mode conversion as in a conventional sonic. It is capable of acquiring high-resolution P and S wave data in borehole depths of up to 1000m.

Principle of Measurement

The P-S suspension probe contains a unique design of powerful hammer source and two receivers, separated by acoustic damping tubes. To acquire data, the probe is stopped at the required depth and the source is fired under surface command. Firing causes a solenoid-operated shuttle aligned cross the borehole axis to strike plate on opposite sides of the probe in turn, setting up a pressure doublet in the surrounding fluid. The resultant fluid motion produces a tube wave at the borehole wall with velocity close to the shear velocity of the formation together with a compressional wave. As the waves propagate parallel to the borehole axis, they set up corresponding fluid movements that are detected by the two neutral buoyancy 3D hydrophone receives, allowing the wave velocity to be directly measured. The facility to stack multiple shots and filter the data as in normal seismic data acquisition is included in the operating software.

Features

- High-energy shear-wave source has typically 20 x power of conventional sonic probes
- Low-frequency measurement, more representative of engineering situations
- Stacking of multiple shots
- Probe separates for shipping
- Real-time wavelet (wiggle) display

Measurements

- Formation compressional wave velocity (slowness)
- Formation shear-wave velocity (slowness)

Applications

Engineering	Rock strength and elasticity Correction of seismic velocity
-------------	--

Operating Conditions



Borehole type	Open-hole, water-filled
---------------	-------------------------

Specifications

Diameter	54mm
Length	8.25m (assembled)
Shipping case length	1.45m (4.75ft)
Weight	38kg
Max. temperature	70° (extended range available)
Max. pressure	20MPa (extended range available)
Transducer type	Solenoid and hammer
Receiver type	3D hydrophones
Receiver spacing	1000mm (3.28ft)
Waveform acquisition period	5.12mS to 409.6mS
Sampling	2.5µs minimum
Downhole gain	0db to 42db (surface control)

TECHNICAL SPECIFICATIONS

- Hydraulic Sample Extruder
- Electric Oven
- Precision Triple Beam Balance
- Torvane
- Pocket Penetrometer
- Laboratory Vane
- Unconsolidated Undrained Triaxial
- Fall Cone
- Visual description and photography to British Standard, ASTM, CIRIA and NORSOK standards
- All necessary equipment and consumables for sample handling



APPENDIX 6

6.1 Borehole Progression Plans

6.2 Borehole Clearance Records


6.3 Borehole Completion Records

6.1 Borehole Progression Plans

BOREHOLE OBJECTIVES:		10451	BH - I21	Geotechnical Marine Survey For the Maryland Wind Energy Area			
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
1		0.00	1.00	TV, UUT, MCD, PP, MLV	Shelby	Push sample	Alternating CPT and sampling down to a depth of 74m.
2		1.00	2.00		Shelby	CPT	At the end of the borehole 4m to be drilled out for PS logging to be performed, starting from the base, stopping every 1m to perform a test.
3		2.00	3.00		Shelby		
4		3.00	4.00				
5		4.00	5.00			Rotary Core	
6		5.00	6.00				
7		6.00	7.00	TV, UUT, MCD, PP, MLV	Shelby	Open Hole	
8		7.00	8.00				
9		8.00	9.00			PS Logging	
10		9.00	10.00				
11		10.00	11.00	TV, UUT, MCD, PP, MLV	Shelby		
12		11.00	12.00				
13		12.00	13.00				
14		13.00	14.00				
15		14.00	15.00	TV, UUT, MCD, PP, MLV	Shelby		
16		15.00	16.00				
17		16.00	17.00				
18		17.00	18.00				
19		18.00	19.00	TV, UUT, MCD, PP, MLV	Shelby		
20		19.00	20.00				
21		20.00	21.00				
22		21.00	22.00				
23		22.00	23.00	TV, UUT, MCD, PP, MLV	Shelby		
24		23.00	24.00				
25		24.00	25.00				
26		25.00	26.00				
27		26.00	27.00	TV, UUT, MCD, PP, MLV	Shelby		
28		27.00	28.00				
29		28.00	29.00				
30		29.00	30.00				
31		30.00	31.00	TV, UUT, MCD, PP, MLV	Shelby		
32		31.00	32.00				
33		32.00	33.00				
34		33.00	34.00				
35		34.00	35.00	TV, UUT, MCD, PP, MLV	Shelby		
36		35.00	36.00				
37		36.00	37.00				
38		37.00	38.00				
39		38.00	39.00	TV, UUT, MCD, PP, MLV	Shelby		
40		39.00	40.00				
41		40.00	41.00				
42		41.00	42.00				
43		42.00	43.00	TV, UUT, MCD, PP, MLV	Shelby		
44		43.00	44.00				
45		44.00	45.00				
46		45.00	46.00				
47		46.00	47.00	TV, UUT, MCD, PP, MLV	Shelby		

48	47.00	48.00						48
	48.00							
49	49.00	49.00						49
	49.00							
50	50.00	50.00						50
	50.00		TV, UUT, MCD, PP, MLV	Shelby				
51	51.00	51.00						51
	51.00							
52	52.00	52.00						52
	52.00							
53	53.00	53.00						53
	53.00							
54	54.00	54.00						54
	54.00		TV, UUT, MCD, PP, MLV	Shelby				
55	55.00	55.00						55
	55.00							
56	56.00	56.00						56
	56.00							
57	57.00	57.00						57
	57.00							
58	58.00	58.00						58
	58.00		TV, UUT, MCD, PP, MLV	Shelby				
59	59.00	59.00						59
	59.00							
60	60.00	60.00						60
	60.00							
61	61.00	61.00						61
	61.00							
62	62.00	62.00						62
	62.00		TV, UUT, MCD, PP, MLV	Shelby				
63	63.00	63.00						63
	63.00							
64	64.00	64.00						64
	64.00							
65	65.00	65.00						65
	65.00							
66	66.00	66.00						66
	66.00		TV, UUT, MCD, PP, MLV	Shelby				
67	67.00	67.00						67
	67.00							
68	68.00	68.00						68
	68.00							
69	69.00	69.00						69
	69.00							
70	70.00	70.00						70
	70.00		TV, UUT, MCD, PP, MLV	Shelby				
71	71.00	71.00						71
	71.00							
72	72.00	72.00						72
	72.00							
73	73.00	73.00						73
	73.00							
74	74.00	74.00						74
	74.00							
75	75.00	75.00						75
	75.00							
76	76.00	76.00						76
	76.00							
77	77.00	77.00						77
	77.00							
78	78.00	78.00						78

END OF HOLE 74m


Client Signature.....  Date..... 06/21/2015

79
80
81
82

BOREHOLE OBJECTIVES:		10451	BH - I21A		Geotechnical Marine Survey For the Maryland Wind Energy Area		
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
	0.00	1.00				Push sample	Alternating CPT and sampling down to a depth of 74.5m.
	1.00	2.00				CPT	Open hole to 2.5m for retest of CPT, than drill out to 6.5m and continue alternating CPT and push sample.
	2.00	3.00					At the end of the borehole 4m to be drilled out for PS logging to be performed, starting from the base, stopping every 1m to perform a test.
	3.00	4.00				Rotary Core	
	4.00	5.00					
	5.00	6.00					
	6.00	7.00				Open Hole	
	7.00	8.00					
	8.00	9.00				PS Logging	
	9.00	10.00					
	10.00	11.00	TV, UUT, MCD, PP, MLV	Shelby			
	11.00	12.00					
	12.00	13.00					
	13.00	14.00					
	14.00	15.00	TV, UUT, MCD, PP, MLV	Shelby			
	15.00	16.00					
	16.00	17.00					
	17.00	18.00					
	18.00	19.00	TV, UUT, MCD, PP, MLV	Shelby			
	19.00	20.00					
	20.00	21.00					
	21.00	22.00					
	22.00	23.00	TV, UUT, MCD, PP, MLV	Shelby			
	23.00	24.00					
	24.00	25.00					
	25.00	26.00					
	26.00	27.00	TV, UUT, MCD, PP, MLV	Shelby			
	27.00	28.00					
	28.00	29.00					
	29.00	30.00					
	30.00	31.00	TV, UUT, MCD, PP, MLV	Shelby			
	31.00	32.00					
	32.00	33.00					
	33.00	34.00					
	34.00	35.00	TV, UUT, MCD, PP, MLV	Shelby			
	35.00	36.00					
	36.00	37.00					
	37.00	38.00					
	38.00	39.00	TV, UUT, MCD, PP, MLV	Shelby			
	39.00	40.00					
	40.00	41.00					
	41.00	42.00					
	42.00	43.00	TV, UUT, MCD, PP, MLV	Shelby			
	43.00	44.00					
	44.00	45.00					
	45.00	46.00					
	46.00	47.00	TV, UUT, MCD, PP, MLV	Shelby			

47.5	47.00	48.00						47
48.5	48.00	49.00						48
49.5	49.00	50.00						49
50.5	50.00	51.00	TV, UUT, MCD, PP, MLV	Shelby				50
51.5	51.00	52.00						51
52.5	52.00	53.00						52
53.5	53.00	54.00						53
54.5	54.00	55.00	TV, UUT, MCD, PP, MLV	Shelby				54
55.5	55.00	56.00						55
56.5	56.00	57.00						56
57.5	57.00	58.00						57
58.5	58.00	59.00	TV, UUT, MCD, PP, MLV	Shelby				58
59.5	59.00	60.00	TV, UUT, MCD, PP, MLV	Shelby				59
60.5	60.00	61.00						60
61.5	61.00	62.00						61
62.5	62.00	63.00	TV, UUT, MCD, PP, MLV	Shelby				62
63.5	63.00	64.00						63
64.5	64.00	65.00						64
65.5	65.00	66.00						65
66.5	66.00	67.00	TV, UUT, MCD, PP, MLV	Shelby				66
67.5	67.00	68.00						67
68.5	68.00	69.00						68
69.5	69.00	70.00						69
70.5	70.00	71.00	TV, UUT, MCD, PP, MLV	Shelby				70
71.5	71.00	72.00						71
72.5	72.00	73.00						72
73.5	73.00	74.00						73
74.5	74.00	75.00	TV, UUT, MCD, PP, MLV	Shelby				74
75.5	75.00	76.00						75
76.5	76.00	77.00						76
77.5	77.00	78.00						77
78.5	78.00	79.00						78

END OF HOLE 74.50m

Client Signature.....  Date..... 06/23/2015.....

BOREHOLE OBJECTIVES:		10451	BH - I21B		Geotechnical Marine Survey For the Maryland Wind Energy Area			
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS	
Sand <27.0m	1	0.00				Push sample	Open hole to 28.0m than start with two push samples, than continue alternating CPT and push sample until a depth of 74.0m is reached.	1
	2	1.00	1.00			CPT		2
	3	2.00	2.00				At the end of the borehole 4m to be drilled out for PS logging to be performed, starting from the base, stopping every 1m to perform a test.	3
	4	3.00	3.00			Rotary Core		4
	5	4.00	4.00				Open Hole	5
	6	5.00	5.00					6
	7	6.00	6.00				PS Logging	7
	8	7.00	7.00					8
	9	8.00	8.00					9
	10	9.00	9.00					10
	11	10.00	10.00					11
	12	11.00	11.00					12
	13	12.00	12.00					13
	14	13.00	13.00					14
	15	14.00	14.00					15
	16	15.00	15.00					16
	17	16.00	16.00					17
	18	17.00	17.00					18
	19	18.00	18.00					19
	20	19.00	19.00					20
	21	20.00	20.00					21
	22	21.00	21.00					22
	23	22.00	22.00					23
	24	23.00	23.00					24
	25	24.00	24.00					25
	26	25.00	25.00					26
	27	26.00	26.00					27
	28	27.00	27.00					28
	29	28.00	28.00	TV, UUT, MCD, PP, MLV	Shelby		Extra sample included to confirm the CLAY seen in the CPT.	29
	30	29.00	29.00	TV, UUT, MCD, PP, MLV	Shelby			30
	31	30.00	30.00					31
	32	31.00	31.00					32
	33	32.00	32.00					33
	34	33.00	33.00	TV, UUT, MCD, PP, MLV	Shelby			34
	35	34.00	34.00					35
	36	35.00	35.00					36
	37	36.00	36.00					37
	38	37.00	37.00	TV, UUT, MCD, PP, MLV	Shelby			38
	39	38.00	38.00					39
	40	39.00	39.00					40
	41	40.00	40.00					41
	42	41.00	41.00	TV, UUT, MCD, PP, MLV	Shelby			42
	43	42.00	42.00					43
	44	43.00	43.00					44
	45	44.00	44.00					45
	46	45.00	45.00	TV, UUT, MCD, PP, MLV	Shelby			46
	47	46.00	46.00					47

END OF HOLE 74.50m

John M

Date... 06 / 24 / 2015

BOREHOLE OBJECTIVES:		10451	BH - MET TOWER	Geotechnical Marine Survey For the Maryland Wind Energy Area			
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
1		0.00	1.00	TV, UUT, MCD, PP, MLV	Shelby	Push sample	Alternating CPT and sampling down to a depth of 74m.
2		1.00	2.00		Shelby	CPT	At the end of the borehole 4m to be drilled out for PS logging to be performed, starting from the base, stopping every 1m to perform a test.
3		2.00	3.00		Shelby		
4		3.00	4.00				
5		4.00	5.00			Rotary Core	
6		5.00	6.00			Open Hole	
7		6.00	7.00	TV, UUT, MCD, PP, MLV	Shelby		
8		7.00	8.00			PS Logging	
9		8.00	9.00				
10		9.00	10.00				
11		10.00	11.00	TV, UUT, MCD, PP, MLV	Shelby		
12		11.00	12.00				
13		12.00	13.00				
14		13.00	14.00				
15		14.00	15.00	TV, UUT, MCD, PP, MLV	Shelby		
16		15.00	16.00				
17		16.00	17.00				
18		17.00	18.00				
19		18.00	19.00	TV, UUT, MCD, PP, MLV	Shelby		
20		19.00	20.00				
21		20.00	21.00				
22		21.00	22.00				
23		22.00	23.00	TV, UUT, MCD, PP, MLV	Shelby		
24		23.00	24.00				
25		24.00	25.00				
26		25.00	26.00				
27		26.00	27.00	TV, UUT, MCD, PP, MLV	Shelby		
28		27.00	28.00				
29		28.00	29.00				
30		29.00	30.00				
31		30.00	31.00	TV, UUT, MCD, PP, MLV	Shelby		
32		31.00	32.00				
33		32.00	33.00				
34		33.00	34.00				
35		34.00	35.00	TV, UUT, MCD, PP, MLV	Shelby		
36		35.00	36.00				
37		36.00	37.00				
38		37.00	38.00				
39		38.00	39.00	TV, UUT, MCD, PP, MLV	Shelby		
40		39.00	40.00				
41		40.00	41.00				
42		41.00	42.00				
43		42.00	43.00	TV, UUT, MCD, PP, MLV	Shelby		
44		43.00	44.00				
45		44.00	45.00				
46		45.00	46.00				
47		46.00	47.00	TV, UUT, MCD, PP, MLV	Shelby		

48	47.00	48.00						48
49	48.00	49.00						49
50	49.00	50.00						50
51	50.00	51.00	TV, UUT, MCD, PP, MLV	Shelby				51
52	51.00	52.00						52
53	52.00	53.00						53
54	53.00	54.00						54
55	54.00	55.00	TV, UUT, MCD, PP, MLV	Shelby				55
56	55.00	56.00						56
57	56.00	57.00						57
58	57.00	58.00						58
59	58.00	59.00	TV, UUT, MCD, PP, MLV	Shelby				59
60	59.00	60.00						60
61	60.00	61.00						61
62	61.00	62.00						62
63	62.00	63.00	TV, UUT, MCD, PP, MLV	Shelby				63
64	63.00	64.00						64
65	64.00	65.00						65
66	65.00	66.00						66
67	66.00	67.00	TV, UUT, MCD, PP, MLV	Shelby				67
68	67.00	68.00						68
69	68.00	69.00						69
70	69.00	70.00						70
71	70.00	71.00	TV, UUT, MCD, PP, MLV	Shelby				71
72	71.00	72.00						72
73	72.00	73.00						73
74	73.00	74.00						74
75	74.00	75.00						75
76	75.00	76.00						76
77	76.00	77.00						77
78	77.00	78.00						78

END OF HOLE 74m

Client Signature..... *[Signature]* Date..... 06/21/2015

79
80
81
82

BOREHOLE OBJECTIVES:		10451	BH - D14	Geotechnical Marine Survey For the Maryland Wind Energy Area			
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
1		0.00	1.00	TV, UUT, MCD, PP, MLV	Shelby	Push sample	Alternating CPT and sampling down to a depth of 69m.
2		1.00	2.00		Shelby	CPT	Borehole to be drilled out to 73m for PS logging. Starting from the base, stopping every 1m to perform a test.
3		2.00	3.00		Shelby		
4		3.00	4.00				
5		4.00	5.00			Rotary Core	
6		5.00	6.00			Open Hole	
7		6.00	7.00	TV, UUT, MCD, PP, MLV	Shelby		
8		7.00	8.00			PS Logging	
9		8.00	9.00				
10		9.00	10.00				
11		10.00	11.00	TV, UUT, MCD, PP, MLV	Shelby		
12		11.00	12.00				
13		12.00	13.00				
14		13.00	14.00				
15		14.00	15.00	TV, UUT, MCD, PP, MLV	Shelby		
16		15.00	16.00				
17		16.00	17.00				
18		17.00	18.00				
19		18.00	19.00	TV, UUT, MCD, PP, MLV	Shelby		
20		19.00	20.00				
21		20.00	21.00				
22		21.00	22.00				
23		22.00	23.00	TV, UUT, MCD, PP, MLV	Shelby		
24		23.00	24.00				
25		24.00	25.00				
26		25.00	26.00				
27		26.00	27.00	TV, UUT, MCD, PP, MLV	Shelby		
28		27.00	28.00				
29		28.00	29.00				
30		29.00	30.00				
31		30.00	31.00	TV, UUT, MCD, PP, MLV	Shelby		
32		31.00	32.00				
33		32.00	33.00				
34		33.00	34.00				
35		34.00	35.00	TV, UUT, MCD, PP, MLV	Shelby		
36		35.00	36.00				
37		36.00	37.00				
38		37.00	38.00				
39		38.00	39.00	TV, UUT, MCD, PP, MLV	Shelby		
40		39.00	40.00				
41		40.00	41.00				
42		41.00	42.00				
43		42.00	43.00	TV, UUT, MCD, PP, MLV	Shelby		
44		43.00	44.00				
45		44.00	45.00				
46		45.00	46.00				
47		46.00	47.00	TV, UUT, MCD, PP, MLV	Shelby		

48	47.00	48.00						48
	48.00							
49	49.00	49.00						49
50	50.00	50.00						50
51	51.00	51.00	TV, UUT, MCD, PP, MLV	Shelby				51
52	52.00	52.00						52
53	53.00	53.00						53
54	54.00	54.00						54
55	55.00	55.00	TV, UUT, MCD, PP, MLV	Shelby				55
56	56.00	56.00						56
57	57.00	57.00						57
58	58.00	58.00						58
59	59.00	59.00	TV, UUT, MCD, PP, MLV	Shelby				59
60	60.00	60.00						60
61	61.00	61.00						61
62	62.00	62.00						62
63	63.00	63.00	TV, UUT, MCD, PP, MLV	Shelby				63
64	64.00	64.00						64
65	65.00	65.00						65
66	66.00	66.00						66
67	67.00	67.00	TV, UUT, MCD, PP, MLV	Shelby				67
68	68.00	68.00						68
69	69.00	69.00						69
70	70.00	70.00						70
71	71.00	71.00	TV, UUT, MCD, PP, MLV	Shelby				71
72	72.00	72.00						72
		73.00						73

END OF HOLE 69m

Client Signature.....

Date.....

06/28/2015

79

80

81

82

BOREHOLE OBJECTIVES:		10451	BH - D14A		Geotechnical Marine Survey For the Maryland Wind Energy Area		
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47	0.00 1.00 2.00 3.00 4.00 5.00 6.00 7.00 8.00 9.00 10.00 11.00 12.00 13.00 14.00 15.00 16.00 17.00 18.00 19.00 20.00 21.00 22.00 23.00 24.00 25.00 26.00 27.00 28.00 29.00 30.00 31.00 32.00 33.00 34.00 35.00 36.00 37.00 38.00 39.00 40.00 41.00 42.00 43.00 44.00 45.00 46.00 47.00	1.00 2.00 3.00 4.00 5.00 6.00 7.00 8.00 9.00 10.00 11.00 12.00 13.00 14.00 15.00 16.00 17.00 18.00 19.00 20.00 21.00 22.00 23.00 24.00 25.00 26.00 27.00 28.00 29.00 30.00 31.00 32.00 33.00 34.00 35.00 36.00 37.00 38.00 39.00 40.00 41.00 42.00 43.00 44.00 45.00 46.00 47.00	TV, UUT, MCD, PP, MLV <				

48	47.00						48
	48.00	48.00					
49		49.00					49
	49.00		TV, UUT, MCD, PP, MLV	Shelby			
50	50.00	50.00					50
	51.00	51.00					51
51		52.00					52
	52.00						
52	53.00	53.00					53
	54.00	54.00	TV, UUT, MCD, PP, MLV	Shelby			54
54	55.00	55.00					55
	56.00	56.00					56
55	57.00	57.00					57
	58.00	58.00	TV, UUT, MCD, PP, MLV	Shelby			58
56	59.00	59.00					59
	60.00	60.00					60
57	61.00	61.00					61
	62.00	62.00	TV, UUT, MCD, PP, MLV	Shelby			62
58	63.00	63.00					63
	64.00	64.00					64
59	65.00	65.00					65
	66.00	66.00	TV, UUT, MCD, PP, MLV	Shelby			66
60	67.00	67.00					67
	68.00	68.00					68
61	69.00	69.00					69
	70.00	70.00					70
62	71.00	71.00					71
	72.00	72.00					72
63	73.00						73

END OF HOLE 69m

Client Signature..... *[Signature]* Date..... 06/30/2015

79
80
81
82

BOREHOLE OBJECTIVES: 10451 BH - G17 Geotechnical Marine Survey For the Maryland Wind Energy Area						
Approx expected conditions:	Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
	0.00	1.00	TV, UUT, MCD, PP, MLV	Shelby	Push sample	Alternating CPT and sampling down to a depth of 72m.
1	1.00	2.00		Shelby	CPT	At the end of the borehole opening hole drilling to 76m for PS logging to be performed, starting from the base, stopping every 1m to perform a test.
2	2.00	3.00		Shelby		
3	3.00	4.00				
4	4.00	5.00			Rotary Core	
5	5.00	6.00			Open Hole	
6	6.00	7.00	TV, UUT, MCD, PP, MLV	Shelby		
7	7.00	8.00			PS Logging	
8	8.00	9.00				
9	9.00	10.00				
10	10.00	11.00	TV, UUT, MCD, PP, MLV	Shelby		
11	11.00	12.00				
12	12.00	13.00				
13	13.00	14.00				
14	14.00	15.00	TV, UUT, MCD, PP, MLV	Shelby		
15	15.00	16.00				
16	16.00	17.00				
17	17.00	18.00				
18	18.00	19.00	TV, UUT, MCD, PP, MLV	Shelby		
19	19.00	20.00				
20	20.00	21.00				
21	21.00	22.00				
22	22.00	23.00	TV, UUT, MCD, PP, MLV	Shelby		
23	23.00	24.00				
24	24.00	25.00				
25	25.00	26.00				
26	26.00	27.00	TV, UUT, MCD, PP, MLV	Shelby		
27	27.00	28.00				
28	28.00	29.00				
29	29.00	30.00				
30	30.00	31.00	TV, UUT, MCD, PP, MLV	Shelby		
31	31.00	32.00				
32	32.00	33.00				
33	33.00	34.00				
34	34.00	35.00	TV, UUT, MCD, PP, MLV	Shelby		
35	35.00	36.00				
36	36.00	37.00				
37	37.00	38.00				
38	38.00	39.00	TV, UUT, MCD, PP, MLV	Shelby		
39	39.00	40.00				
40	40.00	41.00				
41	41.00	42.00				
42	42.00	43.00	TV, UUT, MCD, PP, MLV	Shelby		
43	43.00	44.00				
44	44.00	45.00				
45	45.00	46.00				
46	46.00	47.00	TV, UUT, MCD, PP, MLV	Shelby		
47						

48	47.00	48.00						48
	48.00							
49	49.00	49.00						49
50	50.00	50.00						50
51	50.00	51.00	TV, UUT, MCD, PP, MLV	Shelby				51
	51.00							
52	52.00	52.00						52
	52.00							
53	53.00	53.00						53
	53.00							
54	54.00	54.00						54
55	54.00	55.00	TV, UUT, MCD, PP, MLV	Shelby				55
	55.00							
56	56.00	56.00						56
	56.00							
57	57.00	57.00						57
	57.00							
58	58.00	58.00						58
59	58.00	59.00	TV, UUT, MCD, PP, MLV	Shelby				59
	59.00							
60	60.00	60.00						60
	60.00							
61	61.00	61.00						61
	61.00							
62	62.00	62.00						62
63	62.00	63.00	TV, UUT, MCD, PP, MLV	Shelby				63
	63.00							
64	64.00	64.00						64
	64.00							
65	65.00	65.00						65
	65.00							
66	66.00	66.00						66
67	66.00	67.00	TV, UUT, MCD, PP, MLV	Shelby				67
	67.00							
68	68.00	68.00						68
	68.00							
69	69.00	69.00						69
	69.00							
70	70.00	70.00						70
71	70.00	71.00	TV, UUT, MCD, PP, MLV	Shelby				71
	71.00							
72	72.00	72.00						72
	72.00							
73	73.00	73.00						73
	73.00							
74	74.00	74.00						74
	74.00							
75	75.00	75.00						75
	75.00							
76	76.00	76.00						76

END OF HOLE 72m

Date 07/01/2015

Client Signature

BOREHOLE OBJECTIVES:		10451	BH -G17A	Geotechnical Marine Survey For the Maryland Wind Energy Area			
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
1		0.00	1.00	TV, UUT, MCD, PP, MLV	Shelby	Push sample	Alternating CPT and sampling down to a depth of 72m.
2		1.00	2.00		Shelby	CPT	Open hole drilling to 41m. Starting with push sampling, alternating push sampling and CPTU testing to 72m. Four meters to be drilled out after completion of push and CPTU for PS logging.
3		2.00	3.00		Shelby		
4		3.00	4.00				
5		4.00	5.00			Rotary Core	
6		5.00	6.00			Open Hole	
7		6.00	7.00	TV, UUT, MCD, PP, MLV	Shelby		
8		7.00	8.00			PS Logging	
9		8.00	9.00				
10		9.00	10.00				
11		10.00	11.00	TV, UUT, MCD, PP, MLV	Shelby		
12		11.00	12.00				
13		12.00	13.00				
14		13.00	14.00				
15		14.00	15.00	TV, UUT, MCD, PP, MLV	Shelby		
16		15.00	16.00				
17		16.00	17.00				
18		17.00	18.00				
19		18.00	19.00	TV, UUT, MCD, PP, MLV	Shelby		
20		19.00	20.00				
21		20.00	21.00				
22		21.00	22.00				
23		22.00	23.00	TV, UUT, MCD, PP, MLV	Shelby		
24		23.00	24.00				
25		24.00	25.00				
26		25.00	26.00				
27		26.00	27.00	TV, UUT, MCD, PP, MLV	Shelby		
28		27.00	28.00				
29		28.00	29.00				
30		29.00	30.00				
31		30.00	31.00	TV, UUT, MCD, PP, MLV	Shelby		
32		31.00	32.00				
33		32.00	33.00				
34		33.00	34.00				
35		34.00	35.00	TV, UUT, MCD, PP, MLV	Shelby		
36		35.00	36.00				
37		36.00	37.00				
38		37.00	38.00				
39		38.00	39.00	TV, UUT, MCD, PP, MLV	Shelby		
40		39.00	40.00				
41		40.00	41.00				
42		41.00	42.00				
43		42.00	43.00	TV, UUT, MCD, PP, MLV	Shelby		
44		43.00	44.00				
45		44.00	45.00				
46		45.00	46.00				
47		46.00	47.00	TV, UUT, MCD, PP, MLV	Shelby		

48	47.00						48
49	48.00	48.00					49
50	49.00	49.00					50
51	50.00	50.00					51
52	51.00	51.00	TV, UUT, MCD, PP, MLV	Shelby			52
53	52.00	52.00					53
54	53.00	53.00					54
55	54.00	54.00					55
56	55.00	55.00	TV, UUT, MCD, PP, MLV	Shelby			56
57	56.00	56.00					57
58	57.00	57.00					58
59	58.00	58.00					59
60	59.00	59.00	TV, UUT, MCD, PP, MLV	Shelby			60
61	60.00	60.00					61
62	61.00	61.00					62
63	62.00	62.00					63
64	63.00	63.00	TV, UUT, MCD, PP, MLV	Shelby			64
65	64.00	64.00					65
66	65.00	65.00					66
67	66.00	66.00					67
68	67.00	67.00	TV, UUT, MCD, PP, MLV	Shelby			68
69	68.00	68.00					69
70	69.00	69.00					70
71	70.00	70.00					71
72	71.00	71.00	TV, UUT, MCD, PP, MLV	Shelby			72
73	72.00	72.00					73
74	73.00	73.00					74
75	74.00	74.00					75
76	75.00	75.00					76
	76.00	76.00					77

END OF HOLE 72m

Date 07/02/2015

Client Signature

BOREHOLE OBJECTIVES:		10451	BH - H10	Geotechnical Marine Survey For the Maryland Wind Energy Area				
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS	
1		0.00		TV, UUT, MCD, PP, MLV	Shelby	Push sample	Alternating CPT and sampling down to a depth of 74m.	
		1.00	1.00		Shelby	CPT		1
2		2.00	2.00		Shelby			2
3		3.00	3.00				3	
4		4.00	4.00			Rotary Core	4	
5		5.00	5.00			Open Hole	5	
6		6.00	6.00	TV, UUT, MCD, PP, MLV	Shelby		6	
7		7.00	7.00				7	
8		8.00	8.00			PS Logging	8	
9		9.00	9.00				9	
10		10.00	10.00				10	
11		11.00	11.00	TV, UUT, MCD, PP, MLV	Shelby		11	
12		12.00	12.00				12	
13		13.00	13.00				13	
14		14.00	14.00				14	
15		15.00	15.00	TV, UUT, MCD, PP, MLV	Shelby		15	
16		16.00	16.00				16	
17		17.00	17.00				17	
18		18.00	18.00				18	
19		19.00	19.00	TV, UUT, MCD, PP, MLV	Shelby		19	
20		20.00	20.00				20	
21		21.00	21.00				21	
22		22.00	22.00				22	
23		23.00	23.00	TV, UUT, MCD, PP, MLV	Shelby		23	
24		24.00	24.00				24	
25		25.00	25.00				25	
26		26.00	26.00				26	
27		27.00	27.00	TV, UUT, MCD, PP, MLV	Shelby		27	
28		28.00	28.00				28	
29		29.00	29.00				29	
30		30.00	30.00				30	
31		31.00	31.00	TV, UUT, MCD, PP, MLV	Shelby		31	
32		32.00	32.00				32	
33		33.00	33.00				33	
34		34.00	34.00				34	
35		35.00	35.00	TV, UUT, MCD, PP, MLV	Shelby		35	
36		36.00	36.00				36	
37		37.00	37.00				37	
38		38.00	38.00				38	
39		39.00	39.00	TV, UUT, MCD, PP, MLV	Shelby		39	
40		40.00	40.00				40	
41		41.00	41.00				41	
42		42.00	42.00				42	
43		43.00	43.00	TV, UUT, MCD, PP, MLV	Shelby		43	
44		44.00	44.00				44	
45		45.00	45.00				45	
46		46.00	46.00				46	
47		47.00	47.00	TV, UUT, MCD, PP, MLV	Shelby		47	

47.00							
48	48.00	48.00					48
49	49.00	49.00					49
50	50.00	50.00					50
51	50.00	51.00	TV, UUT, MCD, PP, MLV	Shelby			51
52	51.00	52.00					52
53	52.00	53.00					53
54	53.00	54.00					54
55	54.00	55.00	TV, UUT, MCD, PP, MLV	Shelby			55
56	55.00	56.00					56
57	56.00	57.00					57
58	57.00	58.00					58
59	58.00	59.00	TV, UUT, MCD, PP, MLV	Shelby			59
60	59.00	60.00					60
61	60.00	61.00					61
62	61.00	62.00					62
63	62.00	63.00	TV, UUT, MCD, PP, MLV	Shelby			63
64	63.00	64.00					64
65	64.00	65.00					65
66	65.00	66.00					66
67	66.00	67.00	TV, UUT, MCD, PP, MLV	Shelby			67
68	67.00	68.00					68
69	68.00	69.00					69
70	69.00	70.00					70
71	70.00	71.00	TV, UUT, MCD, PP, MLV	Shelby			71
72	71.00	72.00					72
73	72.00	73.00					73
74	73.00	74.00					74
75	74.00	75.00					75
76	75.00	76.00					76
77	76.00	77.00					77
78	77.00	78.00					78

END OF HOLE 74m

Client Signature.....

[Handwritten Signature]

Date.....

02 / 25 / 2015

79
80
81
82

BOREHOLE OBJECTIVES:		10451	BH - G7	Geotechnical Marine Survey For the Maryland Wind Energy Area			
Approx expected conditions:		Depth from:	Depth to:	LAB TESTS	SAMPLE TYPE	KEY:	COMMENTS
1		0.00	1.00	TV, UUT, MCD, PP, MLV	Shelby	Push sample	Alternating CPT and sampling down to a depth of 74m.
		1.00					
2		2.00	2.00		Shelby	CPT	
		3.00					
3		4.00	4.00		Shelby	Rotary Core	
		5.00					
4		6.00	6.00		Shelby	Open Hole	
		7.00					
5		8.00	8.00			PS Logging	
		9.00					
6		10.00	10.00				
		11.00					
7		12.00	11.00	TV, UUT, MCD, PP, MLV	Shelby		
		13.00					
8		14.00	12.00				
		15.00					
9		16.00	13.00				
		17.00					
10		18.00	14.00				
		19.00					
11		20.00	15.00	TV, UUT, MCD, PP, MLV	Shelby		
		21.00					
12		22.00	16.00				
		23.00					
13		24.00	17.00				
		25.00					
14		26.00	18.00				
		27.00					
15		28.00	19.00	TV, UUT, MCD, PP, MLV	Shelby		
		29.00					
16		30.00	20.00				
		31.00					
17		32.00	21.00				
		33.00					
18		34.00	22.00				
		35.00					
19		36.00	23.00	TV, UUT, MCD, PP, MLV	Shelby		
		37.00					
20		38.00	24.00				
		39.00					
21		40.00	25.00				
		41.00					
22		42.00	26.00				
		43.00					
23		44.00	27.00				
		45.00					
24		46.00	28.00				
		47.00					
25		48.00	29.00				
		49.00					
26		50.00	30.00	TV, UUT, MCD, PP, MLV	Shelby		
		51.00					
27		52.00	31.00				
		53.00					
28		54.00	32.00				
		55.00					
29		56.00	33.00				
		57.00					
30		58.00	34.00	TV, UUT, MCD, PP, MLV	Shelby		
		59.00					
31		60.00	35.00				
		61.00					
32		62.00	36.00				
		63.00					
33		64.00	37.00				
		65.00					
34		66.00	38.00				
		67.00					
35		68.00	39.00	TV, UUT, MCD, PP, MLV	Shelby		
		69.00					
36		70.00	40.00				
		71.00					
37		72.00	41.00				
		73.00					
38		74.00	42.00				
		75.00					
39		76.00	43.00	TV, UUT, MCD, PP, MLV	Shelby		
		77.00					
40		78.00	44.00				
		79.00					
41		80.00	45.00				
		81.00					
42		82.00	46.00				
		83.00					
43		84.00	47.00	TV, UUT, MCD, PP, MLV	Shelby		
		85.00					
44		86.00					
		87.00					
45		88.00					
		89.00					
46		90.00					
		91.00					
47		92.00					
		93.00					

6.2 Borehole Clearance Records

BOREHOLE CLEARANCE RECORD



Document to be signed at accepted completion and clearance of each borehole location by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 25/06/2015

Borehole Number: BH-I21/A/B

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Combined CPT and sampling to a depth of 73.76m as agreed with client. Client agreed to stop PS logging at 25.0m due to hole collapse in the sands above this depth.

Client appreciates ground conditions prevented PS logging in upper 25m. Chased to require equipment due to other data coverage. Hole deemed complete.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE CLEARANCE RECORD



Document to be signed at accepted completion and clearance of each borehole location by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 27/06/15

Borehole Number: BH-MET TOWER

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Combined sample and alternating CPT borehole completed down to a depth of 64.95m where the client agreed to end the borehole before the proposed 74m. PS logging completed from a depth of 70-10m. PS logging ended at 10m due to the high risk of tool loss by hole collapse.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE CLEARANCE RECORD



Document to be signed at accepted completion and clearance of each borehole location by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 01/07/2015


Borehole Number: BH – D14(A)

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Borehole combined CPT and sampling completed at BH – D14(A) to a final depth of 71.3m. PS logging completed from 44m to 20m. Borehole collapse at 48m prevented PS logging at further depths. Borehole collapse between 8m and 20m prevented further PS logging.

Signed  for Gardline Geosciences Ltd.

Signed  for Company

BOREHOLE CLEARANCE RECORD



Document to be signed at accepted completion and clearance of each borehole location by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area

Date: 03/07/15

Borehole Number: BH – G17/A

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Alternating Sampling and CPT down to a depth of 73.98m. PS logging data only from 68.0 - 37.0m because of repeated hole collapse due to ground conditions. No PS logging data from 72.0 – 68.0m and 37.0 – 0.0m as per client instruction to not test within areas where the hole has collapsed.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE CLEARANCE RECORD



Document to be signed at accepted completion and clearance of each borehole location by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area


Date: 05/07/15


Borehole Number: BH-K16

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Alternating shelly sampling and CPT data collected down to a depth 73.22m. PS logging tool lost downhole during deployment at 60m due to hole collapse, no data was collected.

Signed  05/07/2015 for Gardline Geosciences Ltd.

Signed  for
Company

BOREHOLE CLEARANCE RECORD



Document to be signed at accepted completion and clearance of each borehole location by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 06/07/15

Borehole Number: BH – H10

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Alternating shelby sampling and CPT data collected down to a depth of 74.90m. No PS logging data collected.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE CLEARANCE RECORD



Document to be signed at accepted completion and clearance of each borehole location by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area

Date: 07/017/2015

Borehole Number: BH – G7

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

BH – G7 completed with downhole CPTU and push sampling to a final depth of 75.24m. No PS logging at BH – G7.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

6.3 Borehole Completion Records

BOREHOLE COMPLETION RECORD



Document to be signed at accepted completion of geotechnical requirements of each borehole by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 25/06/15

Borehole Number: BH-I21/A/B

DISTRIBUTION (circle as appropriate): Geotech Engineer, Engineer, Client, Driller,

BOREHOLE No: BH-I21/A/B

Proposed Schedule: Push sample the top 3m then alternate between CPT and Push sampler down to 74m. Then drill out to 78m so PS logging can be performed every 1m, starting from the base.

COMPLETED BOREHOLE DETAILS:

Completed combined alternating push sample and CPT down to a depth of 73.76m with client agreement. PS logging completed in 1m intervals from a depth of 74.0m to 25.0m. Client agreed to stop at 25.0m due to hole collapse in the sands above this depth.

2 samples obtained at start of BH-I21B to try and capture Sand/Clay boundary at client request.

Client appreciates ground conditions prevented ps logging in upper 25m. ~~Had to~~ to recover equipment due to other data coverage. Hole deemed complete.

CLIENT COMMENTS:

Consider that the most relevant data collected by PS log are between 0-30m of depth. It will be taken account on final price. Ty.

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE COMPLETION RECORD



Document to be signed at accepted completion of geotechnical requirements of each borehole by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 27/06/15

Borehole Number: BH-MET TOWER

DISTRIBUTION (circle as appropriate): Geotech Engineer, Engineer, Client, Driller,

BOREHOLE No: BH-MET TOWER

Proposed Schedule: Combined CPT and sampling to a final depth of 74m. PS logging to be completed from 74m to Mudline.

COMPLETED BOREHOLE DETAILS:

Combined sample and alternating CPT borehole completed down to a depth of 64.95m where the client agreed to end the borehole before the proposed 74m. PS logging completed from a depth of 70-10m. PS logging ended at 10m due to the high risk of tool loss by hole collapse.

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

CPTs were performed instead of the push sampler where the soil was too dense for the push sampler.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE COMPLETION RECORD



Document to be signed at accepted completion of geotechnical requirements of each borehole by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 01/07/2015

Borehole Number: BH – D14(A)

DISTRIBUTION (circle as appropriate): Geotech Engineer, Engineer, Client, Driller,

BOREHOLE No: BH – D14(A)

Proposed Schedule: Combined CPT and push sampling to a final depth of 69m. PS logging to be completed from 69m to mudline.

COMPLETED BOREHOLE DETAILS:

Borehole combined CPT and sampling completed at BH – D14(A) to a final depth of 71.3m. PS logging completed from 44m to 20m. Borehole collapse at 48m prevented PS logging at further depths. Borehole collapse between 8m and 20m prevented further PS logging.

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE COMPLETION RECORD



Document to be signed at accepted completion of geotechnical requirements of each borehole by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 03/07/15

Borehole Number: BH-G17/A

DISTRIBUTION (circle as appropriate): Geotech Engineer, Engineer, Client, Driller,

BOREHOLE No: BH-G17/A

Proposed Schedule: Alternating Sampling and CPT down to 72m, then PS logging from 72.0 to 0.0m.

COMPLETED BOREHOLE DETAILS:

Alternating Sampling and CPT down to a depth of 73.98m. PS logging data only from 68.0 - 37.0m because of repeated hole collapse due to ground conditions. No PS logging data from 72.0 – 68.0m and 37.0 – 0.0m as per client instruction to not test within areas where the hole has collapsed.

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Due to the very dense soil conditions encountered it was difficult to recover shelly samples in some areas so repeated CPT's were performed instead where it was deemed unsuitable for shelly sampling. The very dense/compact sands also caused repeated hole collapses during PS logging limiting data coverage.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE COMPLETION RECORD



Document to be signed at accepted completion of geotechnical requirements of each borehole by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 05/07/15

Borehole Number: BH-K16

DISTRIBUTION (circle as appropriate): Geotech Engineer, Engineer, Client, Driller,

BOREHOLE No: BH-K16

Proposed Schedule: Combined borehole with alternating sample and CPT down to a depth of 73m. PS logging from 73m to 0m.

COMPLETED BOREHOLE DETAILS:

Alternating shelby sampling and CPT data collected down to a depth 73.22m.
Data for CPT01 did not pass QC, client accepted data without requiring re-acquisition.
PS logger lost downhole and no data recorded for this location.

CLIENT COMMENTS:

Possibility of returning to complete PS logging, awaiting decision from onshore with regards to PS logging requirements.

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Due to the very dense soil conditions encountered it was difficult to recover shelby samples in some areas so repeated CPT's were performed instead where it was deemed unsuitable for shelby sampling.

PS logging tool lost downhole during deployment at 60m due to hole collapse, no data was collected.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE COMPLETION RECORD



Document to be signed at accepted completion of geotechnical requirements of each borehole by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 06/07/15

Borehole Number: BH – H10

DISTRIBUTION (circle as appropriate): Geotech Engineer, Engineer, Client, Driller,

BOREHOLE No: BH – H10

Proposed Schedule: Combined borehole with alternating sample and CPT down to a depth of 74m

COMPLETED BOREHOLE DETAILS:

Alternating shelby sampling and CPT data collected down to a depth of 74.90m.
No PS logging data collected.

CLIENT COMMENTS:

Possibility of returning to complete PS logging, awaiting decision from onshore with regards to PS logging requirements.

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Due to the very dense soil conditions encountered it was difficult to recover shelby samples in some areas so repeated CPT's were performed instead where it was deemed unsuitable for shelby sampling. No PS logging data collected.

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

BOREHOLE COMPLETION RECORD



Document to be signed at accepted completion of geotechnical requirements of each borehole by Company Representative and Gardline Geosciences Ltd Party Chief

Client: US Wind Inc.

Contract No: 10451

Project: Geotechnical Marine Survey For The Maryland Wind Energy Area Date: 07/07/2015

Borehole Number: BH – G7

DISTRIBUTION (circle as appropriate): Geotech Engineer, Engineer, Client, Driller,

BOREHOLE No: BH – G7

Proposed Schedule:

Downhole CPTU and push sampling to a target depth of 74m. With PS logging from 74m to mudline.

COMPLETED BOREHOLE DETAILS:

CPTU and push sampling completed to a final depth of 75.24m. No PS logging at this borehole location BH – G7.

CLIENT COMMENTS:

GARDLINE GEOSCIENCES ENGINEER COMMENTS:

Signed..... for Gardline Geosciences Ltd.

Signed.....
Company

for

APPENDIX 7

7.1 CPTU Calibration Data

7.2 Laboratory Equipment Calibration Data

7.1 CPTU Calibration Data




**CALIBRATION CERTIFICATE**

18 Pin 10cm Cone-Geopoint-070815G

TYPE: CFP100-10

NO. = 070815G

REFERENCE INSTRUMENTS:	CONE END RESISTANCE	SLEEVE FRICTION	PORE WATER PRESSURE
ID	014147S	1593930078	150210023
TYPE	U15/100kN	Z4A/20kN	P3TCP/200Bar
UNCERTAINTY	±0.06%	±0.06%	±0.1%
Nominal pressure (MPa,MPa,MPa)	50	0.5	10
Maximum pressure (MPa,MPa,MPa)	100	1	15
Area (cm ²)	10	150	N/A
Sensitivity (mV/V)	1.145039866	1.394263116	11.48558649
Calibration Current (mA)	12.43591514	12.26909549	0.61961044
Scaling factor:			
Golog	1.0363262616	1.0224246240	12.3922088067
Wison	0.0026651979	0.0000328319	0.4251252214
Roson	1.0363262616	1.0224246240	1.2392208807
Alpha factor:		0.79	
Uncertainty (%):			
Reproducibility	0.19	0.48	-
Linearity	0.09	0.00	0.49
Hysteresis	0.15	0.17	-
Application class	1	1	1



Instrument:	18 Pin 10cm Cone	Location:	Gardline Calibration Laboratory		
Serial Number:	070815G	Atmospheric pressure (mBar)	1037		
Manufacturer:	Geopoint	Humidity (%)	12		
Date of calibration:	05/03/2015	Temperature(° C)	20.1		
Comments:	Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa	Calibrated by:	QC Status:	Draft	Final
		D. Goodchild	Checked:	DG	DG
		05/03/2015	Date:	05/03/2015	05/03/2015

Maintenance Checklist



Cone Serial No.	070815G
-----------------	---------

					Yes	No
Cone dismantled					x	Y
Cone cleaned					x	Y
Mechanical measurements complete					x	Y
Parts replaced					x	Y
1 X	Cone tip	APB Part No. 0101001A			x	Y
2 X	Filter centering ring	APB Part No. 0101080A			x	Y
1 X	Filter	APB Part No. 0101090A			x	Y
2 X	Quad O ring 26.57 x 3.53	APB Part No. 77511000			x	Y
1 X	Lip seal	APB Part No. 0101100A				x
1 X	O Ring 28 x 1.5	APB Part No. 77509988	See note 1		x	Y
1 X	O Ring 15.6 x 1.78	APB Part No. 77510024			x	Y
2 X	O Ring 25.07 x 2.62	APB Part No. 77510099	See note 2		x	Y
Insulation Resistance					x	Y
Cone calibrated					x	Y
Cone reassembled					x	Y
Certificate checked					x	Y
Certificate printed					x	Y
Data files produced					x	Y
Data files transferred to USB stick and verified					x	Y
Calibration files copied to server					x	Y
Certificate and USB stick placed in cone box with cone					x	Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N

This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.

**CALIBRATION CERTIFICATE**

18 Pin Electric Cone-Geopoint-071216G

TYPE: CFP100-10

NO. = 071216G

REFERENCE INSTRUMENTS:**CONE END RESISTANCE****SLEEVE FRICTION****PORE WATER PRESSURE****ID**
TYPE
UNCERTAINTY014147S
U15/100kN
±0.06%1593930078
Z4A/20kN
±0.06%150210023
P3TCP/200Bar
±0.1%**Nominal pressure (MPa,MPa,MPa)**
Maximum pressure (MPa,MPa,MPa)
Area (cm²)
Sensitivity (mV/V)
Calibration Current (mA)50
100
10
1.135954554
12.571501920.75
1.5
150
1.208146394
14.1722995910
15
N/A
13.41272784
0.491088501**Scaling factor:****Golog**

1.0476251602

1.1810249660

9.8217700133

Wison

0.0026865140

0.0000378898

0.3640432102

Roson

1.0476251602

1.1810249660

0.9821770013

Alpha factor:

0.74

Uncertainty (%):**Reproducibility**

0.03

0.32

-

Linearity

0.22

0.01

0.20

Hysteresis

0.08

0.76




-

Application class

1

1

1

CALIBRATION LINE CER**CALIBRATION LINE SLEEVE FRICTION****CALIBRATION LINE PORE WATER PRESSURE****Instrument:** 18 Pin Electric Cone**Location:** Gardline Calibration Laboratory**Serial Number:** 071216G**Atmospheric pressure (mBar)** 1007**Manufacturer:** Geopoint**Humidity (%)** 12**Date of calibration:** 24/02/2015**Temperature(° C)** 20.2**Comments:**

Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa

Calibrated by:

D Goodchild

24/02/2015

QC Status:

Checked:

Date:

Draft

DG

24/02/2015

Final

DG

24/02/2015

Maintenance Checklist



Cone Serial No.	071216G
-----------------	---------

			Yes	No
Cone dismantled			x	Y
Cone cleaned			x	Y
Mechanical measurements complete			x	Y
Parts replaced			x	Y
1 X Cone tip	APB Part No. 0101001A			x N
2 X Filter centering ring	APB Part No. 0101080A		x	Y
1 X Filter	APB Part No. 0101090A		x	Y
2 X Quad O ring 26.57 x 3.53	APB Part No. 77511000		x	Y
1 X Lip seal	APB Part No. 0101100A			x N
1 X O Ring 28 x 1.5	APB Part No. 77509988	See note 1	x	Y
1 X O Ring 15.6 x 1.78	APB Part No. 77510024		x	Y
2 X O Ring 25.07 x 2.62	APB Part No. 77510099	See note 2	x	Y
Insulation Resistance			x	Y
Cone calibrated			x	Y
Cone reassembled			x	Y
Certificate checked			x	Y
Certificate printed			x	Y
Data files produced			x	Y
Data files transferred to USB stick and verified			x	Y
Calibration files copied to server			x	Y
Certificate and USB stick placed in cone box with cone			x	Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N

This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.

**CALIBRATION CERTIFICATE**

18 Pin Electric Cone-Geopoint-081213G

TYPE: CFP100-10

NO. = 081213G

REFERENCE INSTRUMENTS:**CONE END RESISTANCE****SLEEVE FRICTION****PORE WATER PRESSURE**ID
TYPE
UNCERTAINTY014147S
U15/100kN
±0.06%1593930078
Z4A/20kN
±0.06%150210023
P3TCP/200Bar
±0.1%Nominal pressure (MPa,MPa,MPa)
Maximum pressure (MPa,MPa,MPa)
Area (cm²)
Sensitivity (mV/V)
Calibration Current (mA)50
100
10
1.124076973
12.704411510.75
1.5
150
1.41697882
12.0877100810
15
N/A
9.035409953
0.520089842**Scaling factor:**

Golog

1.0587009588

1.0073091729

10.4017968368

Wilson

0.0027149011

0.0000323056

0.5404085178

Roson

1.0587009588

1.0073091729

1.0401796837

Alpha factor:

0.83

Uncertainty (%):

Reproducibility

0.02

0.18

-

Linearity

0.25

0.01

0.85

Hysteresis

0.03

0.60




-

Application class

1

1

1

CALIBRATION LINE CER**CALIBRATION LINE SLEEVE FRICTION****CALIBRATION LINE PORE WATER PRESSURE**

Instrument:	18 Pin Electric Cone	Location:	Gardline Calibration Laboratory	
Serial Number:	081213G	Atmospheric pressure (mBar)	1036	
Manufacturer:	Geopoint	Humidity (%)	12	
Date of calibration:	05/03/2015	Temperature(° C)	20.2	

Comments:

Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa

Calibrated by:

D. Goodchild

05/03/2015

QC Status:

Checked:

Date:

Draft

DG

05/03/2015

Final

DG

05/03/2015

Maintenance Checklist



ConeSerial No.	081213G
----------------	---------

			Yes	No
Cone dismantled			x	Y
Cone cleaned			x	Y
Mechanical measurements complete			x	Y
Parts replaced			x	Y
1 X	Cone tip	APB Part No. 0101001A	x	Y
2 X	Filter centering ring	APB Part No. 0101080A	x	Y
1 X	Filter	APB Part No. 0101090A	x	Y
2 X	Quad O ring 26.57 x 3.53	APB Part No. 77511000	x	Y
1 X	Lip seal	APB Part No. 0101100A		x
1 X	O Ring 28 x 1.5	APB Part No. 77509988	See note 1	Y
1 X	O Ring 15.6 x 1.78	APB Part No. 77510024		Y
2 X	O Ring 25.07 x 2.62	APB Part No. 77510099	See note 2	Y
Insulation Resistance			x	Y
Cone calibrated			x	Y
Cone reassembled			x	Y
Certificate checked			x	Y
Certificate printed			x	Y
Data files produced			x	Y
Data files transferred to USB stick and verified			x	Y
Calibration files copied to server			x	Y
Certificate and USB stick placed in cone box with cone			x	Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N

This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.



**CALIBRATION CERTIFICATE**

18 Pin 10cm Cone-Geopoint-100904G

TYPE: CFP100-10

NO. = 100904G

REFERENCE INSTRUMENTS:	CONE END RESISTANCE	SLEEVE FRICTION	PORE WATER PRESSURE
ID	014147S	1593930078	150210023
TYPE	U15/100kN	Z4A/20kN	P3TCP/200Bar
UNCERTAINTY	±0.06%	±0.06%	±0.1%
Nominal pressure (MPa,MPa,MPa)	50	0.75	10
Maximum pressure (MPa,MPa,MPa)	100	1.5	15
Area (cm ²)	10	150	N/A
Sensitivity (mV/V)	1.132800145	1.430078331	12.62810018
Calibration Current (mA)	12.58304063	11.96250752	0.603019843
Scaling factor:			
Golog	1.0485867195	0.9968756265	12.0603968608
Wison	0.0026939949	0.0000320097	0.3866624772
Roson	1.0485867195	0.9968756265	1.2060396861
Alpha factor:	0.79		
Uncertainty (%):			
Reproducibility	0.34	0.43	-
Linearity	0.46	0.02	0.25
Hysteresis	0.04	0.50	-
Application class	1	1	1



Instrument:	18 Pin 10cm Cone	Location:	Gardline Calibration Laboratory		
Serial Number:	100904G	Atmospheric pressure (mBar)	1018		
Manufacturer:	Geopoint	Humidity (%)	17		
Date of calibration:	25/02/2015	Temperature(° C)	20.5		
Comments: Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa		Calibrated by:	QC Status:	Draft	Final
		D. Goodchild	Checked:	DG	DG
		25/02/2015	Date:	25/02/2015	25/02/2015

Maintenance Checklist



Cone Serial No.	100904G
-----------------	---------

			Yes	No
Cone dismantled			x	Y
Cone cleaned			x	Y
Mechanical measurements complete			x	Y
Parts replaced			x	Y
1 X Cone tip	APB Part No. 0101001A		x	Y
2 X Filter centering ring	APB Part No. 0101080A		x	Y
1 X Filter	APB Part No. 0101090A		x	Y
2 X Quad O ring 26.57 x 3.53	APB Part No. 77511000		x	Y
1 X Lip seal	APB Part No. 0101100A			x
1 X O Ring 28 x 1.5	APB Part No. 77509988	See note 1	x	Y
1 X O Ring 15.6 x 1.78	APB Part No. 77510024		x	Y
2 X O Ring 25.07 x 2.62	APB Part No. 77510099	See note 2	x	Y
Insulation Resistance			x	Y
Cone calibrated			x	Y
Cone reassembled			x	Y
Certificate checked			x	Y
Certificate printed			x	Y
Data files produced			x	Y
Data files transferred to USB stick and verified			x	Y
Calibration files copied to server			x	Y
Certificate and USB stick placed in cone box with cone			x	Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N

This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.

**CALIBRATION CERTIFICATE**

18 Pin Electric Cone-Geopoint-100905G

TYPE: CFP100-10

NO. = 100905G

REFERENCE INSTRUMENTS:**CONE END RESISTANCE****SLEEVE FRICTION****PORE WATER PRESSURE****ID**
TYPE
UNCERTAINTY014147S
U15/100kN
±0.06%1593930078
Z4A/20kN
±0.06%150210023
P3TCP/200Bar
±0.1%**Nominal pressure (MPa,MPa,MPa)**
Maximum pressure (MPa,MPa,MPa)
Area (cm²)
Sensitivity (mV/V)
Calibration Current (mA)50
100
10
1.119081555
12.724270970.75
1.5
150
1.418621721
12.0618321110
15
N/A
12.93987189
0.544567052**Scaling factor:****Golog**

1.0603559141

1.0051526756

10.8913410414

Wison

0.0027270200

0.0000322682

0.3773462784

Roson

1.0603559141

1.0051526756

1.0891341041

Alpha factor:**Uncertainty (%):****Reproducibility**

0.29

0.51

-

Linearity

0.29

0.01

0.34

Hysteresis

0.32

0.92




-

Application class

1

1

1

CALIBRATION LINE CER**CALIBRATION LINE SLEEVE FRICTION****CALIBRATION LINE PORE WATER PRESSURE**

Instrument:	18 Pin Electric Cone	Location:	Gardline Calibration Laboratory		
Serial Number:	100905G	Atmospheric pressure (mBar)	1025		
Manufacturer:	Geopoint	Humidity (%)	21		
Date of calibration:	13/03/2015	Temperature(° C)	20.4		

Comments:

Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa

Calibrated by:

D. Goodchild

13/03/2015

QC Status:

Checked:

Date:

Draft

DG

13/03/2015

Final

DG

13/03/2015

Maintenance Checklist



ConeSerial No.	100905G
----------------	---------

	Yes	No
Cone dismantled	x	Y
Cone cleaned	x	Y
Mechanical measurements complete	x	Y
Parts replaced		x N
1 X Cone tip APB Part No. 0101001A		x N
2 X Filter centering ring APB Part No. 0101080A		x N
1 X Filter APB Part No. 0101090A		x N
2 X Quad O ring 26.57 x 3.53 APB Part No. 77511000		x N
1 X Lip seal APB Part No. 0101100A		x N
1 X O Ring 28 x 1.5 APB Part No. 77509988 See note 1		x N
1 X O Ring 15.6 x 1.78 APB Part No. 77510024		x N
2 X O Ring 25.07 x 2.62 APB Part No. 77510099 See note 2		x N
Insulation Resistance	x	Y
Cone calibrated	x	Y
Cone reassembled	x	Y
Certificate checked	x	Y
Certificate printed	x	Y
Data files produced	x	Y
Data files transferred to USB stick and verified	x	Y
Calibration files copied to server	x	Y
Certificate and USB stick placed in cone box with cone	x	Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N




This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.

**CALIBRATION CERTIFICATE****18 Pin Electric Cone-Geopoint-100912G****TYPE: CFP100-10****NO. = 100912G****REFERENCE INSTRUMENTS:****CONE END RESISTANCE****SLEEVE FRICTION****PORE WATER PRESSURE****ID**
TYPE
UNCERTAINTY014147S
U15/100kN
±0.06%1593930078
Z4A/20kN
±0.06%150210023
P3TCP/200Bar
±0.1%**Nominal pressure (MPa,MPa,MPa)**
Maximum pressure (MPa,MPa,MPa)
Area (cm²)
Sensitivity (mV/V)
Calibration Current (mA)50
100
10
1.141390941
12.47926120.75
1.5
150
1.430918981
11.9488022110
15
N/A
12.55855363
0.533873221**Scaling factor:****Golog**
Wison
Roson1.0399384329
0.0026737183
1.03993843290.9957335174
0.0000319909
0.995733517410.6774644144
0.3888037305
1.0677464414**Alpha factor:****Uncertainty (%):****Reproducibility**
Linearity
Hysteresis0.11
0.55
0.100.78
0.02
0.66-
0.29
-**Application class**

1

1

1

CALIBRATION LINE CER**CALIBRATION LINE SLEEVE FRICTION****CALIBRATION LINE PORE WATER PRESSURE**

Instrument:	18 Pin Electric Cone	Location:	Gardline Calibration Laboratory		
Serial Number:	100912G	Atmospheric pressure (mBar)	1025		
Manufacturer:	Geopoint	Humidity (%)	18		
Date of calibration:	27/01/2015	Temperature(° C)	20.0		
Comments: Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa		Calibrated by:	QC Status:	Draft	Final
		D. Goodchild	Checked:	DG	DG
		27/01/2015	Date:	27/01/2015	27/01/2015

**CALIBRATION CERTIFICATE**

18 Pin Electric Cone-Geopoint-100917G

TYPE: CFP100-10

NO. = 100917G

REFERENCE INSTRUMENTS:**CONE END RESISTANCE****SLEEVE FRICTION****PORE WATER PRESSURE**ID
TYPE
UNCERTAINTY014147S
U15/100kN
±0.06%1593930078
Z4A/20kN
±0.06%150210023
P3TCP/200Bar
±0.1%Nominal pressure (MPa,MPa,MPa)
Maximum pressure (MPa,MPa,MPa)
Area (cm²)
Sensitivity (mV/V)
Calibration Current (mA)50
100
10
1.148355391
12.412559490.75
1.5
150
1.400702329
12.2212294810
15
N/A
13.27955488
0.493481542**Scaling factor:**

Golog

1.0343799577

1.0184357901

9.8696308403

Wison

0.0026575029

0.0000326810

0.3676939885

Roson

1.0343799577

1.0184357901

0.9869630840

Alpha factor:

0.80

Uncertainty (%):

Reproducibility

0.09

0.28

Linearity

0.50

0.01

0.38

Hysteresis

0.21




0.30

Application class

1

1

1

CALIBRATION LINE CER**CALIBRATION LINE SLEEVE FRICTION****CALIBRATION LINE PORE WATER PRESSURE**

Instrument: 18 Pin Electric Cone

Location:

Gardline Calibration Laboratory

Serial Number: 100917G

Atmospheric pressure (mBar)

1010

Manufacturer: Geopoint

Humidity (%)

25

Date of calibration: 26/02/2015

Temperature(° C)

20.3

Comments:

Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa

Calibrated by:

D. Goodchild

26/02/2015

QC Status:

Checked:

Date:

Draft

DG

26/02/2015

Final

DG

26/02/2015

Maintenance Checklist



ConeSerial No.	100917G
----------------	---------

			Yes	No
Cone dismantled			x	Y
Cone cleaned			x	Y
Mechanical measurements complete			x	Y
Parts replaced			x	Y
1 X Cone tip	APB Part No. 0101001A			x N
2 X Filter centering ring	APB Part No. 0101080A		x	Y
1 X Filter	APB Part No. 0101090A		x	Y
2 X Quad O ring 26.57 x 3.53	APB Part No. 77511000		x	Y
1 X Lip seal	APB Part No. 0101100A			x N
1 X O Ring 28 x 1.5	APB Part No. 77509988	See note 1	x	Y
1 X O Ring 15.6 x 1.78	APB Part No. 77510024		x	Y
2 X O Ring 25.07 x 2.62	APB Part No. 77510099	See note 2	x	Y
Insulation Resistance			x	Y
Cone calibrated			x	Y
Cone reassembled			x	Y
Certificate checked			x	Y
Certificate printed			x	Y
Data files produced			x	Y
Data files transferred to USB stick and verified			x	Y
Calibration files copied to server			x	Y
Certificate and USB stick placed in cone box with cone			x	Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N

This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.

**CALIBRATION CERTIFICATE**


18Pin 10cm Cone-AP Van den Berg-100981

TYPE: CFP100-10


NO. = 100981

REFERENCE INSTRUMENTS:	CONE END RESISTANCE	SLEEVE FRICTION	PORE WATER PRESSURE
ID	014147S	1593930078	150210023
TYPE	U15/100kN	Z4A/20kN	P3TCP/200Bar
UNCERTAINTY	±0.06%	±0.06%	±0.1%
Nominal pressure (MPa,MPa,MPa)	50	0.75	10
Maximum pressure (MPa,MPa,MPa)	100	1.5	15
Area (cm ²)	10	150	N/A
Sensitivity (mV/V)	1.113483103	1.4026754	13.33532232
Calibration Current (mA)	12.77794854	12.17118865	0.530860995
Scaling factor:			
Golog	1.0648290449	1.0142657204	10.6172198920
Wison	0.0027407311	0.0000326350	0.3661563164
Roson	1.0648290449	1.0142657204	1.0617219892
Alpha factor:		0.77	
Uncertainty (%):			
Reproducibility	0.04	0.62	-
Linearity	0.21	0.01	0.20
Hysteresis	0.14	0.90	-
Application class	1	1	1


CALIBRATION LINE CER



CALIBRATION LINE SLEEVE FRICTION



CALIBRATION LINE PORE WATER PRESSURE



Instrument:	18Pin 10cm Cone	Location:	Gardline Calibration Laboratory		
Serial Number:	100981	Atmospheric pressure (mBar)	1034		
Manufacturer:	AP Van den Berg	Humidity (%)	14		
Date of calibration:	16/02/2015	Temperature(° C)	20.0		
Comments: Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa		Calibrated by:	QC Status:	Draft	Final
		D. Goodchild	Checked:	DG	DG
		16/02/2015	Date:	16/02/2015	16/02/2015

Maintenance Checklist



Cone Serial No.	100981
-----------------	--------

			Yes	No
Cone dismantled			x	Y
Cone cleaned			x	Y
Mechanical measurements complete			x	Y
Parts replaced			x	Y
1 X Cone tip	APB Part No. 0101001A			x N
2 X Filter centering ring	APB Part No. 0101080A		x	Y
1 X Filter	APB Part No. 0101090A		x	Y
2 X Quad O ring 26.57 x 3.53	APB Part No. 77511000		x	Y
1 X Lip seal	APB Part No. 0101100A			x N
1 X O Ring 28 x 1.5	APB Part No. 77509988	See note 1	x	Y
1 X O Ring 15.6 x 1.78	APB Part No. 77510024		x	Y
2 X O Ring 25.07 x 2.62	APB Part No. 77510099	See note 2	x	Y
Insulation Resistance			x	Y
Cone calibrated			x	Y
Cone reassembled			x	Y
Certificate checked			x	Y
Certificate printed			x	Y
Data files produced			x	Y
Data files transferred to USB stick and verified			x	Y
Calibration files copied to server			x	Y
Certificate and USB stick placed in cone box with cone			x	Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N

This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.

**CALIBRATION CERTIFICATE**

18Pin 10cm Cone-Geopoint-120911G

TYPE: CFP100-10

NO. = 120911G

REFERENCE INSTRUMENTS:

CONE END RESISTANCE

SLEEVE FRICTION

PORE WATER PRESSURE

ID
TYPE
UNCERTAINTY014147S
U15/100kN
±0.06%1593930078
Z4A/20kN
±0.06%150210023
P3TCP/200Bar
±0.1%Nominal pressure (MPa,MPa,MPa)
Maximum pressure (MPa,MPa,MPa)
Area (cm²)
Sensitivity (mV/V)
Calibration Current (mA)50
100
10
1.141189488
12.480397540.75
1.5
150
1.4087757
12.1394167310
15
N/A
11.67891884
0.512678992

Scaling factor:

Golog

1.0400331286

1.0116180607

10.2535798456

Wison

0.0026741903

0.0000324937

0.4180877156

Roson

1.0400331286

1.0116180607

1.0253579846

Alpha factor:

0.79

Uncertainty (%):

Reproducibility

0.22

0.07

-

Linearity

1.06

0.01

0.62

Hysteresis

0.07

0.37

-


Application class

1


1

1


CALIBRATION LINE CER



CALIBRATION LINE SLEEVE FRICTION



CALIBRATION LINE PORE WATER PRESSURE



Instrument: 18Pin 10cm Cone

Location:

Gardline Calibration Laboratory

Serial Number: 120911G

Atmospheric pressure (mBar)

1018

Manufacturer: Geopoint

Humidity (%)

12

Date of calibration: 16/02/2015

Temperature(° C)

20.1

Comments:

Tip 50 MPa Sleeve 0.75 MPa Pore 10 MPa

Calibrated by:

D. Goodchild

16/02/2015

QC Status:

Checked:

Date:

Draft

DG

16/02/2015

Final

DG

16/02/2015

Maintenance Checklist



Cone Serial No.	120911G
-----------------	---------

			Yes	No	
Cone dismantled			x		Y
Cone cleaned			x		Y
Mechanical measurements complete			x		Y
Parts replaced			x		Y
1 X Cone tip	APB Part No. 0101001A			x	N
2 X Filter centering ring	APB Part No. 0101080A		x		Y
1 X Filter	APB Part No. 0101090A		x		Y
2 X Quad O ring 26.57 x 3.53	APB Part No. 77511000		x		Y
1 X Lip seal	APB Part No. 0101100A			x	N
1 X O Ring 28 x 1.5	APB Part No. 77509988	See note 1	x		Y
1 X O Ring 15.6 x 1.78	APB Part No. 77510024		x		Y
2 X O Ring 25.07 x 2.62	APB Part No. 77510099	See note 2	x		Y
Insulation Resistance			x		Y
Cone calibrated			x		Y
Cone reassembled			x		Y
Certificate checked			x		Y
Certificate printed			x		Y
Data files produced			x		Y
Data files transferred to USB stick and verified			x		Y
Calibration files copied to server			x		Y
Certificate and USB stick placed in cone box with cone			x		Y

Note 1 Only used on multiwave spring modified cones

Note 2 Only 1 used on multiwave spring modified cones

Key	Completed	Y
	Not completed/Not required	N

This calibration is compliant with Gardline internal calibration procedures and meets the requirement of NORSOK G-001 using calibration equipment traceable to National and International Standards.

7.2 Laboratory Equipment Calibration Data

Lab Vane Spring Calibration Sheet

**Spring
No 1 (A267)**

Torque		Torque	
kg cm	Deg	N m	Deg
0.25	32	0.025	33
0.50	64	0.050	65
0.75	97	0.075	99
1.00	129	0.100	132
1.25	161	0.125	164
1.50	194	0.150	198

**Spring
No 2 (A209)**

Torque		Torque	
kg cm	Deg	N m	Deg
0.25	14	0.025	14
0.50	27	0.050	28
1.00	54	0.100	55
1.50	81	0.150	83
2.00	108	0.200	110
2.50	135	0.250	138
3.00	162	0.300	165

**Spring
No 3 (A209)**

Torque		Torque	
kg cm	Deg	N m	Deg
0.50	18	0.050	18
1.00	36	0.100	37
1.50	54	0.150	55
2.00	72	0.200	73
2.50	90	0.250	92
3.00	108	0.300	110
3.50	126	0.350	129
4.00	144	0.400	147
4.50	162	0.450	165

**Spring
No 4 (A209)**

Torque		Torque	
kg cm	Deg	N m	Deg
0.50	11	0.050	11
1.00	22	0.100	22
2.00	44	0.200	45
3.00	66	0.300	67
4.00	88	0.400	90
5.00	110	0.500	112
6.00	128	0.600	131
7.00	150	0.700	153
8.00	172	0.800	175

1Deg =	0.0078	kg cm
1Deg =	0.00076	N m
1Deg =	0.760274568	N mm

1Deg =	0.0185	kg cm
1Deg =	0.00181	N m
1Deg =	1.813374514	N mm

1Deg =	0.0278	kg cm
1Deg =	0.00272	N m
1Deg =	2.723311547	N mm

1Deg =	0.0455	kg cm
1Deg =	0.00446	N m
1Deg =	4.456327986	N mm

Serial No
Cal Engineer
Date

A267/A209
A.Waysome
17/07/2014



VJ Tech Ltd
Unit 1 U/O Trade Centre Deacon Way Reading
Berkshire, RG30 6AZ, United Kingdom
Tel +44 (0)118 9453737 Fax +44 (0)118 9455209
e-mail info@vjtech.co.uk web www.vjtech.co.uk



Quality Manual; Gardline Geosciences Laboratory

Inhouse Calibration of Load Cells

Working load cell

Load Cell Make
Load Cell Inventory No.
Load Cell capacity
Load Cell Serial Number

IMPACT
LI-0384
10kN
30481

Reference Equipment

Reference load cell Number
Digital Read out used
Load Cell Capacity
Frame used for calibration

LI-0906
LI-0360
50kN
LI-0451

Range

Zero reading

Reference load cell
Working transducer

14
0


Max Range

Reference load cell
Working transducer

50kN
10kN

Intermediate readings

Reading on Micrometer (N)	Reading from working transducer (N)	Deviation %
14	0	
1000	983	-1.7
2000	1985	-0.8
3000	2985	-0.5
4000	3985	-0.4
5000	4988	-0.2
6000	5991	-0.2
7000	6995	-0.1
8000	7997	0.0
9000	9000	0.0
10000	10004	0.0



Calibrated By:	Date:	Visual Check	Calibration Result	Date of next calibration
LR	18/02/2015	Pass	Pass	18-Feb-16



Quality Manual; Gardline Geosciences Laboratory

Inhouse Calibration of Load Cells

Working load cell

Load Cell Make
Load Cell Inventory No.
Load Cell capacity
Load Cell Serial Number

IMPACT
LI-0578
2.5kN
29801

Reference Equipment

Reference load cell Number
Digital Read out used
Load Cell Capacity
Frame used for calibration

LI-0362
Li0360
5kN
LI-0451

Range

Zero reading

Reference load cell
Working transducer

-8
0


Max Range

Reference load cell
Working transducer

5kN
2.5kN

Intermediate readings

Reading on Micrometer (N)	Reading from working transducer (N)	Deviation %
-8	0	
250	253	1.2
500	503	0.6
750	754	0.5
1000	1003	0.3
1250	1252	0.2
1500	1502	0.1
1750	1751	0.1
2000	2001	0.1
2250	2251	0.0
2500	2500	0.0



Calibrated By:	Date:	Visual Check	Calibration Result	Date of next calibration
LR	18/02/2015	Pass	Pass	18-Feb-16

CWS011 - Electronic Linear Measuring Device Calibration Worksheet



CONTROLLED DOCUMENT

Gardline Geosciences

Issued By: Laboratory Quality Manager

Working transducer

Transducer Make
Transducer Inventory No.
Transducer Range
Transducer Serial Number

IMPACT
LI-0511
0-50mm
V10040

Reference vernier calipers

Inventory Number
Vernier Caliper Range

LI-0799
0-150mm

Range

Zero reading
Reference Vernier Calipers
Working transducer


0
0

Max Range
Reference Vernier Calipers
Working transducer

150
50

Intermediate readings

Reading on Micrometer (mm)	Reading from working transducer (mm)
0.00	0.00
1.50	1.50
3.00	3.02
5.00	5.05
10.00	10.01
15.00	15.00
20.00	20.02
25.00	24.97
30.00	29.99
40.00	40.02
50.00	49.99




Calibrated By:	Date:	Visual Check	Calibration Result	Date of next calibration
LR	16/02/2015	Pass	Pass	16-Feb-16

APPENDIX 8

8.1 Positioning report

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole

Observations




Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	23/06/2015 12:58 to 23/06/2015 15:59
Sensor File	10451_OD_150623_125801_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	521256.43	521256.47	521256.65
Northing	4235911.57	4235911.36	4235910.71
Depth	25.99	25.70	NA
Tidal Corr	0.24	-0.02	NA
Depth (MSL)	25.76	25.72	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	-0.22	-1.00	1.34	0.40
Northing	0.86	0.07	2.35	0.43


Time Series (Difference in Eastings)



Time Series (Difference in Northings)



Time Series (Difference in Depth)



Comments


Surveyor

GM

Date

23/06/2015 17:59

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole






Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	24/06/2015 15:26 to 24/06/2015 18:26
Sensor File	10451_OD_150624_152654_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	521253.38	521253.78	521253.29
Northing	4235901.97	4235901.57	4235901.30
Depth	26.44	26.20	NA
Tidal Corr	0.54	0.29	NA
Depth (MSL)	25.90	25.91	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	0.09	-0.48	1.02	0.25
Northing	0.67	0.27	1.66	0.28



Comments			
Surveyor	GM	Date	24/06/2015 20:10

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole






Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	22/06/2015 22:31 to 23/06/2015 00:40
Sensor File	10451_OD_150622_223101_Drill_usx0.sensor

	Observed Avg	Observed Med	Target
Easting	521255.72	521256.33	521255.00
Northing	4235906.63	4235906.50	4235906.00
Depth	25.67	25.58	NA
Tidal Corr	-0.07	-0.12	NA
Depth (MSL)	25.74	25.70	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	0.72	-1.25	2.21	0.59
Northing	0.63	-0.69	2.45	0.53



Comments

Surveyor


GM

Date

25/06/2015 19:46

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole

Observations




Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	25/06/2015 20:48 to 25/06/2015 23:48
Sensor File	10451_OD_150625_204826_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	521533.90	521534.03	521534.00
Northing	4244983.30	4244983.25	4244983.00
Depth	28.04	28.23	NA
Tidal Corr	0.37	0.57	NA
Depth (MSL)	27.67	27.66	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	-0.10	0.25	-0.37	0.13
Northing	0.30	-0.17	0.62	0.19


Time Series (Difference in Eastings)



Time Series (Difference in Northings)



Time Series (Difference in Depth)



Comments

Surveyor


GM

Date

26/06/2015 00:31

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole

Observations




Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	29/06/2015 18:08 to 29/06/2015 21:02
Sensor File	10451_OD_150629_180805_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	515754.81	515755.57	515755.00
Northing	4243606.91	4243606.67	4243606.00
Depth	19.53	19.12	NA
Tidal Corr	0.39	-0.02	NA
Depth (MSL)	19.14	19.14	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	-0.19	0.57	-0.75	0.25
Northing	0.91	0.53	1.65	0.24


Time Series (Difference in Eastings)



Time Series (Difference in Northings)



Time Series (Difference in Depth)



Comments

Surveyor


GM

Date

29/06/2015 21:58

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole

Observations




Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	30/06/2015 21:42 to 01/07/2015 00:41
Sensor File	10451_OD_150630_214233_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	515755.14	515754.94	515755.00
Northing	4243611.98	4243611.44	4243611.00
Depth	20.00	19.85	NA
Tidal Corr	0.93	0.79	NA
Depth (MSL)	19.07	19.06	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	0.14	-0.56	1.00	0.29
Northing	0.98	-0.21	2.27	0.55


Time Series (Difference in Eastings)



Time Series (Difference in Northings)



Time Series (Difference in Depth)



Comments


Surveyor

GM

Date

01/07/2015 00:59

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole






Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	01/07/2015 23:32 to 02/07/2015 02:32
Sensor File	10451_OD_150701_233223_Drill_usx0.sensor

	Observed Avg	Observed Med	Target
Easting	519055.00	519055.10	519055.00
Northing	4240307.03	4240306.97	4240306.00
Depth	25.71	25.85	NA
Tidal Corr	0.95	1.01	NA
Depth (MSL)	24.76	24.84	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	0.00	0.92	-1.13	0.30
Northing	1.03	0.07	1.82	0.32

Time Series (Difference in Eastings)**Time Series (Difference in Northings)****Time Series (Difference in Depth)**

Comments

Surveyor


GM

Date

02/07/2015 02:54

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole

Observations




Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	03/07/2015 01:19 to 03/07/2015 04:17
Sensor File	10451_OD_150703_011901_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	519056.35	519056.17	519056.29
Northing	4240311.62	4240311.71	4240310.83
Depth	25.61	25.91	NA
Tidal Corr	0.74	1.03	NA
Depth (MSL)	24.86	24.87	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	0.06	-0.39	0.39	0.17
Northing	0.79	0.52	1.01	0.11


Time Series (Difference in Eastings)



Time Series (Difference in Northings)



Time Series (Difference in Depth)



Comments

Surveyor


GM

Date

03/07/2015 04:36

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole

Observations




Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	03/07/2015 16:37 to 03/07/2015 19:35
Sensor File	10451_OD_150703_163746_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	523454.39	523453.89	523455.00
Northing	4241406.25	4241406.30	4241406.00
Depth	24.34	24.60	NA
Tidal Corr	-0.31	0.00	NA
Depth (MSL)	24.64	24.60	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	-0.61	-0.30	-1.11	0.19
Northing	0.25	-0.09	0.72	0.16


Time Series (Difference in Eastings)



Time Series (Difference in Northings)



Time Series (Difference in Depth)







Comments

Surveyor


GM

Date

04/07/2015 02:01

Gardline		SAMPLING SUMMARY		H10																																																				
Client		US Wind Inc.																																																						
Project Name		Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area																																																						
Project Number		10451																																																						
Project Type		Sampling & CPT Boreholes Survey		Sample Type	Borehole																																																			
Observations  <table><tr><td>Spheroid</td><td>GRS 80</td></tr><tr><td>Datum</td><td>NAD83(HARN)(1)</td></tr><tr><td>Projection</td><td>UTM ZONE 18 N (75 W)</td></tr></table><table><tr><td>Vessel</td><td>Ocean Discovery</td></tr><tr><td>Date & Time</td><td>05/07/2015 11:59 to 05/07/2015 15:01</td></tr><tr><td>Sensor File</td><td>10451_OD_150705_115958_Drill_usx0.sensor</td></tr></table><table><tr><th></th><th>Observed Avg</th><th>Observed Med</th><th>Target</th></tr><tr><td>Easting</td><td>520154.30</td><td>520154.29</td><td>520155.00</td></tr><tr><td>Northing</td><td>4248006.50</td><td>4248006.39</td><td>4248006.00</td></tr><tr><td>Depth</td><td>27.43</td><td>27.05</td><td>NA</td></tr><tr><td>Tidal Corr</td><td>0.59</td><td>0.24</td><td>NA</td></tr><tr><td>Depth (MSL)</td><td>26.84</td><td>26.81</td><td>NA</td></tr></table><table><tr><th>Deviation</th><th>Avg</th><th>Min</th><th>Max</th><th>Std.dev.</th></tr><tr><td>Easting</td><td>-0.70</td><td>-0.47</td><td>-1.08</td><td>0.17</td></tr><tr><td>Northing</td><td>0.50</td><td>0.25</td><td>0.75</td><td>0.15</td></tr></table> Time Series (Difference in Eastings)  Time Series (Difference in Northings)  Time Series (Difference in Depth)  Comments Surveyor GM Date 05/07/2015 15:20						Spheroid	GRS 80	Datum	NAD83(HARN)(1)	Projection	UTM ZONE 18 N (75 W)	Vessel	Ocean Discovery	Date & Time	05/07/2015 11:59 to 05/07/2015 15:01	Sensor File	10451_OD_150705_115958_Drill_usx0.sensor		Observed Avg	Observed Med	Target	Easting	520154.30	520154.29	520155.00	Northing	4248006.50	4248006.39	4248006.00	Depth	27.43	27.05	NA	Tidal Corr	0.59	0.24	NA	Depth (MSL)	26.84	26.81	NA	Deviation	Avg	Min	Max	Std.dev.	Easting	-0.70	-0.47	-1.08	0.17	Northing	0.50	0.25	0.75	0.15
Spheroid	GRS 80																																																							
Datum	NAD83(HARN)(1)																																																							
Projection	UTM ZONE 18 N (75 W)																																																							
Vessel	Ocean Discovery																																																							
Date & Time	05/07/2015 11:59 to 05/07/2015 15:01																																																							
Sensor File	10451_OD_150705_115958_Drill_usx0.sensor																																																							
	Observed Avg	Observed Med	Target																																																					
Easting	520154.30	520154.29	520155.00																																																					
Northing	4248006.50	4248006.39	4248006.00																																																					
Depth	27.43	27.05	NA																																																					
Tidal Corr	0.59	0.24	NA																																																					
Depth (MSL)	26.84	26.81	NA																																																					
Deviation	Avg	Min	Max	Std.dev.																																																				
Easting	-0.70	-0.47	-1.08	0.17																																																				
Northing	0.50	0.25	0.75	0.15																																																				

Client	US Wind Inc.		
Project Name	Geotechnical Marine Survey Investigation for the Maryland Wind Energy Area		
Project Number	10451		
Project Type	Sampling & CPT Boreholes Survey	Sample Type	Borehole




Spheroid	GRS 80
Datum	NAD83(HARN)(1)
Projection	UTM ZONE 18 N (75 W)

Vessel	Ocean Discovery
Date & Time	06/07/2015 20:53 to 06/07/2015 23:28
Sensor File	10451_OD_150706_205301_Drill_usx0.sensor


	Observed Avg	Observed Med	Target
Easting	519055.33	519055.10	519055.00
Northing	4251306.58	4251306.71	4251306.00
Depth	26.74	26.70	NA
Tidal Corr	-0.29	-0.31	NA
Depth (MSL)	27.03	27.01	NA

Deviation	Avg	Min	Max	Std.dev.
Easting	0.33	-0.02	0.92	0.22
Northing	0.58	0.07	1.09	0.21


Time Series (Difference in Eastings)



Time Series (Difference in Northings)



Time Series (Difference in Depth)



Comments

Surveyor

GM

Date

07/07/2015 00:02

APPENDIX 9

9.1 Daily Progress Reports

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	01	Email Ref:	OD.JN10451.DPR01.160615
Period	0000 – 2400		

1. Ship's Position & Status

Date	16/06/2015	Latitude	39° 15.7'N
Time	24:00	Longitude	076° 36.0'W
Present:	In Port, Baltimore	Country Code:	GY

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	24:00	Mob	24:00	Mobilisation

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	24:00	00:00	24:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	00:00	00:00	00:00
Weather Standby	WStdby	00:00	00:00	00:00
Mammal Standby	MStdby	00:00	00:00	00:00
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	00:00	00:00
	Total	24:00	00:00	24:00
	CT %	0.0%		0.0%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	0	0
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.00	0.00	0.00
3 Standby				
3.1 Weather	Day	0.00	0.00	0.00
3.2 Marine Mammal	Day	0.00	0.00	0.00
3.3 Other	Day	0.00	0.00	0.00

4 Investigation Performance

4.1	WISON CPT tests	Metre	0.00	0.00	0.00
4.2	Shelby/Piston Samples	Metre	0.00	0.00	0.00
4.3	PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	Alongside		
08:00	Alongside		
12:00	Alongside		
16:00	Alongside		
20:00	Alongside		
24:00	Alongside		
Forecast next 24 hours: Alongside			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	0	0	0
Permits to Work Raised	3	3	3
Muster Drills and Safety Drills	0	0	0
Tool Box Meetings and Risk Assessments	3	3	3
Safety Induction Tours	1	1	1
Progress Meetings	0	0	0
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	Adam SMOLACK
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
3 rd Engineer	Luke SEAMARKS
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
ETO	Michael RAFFERTY
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Cook	Sergej SEBUNIAJEV

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Surveyor	Giles MOBBS

Total Marine Crew 15

Other Parties

Client Representative 0

Total persons onboard: 21

Total GGL Crew 6

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Embark remaining survey and Marine crew and continue mobilisation.

9. Key Dates
Location
Date

Last Port call	16/06/2015
Expected completion of acquisition	01/07/2015
Next Port call	TBA
Last safety muster	06/06/2015
Next safety muster	19/06/2015

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
280	13900	76

11. Party Chief Comments

Prejob meeting with Client Representative and Bill Wall (US Wind) to discuss project requirements.
Journalists onboard from Baltimore Sun to discuss project along with US Wind.

12. Site Instructions & Variations

No.	Date	Details
-----	------	---------




13. Client Comments

None

14. Marine Mammal Observation Summary

Alongside

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	ibailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	02	Email Ref:	OD.JN10451.DPR02.170615
Period	0000 – 2400		

1. Ship's Position & Status

Date	17/06/2015	Latitude	39° 15.7'N
Time	24:00	Longitude	076° 36.0'W
Present:	In Port, Baltimore	Country Code:	GY

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	24:00	Mob	24:00	Mobilisation

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	24:00	24:00	48:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	00:00	00:00	00:00
Weather Standby	WStdby	00:00	00:00	00:00
Mammal Standby	MStdby	00:00	00:00	00:00
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	00:00	00:00
	Total	24:00	24:00	48:00
	CT %	0.0%		0.0%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	0	0
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.00	0.00	0.00
3 Standby				
3.1 Weather	Day	0.00	0.00	0.00
3.2 Marine Mammal	Day	0.00	0.00	0.00
3.3 Other	Day	0.00	0.00	0.00

4 Investigation Performance

4.1	WISON CPT tests	Metre	0.00	0.00	0.00
4.2	Shelby/Piston Samples	Metre	0.00	0.00	0.00
4.3	PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	Alongside		
08:00	Alongside		
12:00	Alongside		
16:00	Alongside		
20:00	Alongside		
24:00	Alongside		
Forecast next 24 hours:			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	0	0	0
Permits to Work Raised	2	5	5
Muster Drills and Safety Drills	0	0	0
Tool Box Meetings and Risk Assessments	2	5	5
Safety Induction Tours	1	2	2
Progress Meetings	0	0	0
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17
Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42
Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24
** indicates Supervisor or Shift Leader where applicable*
8. Next 24 Hours

Complete mobilisation and depart for site.

9. Key Dates
Location
Date

Last Port call	16/06/2015
Expected completion of acquisition	01/07/2015
Next Port call	TBA
Last safety muster	
Next safety muster	19/06/2015

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
425	13900	74

11. Party Chief Comments
12. Site Instructions & Variations

No.	Date	Details
-----	------	---------



13. Client Comments

None

14. Marine Mammal Observation Summary

Alongside

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccario	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mearini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR03.180615
Report No	03		
Period	0000 – 2400		

1. Ship's Position & Status

Date	18/06/2015	Latitude	38° 58.7'N
Time	24:00	Longitude	075° 07.7'W
Present:	Offshore Ocean City, MD	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	11:00	Mob	11:00	Mobilisation
10451	11:00	24:00	Oper	13:00	Pilot onboard, depart for worksite.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	11:00	48:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	13:00	00:00	13:00
Weather Standby	WStdby	00:00	00:00	00:00
Mammal Standby	MStdby	00:00	00:00	00:00
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	00:00	00:00
	Total	24:00	48:00	72:00
	CT %	0.0%		0.0%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	1	0	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.54	0.00	0.54
3 Standby				
3.1 Weather	Day	0.00	0.00	0.00
3.2 Marine Mammal	Day	0.00	0.00	0.00
3.3 Other	Day	0.00	0.00	0.00

4 Investigation Performance

4.1	WISON CPT tests	Metre	0.00	0.00	0.00
4.2	Shelby/Piston Samples	Metre	0.00	0.00	0.00
4.3	PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	Alongside		
08:00	Alongside		
12:00	Transit		
16:00	Transit		
20:00	Transit		
24:00	Transit		
Forecast next 24 hours:			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	0	0	0
Permits to Work Raised	5	10	10
Muster Drills and Safety Drills	2	2	2
Tool Box Meetings and Risk Assessments	8	13	13
Safety Induction Tours	10	12	12
Progress Meetings	0	0	0
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17
Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42
Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24
** indicates Supervisor or Shift Leader where applicable*
8. Next 24 Hours

Complete transit to site, deploy anchor spread, perform PAMS assessment prior to commencing work at BH-Met Tower

9. Key Dates

	Location	Date
Last Port call	16/06/2015	
Expected completion of acquisition	01/07/2015	
Next Port call	TBA	
Last safety muster	18/06/2015	
Next safety muster	21/06/2015	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
420	13900	88

11. Party Chief Comments

None

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.


13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccario	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR04.190615
Report No	04		
Period	0000 – 2400		

1. Ship's Position & Status

Date	19/06/2015	Latitude	30° 42.2'N
Time	24:00	Longitude	074° 54.4'W
Present:	Offshore Ocean City, MD	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	08:00	Oper	08:00	Transit to worksite
10451	08:00	10:20	Oper	02:20	Assessing conditions in DP
10451	10:20	11:57	Oper	01:37	Commence anchoring operations.
10451	11:57	12:26	CT	00:29	Problem with Port Aft winch, damage to anchor cable.
10451	12:26	16:00	CT	03:34	Recovering anchors to assess damage.
10451	16:00	16:35	CT	00:35	Damage to port aft winch wire. Discussing options to resolve issue.
10451	16:35	17:19	CT	00:44	Deployment of anchor 3 to determine amount of useable wire remaining on winch by paying out.
10451	17:19	19:03	CT	01:44	Insufficient cable remaining on winch to allow use of winch on operations, recover anchor and cable back to vessel.
10451	19:03	20:25	CT	01:22	Decision made to return to Baltimore, MD to replace winch wire with spare cable.
10451	20:25	24:00	CT	03:35	Commence transit to pilot station.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	11:57	13:00	24:57
Weather Standby	WStdby	00:00	00:00	00:00
Mammal Standby	MStdby	00:00	00:00	00:00
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	12:03	00:00	12:03
	Total	24:00	72:00	96:00
	CT %	50.2%		12.6%

4. Production Summary

Unit	Today	Prev	Total
------	-------	------	-------

1	General & Preliminaries				
1.1	Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2	Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2	Operations				
2.1	Operations	Day	0.50	0.54	1.04
3	Standby				
3.1	Weather	Day	0.00	0.00	0.00
3.2	Marine Mammal	Day	0.00	0.00	0.00
3.3	Other	Day	0.00	0.00	0.00
4	Investigation Performance				
4.1	WISON CPT tests	Metre	0.00	0.00	0.00
4.2	Shelby/Piston Samples	Metre	0.00	0.00	0.00
4.3	PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SW 3-4	Good	
08:00	W 2-3	Good	
12:00	NW3	Good	
16:00	NNW3	Good	
20:00	SSW 2/3	Good	
24:00	Transit		
Forecast next 24 hours:			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	7	7	7
Permits to Work Raised	6	16	16
Muster Drills and Safety Drills	0	2	2
Tool Box Meetings and Risk Assessments	11	24	24
Safety Induction Tours	0	12	12
Progress Meetings	1	1	1
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID

Total Marine Crew 17

Other Parties		PSO/PAMS Op	Gemma JAMES
Client Representative	Salvatore Liccardo	PSO/PAMS Op	Claire GILCHRIST
	1		
<u>Total persons onboard:</u>	42	Total GGL Crew	24
		<i>* indicates Supervisor or Shift Leader where applicable</i>	

8. Next 24 Hours

Come alongside Baltimore, MD to commence replacement of port aft winch wire.

9. Key Dates

Location	Date
Last Port call	16/06/2015
Expected completion of acquisition	03/07/2015
Next Port call	20/06/2015
Last safety muster	18/06/2015
Next safety muster	21/06/2015

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
409	13860	80

11. Party Chief Comments

None

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.



13. Client Comments

None

14. Marine Mammal Observation Summary

2 x sightings of unidentified dolphins on transit to worksite.

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR05.200615
Report No	05		
Period	0000 – 2400		

1. Ship's Position & Status

Date	20/06/2015	Latitude	38° 45.0'N
Time	24:00	Longitude	076° 36.0'W
Present:	Transit to Baltimore MD	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	16:32	CT	16:32	Transit to Baltimore MD to change winch wire.
10451	16:32	17:30	CT	00:58	Alongside and gangway down
10451	17:30	21:00	CT	03:30	Commence aft winch wire replacement operations.
10451	21:00	24:00	CT	03:00	Thunderstorms preventing use of crane. Operations to continue once environmental conditions allow.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	00:00	24:57	24:57
Weather Standby	WStdby	00:00	00:00	00:00
Mammal Standby	MStdby	00:00	00:00	00:00
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	24:00	12:03	36:03
	Total	24:00	96:00	120:00
	CT %	100.0%		30.0%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.00	1.04	1.04
3 Standby				
3.1 Weather	Day	0.00	0.00	0.00

3.2	Marine Mammal	Day	0.00	0.00	0.00
3.3	Other	Day	0.00	0.00	0.00
4	Investigation Performance				
4.1	WISON CPT tests	Metre	0.00	0.00	0.00
4.2	Shelby/Piston Samples	Metre	0.00	0.00	0.00
4.3	PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	Transit		
08:00	Transit		
12:00	Transit		
16:00	Transit		
20:00	Alongside		
24:00	Alongside		Thunderstorms and high winds in port.
Forecast next 24 hours:			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	2	9	9
Permits to Work Raised	2	18	18
Muster Drills and Safety Drills	0	2	2
Tool Box Meetings and Risk Assessments	7	31	31
Safety Induction Tours	0	12	12
Progress Meetings	1	2	2
Management Safety Meetings	0	0	0

7. Personnel

Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Complete wire replacement and return to site.

9. Key Dates	Location	Date
Last Port call	16/06/2015	
Expected completion of acquisition	03/07/2015	
Next Port call	20/06/2015	
Last safety muster	18/06/2015	
Next safety muster	21/06/2015	



10. Vessel status (midday)
Fuel Remaining m³ 397 Lube Oil remaining (litres) 13860 Water remaining (MT) 69

11. Party Chief Comments
None

12. Site Instructions & Variations		
No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.

13. Client Comments
None

14. Marine Mammal Observation Summary
None

15. Report submitted by:		
		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mearini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	06	Email Ref:	OD.JN10451.DPR06.210615
Period	0000 – 2400		

1. Ship's Position & Status

Date	21/06/2015	Latitude	39° 17.8'N
Time	24:00	Longitude	0758° 22.9'W
Present:	Transit to worksite	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	13:55	CT	13:55	Complete change of winch wire
10451	13:55	14:08	CT	00:13	Pilot onboard
10451	14:08	24:00	CT	09:52	Transit to worksite offshore Ocean City, MD

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	00:00	24:57	24:57
Weather Standby	WStdby	00:00	00:00	00:00
Mammal Standby	MStdby	00:00	00:00	00:00
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	24:00	12:03	36:03
	Total	24:00	96:00	120:00
	CT %	100.0%		30.0%

4. Production Summary

		Unit	Today	Prev	Total
1	General & Preliminaries				
1.1	Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2	Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2	Operations				
2.1	Operations	Day	0.00	1.04	1.04
3	Standby				
3.1	Weather	Day	0.00	0.00	0.00
3.2	Marine Mammal	Day	0.00	0.00	0.00

3.3	Other	Day	0.00	0.00	0.00
4	Investigation Performance				
4.1	WISON CPT tests	Metre	0.00	0.00	0.00
4.2	Shelby/Piston Samples	Metre	0.00	0.00	0.00
4.3	PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	Alongside		Thunderstorms and high winds in port.
08:00	Alongside		
12:00	Alongside		
16:00	W 3	Good	
20:00	N 2	Good	
24:00	SSW 2/3	Good	
Forecast next 24 hours:			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	4	13	13
Permits to Work Raised	2	20	20
Muster Drills and Safety Drills	0	2	2
Tool Box Meetings and Risk Assessments	5	36	36
Safety Induction Tours	0	12	12
Progress Meetings	1	3	3
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17
Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42
Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24
** indicates Supervisor or Shift Leader where applicable*
8. Next 24 Hours

Transit to site and commence work at BH-I21

9. Key Dates	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	03/07/2015	
Next Port call	TBC	
Last safety muster	18/06/2015	
Next safety muster	TBC	



10. Vessel status (midday)
Fuel Remaining m³ 390 Lube Oil remaining (litres) 13850 Water remaining (MT) 60

11. Party Chief Comments
Review of MET Tower data being performed prior to commencement of works due to damage incurred to winch wire during previous anchoring operations.

12. Site Instructions & Variations		
No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.

13. Client Comments
None

14. Marine Mammal Observation Summary
None

15. Report submitted by:		
		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	07	Email Ref:	OD.JN10451.DPR07.220615A
Period	0000 – 2400		

1. Ship's Position & Status

Date	22/06/2015	Latitude	38° 16.3'N
Time	24:00	Longitude	074° 45.4'W
Present:	Transit to worksite	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	10:33	CT	10:33	Transit to worksite offshore Ocean City, MD
10451	10:33	13:23	Oper	02:50	On location, DP trials to ascertain best heading and deploy anchor spread
10451	13:23	13:55	Oper	00:32	Perform SV dip (Sound Velocity Profile).
10451	13:55	14:55	Mstdby	01:00	PAMS and MMO pre-work observation period.
10451	14:55	15:05	Oper	00:10	Deploy USBL pole
10451	15:05	16:15	Oper	01:10	Deploy SBF (Seabed Frame)
10451	16:15	17:45	Oper	01:30	Trip in pipe
10451	17:45	17:50	Oper	00:05	Commence Sampling at BH-I21 P01 from 0.00-1.00m
10451	17:50	18:30	Oper	00:40	Recover SBF to adjust clamp settings.
10451	18:30	18:40	Oper	00:10	SBF frame on seabed, preparing sample tool.
10451	18:40	18:50	Oper	00:10	Commence Sampling at BH-I21 P02 from 1.00-2.00m
10451	18:50	19:05	Oper	00:15	Commence Sampling at BH-I21 P03 from 2.00-2.50m
10451	19:05	20:20	Oper	01:15	Commence Testing at BH-I21 CPT01 from 2.50-5.50m
10451	20:20	20:45	Oper	00:25	Commence Sampling at BH-I21 P04 from 5.50-6.50m
10451	20:45	21:15	Oper	00:30	Deploy CPT tool.
10451	21:15	21:30	CT	00:15	Problems with SBF clamps, recover SBF to switch to surface hydraulics.
10451	21:30	22:15	CT	00:45	SBF deployed to seabed.
10451	22:15	22:55	Mstdby	00:40	SBF unstable on seabed requiring recovery of equipment to move over 5m.
10451	22:55	24:00	Mstdby	01:05	Operations on standby as unable to initiate operations during hours of darkness.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	09:42	24:57	34:39

Weather Standby
Mammal Standby
Other Standby
Contractors Time

WStdby	00:00	00:00	00:00
MStdby	02:45	00:00	02:45
OStdby	00:00	00:00	00:00
CT	11:33	60:03	71:36
Total	24:00	144:00	168:00
CT %	48.1%		42.6%

4. Production Summary

		Unit	Today	Prev	Total
1	General & Preliminaries				
1.1	Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2	Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2	Operations				
2.1	Operations	Day	0.40	1.04	1.44
3	Standby				
3.1	Weather	Day	0.00	0.00	0.00
3.2	Marine Mammal	Day	0.11	0.00	0.11
3.3	Other	Day	0.00	0.00	0.00
4	Investigation Performance				
4.1	WISON CPT tests	Metre	3.00	0.00	3.00
4.2	Shelby/Piston Samples	Metre	3.50	0.00	3.50
4.3	PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	NW 3/4	Good	Thunderstorms and high winds in port.
08:00	NNW4	Good	
12:00	Light airs	Good	
16:00	S 1	Good	
20:00	S 4	Good	
24:00	SSW 4	Good	
Forecast next 24 hours: 1.4m increasing to 2.6m swell, 14-21kts wind.			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	3	3	16
Permits to Work Raised	4	4	24
Muster Drills and Safety Drills	0	0	2
Tool Box Meetings and Risk Assessments	7	7	43
Safety Induction Tours	0	0	12
Progress Meetings	1	1	4
Management Safety Meetings	0	0	0

7. Personnel

Marine Crew		Survey Crew	
Master	Peter REYNOLDS	Party Chief	Mike EDGAR
Chief Officer	David RICHES	Drilling Supervisor*	Richard TREWIN
2 nd Officer	Bonifacio DE LA CRUZ	Rig Mechanic	Stefan BRADU
2 nd Officer	Stuart MONAGHAN	Driller	Sergiu BERINDEIE
Chief Engineer	Allan MACLACHLAN	Driller	Raul ILLIE
2 nd Engineer	Sergiusz ZAGORSKI	Assistant Driller	Radu PRIPON
ETO	Michael RAFFERTY	Assistant Driller	Alex LAZAR
3 rd Engineer	Helbert CHAVEZ	Roughneck	Vlad SATMARI
3 rd Engineer	Aleksandr BOROVINSKICH	Roughneck	Vasile MARIAN
Bosun	Rolandas SLYZIUS	Roughneck	Ovidiu MOLDOVAN
AB Seaman	Michael KUNDENKO	Roughneck	Adrian-Iosif SZEKELY
AB Seaman	Romualdas DAUKINTIS	CPT Operator	Richard LLOYD

AB Seaman	Denis BORISKIJ	CPT Operator	Bharat DEVLIA
Oiler	Damljan LJUBOJEVIC	Surveyor	Giles MOBBS
Cook	Sergej SEBUNIAJEV	Geotechnical Engineer*	Sam HARVIE
Cook	Witold PRZYJEMCZAK	Geotech Engineer	Nicolas VOWLES-SHERIDAN
Steward	Dawid NECEL	Geotech Engineer	Xue YAO
		Soils Lab Tech	Nigel HAYWARD
		Soils Lab Tech	Mohammad Jamaludin BIN ALI
Total Marine Crew	17	PSO/PAMS Op	Lucy BUCKLAND
<u>Other Parties</u>		PSO/PAMS Op	Richard PRICE
Client Representative	Salvatore Liccardo	PSO/PAMS Op	Gareth DUGUID
	1	PSO/PAMS Op	Gemma JAMES
		PSO/PAMS Op	Claire GILCHRIST
<u>Total persons onboard:</u>	42	Total GGL Crew	24
		<i>* indicates Supervisor or Shift Leader where applicable</i>	

8. Next 24 Hours

Transit to site and commence work at BH-I21

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	03/07/2015	
Next Port call	TBC	
Last safety muster	18/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
378	13830	55

11. Party Chief Comments

Following reconfiguration of SBF to topside hydraulics and subsequent redeployment, instability of SBF due to seafloor necessitated recovery of all equipment to adjacent position. Due to hours of darkness we were unable to initiate drilling operations as per the Marine Mammal Mitigation protocols. As per contract point Section III 3.1.1

12. Site Instructions & Variations



No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.

13. Client Comments

None

14. Marine Mammal Observation Summary

- 1 Basking shark noted on transit.
- 1 Group of Dolphins noted at 06:08 during transit to worksite
- 1 Dolphin carcass noted at 06:49 during transit to worksite. – Onboard PSO submitted report yesterday after observation and contacted NMFS by telephone.

15. Report submitted by:		
		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	08	Email Ref:	OD.JN10451.DPR08.230615
Period	0000 – 2400		

1. Ship's Position & Status

Date	23/06/2015	Latitude	38° 16.3'N
Time	24:00	Longitude	074° 45.4'W
Present:	On location BH-I21A	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	05:10	Mstdby	05:10	Operations on standby as unable to initiate operations during hours of darkness.
10451	05:10	06:10	Mstdby	01:00	PAMS and MMO pre-work observation period.
10451	06:10	06:50	Oper	00:40	Deploy drill spread
10451	06:50	08:00	Oper	01:10	Trip in pipe
10451	08:00	08:40	Oper	00:40	Commence Testing at BH-I21A CPT01 from 2.50-6.50m
10451	08:40	08:55	CT	00:15	Lift SBF and change to topside hydraulics. Redeploy SBF
10451	08:55	09:40	Oper	00:45	Drill out.
10451	09:40	10:10	Oper	00:30	Commence Testing at BH-I21A CPT02 from 6.50-9.50m
10451	10:10	10:50	Oper	00:40	Commence Sampling at BH-I21A P01 from 9.50-10.50m
10451	10:50	11:05	Oper	00:15	Commence Testing at BH-I21A CPT03 from 10.50-11.00m , high tip reading
10451	11:05	11:35	Oper	00:30	Commence Testing at BH-I21A CPT04 from 11.00-14.00m
10451	11:35	11:55	Oper	00:20	Commence Sampling at BH-I21A P02 from 14.00-14.50m , bent shelly tube, drilled out 0.5m to obtain sample from this depth.
10451	11:55	12:00	Oper	00:05	Commence Sampling at BH-I21A P03 from 14.50-15.00m
10451	12:00	12:05	Oper	00:05	Toolbox talk and shift handover.
10451	12:05	12:45	Oper	00:40	Commence Testing at BH-I21A CPT05 from 15.00-17.50m
10451	12:45	13:10	Oper	00:25	Commence Sampling at BH-I21A P04 from 17.50-18.00m
10451	13:10	13:45	Oper	00:35	Commence Testing at BH-I21A CPT06 from 18.00-21.00m
10451	13:45	14:05	Oper	00:20	Commence Sampling at BH-I21A P05 from 21.00-22.00m
10451	14:05	14:50	Oper	00:45	Commence Testing at BH-I21A CPT07 from 22.00-25.00m
10451	14:50	15:10	Oper	00:20	Commence Sampling at BH-I21A P06 from 25.00-25.50m
10451	15:10	15:40	Oper	00:30	Commence Testing at BH-I21A CPT08 from 25.50-26.00m , maximum push force reached
10451	15:40	16:00	Oper	00:20	Commence Testing at BH-I21A CPT09 from 26.00-26.50m , maximum push force reached

2. Summary of Events

Time zone		UTC -4.0 hr			Commence Testing at BH-I21A CPT10 from 26.50-29.00m, maximum push force reached Weather conditions deteriorated, picked up pipe but left SBF on seabed to allow return downhole. 40 kts wind and thunderstorms forced full recovery of equipment, vessel moved 2.5m off position. Standby on weather.
10451	16:00	16:20	Oper	00:20	
10451	16:20	16:30	WStdby	00:10	
10451	16:30	21:10	WStdby	04:40	
10451	21:10	24:00	WStdby	02:50	

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	09:55	34:39	44:34
Weather Standby	WStdby	07:40	00:00	07:40
Mammal Standby	MStdby	06:10	02:45	08:55
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:15	71:36	71:51
	Total	24:00	168:00	192:00
	CT %	1.0%		37.4%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.41	1.90	2.31
3 Standby				
3.1 Weather	Day	0.32	0.32	0.64
3.2 Marine Mammal	Day	0.26	0.33	0.59
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	22.00	6.00	28.00
4.2 Shelby/Piston Samples	Metre	4.50	7.00	11.50
4.3 PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SSW 4	Good	
08:00	SSW 4	Good	
12:00	SSW 5	Good	
16:00	SSW 6	Good	
20:00	SSW 6	Moderate/Good	42 kts wind and thunderstorms
24:00	SSW 3/4	Good	Thunderstorms.

Forecast next 24 hours: 1.4m increasing to 2.6m swell, 14-21kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	5	8	21
Permits to Work Raised	7	11	31
Muster Drills and Safety Drills	0	0	2
Tool Box Meetings and Risk Assessments	11	18	54
Safety Induction Tours	0	0	12
Progress Meetings	1	2	5
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: **42**

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Transit to site and commence work at BH-I21

9. Key Dates

Location	Date
Last Port call	21/06/2015
Expected completion of acquisition	03/07/2015
Next Port call	TBC
Last safety muster	18/06/2015
Next safety muster	TBC

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
373	13820	64

11. Party Chief Comments

None

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.


13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccario	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	09	Email Ref:	OD.JN10451.DPR09.240615
Period	0000 – 2400		

1. Ship's Position & Status

Date	24/06/2015	Latitude	38° 16.3'N
Time	24:00	Longitude	074° 45.4'W
Present:	On location BH-I21B	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	04:55	Mstdby	04:55	Operations on standby as unable to initiate operations during hours of darkness.
10451	04:55	05:10	Mstdby	00:15	Deploy PAMS equipment.
10451	05:10	05:57	CT	00:47	Problems with hydrophone, equipment recovered and replaced.
10451	05:57	06:12	CT	00:15	Deploy PAMS equipment.
10451	06:12	07:12	Mstdby	01:00	PAMS and MMO pre-work observation period.
10451	07:12	09:20	Oper	02:08	Trip in pipe and drill out to 28.0m
10451	09:20	09:40	Oper	00:20	Commence Sampling at BH-I21B P01 from 28.00 to 29.00
10451	09:40	10:05	Oper	00:25	Commence Sampling at BH-I21B P02 from 29.00 to 30
10451	10:05	10:40	Oper	00:35	Commence Testing at BH-I21B CPT01 from 30.00 to 32.50
10451	10:40	11:00	Oper	00:20	Commence Sampling at BH-I21B P03 from 32.50 to 33.50
10451	11:00	11:40	Oper	00:40	Commence Testing at BH-I21B CPT02 from 33.50 to 36.50
10451	11:40	12:00	Oper	00:20	Commence Sampling at BH-I21B P04 from 36.50 to 37.00
10451	12:00	13:00	Oper	01:00	Commence Testing at BH-I21B CPT03 from 37.00 to 39.50
10451	13:00	13:25	Oper	00:25	Commence Sampling at BH-I21B P05 from 39.50 to 40.50
10451	13:25	14:00	Oper	00:35	Commence Testing at BH-I21B CPT04 from 40.50 to 43.50
10451	14:00	14:10	Oper	00:10	Commence Sampling at BH-I21B P06 from 43.50 to 44.00
10451	14:10	14:30	Oper	00:20	Commence Sampling at BH-I21B P06A from 44.00 to 45.00
10451	14:30	15:10	Oper	00:40	Commence Testing at BH-I21B CPT05 from 45.00 to 48.00
10451	15:10	15:30	Oper	00:20	Commence Sampling at BH-I21B P07 from 48.00 to 49.00
10451	15:30	15:50	Oper	00:20	Commence Testing at BH-I21B CPT06 from 49.00 to 51.00
10451	15:50	16:10	Oper	00:20	Commence Sampling at BH-I21B P08 from 51.00 to 52.00
10451	16:10	17:00	Oper	00:50	Commence Testing at BH-I21B CPT07 from 52.00 to 55.00
10451	17:00	18:35	Oper	01:35	Commence Sampling at BH-I21B P09 from 55.00 to 56.00
10451	18:35	19:00	Oper	00:25	Commence Testing at BH-I21B CPT08 from 56.00 to 59.00

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	19:00	19:45	Oper	00:45	Commence Sampling at BH-I21B P10 from 59.00 to 60.00
10451	19:45	20:10	Oper	00:25	Commence Testing at BH-I21B CPT09 from 60.00 to 63.00
10451	20:10	20:20	Oper	00:10	Commence Sampling at BH-I21B P11 from 63.00 to 64.00
10451	20:20	20:45	Oper	00:25	Commence Testing at BH-I21B CPT10 from 64.00 to 67.00
10451	20:45	21:00	Oper	00:15	Commence Sampling at BH-I21B P12 from 67.00 to 68.00
10451	21:00	21:50	Oper	00:50	Commence Testing at BH-I21B CPT11 from 68.00 to 71.00
10451	21:50	22:20	Oper	00:30	Commence Sampling at BH-I21B P13 from 71.00 to 72.00
10451	22:20	22:55	Oper	00:35	Commence Testing at BH-I21B CPT12 from 72.00 to 73.76, client confirmed final depth was sufficient.
10451	22:55	24:00	Oper	01:05	Drill out to 74.00m prior to commencing PS logging.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	16:48	44:34	61:22
Weather Standby	WStdby	00:00	07:40	07:40
Mammal Standby	MStdby	06:10	08:55	15:05
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	01:02	71:51	72:53
	Total	24:00	192:00	216:00
	CT %	4.3%		33.7%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.70	2.31	3.01
3 Standby				
3.1 Weather	Day	0.00	0.64	0.64
3.2 Marine Mammal	Day	0.26	0.59	0.84
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	33.76	28.00	61.76
4.2 Shelby/Piston Samples	Metre	13.00	11.50	24.50
4.3 PS Logging	Metre	0.00	0.00	0.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	N 4	Good	
08:00	NNW 4/5	Good	
12:00	N 3	Good	
16:00	ENE 2	Good	
20:00	SSW 2	Good	
24:00	SSW 2/3	Good	

Forecast next 24 hours: 1.0m increasing to 2.3m swell, 11-23kts wind. Thunderstorms predicted through the night.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	0	8	21
Permits to Work Raised	5	16	36
Muster Drills and Safety Drills	2	2	4
Tool Box Meetings and Risk Assessments	9	27	63
Safety Induction Tours	0	0	12

Progress Meetings	1	3	6
Management Safety Meetings	0	0	0

7. Personnel

Marine Crew		Survey Crew	
Master	Peter REYNOLDS	Party Chief	Mike EDGAR
Chief Officer	David RICHES	Drilling Supervisor*	Richard TREWIN
2 nd Officer	Bonifacio DE LA CRUZ	Rig Mechanic	Stefan BRADU
2 nd Officer	Stuart MONAGHAN	Driller	Sergiu BERINDEIE
Chief Engineer	Allan MACLACHLAN	Driller	Raul ILLIE
2 nd Engineer	Sergiusz ZAGORSKI	Assistant Driller	Radu PRIPON
ETO	Michael RAFFERTY	Assistant Driller	Alex LAZAR
3 rd Engineer	Helbert CHAVEZ	Roughneck	Vlad SATMARI
3 rd Engineer	Aleksandr BOROVINSKICH	Roughneck	Vasile MARIAN
Bosun	Rolandas SLYZIUS	Roughneck	Ovidiu MOLDOVAN
AB Seaman	Michael KUNDENKO	Roughneck	Adrian-Iosif SZEKELY
AB Seaman	Romualdas DAUKINTIS	CPT Operator	Richard LLOYD
AB Seaman	Denis BORISKIJ	CPT Operator	Bharat DEVLIA
Oiler	Damljan LJUBOJEVIC	Surveyor	Giles MOBBS
Cook	Sergej SEBUNIAJEV	Geotechnical Engineer*	Sam HARVIE
Cook	Witold PRZYJEMCZAK	Geotech Engineer	Nicolas VOWLES-SHERIDAN
Steward	Dawid NECEL	Geotech Engineer	Xue YAO
		Soils Lab Tech	Nigel HAYWARD
		Soils Lab Tech	Mohammad Jamaludin BIN ALI
		PSO/PAMS Op	Lucy BUCKLAND
		PSO/PAMS Op	Richard PRICE
		PSO/PAMS Op	Gareth DUGUID
		PSO/PAMS Op	Gemma JAMES
		PSO/PAMS Op	Claire GILCHRIST
Total Marine Crew	17	Total GGL Crew	24
Other Parties		<i>* indicates Supervisor or Shift Leader where applicable</i>	
Client Representative	Salvatore Liccardo		
	1		
Total persons onboard:	42		

8. Next 24 Hours

Transit to site and commence work at BH-I21

9. Key Dates	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	05/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
369	13820	66

11. Party Chief Comments

Fire drill and SOPEP drill performed yesterday.
Client confirmed final borehole depth of 73.76m was sufficient and decided not to take additional tests beyond this depth as drill out would be to 74.00m.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.



13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife	0044 1493 845600	Nicola.harris@gardline.com
	Deputy Manager		
William Wall	US Wind Technical	001 240 277 8566	w.wall@uswindmaryland.com
	Director		
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	10	Email Ref:	OD.JN10451.DPR10.250615
Period	0000 – 2400		

1. Ship's Position & Status

Date	25/06/2015	Latitude	38° 21.2'N
Time	24:00	Longitude	074° 45.4'W
Present:	On location MET Tower	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	01:00	Oper	01:00	Setup PS logging equipment, deploy tool and check for hole collapse.
10451	01:00	02:00	CT	01:00	Problems with rotary encoder, forcing repair.
10451	02:00	04:00	Oper	02:00	Configure equipment and software parameters.
10451	04:00	06:20	Oper	02:20	Commence PS logging every 1m from 74m to 56m
10451	06:20	06:35	Oper	00:15	Lift drill pipe and perform PS logging from 56m to 44m
10451	06:35	06:50	Oper	00:15	Lift drill pipe and perform PS logging from 44m to 41m
10451	06:50	07:45	Oper	00:55	Lift drill pipe and perform PS logging from 41m to 34m
10451	07:45	08:40	Oper	00:55	Lift drill pipe and perform PS logging from 34m to 25m
10451	08:40	09:35	Oper	00:55	Lift drill pipe and perform PS logging to 25m.
10451	09:35	09:55	Oper	00:20	Hole collapse present significant risk to tool loss, this was discussed with onboard client and all equipment was recovered from downhole.
10451	09:55	10:05	Oper	00:10	All equipment back on deck.
10451	10:05	10:07	Oper	00:02	Recover PAMS equipment
10451	10:07	12:15	Oper	02:08	Recover anchor spread.
10451	12:15	13:04	Oper	00:49	Transit to MET Tower location.
10451	13:04	14:32	Oper	01:28	Deploy anchor spread
10451	14:32	14:55	Oper	00:23	On location performing SV dip.
10451	14:55	15:09	Mstdby	00:14	Deploy PAMS equipment
10451	15:09	16:09	Mstdby	01:00	PAMS and MMO pre-work observation period.
10451	16:09	16:50	Oper	00:41	Deploy drill spread
10451	16:50	17:00	Oper	00:10	Sampling at MET Tower P01 from 0.00 to 1.00m
10451	17:00	17:15	Oper	00:15	Sampling at MET Tower P02 from 1.00 to 2.00m
10451	17:15	17:35	Oper	00:20	Sampling at MET Tower P03 from 2.00 to 3.00m
10451	17:35	18:15	Oper	00:40	Sampling at MET Tower CPT01 from 3.00 to 5.00m
10451	18:15	18:35	Oper	00:20	Sampling at MET Tower P04 from 5.00 to 5.50m

2. Summary of Events

Time zone		UTC -4.0 hr			
10451	18:35	19:10	Oper	00:35	Sampling at MET Tower CPT02 from 5.50 to 8.50m
10451	19:10	19:25	Oper	00:15	Sampling at MET Tower P05 from 8.50 to 9.50m
10451	19:25	20:00	Oper	00:35	Sampling at MET Tower CPT03 from 9.50 to 12.50m
10451	20:00	20:15	Oper	00:15	Sampling at MET Tower P06 from 12.50 to 13.50m
10451	20:15	20:35	Oper	00:20	Sampling at MET Tower CPT04 from 13.50 to 15.00m, test stopped due to total load
10451	20:35	20:55	Oper	00:20	Sampling at MET Tower CPT05 from 15.50 to 16.00m, test stopped due to total load
10451	20:55	21:25	Oper	00:30	Sampling at MET Tower CPT06 from 16.00 to 18.00m, test stopped due to total load
10451	21:25	21:40	Oper	00:15	Sampling at MET Tower P07 from 18.00 to 18.50m No Recovery
10451	21:40	22:06	Oper	00:26	Sampling at MET Tower CPT07 from 18.50 to 19.00m, test stopped due to total load
10451	22:06	22:10	Oper	00:04	Sampling at MET Tower CPT08 from 19.00 to 19.50m, test stopped due to total load
10451	22:10	22:30	Oper	00:20	Sampling at MET Tower CPT09 from 19.50 to 20.00m, test stopped due to total load
10451	22:30	23:00	Oper	00:30	Sampling at MET Tower CPT10 from 20.00 to 22.50m
10451	23:00	23:20	Oper	00:20	Sampling at MET Tower P08 from 22.50 to 23.00m No Recovery
10451	23:20	24:00	Oper	00:40	Sampling at MET Tower CPT11 from 23.00 to 25.50m

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	21:46	61:22	83:08
Weather Standby	WStdby	00:00	07:40	07:40
Mammal Standby	MStdby	01:14	15:05	16:19
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	01:00	72:53	73:53
	Total	24:00	216:00	240:00
	CT %	4.2%		30.8%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.91	3.01	3.92
3 Standby				
3.1 Weather	Day	0.00	0.64	0.64
3.2 Marine Mammal	Day	0.05	0.84	0.90
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	18.50	61.76	80.26
4.2 Shelby/Piston Samples	Metre	6.50	24.50	31.00
4.3 PS Logging	Metre	59.00	0.00	59.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	WNW 3	Good	
08:00	NW3	Good	
12:00	N 2	Good	
16:00	SSE 4	Good	
20:00	S 3/4	Good	
24:00	SSE 4/5	Good	

Forecast next 24 hours: 2.1-2.6m swell, Up to 23kts wind. Thunderstorms predicted.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	2	10	23
Permits to Work Raised	11	27	47
Muster Drills and Safety Drills	0	2	4
Tool Box Meetings and Risk Assessments	17	44	80
Safety Induction Tours	0	0	12
Progress Meetings	1	4	7
Management Safety Meetings	0	0	0

7. Personnel

Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Continue works at MET Tower.

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	05/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)Fuel Remaining m³
365Lube Oil remaining (litres)
13820Water remaining (MT)
65**11. Party Chief Comments**

PS logging discussed with client, hole collapse prevented PS logging in upper 25m of BH.
Decision made by vessel to pull drill pipe at midnight for safety reasons due to approaching thunderstorm. SBF remained on seabed to enable continuation of works once passed.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.




13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccario	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbaily@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR11.260615
Report No	11		
Period	0000 – 2400		

1. Ship's Position & Status

Date	26/06/2015	Latitude	38° 21.2'N
Time	24:00	Longitude	074° 45.4'W
Present:	On location MET Tower	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:15	Wstdby	00:15	Vessel instructed to lift drill pipe clear of seabed for safety due to incoming thunderstorm
10451	00:15	01:45	Wstdby	01:30	Standby until given all clear.
10451	01:45	02:50	Oper	01:05	Deploy drill pipe and commence drill out to 25.50m
10451	02:50	03:00	Oper	00:10	Sampling at MET Tower P09 from 25.50 to 26.50m
10451	03:00	04:55	CT	01:55	Lift drill string to change ring in BHA
10451	04:55	05:45	Wstdby	00:50	Standby on weather due to high winds.
10451	05:45	07:25	Oper	01:40	Lower drill string and drill out to 26.50m
10451	07:25	07:55	Oper	00:30	Testing at MET Tower CPT 12 from 26.50 to 29.00m
10451	07:55	08:20	Oper	00:25	Sampling at MET Tower P10 from 29.00 to 30.00m
10451	08:20	08:50	Oper	00:30	Testing at MET Tower CPT 13 from 30.00 to 33.00m
10451	08:50	09:05	Oper	00:15	Sampling at MET Tower P11 from 33.00 to 34.00m
10451	09:05	09:45	Oper	00:40	Testing at MET Tower CPT 14 from 34.00 to 37.00m
10451	09:45	10:55	Oper	01:10	Sampling at MET Tower P12 from 37.00 to 37.50m
10451	10:55	11:20	Oper	00:25	Testing at MET Tower CPT 15 from 37.50 to 40.50m
10451	11:20	11:40	Oper	00:20	Sampling at MET Tower P13 from 40.50 to 41.50m
10451	11:40	12:30	Oper	00:50	Testing at MET Tower CPT 16 from 41.50 to 44.50m
10451	12:30	12:35	Oper	00:05	Sampling at MET Tower P14 from 44.50 to 45.00m Retested.
10451	12:35	13:15	Oper	00:40	Sampling at MET Tower P14A from 44.50 to 45.00m
10451	13:15	13:15	Oper	00:00	Testing at MET Tower CPT 17 from 45.00 to 45.50m
10451	13:15	13:30	Oper	00:15	Testing at MET Tower CPT 18 from 45.50 to 46.00m Total Load
10451	13:30	13:50	Oper	00:20	Testing at MET Tower CPT 19 from 46.00 to 46.50m Total Load
10451	13:50	14:05	Oper	00:15	Testing at MET Tower CPT 20 from 46.50 to 47.00m Total Load
10451	14:05	14:30	Oper	00:25	Testing at MET Tower CPT 21 from 47.00 to 48.00m Total

2. Summary of Events

Time zone					UTC -4.0 hr
10451	14:30	15:00	Oper	00:30	Load Testing at MET Tower CPT 22 from 47.50 to 48.00m Total Load
10451	15:00	15:30	Oper	00:30	Testing at MET Tower CPT 23 from 48.00 to 48.50m Total Load
10451	15:30	15:45	Oper	00:15	Testing at MET Tower CPT 24 from 48.50 to 49.00m Total Load
10451	15:45	16:05	Oper	00:20	Testing at MET Tower CPT 25 from 49.00 to 49.50m Total Load
10451	16:05	16:30	Oper	00:25	Testing at MET Tower CPT 26 from 49.50 to 50.00m Total Load
10451	16:30	16:55	Oper	00:25	Testing at MET Tower CPT 27 from 50.00 to 52.50m
10451	16:55	17:15	Oper	00:20	Sampling at MET Tower P15 from 53.00 to 53.50m No Recovery
10451	17:15	18:05	Oper	00:50	Sampling at MET Tower P16 from 53.50 to 54.00m Retested due to latching high, No Recovery
10451	18:05	18:30	Oper	00:25	Sampling at MET Tower P16A from 53.50 to 54.00m
10451	18:30	19:00	Oper	00:30	Testing at MET Tower CPT 28 from 54.00 to 57.00m
10451	19:00	19:15	Oper	00:15	Sampling at MET Tower P17 from 57.00 to 58.00m
10451	19:15	19:30	Oper	00:15	Testing at MET Tower CPT 29 from 58.00 to 58.50m Total Load
10451	19:30	19:50	Oper	00:20	Testing at MET Tower CPT 30 from 58.50 to 59.00m Total Load
10451	19:50	20:10	Oper	00:20	Testing at MET Tower CPT 31 from 59.00 to 59.50m Total Load
10451	20:10	20:30	Oper	00:20	Testing at MET Tower CPT 32 from 59.50 to 60.00m Total Load
10451	20:30	21:00	CT	00:30	Changing hydraulic hose and fitting.
10451	21:00	21:30	Oper	00:30	Testing at MET Tower CPT 33 from 61.00 to 61.50m Total Load
10451	21:30	21:50	Oper	00:20	Testing at MET Tower CPT 34 from 62.00 to 64.50m
10451	21:50	22:50	Oper	01:00	Testing at MET Tower CPT 35 from 64.50 to 65.00m
10451	22:50	24:00	Oper	01:10	Client stopped hole at 65m. Drill out to 70m and prepare PS logger.

3. Activity

Mobilisation
Demobilisation
Operational
Weather Standby
Mammal Standby
Other Standby
Contractors Time

Code	Today	Previous	Total
Mob	00:00	59:00	59:00
Demob	00:00	00:00	00:00
Oper	19:00	83:08	102:08
WStdby	02:35	07:40	10:15
MStdby	00:00	16:19	16:19
OStdby	00:00	00:00	00:00
CT	02:25	73:53	76:18
Total	24:00	240:00	264:00
CT %	10.1%		28.9%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.79	3.92	4.71
3 Standby				
3.1 Weather	Day	0.11	0.64	0.75
3.2 Marine Mammal	Day	0.00	0.90	0.90
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				

4.1	WISON CPT tests	Metre	32.00	80.26	112.26
4.2	Shelby/Piston Samples	Metre	6.00	31.00	37.00
4.3	PS Logging	Metre	0.00	59.00	59.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	NNW 1	Good	
08:00	NW 2/3	Good	
12:00	NE 4/5	Good	
16:00	NE 3/4	Good	
20:00	E 3/4	Good	
24:00	E 4	Good	

Forecast next 24 hours: Upto 4.6m swell, 26kts wind. Predicted storms.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	5	15	28
Permits to Work Raised	5	32	52
Muster Drills and Safety Drills	0	2	4
Tool Box Meetings and Risk Assessments	8	52	88
Safety Induction Tours	0	0	12
Progress Meetings	1	5	8
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damijan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Continue works at MET Tower.

9. Key Dates

Location	Date
Last Port call	21/06/2015

Expected completion of acquisition	05/07/2015
Next Port call	TBC
Last safety muster	24/06/2015
Next safety muster	TBC

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
361	13820	66

11. Party Chief Comments

PS logging stopped at 10m due to high risk of tool loss from hole collapse.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.




13. Client Comments

Due to the strong density of sands, the decision was taken to drill from 59.5m to 61.00m and execute CPT test from 61.50m to 62.00m and perform CPT test up to 65.00m.

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccario	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	12	Email Ref:	OD.JN10451.DPR12.270615
Period	0000 – 2400		

1. Ship's Position & Status

Date	27/06/2015	Latitude	38° 22.9'N
Time	24:00	Longitude	074° 47.2'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:14	Oper	00:14	Drill out and prepare PS logger
10451	00:14	01:20	Oper	01:06	Commence PS logging every 1m from 65m to 51m
10451	01:20	02:12	Oper	00:52	Lift drill pipe and perform PS logging from 51m to 27m
10451	02:12	02:55	Oper	00:43	Lift drill pipe and perform PS logging from 27m to 18m
10451	02:55	03:44	Oper	00:49	Lift drill pipe and perform PS logging from 18m to 10m
10451	03:44	04:55	Oper	01:11	Recover all equipment back to deck.
10451	04:55	05:04	Oper	00:09	Recover PAMS and USBL pole.
10451	05:04	05:51	Oper	00:47	Commence anchor recovery
10451	05:51	08:48	Oper	02:57	Respooling of wire on anchor 4
10451	08:48	24:00	WStdby	15:12	Waiting on weather

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	08:48	102:08	110:56
Weather Standby	WStdby	15:12	10:15	25:27
Mammal Standby	MStdby	00:00	16:19	16:19
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	76:18	76:18
	Total	24:00	264:00	288:00
	CT %	0.0%		26.5%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0

2	Operations				
2.1	Operations	Day	0.37	4.71	5.08
3	Standby				
3.1	Weather	Day	0.63	0.75	1.38
3.2	Marine Mammal	Day	0.00	0.90	0.90
3.3	Other	Day	0.00	0.00	0.00
4	Investigation Performance				
4.1	WISON CPT tests	Metre	0.00	112.26	112.26
4.2	Shelby/Piston Samples	Metre	0.00	37.00	37.00
4.3	PS Logging	Metre	55.00	59.00	114.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	NNW 1	Good	
08:00	NW 2/3	Good	
12:00	NE 4/5	Good	
16:00	NE 3/4	Good	
20:00	E 3/4	Good	
24:00	E 4	Good	

Forecast next 24 hours: Upto 4.6m swell, 26kts wind. Predicted storms.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	3	18	31
Permits to Work Raised	4	36	56
Muster Drills and Safety Drills	0	2	4
Tool Box Meetings and Risk Assessments	7	59	95
Safety Induction Tours	0	0	12
Progress Meetings	1	6	9
Management Safety Meetings	0	0	0

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damijan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccario
	1

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

Total persons onboard: **42**

** indicates Supervisor or Shift Leader where applicable*

8. Next 24 Hours

Await suitable weather and commence operations at BH-D14.

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	05/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
357	13810	68

11. Party Chief Comments

PS logging stopped at 10m due to high risk of tool loss from hole collapse.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.




13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mearini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	13	Email Ref:	OD.JN10451.DPR13.280615
Period	0000 – 2400		

1. Ship's Position & Status

Date	28/06/2015	Latitude	38° 21.8'N
Time	24:00	Longitude	074° 46.8'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	24:00	WStdby	24:00	Waiting on weather

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	00:00	110:56	110:56
Weather Standby	WStdby	24:00	25:27	49:27
Mammal Standby	MStdby	00:00	16:19	16:19
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	76:18	76:18
	Total	24:00	288:00	312:00
	CT %	0.0%		24.5%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.00	5.08	5.08
3 Standby				
3.1 Weather	Day	1.00	1.38	2.38
3.2 Marine Mammal	Day	0.00	0.90	0.90
3.3 Other	Day	0.00	0.00	0.00

4	Investigation Performance				
4.1	WISON CPT tests	Metre	0.00	112.26	112.26
4.2	Shelby/Piston Samples	Metre	0.00	37.00	37.00
4.3	PS Logging	Metre	0.00	114.00	114.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SSW 4	Good	
08:00	WSW 5/6	Good	
12:00	W 3	Good	
16:00	S 4	Good	
20:00	W x S 5/6	Good	
24:00	W 4	Good	

Forecast next 24 hours: Upto 4.6m swell, 26kts wind. Predicted storms.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	1	19	32
Permits to Work Raised	2	38	58
Muster Drills and Safety Drills	0	2	4
Tool Box Meetings and Risk Assessments	7	66	102
Safety Induction Tours	0	0	12
Progress Meetings	1	7	10
Management Safety Meetings	1	1	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: **42**

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Await suitable weather and commence operations at BH-D14.

9. Key Dates
Location
Date

Last Port call	21/06/2015
Expected completion of acquisition	05/07/2015
Next Port call	TBC
Last safety muster	24/06/2015
Next safety muster	TBC

10. Vessel status (midday)

Fuel Remaining m³
350

Lube Oil remaining (litres)
13810

Water remaining (MT)
76

11. Party Chief Comments

Ships safety meeting held.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.


13. Client Comments

None

14. Marine Mammal Observation Summary

Dolphin sighting
2 x Turtle sightings

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR14.290615
Report No	14		
Period	0000 – 2400		

1. Ship's Position & Status

Date	29/06/2015	Latitude	38° 20.4'N
Time	24:00	Longitude	074° 49.2'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	03:24	WStdby	03:24	Waiting on weather
10451	03:24	05:10	Oper	01:46	Deploy anchor spread
10451	05:10	05:27	MStdby	00:17	Deploy PAMS equipment
10451	05:27	06:27	MStdby	01:00	Pre work observation period.
10451	06:27	10:50	WStdby	04:23	Conditions not suitable for drilling, standby on weather.
10451	10:50	11:50	Oper	01:00	Deploy SBF
10451	11:50	13:34	CT	01:44	Problems with hydraulics on SBF, recover SBF to repair.
10451	13:34	13:50	Oper	00:16	Deploy SBF
10451	13:50	14:20	Oper	00:30	Sampling at BH-D14 P01 from 0.00 to 0.50m
10451	14:20	14:30	Oper	00:10	Sampling at BH-D14 P02 from 0.50 to 1.00m
10451	14:30	15:00	Oper	00:30	Sampling at BH-D14 P03 from 1.00 to 2.00m
10451	15:00	15:40	Oper	00:40	Sampling at BH-D14 P04 from 2.00 to 3.00m
10451	15:40	16:10	CT	00:30	Tool not latching.
10451	16:10	16:30	Oper	00:20	Sampling at BH-D14 P05 from 3.00 to 4.00m
10451	16:30	17:00	Oper	00:30	Sampling at BH-D14 CPT01 from 4.00 to 7.00m
10451	17:00	17:15	Oper	00:15	Sampling at BH-D14 P06 from 7.00 to 7.50m
10451	17:15	17:55	Oper	00:40	Sampling at BH-D14 CPT02 from 7.50 to 10.00m
10451	17:55	18:05	Oper	00:10	Sampling at BH-D14 P07 from 10.00 to 11.00m
10451	18:05	18:30	Oper	00:25	Sampling at BH-D14 CPT03 from 11.00 to 13.50m
10451	18:30	18:40	Oper	00:10	Sampling at BH-D14 P08 from 13.50 to 14.50m
10451	18:40	19:00	Oper	00:20	Sampling at BH-D14 CPT04 from 14.50 to 17.50m
10451	19:00	19:20	Oper	00:20	Sampling at BH-D14 P09 from 17.50 to 18.00m
10451	19:20	19:45	Oper	00:25	Sampling at BH-D14 CPT05 from 18.00 to 20.50m
10451	19:45	20:00	Oper	00:15	Sampling at BH-D14 P10 from 21.00 to 22.00m
10451	20:00	20:20	Oper	00:20	Sampling at BH-D14 CPT06 from 22.00 to 24.50m
10451	20:20	20:35	Oper	00:15	Sampling at BH-D14 P11 from 24.50 to 25.00m

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	20:35	21:20	CT	00:45	Repair CPT tool
10451	21:20	21:30	Oper	00:10	Sampling at BH-D14 CPT07 from 25.00 to 25.50m
10451	21:30	21:45	Oper	00:15	Sampling at BH-D14 CPT08 from 25.50 to 26.00m
10451	21:45	22:00	Oper	00:15	Deploy CPT tool.
10451	22:00	23:15	CT	01:15	Damage to heavy lift wire forcing recovery of drill spread.
10451	23:15	24:00	CT	00:45	SBF secured, commencing repairs.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	09:57	110:56	120:53
Weather Standby	WStdby	07:47	49:27	57:14
Mammal Standby	MStdby	01:17	16:19	17:36
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	04:59	76:18	81:17
	Total	24:00	312:00	336:00
	CT %	20.8%		24.2%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.41	5.08	5.49
3 Standby				
3.1 Weather	Day	0.32	2.38	2.70
3.2 Marine Mammal	Day	0.05	0.90	0.95
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	17.00	112.26	129.26
4.2 Shelby/Piston Samples	Metre	8.50	37.00	45.50
4.3 PS Logging	Metre	0.00	114.00	114.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	WNW 4/5	Good	
08:00	NW 4/5	Good	
12:00	W 3	Good	
16:00	SSW 5	Good	
20:00	SSW 3/4	Good	
24:00	S 4	Good	

Forecast next 24 hours: 1.8m swell INCREASING TO 2.8M, 18kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	1	1	33
Permits to Work Raised	6	6	64
Muster Drills and Safety Drills	0	0	4
Tool Box Meetings and Risk Assessments	10	10	112
Safety Induction Tours	0	0	12
Progress Meetings	1	1	11
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master Peter REYNOLDS
 Chief Officer David RICHES
 2nd Officer Bonifacio DE LA CRUZ
 2nd Officer Stuart MONAGHAN
 Chief Engineer Allan MACLACHLAN
 2nd Engineer Sergiusz ZAGORSKI
 ETO Michael RAFFERTY
 3rd Engineer Helbert CHAVEZ
 3rd Engineer Aleksandr BOROVINSKICH
 Bosun Rolandas SLYZIUS
 AB Seaman Michael KUNDENKO
 AB Seaman Romualdas DAUKINTIS
 AB Seaman Denis BORISKIJ
 Oiler Damljan LJUBOJEVIC
 Cook Sergej SEBUNIAJEV
 Cook Witold PRZYJEMCZAK
 Steward Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative Salvatore Liccardo
1

Total persons onboard: 42

Survey Crew

Party Chief Mike EDGAR
 Drilling Supervisor* Richard TREWIN
 Rig Mechanic Stefan BRADU
 Driller Sergiu BERINDEIE
 Driller Raul ILLIE
 Assistant Driller Radu PRIPON
 Assistant Driller Alex LAZAR
 Roughneck Vlad SATMARI
 Roughneck Vasile MARIAN
 Roughneck Ovidiu MOLDOVAN
 Roughneck Adrian-Iosif SZEKELY
 CPT Operator Richard LLOYD
 CPT Operator Bharat DEVLIA
 Surveyor Giles MOBBS
 Geotechnical Engineer* Sam HARVIE
 Geotech Engineer Nicolas VOWLES-SHERIDAN
 Geotech Engineer Xue YAO
 Soils Lab Tech Nigel HAYWARD
 Soils Lab Tech Mohammad Jamaludin BIN ALI
 PSO/PAMS Op Lucy BUCKLAND
 PSO/PAMS Op Richard PRICE
 PSO/PAMS Op Gareth DUGUID
 PSO/PAMS Op Gemma JAMES
 PSO/PAMS Op Claire GILCHRIST

Total GGL Crew 24

** indicates Supervisor or Shift Leader where applicable*

8. Next 24 Hours

Complete repairs to SBF heavy lift wire.

9. Key Dates

Location	Date
Last Port call	21/06/2015
Expected completion of acquisition	10/07/2015
Next Port call	TBC
Last safety muster	24/06/2015
Next safety muster	TBC

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
343	13810	85

11. Party Chief Comments

Delivery of wirelock to be received to vessel enabling completion of repairs

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.



13. Client Comments

None

14. Marine Mammal Observation Summary

1 x Turtle sightings

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mearini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR15.300615
Report No	15		
Period	0000 – 2400		

1. Ship's Position & Status

Date	30/06/2015	Latitude	38° 20.4'N
Time	24:00	Longitude	074° 49.2'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	17:00	CT	17:00	Repairs to SBF
10451	17:00	17:50	Oper	00:50	SBF on seabed, trip in pipe
10451	17:50	18:00	Oper	00:10	Sampling at BH-D14A P01 from 1.00 to 2.00m
10451	18:00	20:00	Oper	02:00	Drill out to 25.5m
10451	20:00	20:15	Oper	00:15	Sampling at BH-D14A P02 from 25.50 to 26.00m
10451	20:15	20:40	Oper	00:25	Testing at BH-D14A CPT01 from 26.00 to 29.00m
10451	20:40	21:00	Oper	00:20	Sampling at BH-D14A P03 from 29.00 to 30.00m
10451	21:00	21:25	Oper	00:25	Testing at BH-D14A CPT02 from 30.00 to 33.00m
10451	21:25	21:40	Oper	00:15	Sampling at BH-D14A P04 from 33.00 to 34.00m
10451	21:40	22:10	Oper	00:30	Testing at BH-D14A CPT03 from 34.00 to 37.00m
10451	22:10	22:25	Oper	00:15	Sampling at BH-D14A P05 from 37.00 to 38.00m
10451	22:25	23:00	Oper	00:35	Testing at BH-D14A CPT04 from 38.00 to 41.00m
10451	23:00	23:20	Oper	00:20	Sampling at BH-D14A P06 from 41.00 to 42.00m
10451	23:20	24:00	Oper	00:40	Testing at BH-D14A CPT05 from 42.00 to 45.00m

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	07:00	120:53	127:53
Weather Standby	WStdby	00:00	57:14	57:14
Mammal Standby	MStdby	00:00	17:36	17:36
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	17:00	81:17	98:17
	Total	24:00	336:00	360:00
	CT %	70.8%		27.3%

4. Production Summary

		Unit	Today	Prev	Total
1	General & Preliminaries				
1.1	Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2	Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2	Operations				
2.1	Operations	Day	0.29	5.49	5.78
3	Standby				
3.1	Weather	Day	0.00	2.70	2.70
3.2	Marine Mammal	Day	0.00	0.95	0.95
3.3	Other	Day	0.00	0.00	0.00
4	Investigation Performance				
4.1	WISON CPT tests	Metre	15.00	129.26	144.26
4.2	Shelby/Piston Samples	Metre	5.50	45.50	51.00
4.3	PS Logging	Metre	0.00	114.00	114.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SSE 3	Good	
08:00	SSE 4/5	Good	
12:00	SSE 4	Good	
16:00	SSE 5	Good	
20:00	SSE 5	Good	
24:00	S 5/6	Good	

Forecast next 24 hours: 2m swell decreasing throughout the day, >16kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	2	3	35
Permits to Work Raised	4	10	68
Muster Drills and Safety Drills	0	0	4
Tool Box Meetings and Risk Assessments	8	18	120
Safety Induction Tours	0	0	12
Progress Meetings	1	2	12
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE

Total Marine Crew 17

Other Parties

Client Representative Salvatore Liccardo
1

PSO/PAMS Op
PSO/PAMS Op
PSO/PAMS Op

Gareth DUGUID
Gemma JAMES
Claire GILCHRIST

Total persons onboard: 42

Total GGL Crew 24

** indicates Supervisor or Shift Leader where applicable*

8. Next 24 Hours

Continue CPT, sampling and PS logging at BH-D14A

9. Key Dates

Location	Date
Last Port call	21/06/2015
Expected completion of acquisition	10/07/2015
Next Port call	TBC
Last safety muster	24/06/2015
Next safety muster	TBC

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
338	13800	83

11. Party Chief Comments

Delivery of wirelock received on vessel at 13:20.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.




13. Client Comments

None

14. Marine Mammal Observation Summary

None.

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife		Nicola.harris@gardline.com
	Deputy Manager	0044 1493 845600	
William Wall	US Wind Technical		w.wall@uswindmaryland.com
	Director	001 240 277 8566	
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	16	Email Ref:	OD.JN10451.DPR16.010715
Period	0000 – 2400		

1. Ship's Position & Status

Date	01/07/2015	Latitude	38° 20.4'N
Time	24:00	Longitude	074° 49.2'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:30	Oper	00:30	Sampling at BH-D14A P07 from 45.00 to 45.50m
10451	00:30	00:55	Oper	00:25	Testing at BH-D14A CPT06 from 45.50 to 48.50m
10451	00:55	01:15	Oper	00:20	Sampling at BH-D14A P08 from 48.0 to 49.50m
10451	01:15	01:50	Oper	00:35	Testing at BH-D14A CPT07 from 49.50 to 52.50m
10451	01:50	02:30	Oper	00:40	Sampling at BH-D14A P09 from 52.50 to 53.50m
10451	02:30	02:55	Oper	00:25	Testing at BH-D14A CPT08 from 53.50 to 56.50m
10451	02:55	03:50	CT	00:55	Oil leak at power packs, contained on deck. Repair and continue operations
10451	03:50	04:20	Oper	00:30	Sampling at BH-D14A P10 from 56.50 to 57.50m
10451	04:20	04:30	WStdby	00:10	Recover drill string due to approaching storm.
10451	04:30	04:55	WStdby	00:25	Waiting on weather
10451	04:55	06:00	WStdby	01:05	Drill out to 57.50m
10451	06:00	06:25	Oper	00:25	Testing at BH-D14A CPT09 from 57.50 to 60.50m
10451	06:25	06:40	Oper	00:15	Sampling at BH-D14A P11 from 60.50 to 61.50m
10451	06:40	07:10	Oper	00:30	Testing at BH-D14A CPT10 from 61.50 to 64.50m
10451	07:10	07:30	Oper	00:20	Sampling at BH-D14A P12 from 64.50 to 65.00m
10451	07:30	08:00	Oper	00:30	Testing at BH-D14A CPT11 from 65.00 to 68.00m
10451	08:00	08:30	Oper	00:30	Sampling at BH-D14A P13 from 68.00 to 68.50m
10451	08:30	08:45	Oper	00:15	Testing at BH-D14A CPT12 from 68.50 to 71.30m
10451	08:45	10:10	Oper	01:25	Drill out to 73m, and lift drill pipe prior to PS logging.
10451	10:10	13:53	Oper	03:43	PS Logging from 44m to 20m. BH collapse at bottom and top of hole prevented testin.
10451	13:53	14:05	Oper	00:12	Recover drill spread
10451	14:05	14:23	Oper	00:18	Recover PAMS and USBL pole.
10451	14:23	15:27	Oper	01:04	Recover anchors
10451	15:27	15:56	Oper	00:29	Transit to BH-G17
10451	15:56	17:02	Oper	01:06	Deploy anchor spread

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	17:02	17:24	MStdby	00:22	Deploy PAMS and perform SV dip
10451	17:24	18:24	MStdby	01:00	PAMS observation period.
10451	18:24	19:35	Oper	01:11	Deploy SBF and drill spread.
10451	19:35	19:40	Oper	00:05	Sampling at BH-G17 P01 from 0.00 to 0.50m
10451	19:40	20:00	Oper	00:20	Sampling at BH-G17 P02 from 0.50 to 1.50m
10451	20:00	20:15	Oper	00:15	Sampling at BH-G17 P03 from 1.50 to 2.50m
10451	20:15	20:40	Oper	00:25	Testing at BH-DG17 CPT01 from 2.50 to 5.00m
10451	20:40	20:55	Oper	00:15	Sampling at BH-G17 P04 from 5.00 to 6.00m
10451	20:55	21:30	Oper	00:35	Testing at BH-DG17 CPT02 from 6.00 to 8.00m
10451	21:30	21:40	Oper	00:10	Sampling at BH-G17 P05 from 8.00 to 8.50m
10451	21:40	22:15	Oper	00:35	Testing at BH-DG17 CPT03 from 8.50 to 11.50m
10451	22:15	22:30	Oper	00:15	Sampling at BH-G17 P06 from 11.50 to 12.00m
10451	22:30	22:45	Oper	00:15	Sampling at BH-G17 P07 from 12.00 to 12.50m
10451	22:45	23:20	Oper	00:35	Testing at BH-DG17 CPT04 from 12.50 to 14.00m
10451	23:20	23:45	Oper	00:25	Testing at BH-DG17 CPT05 from 14.00 to 15.00m
10451	23:45	24:00	Oper	00:15	Sampling at BH-G17 P08 from 15.00 to 15.50m

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	20:03	127:53	147:56
Weather Standby	WStdby	01:40	57:14	58:54
Mammal Standby	MStdby	01:22	17:36	18:58
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:55	98:17	99:12
	Total	24:00	360:00	384:00
	CT %	3.8%		25.8%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.84	5.78	6.62
3 Standby				
3.1 Weather	Day	0.07	2.70	2.77
3.2 Marine Mammal	Day	0.06	0.95	1.01
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	30.80	144.26	175.06
4.2 Shelby/Piston Samples	Metre	11.00	51.00	62.00
4.3 PS Logging	Metre	24.00	114.00	138.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SW 4	Good	
08:00	WSW 4/5	Good	
12:00	SSW 3/4	Good	
16:00	SSW 4	Good	
20:00	SSW 4	Good	
24:00	SW 4	Good	

Forecast next 24 hours: <1.6m swell decreasing throughout the day, >10kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	4	7	39
Permits to Work Raised	8	18	76
Muster Drills and Safety Drills	0	0	4
Tool Box Meetings and Risk Assessments	13	31	133
Safety Induction Tours	0	0	12
Progress Meetings	1	3	13
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

** indicates Supervisor or Shift Leader where applicable*

8. Next 24 Hours

Continue CPT, sampling and PS logging at BH-G17

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	10/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
334	13800	77

11. Party Chief Comments

None

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.




13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR17.020715
Report No	17		
Period	0000 – 2400		

1. Ship's Position & Status

Date	02/07/2015	Latitude	38° 18.6'N
Time	24:00	Longitude	074° 46.9'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:40	Oper	00:40	complete test at P08 Drill out to 15.50m
10451	00:40	01:05	Oper	00:25	Testing at BH-G17 CPT06 from 15.50 to 17.00m
10451	01:05	01:25	Oper	00:20	Sampling at BH-G17 P09 from 17.00 to 17.50m
10451	01:25	01:55	Oper	00:30	Testing at BH-G17 CPT07 from 17.50 to 18.50m
10451	01:55	02:10	Oper	00:15	Sampling at BH-G17 P10 from 18.50 to 19.00m
10451	02:10	02:45	Oper	00:35	Testing at BH-G17 CPT08 from 19.00 to 21.50m
10451	02:45	03:10	Oper	00:25	Sampling at BH-G17 P11 from 21.50 to 22.50m
10451	03:10	03:40	Oper	00:30	Testing at BH-G17 CPT09 from 22.50 to 23.50m
10451	03:40	04:05	Oper	00:25	Testing at BH-G17 CPT10 from 23.50 to 24.50m
10451	04:05	04:30	Oper	00:25	Sampling at BH-G17 P12 from 24.50 to 25.50m
10451	04:30	04:55	Oper	00:25	Testing at BH-G17 CPT11 from 25.50 to 26.50m
10451	04:55	05:40	Oper	00:45	Testing at BH-G17 CPT12 from 26.50 to 28.00m
10451	05:40	06:55	Oper	01:15	Testing at BH-G17 CPT13 from 28.00 to 28.50m
10451	06:55	07:25	Oper	00:30	Testing at BH-G17 CPT14 from 28.50 to 29.00m
10451	07:25	07:55	Oper	00:30	Testing at BH-G17 CPT15 from 29.00 to 29.50m
10451	07:55	08:35	Oper	00:40	Sampling at BH-G17 P13 from 29.50 to 30.00m
10451	08:35	09:10	Oper	00:35	Testing at BH-G17 CPT16 from 30.00 to 30.50m
10451	09:10	09:40	Oper	00:30	Testing at BH-G17 CPT17 from 30.50 to 33.50m
10451	09:40	09:55	Oper	00:15	Sampling at BH-G17 P14, no recovery so retested
10451	09:55	10:15	Oper	00:20	Sampling at BH-G17 P14A from 33.50 to 34.50m
10451	10:15	10:50	Oper	00:35	Testing at BH-G17 CPT18 from 34.50 to 37.50m
10451	10:50	11:20	Oper	00:30	Sampling at BH-G17 P15 from 37.50 to 38.50m
10451	11:20	12:25	Oper	01:05	Testing at BH-G17 CPT19 from 38.50 to 41.50m
10451	12:25	12:30	Oper	00:05	Sampling at BH-G17 P16 from 41.50 to 42.00m
10451	12:30	13:44	Oper	01:14	Pull drill string and recover PAMS equipment due to bad weather.
10451	13:44	13:51	MStdby	00:07	Deploy PAMS equipment

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	13:51	14:51	MStdby	01:00	PAMS pre work observation period.
10451	14:51	14:57	MStdby	00:06	Deploy SBF and trip in drill string at BH-G17A
10451	14:57	18:15	MStdby	03:18	Drill out to 42.00m
10451	18:15	18:30	Oper	00:15	Sampling at BH-G17A P01 from 41.00 to 42.00m
10451	18:30	19:00	Oper	00:30	Testing at BH-G17A CPT01 from 42.00 to 44.50m
10451	19:00	19:20	Oper	00:20	Sampling at BH-G17A P02 from 44.50 to 45.00m
10451	19:20	20:00	Oper	00:40	Testing at BH-G17A CPT02 from 45.00 to 48.00m
10451	20:00	20:15	Oper	00:15	Sampling at BH-G17A P03 from 48.00 to 49.00m
10451	20:15	20:40	Oper	00:25	Testing at BH-G17A CPT03 from 49.00 to 52.00m
10451	20:40	21:00	Oper	00:20	Sampling at BH-G17A P04 from 52.00 to 53.00m
10451	21:00	21:45	Oper	00:45	Testing at BH-G17A CPT04 from 53.00 to 56.00m
10451	21:45	22:00	Oper	00:15	Sampling at BH-G17A P05 from 56.00 to 57.00m
10451	22:00	22:30	Oper	00:30	Testing at BH-G17A CPT05 from 57.00 to 60.00m
10451	22:30	22:45	Oper	00:15	Sampling at BH-G17A P06 from 60.00 to 61.00m
10451	22:45	23:20	Oper	00:35	Testing at BH-G17A CPT06 from 61.00 to 64.00m
10451	23:20	23:35	Oper	00:15	Sampling at BH-G17A P07 from 64.00 to 65.00m
10451	23:35	24:00	Oper	00:25	Testing at BH-G17A CPT07 from 65.00 to 67.00m

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	19:29	147:56	167:25
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	04:31	18:58	23:29
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	99:12	99:12
	Total	24:00	384:00	408:00
	CT %	0.0%		24.3%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.81	6.62	7.43
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.19	1.01	1.19
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	40.00	175.06	215.06
4.2 Shelby/Piston Samples	Metre	12.50	62.00	74.50
4.3 PS Logging	Metre	0.00	138.00	138.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SW 4	Good	
08:00	WSW 3	Good	
12:00	S 4	Good	
16:00	NNW 3	Good	
20:00	NNW 4	Good	
24:00	NNW 4	Good	

Forecast next 24 hours: <1.8m swell , >13kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	0	7	39
Permits to Work Raised	6	24	82
Muster Drills and Safety Drills	0	0	4
Tool Box Meetings and Risk Assessments	12	43	145
Safety Induction Tours	0	0	12
Progress Meetings	1	4	14
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17
Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42
Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24
** indicates Supervisor or Shift Leader where applicable*
8. Next 24 Hours

Complete BH-G17A and move to BH-K16

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	10/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
333	13800	69

11. Party Chief Comments

Initial problems with Beacon on BH-G17A giving offset position. Multiple SV dips performed whilst drilling as thermocline/halocline though to be affecting readings. Beacon position returned to expected values enabling recording of SBF position.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.
3	02/07/2015	No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution.



13. Client Comments

None

14. Marine Mammal Observation Summary

1 x Turtle sighting
1 x acoustic detection of possible whale.

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife		Nicola.harris@gardline.com
	Deputy Manager	0044 1493 845600	
William Wall	US Wind Technical		w.wall@uswindmaryland.com
	Director	001 240 277 8566	
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	18	Email Ref:	OD.JN10451.DPR18.030715B
Period	0000 – 2400		

1. Ship's Position & Status

Date	03/07/2015	Latitude	38° 19.2'N
Time	24:00	Longitude	074° 43.9'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:30	Oper	00:30	Sampling at BH-G17A P08, no recovery so retested.
10451	00:30	00:45	Oper	00:15	Sampling at BH-G17A P08A from 67.00 to 68.00m
10451	00:45	01:00	Oper	00:15	Testing at BH-G17A CPT08 from 68.00 to 69.00m
10451	01:00	01:25	Oper	00:25	Testing at BH-G17A CPT09 from 68.50 to 69.50m
10451	01:25	01:40	Oper	00:15	Testing at BH-G17A CPT10 from 69.50 to 70.50m
10451	01:40	02:00	Oper	00:20	Testing at BH-G17A CPT11 from 70.50 to 71.50m
10451	02:00	02:40	Oper	00:40	Testing at BH-G17A CPT10 from 71.50 to 74.50m
10451	02:40	04:20	Oper	01:40	Drill out, prepare PS logger
10451	04:20	06:25	Oper	02:05	PS logging from 68.0-37.0m. No testing in areas of hole collapse.
10451	06:25	07:25	Oper	01:00	Recover drill spread.
10451	07:25	08:37	Oper	01:12	Recover PAMS and anchor spread
10451	08:37	09:07	Oper	00:30	Transit to BH-K16
10451	09:07	10:10	Oper	01:03	Deploy anchor spread.
10451	10:10	10:30	MStdby	00:20	Deploy PAMS and SV dip
10451	10:30	11:30	MStdby	01:00	PAMS pre work observation period.
10451	11:30	12:40	Oper	01:10	Deploy drill spread.
10451	12:40	13:00	Oper	00:20	Sampling at BH-K16 P01 from 0.00-0.50m
10451	13:00	13:10	Oper	00:10	Sampling at BH-K16 P02 from 0.50-1.00m
10451	13:10	13:45	Oper	00:35	Testing at BH-K16 CPT01 from 1.00 to 3.50m
10451	13:45	14:00	Oper	00:15	Sampling at BH-K16 P03 from 3.50-4.50m
10451	14:00	14:40	Oper	00:40	Testing at BH-K16 CPT02 from 4.50 to 7.50m
10451	14:40	15:05	Oper	00:25	Sampling at BH-K16 P04 from 7.50-8.00m
10451	15:05	15:35	Oper	00:30	Testing at BH-K16 CPT03 from 8.00 to 11.00m
10451	15:35	17:30	CT	01:55	Problems with CPT tool water head. Repair tool.
10451	17:30	18:30	Oper	01:00	Testing at BH-K16 CPT04 from 11.00 to 13.00m
10451	18:30	18:40	Oper	00:10	Sampling at BH-K16 P05 from 13.00-13.50m

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	18:40	19:50	Oper	01:10	Testing at BH-K16 CPT05 from 13.50 to 15.50m
10451	19:50	20:00	Oper	00:10	Sampling at BH-K16 P06 from 15.50-16.50m
10451	20:00	20:25	Oper	00:25	Testing at BH-K16 CPT06 from 16.50 to 18.50m
10451	20:25	20:55	Oper	00:30	Sampling at BH-K16 P07 from 18.50-19.00m
10451	20:55	21:20	Oper	00:25	Testing at BH-K16 CPT07 from 19.00 to 22.00m
10451	21:20	21:35	Oper	00:15	Sampling at BH-K16 P08 from 22.00-22.50m
10451	21:35	22:15	Oper	00:40	Testing at BH-K16 CPT08 from 22.50 to 24.50m
10451	22:15	22:25	Oper	00:10	Sampling at BH-K16 P09 from 24.50-25.00m
10451	22:25	23:10	Oper	00:45	Testing at BH-K16 CPT09 from 25.00 to 28.00m
10451	23:10	23:25	Oper	00:15	Sampling at BH-K16 P10 from 28.00-28.50m
10451	23:25	24:00	Oper	00:35	Testing at BH-K16 CPT10 from 28.50 to 30.50m

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	20:45	167:25	188:10
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	01:20	23:29	24:49
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	01:55	99:12	101:07
	Total	24:00	408:00	432:00
	CT %	8.0%		23.4%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.86	7.43	8.30
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.06	1.19	1.25
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	31.50	215.06	246.56
4.2 Shelby/Piston Samples	Metre	7.00	74.50	81.50
4.3 PS Logging	Metre	31.00	138.00	169.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	NNW 3/4	Good	
08:00	N 2/3	Good	
12:00	NE 2	Good	
16:00	ENE 2/3	Good	
20:00	ESE 3	Good	
24:00	ESE 4	Good	

Forecast next 24 hours: Up to 2.8m swell , 19kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	5	12	44
Permits to Work Raised	6	30	88
Muster Drills and Safety Drills	0	0	4

6. Safety & Environmental

	Today	This Week	Project Total
Tool Box Meetings and Risk Assessments	12	55	157
Safety Induction Tours	0	0	12
Progress Meetings	1	5	15
Management Safety Meetings	0	0	1

7. Personnel

Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Complete BH-K16 and move to BH-H10

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	11/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
326	13800	61

11. Party Chief Comments

None

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push




- 2 26/06/2015 samples.
MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.
- 3 02/07/2015 No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution.

13. Client Comments

None

14. Marine Mammal Observation Summary

- 1 x Turtle sighting
- 1 x acoustic detection of dolphin.
- 1 x dolphin sighting

15. Report submitted by:		
		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	19	Email Ref:	OD.JN10451.DPR19.040715
Period	0000 – 2400		

1. Ship's Position & Status

Date	04/07/2015	Latitude	38° 19.2'N
Time	24:00	Longitude	074° 43.9'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:35	Oper	00:35	Sampling at BH-K16 P13 from 31.00-32.00m
10451	00:35	01:00	Oper	00:25	Testing at BH-K16 CPT11 from 32.00 to 33.00m
10451	01:00	01:30	Oper	00:30	Sampling at BH-K16 P14 from 33.00-33.50m
10451	01:30	02:30	Oper	01:00	Testing at BH-K16 CPT12 from 33.50 to 34.00m
10451	02:30	02:55	Oper	00:25	Testing at BH-K16 CPT13 from 34.00 to 35.00m
10451	02:55	03:20	Oper	00:25	Testing at BH-K16 CPT14 from 35.00 to 35.50m
10451	03:20	04:00	Oper	00:40	Testing at BH-K16 CPT15 from 35.50 to 36.50m
10451	04:00	04:25	Oper	00:25	Testing at BH-K16 CPT16 from 36.50 to 37.00m
10451	04:25	05:35	Oper	01:10	Testing at BH-K16 CPT17 from 37.00 to 40.00m
10451	05:35	06:00	Oper	00:25	Sampling at BH-K16 P15 from 40.00-41.00m
10451	06:00	06:35	Oper	00:35	Testing at BH-K16 CPT18 from 41.00 to 44.00m
10451	06:35	07:05	Oper	00:30	Sampling at BH-K16 P16 from 44.00-45.00m
10451	07:05	07:35	Oper	00:30	Testing at BH-K16 CPT19 from 45.00 to 48.00m
10451	07:35	08:05	Oper	00:30	Sampling at BH-K16 P17 from 48.00-49.00m
10451	08:05	08:40	Oper	00:35	Testing at BH-K16 CPT20 from 49.00 to 49.50m
10451	08:40	09:05	Oper	00:25	Sampling at BH-K16 P18 from 49.50-50.00m
10451	09:05	09:50	Oper	00:45	Testing at BH-K16 CPT21 from 50.50 to 51.00m
10451	09:50	10:05	Oper	00:15	Sampling at BH-K16 P19 from 51.00-52.00m
10451	10:05	10:40	Oper	00:35	Testing at BH-K16 CPT22 from 52.00 to 55.00m
10451	10:40	11:00	Oper	00:20	Sampling at BH-K16 P20 from 55.00-56.00m
10451	11:00	11:35	Oper	00:35	Testing at BH-K16 CPT23 from 56.00 to 59.00m
10451	11:35	11:50	Oper	00:15	Sampling at BH-K16 P21 from 59.00-60.00m
10451	11:50	12:40	Oper	00:50	Testing at BH-K16 CPT24 from 60.00 to 63.00m
10451	12:40	12:50	Oper	00:10	Sampling at BH-K16 P22 from 63.00-64.00m
10451	12:50	13:05	Oper	00:15	Testing at BH-K16 CPT25 from 64.00 to 66.50m
10451	13:05	13:55	Oper	00:50	Sampling at BH-K16 P23 from 66.50-67.50m

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	13:55	14:25	Oper	00:30	Testing at BH-K16 CPT26 from 67.50 to 68.00m
10451	14:25	14:45	Oper	00:20	Testing at BH-K16 CPT27 from 68.00 to 71.00m
10451	14:45	15:00	Oper	00:15	Sampling at BH-K16 P24 from 71.00-71.50m
10451	15:00	16:00	Oper	01:00	Testing at BH-K16 CPT28 from 71.50 to 73.00m
10451	16:00	16:30	Oper	00:30	Drill out 6m prior to PS logging.
10451	16:30	17:30	Oper	01:00	Lift drill string and commence PS logging.
10451	17:30	24:00	CT	06:30	Hole collapse at approx 60m onto PS logging tool, losing tool downhole. Perform re-termination and repair to 2nd tool.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	17:30	188:10	205:40
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	00:00	24:49	24:49
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	06:30	101:07	107:37
	Total	24:00	432:00	456:00
	CT %	27.1%		23.6%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.73	8.30	9.02
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.00	1.25	1.25
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	30.00	246.56	276.56
4.2 Shelby/Piston Samples	Metre	10.50	81.50	92.00
4.3 PS Logging	Metre	0.00	169.00	169.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	E 4/5	Good	
08:00	E 4/5	Good	
12:00	NE X N 5/6	Good	
16:00	NNE 3/4	Good	
20:00	E 3/4	Good	
24:00	SE 2/3	Good	

Forecast next 24 hours: Up to 1.6m swell , 10kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	2	14	46
Permits to Work Raised	6	36	94

6. Safety & Environmental

	Today	This Week	Project Total
Muster Drills and Safety Drills	0	0	4
Tool Box Meetings and Risk Assessments	12	67	169
Safety Induction Tours	0	0	12
Progress Meetings	1	6	16
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17
Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42
Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24
** indicates Supervisor or Shift Leader where applicable*
8. Next 24 Hours

Commence works at BH-H10

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	12/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
326	13800	61

11. Party Chief Comments

Spare PS logger is not functional, currently unable to perform PS logging.

12. Site Instructions & Variations

No.	Date	Details
-----	------	---------




- | | | |
|---|------------|--|
| 1 | 18/06/2015 | Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples. |
| 2 | 26/06/2015 | MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH. |
| 3 | 02/07/2015 | No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution. |

13. Client Comments

None

14. Marine Mammal Observation Summary

2 x Turtle sighting

15. Report submitted by:		
		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	20	Email Ref:	OD.JN10451.DPR20.050715
Period	0000 – 2400		

1. Ship's Position & Status

Date	05/07/2015	Latitude	38° 22.8'N
Time	24:00	Longitude	074° 46.2'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	01:03	Oper	01:03	Commence recovery of SBF and PAMS equipment.
10451	01:03	02:31	Oper	01:28	Recover anchors.
10451	02:31	04:21	Oper	01:50	Transit to BH-H10
10451	04:21	05:35	Oper	01:14	Deploy anchor spread
10451	05:35	05:50	MStdb	00:15	Deploy PAMS and SV dip
10451	05:50	06:50	MStdb	01:00	PAMS pre work observation period.
10451	06:50	07:58	Oper	01:08	Deploy drill spread
10451	07:58	08:10	Oper	00:12	Sampling at BH-H10 P01 from 0.00-1.00m
10451	08:10	08:25	Oper	00:15	Sampling at BH-H10 P02 from 1.00-2.00m
10451	08:25	09:05	Oper	00:40	Sampling at BH-H10 P03 from 2.00-3.00m
10451	09:05	09:30	Oper	00:25	Testing at BH-H10 CPT01 from 3.00 to 6.00m
10451	09:30	10:00	Oper	00:30	Sampling at BH-H10 P04 from 6.00-7.00m
10451	10:00	10:35	Oper	00:35	Testing at BH-H10 CPT02 from 7.00 to 10.00m
10451	10:35	10:50	Oper	00:15	Sampling at BH-H10 P05 from 10.00-10.50m
10451	10:50	11:25	Oper	00:35	Testing at BH-H10 CPT03 from 10.50 to 13.50m
10451	11:25	12:40	CT	01:15	Problems with latching sampling tool at P06. Pulled up drill string to access tool
10451	12:40	13:00	Oper	00:20	Tool recovered recommence operations.
10451	13:00	13:20	Oper	00:20	Sampling at BH-H10 P06 from 13.50-14.00m
10451	13:20	13:35	Oper	00:15	Testing at BH-H10 CPT04 from 14.00 to 14.50m
10451	13:35	13:50	Oper	00:15	Testing at BH-H10 CPT05 from 14.50 to 15.00m
10451	13:50	14:05	Oper	00:15	Testing at BH-H10 CPT06 from 15.00 to 15.50m
10451	14:05	14:20	Oper	00:15	Testing at BH-H10 CPT07 from 15.50 to 16.00m
10451	14:20	14:40	Oper	00:20	Testing at BH-H10 CPT08 from 16.00 to 16.50m
10451	14:40	15:05	Oper	00:25	Testing at BH-H10 CPT09 from 16.50 to 17.00m
10451	15:05	15:20	Oper	00:15	Testing at BH-H10 CPT10 from 17.00 to 17.50m
10451	15:20	15:35	Oper	00:15	Testing at BH-H10 CPT11 from 17.50 to 18.00m

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	15:35	15:50	Oper	00:15	Testing at BH-H10 CPT12 from 18.00 to 19.00m
10451	15:50	16:15	Oper	00:25	Testing at BH-H10 CPT13 from 19.00 to 20.00m
10451	16:15	16:35	Oper	00:20	Sampling at BH-H10 P07 from 20.00-20.50m
10451	16:35	17:20	Oper	00:45	Testing at BH-H10 CPT14 from 20.50 to 23.50m
10451	17:20	17:50	Oper	00:30	Sampling at BH-H10 P08 from 23.50-24.00m
10451	17:50	18:35	Oper	00:45	Testing at BH-H10 CPT15 from 24.00 to 26.00m
10451	18:35	19:00	Oper	00:25	Sampling at BH-H10 P09 from 26.00-27.00m
10451	19:00	19:40	Oper	00:40	Testing at BH-H10 CPT16 from 27.00 to 30.00m
10451	19:40	20:00	Oper	00:20	Sampling at BH-H10 P10 from 30.00-31.00m
10451	20:00	20:40	Oper	00:40	Testing at BH-H10 CPT17 from 31.00 to 34.00m
10451	20:40	21:30	Oper	00:50	Sampling at BH-H10 P11 from 34.00-35.00m
10451	21:30	22:05	Oper	00:35	Testing at BH-H10 CPT18 from 35.00 to 38.00m
10451	22:05	22:25	Oper	00:20	Sampling at BH-H10 P12 from 38.00-39.00m
10451	22:25	22:50	Oper	00:25	Testing at BH-H10 CPT19 from 39.00 to 42.00m
10451	22:50	23:15	Oper	00:25	Sampling at BH-H10 P13 from 42.00-43.00m
10451	23:15	24:00	Oper	00:45	Testing at BH-H10 CPT20 from 43.00 to 46.00m

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	21:30	205:40	227:10
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	01:15	24:49	26:04
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	01:15	107:37	108:52
	Total	24:00	456:00	480:00
	CT %	5.2%		22.7%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.90	9.02	9.92
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.05	1.25	1.30
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	35.00	276.56	311.56
4.2 Shelby/Piston Samples	Metre	11.00	92.00	103.00
4.3 PS Logging	Metre	0.00	169.00	169.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	NNE 3	Good	
08:00	NE x N 3	Good	
12:00	E 2	Good	
16:00	E 2	Good	
20:00	ESE 3	Good	
24:00	SE 3	Good	

Forecast next 24 hours: Up to 1.6m swell , 14kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	7	21	53
Permits to Work Raised	7	43	101
Muster Drills and Safety Drills	1	1	5
Tool Box Meetings and Risk Assessments	10	77	179
Safety Induction Tours	0	0	12
Progress Meetings	1	7	17
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Commence works at BH-H10

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	12/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
317	13800	76

11. Party Chief Comments

Spare PS logger is not functional, currently unable to perform PS logging.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.
3	02/07/2015	No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution.



13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	21	Email Ref:	OD.JN10451.DPR21.060715
Period	0000 – 2400		

1. Ship's Position & Status

Date	06/07/2015	Latitude	38° 24.6'N
Time	24:00	Longitude	074° 46.9'W
Present:	On location Maryland WEA	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:30	Oper	00:30	Sampling at BH-H10 P14 from 46.00-47.00m
10451	00:30	00:55	Oper	00:25	Testing at BH-H10 CPT21 from 47.00 to 50.00m
10451	00:55	01:20	Oper	00:25	Sampling at BH-H10 P15 from 50.00-51.00m
10451	01:20	01:55	Oper	00:35	Testing at BH-H10 CPT22 from 51.00 to 54.00m
10451	01:55	02:05	Oper	00:10	Sampling at BH-H10 P16, no recovery so retested.
10451	02:05	02:20	Oper	00:15	Sampling at BH-H10 P16A from 54.00-55.00m
10451	02:20	02:45	Oper	00:25	Testing at BH-H10 CPT23 from 55.00 to 56.00m
10451	02:45	03:05	Oper	00:20	Sampling at BH-H10 P17 from 56.00-56.50m
10451	03:05	03:25	Oper	00:20	Testing at BH-H10 CPT24 from 56.50 to 59.50m
10451	03:25	03:40	Oper	00:15	Sampling at BH-H10 P18 from 59.50-60.00m
10451	03:40	04:10	Oper	00:30	Testing at BH-H10 CPT25 from 60.00 to 63.00m
10451	04:10	04:30	Oper	00:20	Sampling at BH-H10 P19 from 63.00-63.50m
10451	04:30	05:00	Oper	00:30	Testing at BH-H10 CPT26 from 63.50 to 66.00m
10451	05:00	05:40	Oper	00:40	Sampling at BH-H10 P20 from 66.00-67.00m
10451	05:40	06:05	Oper	00:25	Testing at BH-H10 CPT27 from 67.00 to 70.00m
10451	06:05	06:20	Oper	00:15	Sampling at BH-H10 P21 from 70.00-71.00m
10451	06:20	06:50	Oper	00:30	Testing at BH-H10 CPT28 from 71.00 to 74.00m
10451	06:50	07:05	Oper	00:15	Sampling at BH-H10 P22 from 74.00-75.00m
10451	07:05	07:50	Oper	00:45	Trip out drill string.
10451	07:50	07:50	Oper	00:00	Recover SBF
10451	07:50	08:28	Oper	00:38	Recover USBL and PAMS
10451	08:28	10:14	Oper	01:46	Recover anchors
10451	10:14	11:38	Oper	01:24	Deploy anchor spread
10451	11:38	11:51	MStdb	00:13	Deploy PAMS
10451	11:51	12:05	MStdb	00:14	Deploy USBL pole
10451	12:05	13:11	CT	01:06	Problems with PAMS equipment.

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	13:11	14:11	MStdby	01:00	Pre work observation period.
10451	14:11	14:17	Oper	00:06	Prepare to deploy SBF
10451	14:17	15:01	MStdby	00:44	Sea turtle spotted at 150m preventing deployment of equipment. Restart observation period.
10451	15:01	15:08	MStdby	00:07	Turtle sighting at less than 50m, restart observation period.
10451	15:08	16:09	MStdby	01:01	Pre work observation period.
10451	16:09	16:35	Oper	00:26	Deploy SBF and trip in drill string
10451	16:35	17:10	Oper	00:35	Sampling at BH-G7 P01 from 0.00-0.50m
10451	17:10	17:20	Oper	00:10	Sampling at BH-G7 P02 from 0.50-1.00m
10451	17:20	17:55	Oper	00:35	Sampling at BH-G7 P03 from 1.00-2.00m
10451	17:55	18:35	Oper	00:40	Testing at BH-G7 CPT01 from 2.00-4.50m
10451	18:35	18:45	Oper	00:10	Sampling at BH-G7 P04 from 4.50-5.00m
10451	18:45	19:15	Oper	00:30	Testing at BH-G7 CPT02 from 5.00-8.00m
10451	19:15	19:45	Oper	00:30	Sampling at BH-G7 P05 from 8.00-8.50m
10451	19:45	21:30	CT	01:45	Problems with CPT water head.
10451	21:30	21:50	Oper	00:20	Testing at BH-G7 CPT03 from 5.00-8.00m
10451	21:50	22:15	Oper	00:25	Sampling at BH-G7 P06 from 10.00-10.50m
10451	22:15	22:40	Oper	00:25	Testing at BH-G7 CPT04 from 10.50-12.50m
10451	22:40	23:00	Oper	00:20	Sampling at BH-G7 P07 from 12.50-13.00m
10451	23:00	23:25	Oper	00:25	Testing at BH-G7 CPT05 from 13.00-14.00m
10451	23:25	24:00	Oper	00:35	Cone change.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	17:50	227:10	245:00
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	03:19	26:04	29:23
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	02:51	108:52	111:43
	Total	24:00	480:00	504:00
	CT %	11.9%		22.2%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.74	9.92	10.66
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.14	1.30	1.44
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	33.00	311.56	344.56
4.2 Shelby/Piston Samples	Metre	11.50	103.00	114.50
4.3 PS Logging	Metre	0.00	169.00	169.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SE 3/4	Good	
08:00	SE 4	Good	
12:00	SSE 3	Good	
16:00	SSE 3	Good	
20:00	SSE 4	Good	
24:00	SSE 4	Good	

Forecast next 24 hours: Up to 1.6m swell , 14kts wind.

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	4	4	57
Permits to Work Raised	6	6	107
Muster Drills and Safety Drills	0	0	5
Tool Box Meetings and Risk Assessments	11	11	190
Safety Induction Tours	0	0	12
Progress Meetings	1	1	18
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damijan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: **42**

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Complete works at BH-G7 and depart site for demobilisation, Baltimore, MD

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	12/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m³
313

Lube Oil remaining (litres)
13800

Water remaining (MT)
65

11. Party Chief Comments

Spare PS logger is not functional, currently unable to perform PS logging.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.
3	02/07/2015	No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution.




13. Client Comments

None

14. Marine Mammal Observation Summary

3 x Turtle sightings

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	ibailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR22.070715
Report No	22		
Period	0000 – 2400		

1. Ship's Position & Status

Date	07/07/2015	Latitude	38° 27.0'N
Time	24:00	Longitude	074° 38.6'W
Present:	Transit to Balitmore, MD	Country Code:	US

2. Summary of Events

Time zone		UTC -4.0 hr			
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	00:35	Oper	00:35	Cone change.
10451	00:35	01:00	Oper	00:25	Testing at BH-G7 CPT06 from 14.00-14.50m
10451	01:00	01:15	Oper	00:15	Sampling at BH-G7 P08 from 14.50-15.00m
10451	01:15	01:40	Oper	00:25	Testing at BH-G7 CPT07 from 15.50-16.00m
10451	01:40	01:50	Oper	00:10	Sampling at BH-G7 P09 from 16.00-16.50m
10451	01:50	02:25	CT	00:35	Repair to CPT tool
10451	02:25	03:10	Oper	00:45	Testing at BH-G7 CPT08 from 16.50-19.00m
10451	03:10	03:30	Oper	00:20	Sampling at BH-G7 P10 from 19.00-20.00m
10451	03:30	03:55	Oper	00:25	Testing at BH-G7 CPT09 from 20.00-23.00m
10451	03:55	04:10	Oper	00:15	Sampling at BH-G7 P11 from 23.00-24.00m
10451	04:10	04:30	Oper	00:20	Testing at BH-G7 CPT10 from 24.00-27.00m
10451	04:30	05:00	CT	00:30	Repair to SBF power pack
10451	05:00	05:45	Oper	00:45	Sampling at BH-G7 P12 from 27.00-28.00m
10451	05:45	06:10	Oper	00:25	Testing at BH-G7 CPT11 from 28.00-31.00m
10451	06:10	06:45	Oper	00:35	Sampling at BH-G7 P13 from 31.00-32.00m
10451	06:45	07:10	Oper	00:25	Testing at BH-G7 CPT12 from 32.00-35.00m
10451	07:10	07:30	Oper	00:20	Sampling at BH-G7 P14 from 35.00-36.00m
10451	07:30	07:55	Oper	00:25	Testing at BH-G7 CPT13 from 36.00-39.00m
10451	07:55	08:10	Oper	00:15	Sampling at BH-G7 P15 from 39.00-40.00m
10451	08:10	08:40	Oper	00:30	Testing at BH-G7 CPT14 from 40.00-43.00m
10451	08:40	09:05	Oper	00:25	Sampling at BH-G7 P16 from 43.00-44.00m
10451	09:05	09:40	Oper	00:35	Testing at BH-G7 CPT15 from 44.00-46.50m
10451	09:40	10:30	Oper	00:50	Sampling at BH-G7 P17 from 46.50-47.50m
10451	10:30	11:05	Oper	00:35	Testing at BH-G7 CPT16 from 47.50-50.00m
10451	11:05	11:55	Oper	00:50	Sampling at BH-G7 P18 from 50.00-51.00m
10451	11:55	12:25	Oper	00:30	Testing at BH-G7 CPT17 from 51.00-53.00m, 3 attempts at latching

2. Summary of Events

Time zone	UTC -4.0 hr				
10451	12:25	12:45	Oper	00:20	Sampling at BH-G7 P19 from 53.00-53.50m
10451	12:45	13:10	Oper	00:25	Testing at BH-G7 CPT18 from 53.50-54.00m
10451	13:10	13:20	Oper	00:10	Testing at BH-G7 CPT19 from 54.00-55.00m
10451	13:20	13:55	Oper	00:35	Testing at BH-G7 CPT20 from 55.00-57.00m
10451	13:55	14:15	Oper	00:20	Sampling at BH-G7 P20 from 57.00-58.00m
10451	14:15	14:45	Oper	00:30	Testing at BH-G7 CPT21 from 58.00-60.50m
10451	14:45	15:00	Oper	00:15	Sampling at BH-G7 P21 from 60.50-61.00m
10451	15:00	15:40	Oper	00:40	Testing at BH-G7 CPT22 from 61.00-64.00m
10451	15:40	15:55	Oper	00:15	Sampling at BH-G7 P22 from 64.00-64.50m
10451	15:55	16:30	Oper	00:35	Testing at BH-G7 CPT23 from 64.50-67.50m
10451	16:30	16:55	Oper	00:25	Sampling at BH-G7 P23 from 67.50-68.50m
10451	16:55	17:30	Oper	00:35	Testing at BH-G7 CPT24 from 68.50-71.50m
10451	17:30	17:45	Oper	00:15	Sampling at BH-G7 P24 from 71.50-72.50m
10451	17:45	18:10	Oper	00:25	Testing at BH-G7 CPT25 from 72.50-75.50m
10451	18:10	19:15	Oper	01:05	Recover drill spread to deck.
10451	19:15	22:09	Oper	02:54	Recover anchors and spool on winch wire cables.
10451	22:09	24:00	Oper	01:51	Transit to pilot station.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	00:00	00:00	00:00
Operational	Oper	22:55	245:00	267:55
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	00:00	29:23	29:23
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	01:05	111:43	112:48
	Total	24:00	504:00	528:00
	CT %	4.5%		21.4%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	0	0
2 Operations				
2.1 Operations	Day	0.95	10.66	11.62
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.00	1.44	1.44
3.3 Other	Day	0.00	0.00	0.00
4 Investigation Performance				
4.1 WISON CPT tests	Metre	46.50	344.56	391.06
4.2 Shelby/Piston Samples	Metre	14.50	114.50	129.00
4.3 PS Logging	Metre	0.00	169.00	169.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	SSW 4	Good	
08:00	SSW 5	Good	
12:00	SSW 4	Good	
16:00	SSW 5	Good	
20:00	SSW 5	Good	
24:00	Transit		
Forecast next 24 hours: Transit			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	0	4	57
Permits to Work Raised	7	13	114
Muster Drills and Safety Drills	0	0	5
Tool Box Meetings and Risk Assessments	11	22	201
Safety Induction Tours	0	0	12
Progress Meetings	1	2	19
Management Safety Meetings	0	0	1

7. Personnel
Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damljan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Transit to Baltimore, MD for demobilisation.

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	12/07/2015	
Next Port call	TBC	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
309	13800	57

11. Party Chief Comments

Spare PS logger is not functional, currently unable to perform PS logging.

12. Site Instructions & Variations



No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.
3	02/07/2015	No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution.

13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:		
		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccardo	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mecarini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey		
Report No	23	Email Ref:	OD.JN10451.DPR23.080715
Period	0000 – 2400		

1. Ship's Position & Status

Date	08/07/2015	Latitude	39° 15.7'N
Time	24:00	Longitude	076° 35.0'W
Present:	Alongside Balitmore, MD	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	21:00	Oper	21:00	Transit to Baltimore, MD for demobilisation.
10451	21:00	24:00	Demob	03:00	Alongside commence demobilisation.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	03:00	00:00	03:00
Operational	Oper	21:00	267:55	288:55
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	00:00	29:23	29:23
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	112:48	112:48
	Total	24:00	528:00	552:00
	CT %	0.0%		20.4%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	1	0	1
2 Operations				
2.1 Operations	Day	0.88	11.62	12.49
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.00	1.44	1.44
3.3 Other	Day	0.00	0.00	0.00

4. Production Summary

4 Investigation Performance

4.1	WISON CPT tests	Metre	0.00	391.06	391.06
4.2	Shelby/Piston Samples	Metre	0.00	129.00	129.00
4.3	PS Logging	Metre	0.00	169.00	169.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	Transit		
08:00	Transit		
12:00	Transit		
16:00	Transit		
20:00	Transit		
24:00	Alongside		
Forecast next 24 hours: Alongside			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	2	6	59
Permits to Work Raised	4	17	118
Muster Drills and Safety Drills	0	0	5
Tool Box Meetings and Risk Assessments	8	30	209
Safety Induction Tours	0	0	12
Progress Meetings	1	3	20
Management Safety Meetings	0	0	1

7. Personnel

Marine Crew

Master	Peter REYNOLDS
Chief Officer	David RICHES
2 nd Officer	Bonifacio DE LA CRUZ
2 nd Officer	Stuart MONAGHAN
Chief Engineer	Allan MACLACHLAN
2 nd Engineer	Sergiusz ZAGORSKI
ETO	Michael RAFFERTY
3 rd Engineer	Helbert CHAVEZ
3 rd Engineer	Aleksandr BOROVINSKICH
Bosun	Rolandas SLYZIUS
AB Seaman	Michael KUNDENKO
AB Seaman	Romualdas DAUKINTIS
AB Seaman	Denis BORISKIJ
Oiler	Damijan LJUBOJEVIC
Cook	Sergej SEBUNIAJEV
Cook	Witold PRZYJEMCZAK
Steward	Dawid NECEL

Total Marine Crew 17

Other Parties

Client Representative	Salvatore Liccardo
	1

Total persons onboard: 42

Survey Crew

Party Chief	Mike EDGAR
Drilling Supervisor*	Richard TREWIN
Rig Mechanic	Stefan BRADU
Driller	Sergiu BERINDEIE
Driller	Raul ILLIE
Assistant Driller	Radu PRIPON
Assistant Driller	Alex LAZAR
Roughneck	Vlad SATMARI
Roughneck	Vasile MARIAN
Roughneck	Ovidiu MOLDOVAN
Roughneck	Adrian-Iosif SZEKELY
CPT Operator	Richard LLOYD
CPT Operator	Bharat DEVLIA
Surveyor	Giles MOBBS
Geotechnical Engineer*	Sam HARVIE
Geotech Engineer	Nicolas VOWLES-SHERIDAN
Geotech Engineer	Xue YAO
Soils Lab Tech	Nigel HAYWARD
Soils Lab Tech	Mohammad Jamaludin BIN ALI
PSO/PAMS Op	Lucy BUCKLAND
PSO/PAMS Op	Richard PRICE
PSO/PAMS Op	Gareth DUGUID
PSO/PAMS Op	Gemma JAMES
PSO/PAMS Op	Claire GILCHRIST

Total GGL Crew 24

* indicates Supervisor or Shift Leader where applicable

8. Next 24 Hours

Demobilisation.

9. Key Dates

	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	12/07/2015	
Next Port call	08/07/15	
Last safety muster	24/06/2015	
Next safety muster	TBC	

10. Vessel status (midday)

Fuel Remaining m ³	Lube Oil remaining (litres)	Water remaining (MT)
305	13800	56

11. Party Chief Comments

Spare PS logger is not functional, currently unable to perform PS logging.

12. Site Instructions & Variations

No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.
3	02/07/2015	No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution.




13. Client Comments

None

14. Marine Mammal Observation Summary

None

15. Report submitted by:

		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccario	Peter Reynolds

Vessel	MV OCEAN DISCOVERY	E-mail	partychief@discovery.gardline.co.uk
Telephone	+870 773 991 003	OPM Mobile	(+44) 07881013703

Addressee	Role	Telephone	E-mail
Gardline Geosurvey	Operations Management	0044 1493 845600	operationsmanagement@gardline.co.uk
Gardline	GGL Group		10451_USWind_MD@gardline.com
Adam Harding	Gardline PM	0044 1493 845600	adam.harding@gardline.com
Justin Bailey	Alpine PM	001 201 995 7185	jbailey@alpineocean.com
Rob Mearini	Alpine President	001 201 995 7185	rob@alpineocean.com
Leonardo Gherardi	Alpine Ops Manager	001 201 264 3512	lgherardi@alpineocean.com
Nicola Harris	Gardline Marine Wildlife Deputy Manager	0044 1493 845600	Nicola.harris@gardline.com
William Wall	US Wind Technical Director	001 240 277 8566	w.wall@uswindmaryland.com
F. Onorio	US Wind	N/A	f.onorio@uswindmaryland.com
M. Robertson	ESS Group	N/A	mrobertson@essgroup.com
Salvatore Liccardo	US Wind Offshore Rep.		client2@discovery.gardline.co.uk

Client	US Wind Inc.	Gardline Job No	10451
Project	Maryland WEA Geotechnical Survey	Email Ref:	OD.JN10451.DPR24.090715
Report No	24		
Period	0000 – 2400		

1. Ship's Position & Status

Date	09/07/2015	Latitude	39° 15.7'N
Time	24:00	Longitude	076° 35.0'W
Present:	Alongside Balitmore, MD	Country Code:	US

2. Summary of Events

Time zone	UTC -4.0 hr				
Project Number	From	To	CT/TD Code	Duration	Activity
10451	00:00	24:00	Demob	24:00	Alongside commence demobilisation.

3. Activity

	Code	Today	Previous	Total
Mobilisation	Mob	00:00	59:00	59:00
Demobilisation	Demob	24:00	03:00	27:00
Operational	Oper	00:00	288:55	288:55
Weather Standby	WStdby	00:00	58:54	58:54
Mammal Standby	MStdby	00:00	29:23	29:23
Other Standby	OStdby	00:00	00:00	00:00
Contractors Time	CT	00:00	112:48	112:48
	Total	24:00	552:00	576:00
	CT %	0.0%		19.6%

4. Production Summary

	Unit	Today	Prev	Total
1 General & Preliminaries				
1.1 Vessel and Equipment Mobilisation	Lump Sum	0	1	1
1.2 Vessel and Equipment Demobilisation	Lump Sum	0	1	1
2 Operations				
2.1 Operations	Day	0.00	12.49	12.49
3 Standby				
3.1 Weather	Day	0.00	2.77	2.77
3.2 Marine Mammal	Day	0.00	1.44	1.44
3.3 Other	Day	0.00	0.00	0.00

4. Production Summary

4 Investigation Performance

4.1	WISON CPT tests	Metre	0.00	391.06	391.06
4.2	Shelby/Piston Samples	Metre	0.00	129.00	129.00
4.3	PS Logging	Metre	0.00	169.00	169.00

5. Weather

Time	Obs Wind	Obs Sea State	Remarks
04:00	Alongside		
08:00	Alongside		
12:00	Alongside		
16:00	Alongside		
20:00	Alongside		
24:00	Alongside		
Forecast next 24 hours: Alongside			

6. Safety & Environmental

	Today	This Week	Project Total
Hazardous Occurrences/Incident Reports Raised	0	0	0
Safety Observation Cards Raised	0	6	59
Permits to Work Raised	0	17	118
Muster Drills and Safety Drills	0	0	5
Tool Box Meetings and Risk Assessments	0	30	209
Safety Induction Tours	0	0	12
Progress Meetings	0	3	20
Management Safety Meetings	0	0	1

7. Personnel

Marine Crew		Survey Crew	
Master	Peter REYNOLDS	Party Chief	Mike EDGAR
Chief Officer	David RICHES	Drilling Supervisor*	Richard TREWIN
2 nd Officer	Bonifacio DE LA CRUZ	Rig Mechanic	Stefan BRADU
2 nd Officer	Stuart MONAGHAN	Driller	Sergiu BERINDEIE
Chief Engineer	Allan MACLACHLAN	Driller	Raul ILLIE
2 nd Engineer	Sergiusz ZAGORSKI	Assistant Driller	Radu PRIPON
ETO	Michael RAFFERTY	Assistant Driller	Alex LAZAR
3 rd Engineer	Helbert CHAVEZ	Roughneck	Vlad SATMARI
3 rd Engineer	Aleksandr BOROVIKSKICH	Roughneck	Vasile MARIAN
Bosun	Rolandas SLYZIUS	Roughneck	Ovidiu MOLDOVAN
AB Seaman	Michael KUNDENKO	Roughneck	Adrian-Iosif SZEKELY
AB Seaman	Romualdas DAUKINTIS	CPT Operator	Richard LLOYD
AB Seaman	Denis BORISKIJ	CPT Operator	Bharat DEVLIA
Oiler	Damijan LJUBOJEVIC	Surveyor	Giles MOBBS
Cook	Sergej SEBUNIAJEV	Geotechnical Engineer*	Sam HARVIE
Cook	Witold PRZYJEMCZAK	Geotech Engineer	Nicolas VOWLES-SHERIDAN
Steward	Dawid NECEL	Geotech Engineer	Xue YAO
		Soils Lab Tech	Nigel HAYWARD
		Soils Lab Tech	Mohammad Jamaludin BIN ALI
		PSO/PAMS Op	Lucy BUCKLAND
		PSO/PAMS Op	Richard PRICE
		PSO/PAMS Op	Gareth DUGUID
		PSO/PAMS Op	Gemma JAMES
		PSO/PAMS Op	Claire GILCHRIST
Total Marine Crew	17	Total GGL Crew	24
<u>Other Parties</u>		* indicates Supervisor or Shift Leader where applicable	
Client Representative	Salvatore Liccardo		
	1		
<u>Total persons onboard:</u>	42		

8. Next 24 Hours

Demobilisation.

9. Key Dates	Location	Date
Last Port call	21/06/2015	
Expected completion of acquisition	12/07/2015	
Next Port call	08/07/15	
Last safety muster	24/06/2015	
Next safety muster	TBC	




10. Vessel status (midday)
Fuel Remaining m³ 305 Lube Oil remaining (litres) 13800 Water remaining (MT) 56

11. Party Chief Comments
Spare PS logger is not functional, currently unable to perform PS logging.

12. Site Instructions & Variations		
No.	Date	Details
1	18/06/2015	Change to sampling strategy for BH-D9, BH-H10, BH-K16. 1st 3m of BH's will now be push samples.
2	26/06/2015	MET Tower location final depth reduced to 65m. CPT's instructed for last part of BH.
3	02/07/2015	No PS logging to be performed where BH has collapsed for any reason or in an area where the operator suspects the hole will collapse under test execution.

13. Client Comments
None

14. Marine Mammal Observation Summary
None

15. Report submitted by:		
		
Party Chief	US Wind Client Representative	Master
Mike Edgar	Salvatore Liccario	Peter Reynolds